




### TALL WOOD BUILDING DEMONSTRATION INITIATIVE



Natural Resources Canada (NRCan) and Canadian Wood Council (CWC) Joint initiative:

- > Encourage use of mass timber in high-rise buildings
- > Link scientific advances with technical expertise
- > Foster growth in wood construction and forestry industries

Brock Commons was selected as one of the demonstration projects in 2013

### **UBC MANDATES**



- Meet the growing need for student housing
  - > 7000 students in waitlist at peak
  - > 11,038 beds on campus in 2016
  - Add about 5000 beds between2011-2021
- Use the campus as a 'Living Lab' for demonstration projects
  - Create opportunities for research and education
  - Advance sustainability practices and policies



### TALLWOOD HOUSE OVERVIEW



Tallwood House was built in response to the UBC student housing need

- > Site area: 2,315 m<sup>2</sup>
- > Building Footprint: 840 m2 (15m x 56m)
- > 18 storeys (17 storeys wood)
- > 53 metres high
  - Maximum allowable height UBC Campus Plan
- > 404 residence beds (single and 4-beds)



### FLOOR PLANS



#### Ground floor

- > Food services
- > Amenities
- > Service rooms


#### Upper levels

- > 404 residence beds
  - 272 studios
     (25.4 m² each)
  - > 33 four-bed units (115.2 m<sup>2</sup> each)



Typical Floor Plan






### A HYBRID STRUCTURE






Cast-In-Place Reinforced Concrete Structure

- > Foundation
- > Ground Floor
- > Second floor slab
- > Elevator and stair cores



#### Wood Structure Components

- > CLT panels for floors
- > GLT columns
- > PSL heavy-loaded columns



#### **Steel Components**

- > Connections
- > Floor perimeters
- > Roof decking + structure

(Images: CadMakers Inc.)

## MASS TIMBER PRODUCTS





Cross Laminated Timber
Used for floor slabs



Glue Laminated Timber
Used for structural columns



Parallel Strand Lumber
Used for heavy-loaded
structural columns







### GRAVITY LOAD DESIGN








> The mass-timber structure is supported by the concrete second floor transfer slab, first floor columns and foundation > Floor 3-18 structure consists mass timber 2-way floor slabs and columns, carried by point loads at the column connections

### LATERAL LOAD DESIGN





Concrete cores + slabs





Plywood splines





Steel drag-straps

### ENVELOPE





- Steel frame rainscreen panels with punched windows and wood-fibre laminate cladding
- > Partially prefabricated
- Installed with the structure as weather protection and safety measure

Prefabricated assembly


- pre-finished wood-fiber cladding
- semi rigid insulation
- vapour permeable membrane
- exterior sheathing board
- steel studs

Layers added on site

- fibreglass batt insulation
- vapour barrier
- gypsum board

(Image: naturally:wood)

## SITE SPECIFIC REGULATION (SSR)



### **ENCAPSULATION**




- Wood structure is completely encapsulated to provide code-required fire resistance
  - > 2-hr for structure, floors, shaft and suite-to-suite walls
  - > 1-hr for suite-to-corridor walls
- Typical fire suppression systems in residential high-rises are used
  - > 20,000 litre on-site back-up water tank
- Acoustic dampening
  - Concrete topping with carpet/resilient flooring
  - > Air space in ceiling assembly

### **VDC MODEL**



- Design assist tool
  - > Design options
  - > System coordination
  - > Clash detection
  - > Quantity takeoffs
  - > Constructability
- > Construction assist tool
  - > Trades communication
  - Construction planning and sequencing
  - > Site safety









## FULL SCALE MOCK-UPS



- > The mock-up tested:
  - > Finishes
  - > Envelope materials
  - Concrete topping
  - > Connection details
  - > Construction sequencing
- > Envelope mock-up tests included:
  - > Structural testing
  - > Thermal performance
  - > Air and water tightness
  - > Condensation testing





### **PREFABRICATION**







- > VDC model export to fabrication model for mass timber coordination of cuts and MEP penetrations
- > Precisions of +/- 2mm for CLT panels and +/- 1 mm for GLT columns were achieved
- > Column steel connections embedded as part of prefabrication process
- > QA/QC procedures in controlled factory environment

### ON-SITE CONSTRUCTION










- > Concrete work completed ahead of the mass-timber assembly
- > Just-in-time delivery of mass timber and envelope panels, craned directly onto building
- Assemble rate of 2 floors/week (total 9.5 weeks)
- > Fast enclosure of the mass timber, reduced on-site work, noise, and waste

### BUILDING PERFORMANCE MONITORING

Validate design through performance and refine design strategies for future buildings

- > CLT Moisture Monitoring
  - > Point Moisture Measurement (PMM) sensors for moisture content values
- > Vibration Monitoring
  - Accelerometers for 3-Way vibration analysis
- > Vertical Displacement Monitoring
  - String-and-Pot sensors for elastic and inelastic shortening measurement



### ADDITIONAL INFORMATION

For additional information on Brock Commons Tallwood House please visit:

www.naturallywood.com/emerging-trends/tall-wood/ubc-brock-commons



