Highway 91/17 and Deltaport Way Upgrade Project

MONTHLY STATUS REPORT April 2019





MONTHLY STATUS REPORT - APRIL 2019

FOREWORD TO MONTHLY STATUS REPORT

Project Governance

The Province, in partnership with the Government of Canada, the Vancouver Fraser Port Authority, and Tsawwassen First Nation is investing \$245 million in Delta-area highway upgrades to improve safety and support growing economic and trade development south of the Fraser River.

The Highway 91/17 and Deltaport Way Upgrade Project (the Project) is a combination of upgrades to existing Highway 91, Highway 17, Highway 91 Connector, Deltaport Way and 27B Avenue to improve travel safety and efficiency.

The Ministry of Transportation and Infrastructure (the Ministry) is delivering the Project.

Leadership

The Ministry is committed to delivering the Project on time and budget. Project Team expertise includes senior advisors, senior project management and engineering professionals and subject matter experts across all disciplines.

Framework for Success

The Project is being delivered within a framework that ensures adequate planning, guidance, and controls are in place for all aspects of Project activity. Planning is based on industry best practices, accepted principles, standards, policies and risk-based thinking.

A Design-Build approach for the Highway 91, Highway 91 Connector, and Highway 17 segments best realizes the Project objectives. This approach allows for greater potential for integrated design and construction given the geographic constraints of the area, greater efficiency and economies of scale in construction and traffic management and minimizes the risk of multiple contracts and contractors.

A Design-Bid-Build approach best suits the size and scope of the 27B Avenue and Deltaport Way segments and allows better coordination with funding partners and the Tsawwassen First Nation, who is the 27B Avenue road authority.

Stringent reviews during planning and development will ensure a rigorous system is in place and all Project requirements are met, including internal reviews to confirm compliance, documentation, progress and performance throughout the lifecycle of the Project.

PROJECT STATUS DASHBOARD

0

Scope		Status*
• Hwy 9	1/17 components include:	
0	Removing two signalized intersections on the Highway 91 Connector	
0	Constructing three new interchanges	
0	New flyovers/grade-separation	
0	20 lane-kilometres of upgrades	
0	15 lane-kilometres of new roadway structures	
0	Improved municipal connections	
• 27B A	venue components include:	
0	Roadway widening and upgrading to support heavy truck volumes	
0	Installation of a multi-use path between 41B Street and Deltaport Way	
0	Upgrades to improve access to industrial lands from 27B Avenue between	
	Deltaport Way and 41B Street	
 Deltap 	ort Way components include:	
0	Lengthen merge lane from 27B Avenue to Deltaport Way	
0	New pavement and line markings	
0	Repave 27B Avenue from Deltaport Way to the 27B Avenue component	

Schedule Status*						
All key Project activities are proceeding on schedule.						
• (Consultation and Engagement					
	0	Project webpage launched in February 2018				
	0	Project information email established in March 2018				
	0	Project information phone line established in April 2018				
	0	Public open house held on June 28, 2018				
	0	Engagement summary report released in September 2018				
	0	Topic specific consultation with key stakeholder groups is ongoing				
• 1	Project	Development				
	0	Engineering, traffic, geotechnical and other studies ongoing to further				
		inform the reference concept in support of the procurement process				
• 1	Procur	ement				
	0	Request for Qualification (RFQ) Responses were submitted on				
		November 1, 2018				
	0	Request for Proposals (RFP) issued February 8, 2019				
Environment						
	0	Agricultural Land Commission (ALC) Application accepted with				
		conditions October 2018				
	0	Draft Overview Environmental Effects Assessment (OEEA) completed				
		in March 2019				

Budget		Status*
•	The Project has an approved capital budget of \$245 million and continues to	
	track on budget with costs to date of \$31 million	

^{*}Status legend: Green: On track / Yellow: Manageable variance, mitigation underway / Red: Significant scope/schedule/budget variance

MONTHLY STATUS REPORT – APRIL 2019

Report Structure

The following table provides a brief description of the contents of this report.

1. Introduction	 Project overview, goals, key milestones achieved and current month highlights
2. Schedule	 High-level Project schedule including major milestones and deliverables
3. Project Management	 Objectives, monthly accomplishments and upcoming activities related to Safety, Quality and Project Controls
4. Project Development	 Scope, monthly accomplishments and upcoming activities for each of the major Project disciplines: Stakeholder Engagement, Environment, Agriculture, Indigenous Groups, Procurement, Engineering, Construction and Property
5. Cost Report	Fiscal year cost summary
6. Risk Management	 Key risks and risk management strategies

1. INTRODUCTION

Project Overview

The Highway 91/17 and Deltaport Way Upgrade Project is a combination of improvements to the existing Highway 91, Highway 17, Highway 91 Connector and Deltaport Way to improve travel safety, reliability and efficiency. These upgrades will improve local and commercial travel time and reliability in the area, reduce conflicts between commercial vehicles and other traffic, and support community and economic development. The Highway 91/17 components also complement the recently completed 72nd Avenue Interchange Project and the Alex Fraser Bridge Project currently underway.

The Project is being funded by the Province of British Columbia, the National Infrastructure Component of the New Building Canada Fund, the Vancouver Fraser Port Authority and the Tsawwassen First Nation, and is being delivered by the Ministry.




Figure 1 - Project Map

MONTHLY STATUS REPORT - APRIL 2019

Project Goals

The Project will:

- Improve travel time and reliability through Delta, with congestion-reduction travel time savings
- Improve traffic safety for goods movers and the travelling public, with lowered collision risk and better operating hours at the Nordel commercial vehicle inspection facility
- Support community and economic development, with better access to employment areas, faster access between South Delta and North Delta/Surrey, improved access to cycling connections, and improved permitting and inspection service for commercial vehicle operators

Key Milestones to Date

Key milestones achieved to date are listed by category below. Project reports are included in the Project Documents section of the Highway 91/17 and Deltaport Way Upgrade Project website at: www.gov.bc.ca/highway91-17-deltaport.

Engagement	Conducted Public Information Open House
	Released Engagement Summary Report
Environmental Review	Reviewed relevant South Fraser Perimeter Road (SFPR) studies
	and conducted additional baseline studies
	Developed OEEA Terms of Reference
Agriculture	Submitted ALC application
	 Approval with conditions received from ALC
Design / Engineering	Prepared reference design concept
	Completed traffic data and analysis
	 Completed geotechnical investigations and reports
Procurement	Awarded Deltaport Way Ramp Improvements construction
	contract
	 Awarded 27B Avenue Improvements construction contract
	 Issued RFQ for Highway 91/17 upgrades
	 Issued RFP for Highway 91/17 upgrades
Construction	 Commenced work on 27B Avenue Improvement Project
	 Completed work on Deltaport Way Ramp Improvement

April 2019 Highlights

Project highlights this month include:

Engagement	 Ongoing stakeholder engagement Ongoing discussions with Delta regarding drainage infrastructure upgrades. Project engaging with HUB regarding cycling accommodation Stakeholder topic meetings for Delta Nature Reserve Boardwalk (DNR) relocation
Design/Engineering	 DNR boardwalk tender package complete Additional paving between DPW and 27B 90% Detailed Design complete VISSIM modelling to include potential adjacent developments complete

HIGHWAY 91/17 & DELTAPORT WAY UPGRADE PROJECTMONTHLY STATUS REPORT – APRIL 2019

Environmental Review	OEEA drafting ongoing
	Draft Interim Archaeological Impact Assessment (AIA) Interim
	Report #1 and supplemental technical memo finalized and
	issued to Provincial Archaeology Branch
	 Site alteration permit submitted to Ministry of Forests, Lands,
	Natural Resource Operations and Rural Development (FLNR)
	 Response to Burns Bog Scientific Advisory Panel (SAP questions
	prepared and ready to send.
	 Preliminary Waste Discharge Permit Application submitted to
	Ministry of Environment (MOE).
	96 Street ditch soil characterization finalized.
Procurement	 Held workshops and topic meetings with Proponents
	 Ongoing response to Proponent Requests for Information
	 Ongoing updates to RFP Data Room materials
Construction	Ongoing discussions with 27B Avenue Improvements
	contractor regarding plan to remobilize to site in May.
	 Ongoing settlement monitoring of sand stockpile site south of
	River Road and monitoring of adjacent and nearby
	infrastructure.

2. SCHEDULE

Hwy 91/17 and Deltaport Way Upgrade Project Schedule


April 2019

Engineering/Design

Environment

Procurement

Property Acquisition



3. PROJECT MANAGEMENT

Safety

Objectives	 Ensure a safe worksite at all times Provide clear information on health and safety responsibilities Ensure all required training is provided and evaluated Ensure that Project activities are in accordance with the Workers Compensation Act and WorkSafeBC Health and Safety Regulations
Accomplished in April 2019	 Conducted onsite safety orientations Provided regular safety reminders for field staff
Key Activities for Next 3 Months	
Rey Activities for Next 3 Months	Provide ongoing safety training as required
	 Provide Project safety orientation as required

Quality

 Ensure design services and construction works delivered to the Province are implemented within a quality standard consistent with Ministry standards and ISO 9001 Ensure internal processes are conducted per Project quality requirements, consistent with Ministry standards and ISO 9001
 Ongoing review and revision of Project Quality Management Plan
 Continue quality management input and support to procurement activities Ongoing review of internal processes

Project Controls

Objectives	 Effectively manage the Project's contracts, scope, schedule and cost Implement an efficient document control and records management system Ensure Project controls are governed by provincial policies such as the Ministry of Finance Capital Asset Management Framework and the Core Policy and Procedures Manual
	 Ongoing updates to Project Management Plan
Assemplished in April 2010	
Accomplished in April 2019	 Held regular Project control meetings with discipline

MONTHLY STATUS REPORT – APRIL 2019

		leads
Key Activities for Next 3 Months	•	Continue regular Project control meetings with discipline leads
	•	Monitor Project schedule, scope and budget

4. PROJECT DEVELOPMENT

Stakeholder Engagement

Scope	 Manage ongoing public and stakeholder consultation, community relations and Project communications
Accomplished in April 2019	 Continued stakeholder engagement related to the DNR boardwalk realignment and cycling plans Ongoing enquiry response
Key Activities for Next 3 Months	 Continue community and stakeholder engagement Ongoing enquiry response Communications to support procurement milestones Business and community group presentations upon request

Environment

Scope	 Develop OEEA and supporting environmental reports Manage Project monitoring and permitting process Ensure the Project adheres to obligations defined within the SFPR Project Environmental Assessment Certificate (EAC) Table of Commitments and Assurances (TOCA)
Accomplished in April 2019	 OEEA drafting ongoing. Submitted the Preliminary Waste Discharge Permit Application to MOE AIA Interim report #1 and technical memo issued to Provincial Archaeology Branch Site alteration permit submitted to FLNR. 96 Street ditch soil characterization finalized. Response to SAP questions prepared for release.
Key Activities for Next 3 Months	 Submit OEEA draft to Indigenous Groups, SAP, Environmental Assessment Office (EAO) for comment. Complete final OEEA Report Issue Project compliance documents on SFPR TOCA and meet with EAO for input/direction Update Site Alteration Permit Application based on feedback received from FLNR. Archeological sample analysis & Shelby tube sample compression testing ongoing in support of AIA interim report #2.

HIGHWAY 91/17 & DELTAPORT WAY UPGRADE PROJECTMONTHLY STATUS REPORT – APRIL 2019

 Prepare and complete AIA Interim Report #2. Section 14 Final Permit Report to be drafted. Continue baseline water monitoring data collection Meet with MOE regarding Waste Discharge Permit Application. Submit final Waste Discharge Application. Soil Characterization work in support of 27B Paving Project. Prepare WSA notification in support of DNR
 Prepare wildlife salvage permit application in support of DNR Boardwalk Construction.

Agriculture

Scope	 Develop appropriate plans to mitigate potential agricultural effects of the Project
Accomplished in April 2019	 Ongoing discussions with ALC to ensure compliance with conditions
Key Activities for Next 3 Months	 Prepare Reference Plans of properties required for the Project Continue engagement with ALC on approval conditions

Indigenous Groups

Scope	 Consultation and engagement with Identified Indigenous Groups
Accomplished in April 2019	 Conducted site visits with Indigenous groups Provided Project updates as required Ongoing review of DNR Boardwalk information. Engaged Indigenous groups with archaeology field work
Key Activities for Next 3 Months	 Continue engagement with Indigenous groups, including meetings and site visits as requested Continue to obtain and include Indigenous groups' input on key documents such as permit applications and draft OEEA Plans Discuss Project-related opportunities and benefits with Indigenous Groups

Procurement

Scope	•	Develop a business case, RFQ, RFP and subsequent
		evaluation of submissions

MONTHLY STATUS REPORT – APRIL 2019

	 Development and award of tender packages for Design-Bid-Build Contracts
Accomplished in April 2019	 Held workshops and topic meetings with Proponents Responses to Proponent Requests for Information ongoing
Key Activities for Next 3 Months	 Continue the Competitive Selection Process with Proponents including workshops and topic meetings Respond to Requests for Information Ongoing updates to Data Room materials Issue Definitive Design-Build Agreement Prepare for and begin evaluation of technical submissions from Proponents

Engineering / Design

Scope	 Develop a design concept, technical requirements/specifications and related technical studies for the Project Conduct Project related traffic operations modelling, data collection, and other related engineering services Provide technical input to the procurement and environmental processes Conduct compliance reviews of work by the Design-Build Contractor
Accomplished in April 2019	 Ongoing technical inputs to Requests for Information from Proponents Undertook additional traffic modelling analysis of the Project area. Prepared final design and tender documents for DNR boardwalk realignment Prepared 90% design for paving of 27B Avenue at Deltaport Way
Key Activities for Next 3 Months	 Provide technical support for procurement Prepare final Design for 27B Avenue at Deltaport Way paving and tender contract. Complete design work in support of Tilbury project. Review technical proposal submissions

Construction

Scope	•	Overall planning, coordination and implementation of construction activities
Accomplished in April 2019	•	Ongoing survey monitoring of preload sand

MONTHLY STATUS REPORT – APRIL 2019

	 stockpile. Completed monitoring of preload at 27B Avenue Prepare contract for building demolition at 9750 River Road Property.
Key Activities for Next 3 Months	 Ongoing survey monitoring of preload sand stockpile. 27B Avenue contractor remobilize to site and begin civil construction works Tender and commence construction of DNR boardwalk realignment Tender contract and complete demolition of 9750 River Road Property.

Property Acquisition

Scope	 Acquire land rights to deliver the Project (majority of the Project falls within existing highway boundaries)
Accomplished in April 2019	 Completion of Hazmat Assessment/Removal for building demolition Continued discussions with one remaining property owners
Key Activities for Next 3 Months	 Continue property discussions with one outstanding private owner to secure final agreement Conduct legal surveys on all required properties to perfect tenure as road or highway

5. Cost Report

- To date, \$31 million has been spent on the Project
- The approved capital Project budget is \$245 million

6. Risk Management

- The Project team has developed a risk register for the Project, including risk management strategies
- The Risk Register is reviewed on a regular basis and will evolve as Project development progresses