

Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC Dates: Includes work from September 18, 2017 to September 22, 2017

Comments:

Staffing - The entire week was generally consistent with staffing of 5 labours, 3 equipment operators, 1 supervisor as well as Todd Mizuik (Allterra). The requirement for a QP was not met. The QP was only on site for a total of 4.5 hours over the entire period. The name of the QP has not been identified in writing to the MOE.

Equipment - The on-site equipment consisted of 1- 966 Cat loader, 1- 320 Cat excavator, 1- 450 Hitachi excavator.

Work performed:

- The Contact Water pond was decommissioned and backfilled with on-site material. 3.5 loads of leachate was removed by Coast Waste and taken their Langford, BC facility for disposal. The outstanding requirement is to seed the area.

- The Soil Management Area was being cleaned and the material on the sides of the facility was being moved into the center while labours manually removed soil from beside and between the lock blocks. The east side has been completed; work is ongoing on the west side.

- Construction of the leachate containment cell is near completion. Four rows of lock blocks have been placed and the bedding material and geotextile installed. The liner is on site ready to be installed. An additional 2 more rows of blocks are required. It is unknown if the liner meets specs as the Qualified Professional (QP) did not provide GHD with quality control (QC) documentation.

- Conveyance pipe trenching was completed and bedding material placed into the trench to proper grade; the trench is ready for pipe placement. It is unknown if the bedding material meets spec as the QP did not provide GHD with QC documentation. The DR17 HDPE pipe is on site.

- The soil berm in front of the north toe of the PEA has been removed.

The weather has been cooperating as there were only a couple of quick showers that barely wet the ground within the site. The creek at the front of the site has been dry all week. On two days we were visited by several gentlemen who stood outside the west site boundary. I did approach them and had a friendly discussion. By all indications they are pleased with what is happening to close the site. They also confirmed that the creek has been dry all week.

GHD has not observed discrepancies to date related to the construction.



Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

	Equipment				Personnel		
Work Task	Activity	Performed By	Type	Hours	Number	Total hrs	Discrepancies to Spill Prevention Order (SPO), Closure Plan (CP) or Detailed Construction Plan (DCP)
SPO - Secondary Clay Liner Investigation							
	none observed						
SPO - Monthly Sampling							
none observed							



Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Equipment Personnel mi-Monthly Status Reports Sperling Hansen Associates A weekly progress report was provided by Sperling Hansen Associates for the period of Sept 18-21, 2017. Information provided in the weekly progress report included work
progress report included work completed, upcoming work, and photographs. No quality control (QC) testing results or work plan deviations, as required per item 6b of the August 11, 2017 letter from the MOE, were documented in the weekly progress report; however, this information isn't required until the 30th of the month (refer to Schedule section below). Two clarifications were noted by GHD related to the work listed in the report (1) the contact water pond was



Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

		Equipment		Personnel		
SPO - Qualified Professional on Site QP on site for 2.5 hour on the Sept 19, 1.5 hrs on Sept 20, 1 hr on Sept 21	Island Engineering			1		A QP is required to be on site at all times as identified in item 2 of the August 11, 2017 letter from the MOE. Although the 2017 Minor Construction Works Detailed Construction Plan identifies Sperling Hansen Associates as the QP, a representative from Islanc Engineering introduced himself to GHE while on site and identified himself as the QP. (Regardless, as noted above, the weekly progress report was provided by Sperling Hansen Associates.)
	Allterra unloaded deliveries from various trucking companies	320 & 450 excavators and 966 loader	6	12	24	None observed



Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

		Equipment		Personnel		
Leachate Storage and Detection Facility Storage facility space was excavated and graded. Bedding material was placed. Four rows of lock blocks were placed. Geotextile was placed within area confined by the lock blocks. 150-mm minus cobbles were placed as backfill on the outside of the lock blocks up to the third lock block. Geotextile was placed over the cobbles, and approximately 0.3 m of granular material was placed over the geotextile.		320 & 450 excavators	27	11	47	None observed
Leachate Conveyance Piping Trench for piping was excavated at a 2% slope as confirmed using a laser level. Bedding material was placed.	Allterra	450 excavator and 966 loader	3	5		None observed. Unknown if the pipe bedding meets the closure plan specs.
SPO - High Level Alarm none observed						



Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

		Equipment		Personnel		
•	Allterra, Coast Waste (for liquid removal)	320 & 450 excavators and 966 loader	25	18	137	Seeding is still required to complete this task.
Stockpile and Cover SMA Soil Excavator and loader moved soil from around the SMA and consolidated the soil in the middle of the SMA. Labours manually removed soil from the cracks between the lock blocks. Install Shallow Seepage Blanket Monitoring Wells	Allterra	320 excavator and 966 loader	21	16	99	None observed.
none observed PEA Liner Repairs none observed						



WEEKLY SITE ACTIVITIES UPDATE REPORT

Client: Ministry of Environment and Climate Change

Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

		Equipment		Personnel		
PEA Crest Ditch Ballasting						
none observed						
Run-On Ditching						
none observed						
	TOTAL TIME DURING	REPORTING PERIOD:	82		319	
	ΤΟΤΑΙ	TIME FOR PROJECT:	82		319	

			Meets	Specs]
Item	Description	Comments	Yes	No	Discrepancies to Spill Prevention Order (SPO) or Closure Plan (CP)
Materi	al inspected				
	Leachate Storage and Detection Facility				
	10,000 gal HDPE storage tanks (3)		Х		
	Lock blocks		Х		
	Heavy weight non-woven geotextile		Х		
	40 mil smooth liner, pre-welded	Liner was pre-welded, smooth. GHD has not rec'd certs confirming it meets the QMP.			
	Sand/fine gravel		х		
	Leachate Conveyance Piping				
	100 mm HDPE DR17 piping		х		
	19-mm minus crush gravel for pipe bed	GHD has not rec'd grain size results confirming QMP was			
		met.			
	Geotextile		х		
	Decommission Containment Pond				
	Low permeability on-site soil		Х		
	Stockpile and Cover SMA Soil				
	6-mil poly tarp		Х		



WEEKLY SITE ACTIVITIES UPDATE REPORT

Client: Ministry of Environment and Climate Change

Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Quality	v Control	Testing Completed			
Quant	, control	result completed			GHD has not received information confirming that the QC requirements have been met. No on-site testing has been observed.
Schedu	ule (in SPC	O or CP)			
SPO	Construe	ction Activities commenced by	August 28, 2017		Undetermined - information not provided to GHD
SPO	One test	t pit completed by September 3	30, 2017		
SPO		ction Activities completed by O			
SPO		igh water level alarm by Octobe			
SPO			er locations by Aug 31 and seepage blanket wells by Oct 31)		Undetermined - status of Aug 2017 event not provided to GHD
SPO SPO	Semi-Mo	onthly Status Reports by the 15	d transported submitted by the 15th & 30th th & 30th commencing when closure activities commence	X	Latest report rec'd on Sept 15 Refer to discussion above. A weekly progress report has been submitted. Although it does not include all information required by the SPO (QC and deviation information is missing), submission of this missing information is not required until the 30th of the month.
SPO		Leak Detection Tank monthly w		n/a - no liqu	•
СР	Sample	Leachate Tanks during leachate	e removal	X	Clarification: leachate testing completed at disposal facility
Spill O			tial HSE issue (if yes, fill out and attach spill reporting form	/s)	
	None ob	oserved			
Compl	eted by:	<u>Reinhard Trautmann</u> Name	Signature	September 25, 201 Date	17
Reviev	ved by:	James Reid	Came Keil	September 25, 201	17
		Name	Signature	Date	
7-09-25-0	Cobble Hill We	eekly Report 02	/		Pag