



Highway 91/17 Upgrade Project

Submittal No.	PGC-SUB-000739.01	Document No.	H9117-EV-MRP-0011
Title	Environmental Monthly Report	Revision:	03
Date Submitted to MoTI	04 May 2021		
Prepared by:	Gisele Rehe, P.Ag., B.I.T., (Brybil)		

REVISION LOG

Version #	Date	Revised By	Approved By	Revised Section
0	13 Apr 2021	Gisele Rehe, P.Ag., B.I.T.	Patty Burt, RP Bio, AQP	
1	15 April 2021	Patty Burt, RP Bio, AQP	Werner Beukes, RP, Bio	Section 2.2 provided by PGC. Replaced Figure in Appendix 1
2	23 April 2021	Patty Burt, RP Bio, AQP	Werner Beukes, RP, Bio	See Provincial comment spread sheet DB-TMS-0921
3	04 May 2021	Patty Burt, RP Bio, AQP	Werner Beukes, RP, Bio	Appendix 1: Key Plan Drawing has been updated to provide reference to the L numbers Section 4.1 comment added, and Photo 30 added. Section 4.2 Details revised to better reflect the activities at the time and the intent. Table 1: Item 59 & Section 4.3 additional information about ESC added Section 4.4 Typing error corrected Section 4.4 Additional water

				monitoring drawing added Section 4.8 comment added Section 6 Concluding remarks section added. TOC updated Appendix 3 Wildlife acronyms/species codes added Permit tracking table resized to 11 x 17. Golder arch. permit 12.2 information added
--	--	--	--	--

DISTRIBUTION LIST

Report sent to:	Details:	Contact Person:
Ministry of Transportation and Infrastructure (MoTI).	PROVREP.HWY91_17@gov.bc.ca	Garry Dawson / Brendan Reddington
Fisheries and Oceans Canada (DFO)	ReferralsPacific@dfo-mpo.gc.ca Sara.Jossul@dfo-mpo.gc.ca Rebecca.Seifert@dfo-mpo.gc.ca	Sara Jossul Rebecca Seifert
Ministry of Forestry, Lands, Natural Resource Operations and Rural Development (FLND)	SouthCoastWSAReporting@gov.bc.ca Roxanne.Snook@gov.bc.ca Emily.Elslinger@gov.bc.ca	Roxanne Snook R.P.Bio. Emily Elslinger, MSc, PAg

CONTENTS

1.0	Introduction.....	1
2.0	Construction Activities	2
2.1	Activities for this Period	2
2.2	Upcoming Activities	3
3.0	Environmental issues	4
3.1	Environmental Incidents	4
3.2	Non-Compliance.....	4
3.3	Non-Conformance	4
3.4	Opportunities for Improvement.....	4
3.5	Outstanding Environmental Issues	5
4.0	Environmental Monitoring and inspection Results	6
4.1	Air Quality and Dust Control.....	6
4.2	Noise and Vibration Management.....	6
4.3	Erosion and Sediment Control	7
4.4	Water Quality Management	8
4.5	Wildlife and Habitat Management	9
4.6	Vegetation Management	10
4.7	Fisheries Habitat Management	10
4.8	Concrete Works and Grouting Management	10
4.9	Waste Management	10
4.10	Spill Management and Emergency Response	11
4.11	Contaminated Sites Management.....	11
5.0	Environmental Permits	12
5.1	Status Update.....	12
5.2	Status of the Table of Commitments and Assurances.....	13
6.0	Concluding remarks	13
7.0	Site Photos	13

Appendices

- Appendix 1** Key Plan Drawing
- Appendix 2** Spill and Incident Tracker
- Appendix 3** Wildlife/Fish Salvage Results
- Appendix 4** Permit Tracker
- Appendix 5** Permit Conditions Tracker
- Appendix 6** Status of TOCA Commitments Table
- Appendix 7** Water Quality Data
- Appendix 8** Toolbox Training Records

1.0 INTRODUCTION

This report covers all activities from 01 to 31 2021. During this period works occurred in Areas B, C, E, F, G, H, I, and Highway 99. For the purposes of this report, the following areas shall be defined as:

- Area B: 96th Street ditch
- Area C: Portion of River Road West of Highway 17 (Includes L250, L275, L325, L350, part of L375)
- Area E: Sunbury Mounds L500, L575, L550 and Highway 99
- Area F: MKDelta (L1150S/1160/1170/1400) and C01 detour
- Area G: Delta Nature Reserve (L2300/2400)
- Area H: L1300 Weigh Scale
- Area I = West side of Hwy 91, truck parking area, E02 and E04 Detour
- Truckstop B01 Detour Nordel Way




Figure 1: Approximate Work Area Locations

A Key Plan has been included showing the project alignments (See Appendix 1).

2.0 CONSTRUCTION ACTIVITIES

2.1 Activities for this Period

The following works took place within Section 1 from 01 to 31 March 2021:

Area C

- Menard was on site, while the stone column operations were ongoing (Photo 1).
- New background noise monitoring was conducted.
- Excavation/preload removal for Culvert 105 began along the L350/L325 (west roundabout) (Photo 2 and 3).
- Removal of crushed rock stockpiles conducted by Menard. Removal of preload top layer.
- Stormwater tie-in installations completed for post fish salvages at the River Road West ditches.
- Jacob Brothers operations ongoing for culvert (Photos 4 & 5).
- Fish salvage was conducted in the L325 ditches.

The following works took place within Section 2 from 01 to 31 March 2021:

Area A

- No works were completed in Area A.

Area B

- Installation of silt fence along L400 ditch and preload sand were relocated from River Road West for placement of second lift was completed (Photo 6).
- Repairs to subgrade settlement on previously placed fill at the L100 (Photo 7 & 8).
- Ongoing Stage 2 placement at L100.

Area D

- No works were completed in Area D.

Area E

- Removal of temporary sand stockpiles at the L575 (Photo 9).
- Culvert pipe installation ongoing (Photo 10).
- Excavated contaminated material was being placed on the LLDP Enviro Liner membrane in the storm pipe trench.
- Culvert pipe installation ongoing (Photo 11) at the L550 and all excavated contaminated material has been placed on the LLDP Enviro Liner membrane.
- Storm 200 culvert installation ongoing (Photo 12) and all excavated contaminated material has been placed on the LLDP.
- Enviro Liner membrane at the L550 (Photo 13). Installation complete 19 March.
- Culvert pipe installation completed and all excavated contaminated material has been placed on the LLDP membrane at the L550. Menard operations ongoing at the L575 (Photo 14).
- Stormtec water treatment facility demobilized.
- Cutting of Asphalt with saw occurred and no dust issues were noted. Site visit was held by TWE for the C03 detour works.

Hwy 99

- Sand loading continued from Hwy 99.

The following works took place in Section 3 from 01 to 31 March 2021:

Area F

- Delta Aggregates continued delivering, stockpiling, and relocating preload sand.
- Menard remobilized and continuing operations at the L1160. Crews removed the culvert to be filled in at the L1200.
- Delta Aggregates continued delivering sand from Hwy 99 (Photo 15), stockpiling, and relocating preload sand at the L1150 roundabout.

- Removing riprap from the ditch at L1145 was conducted (Photo 16).
- Preload placement continued at L1160 and L1170.
- Access road in L1170 was built.

Area H

- Prepping site for culvert installation at the L1300. Bird sweep was conducted at the L1300.

The following works took place in Section 4 from 01 to 31 March 2021:

Area I

- Removal of concrete median at the E04 detour (Photo 17), placement of final lift of preload sand above culvert and ditch (Photo 18).
- Relocation of electrical connections, removal of median at the E04 detour, placement of final lift of preload sand above culvert and ditch continued.
- Ditch infilling at the L2100. Installation of settlement gauges.
- Fine grading, milling was completed and the removal of the median and sand/gravel placement from the old median area.
- Paving of Detour E04 was completed (Photo 19). E04 Detour was opened and is now online.
- Ditch infilling was ongoing at the L2100 (Photo 20).
- Menard commencing works to L600 for stone column installation. Preparations were made to start at the L2100 alignment construction and pre-load placement.
- Preload hauling and placement continued at the L2100, the placement of geogrid within the newest sand lift.

Area G

- Installation of membrane liner and removal of the dewatering ditch at the L2300 (Photo 21) was completed.
- Placement preload and compaction sand began at the L2300 (Photo 22).
- Installing geo-membrane (Photo 23 and 24). Filling low spots along L2300/L2400. Placed and compacted sand at L600.
- Placing preload sand, installing geo membrane & Menard mobilizing at the L2300 (Photo 25). Stone column installation commenced.
- Embankment placement continued at the L2300 (Photo 26 and 27). Geogrid, fabric, embankment sand placement continued at the L2400.
- Saw cutting of the Hwy 91 shoulder for Menard on L600 (north). Embankment placement continued at the L2300 (Photo 28). Embankment sand placement at L2400 stockpiling of surcharge gravel commenced. Menard was on site working at the drilling site (Photo 29).
- Installation of grid liners and L2300 embankment lift. Removal of asphalt was done, and road plates were installed for Menard operations. No dewatering was done on the site.

New Truckstop B01 Detour Nordel Way

- Inspection was held with no issues were observed or were noted. Area inspected and no issues were noted. The 'no oil change' signs were installed.

2.2 Upcoming Activities

Section 1:

- Completion of preload removal from the new road alignments (L250, L295, L325, L350, L375)
- Installations of catch basins and permanent drainage structures to commence
- Commencement with the construction of gabion wall and culvert installation at L275
- Completion of embankment fill work at bridge platform as well as L325/L350
- Bridge (south side) construction to continue with MSE wall panel installations and first concrete pours scheduled.

Section 2:

- L575 Preload removal to start and installation of manholes & headwalls to commence

- L550E – Preload removal to commence, roadway construction of Detour C03 to be completed.
- L550W–Subgrade embankment fill to start and installation of permanent stormwater and culverts to commence.
- Stone columns test trials and embankment fill to commence at L500W

Section 3:

- Utility relocations to occur at L1150
- Weigh scale east approach placement of preload and embankment fill to start
- L1400/L1170/L1150 – continue to monitor preload settlement.
- Fish salvages to be completed for Silda ditch and the remaining ditches at L1190 and L1300

Section 4:

- L600W stone column installation to be completed
- L600E Subgrade Embankment fill will be placed and compacted
- L600WExcavation to be completed and stone column installation to commence
- Complete placement of geomembrane and preload sand.
- Ongoing preload settlement will be monitored at L2300 & L2400
- Preload and surcharge removal to commence at L2200 and permanent drainage and stormwater structures will be installed.
- Completion of temporary wall along L2100

3.0 ENVIRONMENTAL ISSUES

3.1 Environmental Incidents

At approximately 13:45 on 23 March 2021, a spill occurred at the L2400 (G) when a dump truck was unloading sand for preload placement. The hydraulic oil spill released approximately 10 L to the asphalt. The asphalt was covered in fine sand which absorbed the spilled material. Spill pads were immediately deployed, and the contaminated sand was excavated and bagged by hand and stored on site for later disposal to an appropriate off-site facility.

At approximately 21:45 on 23 March 2021, a tandem truck was offloading preload sand at the L2300 (G). While lifting the load box a hydraulic line burst open causing approximately 3-5 L of hydraulic fluid to spill onto the asphalt area. Absorbent pads were placed at the spill area and all contaminated soils were removed. A hazardous waste pickup is scheduled by Tervita.

On night shift of March 29/30 a mechanical failure on a dump truck occurred at Area G. An engine seal failure caused an early warning indicator to the driver. The truck was shut down and a drip tray was placed under the affected area. No oil was spilled on the preload sand. The mechanic started with repairs and the truck was taken out of service.

3.2 Non-Compliance

No Environmental Non-Compliance Reports were issued or received during the reporting period.

3.3 Non-Conformance

No non-conformances were issued or received during the reporting period.

3.4 Opportunities for Improvement

Weekly reports are being reviewed to make sure that information is not stale.

3.5 Outstanding Environmental Issues

The following ongoing monitoring is being conducted (Table 1):

Table 1: Environmental Issues Tracking Table

Item No	Date	Environmental Issue or Required Action	Corrective Action	Projected Closure Date	Open/ Closed	Comments
59	2 March	Inadequate ESC measures in areas L400 and L475	ESC measures are required to reduce the possibility of a deleterious substance release.	19 March	Open	A Construction Manager has been notified of the issue which is ~40% resolved, to be fully completed once the resources become available. See Section 4.3.
60	10 March	CB inserts on River Road West were damaged and require immediate replacement.		15 March	Open	Foreman notified and the CB inserts will be replaced. In discussion with PGC it was confirmed that there is currently no activity in that area. CB drainage lines will be disconnected soon. Increased road sweeping has been implemented during night shift to limit the amount of sediment in the L325 jug handle
61	17 March	An unsorted trash can was overflowing at Area C.	Sort waste streams appropriately, including hazardous wastes such as spent oil containers.	24 March	Closed	MESL has notified the PGC environmental site representative and corrective actions are expected shortly.
62	23 March	A spill occurred at the L2400 (G) when a dump truck was unloading sand for preload placement.	Spill pads were immediately deployed, and the contaminated sand was excavated by hand bagged and stored on site for later disposal to an appropriate off-site facility.	23 March	Closed	A hazardous waste pickup is scheduled by Tervita.
63	23 March	A hydraulic line burst open causing approximately 3-5 L of hydraulic fluid to spill onto the asphalt area at the L2300 (G).	Spill pads were immediately deployed, and the contaminated sand was excavated by hand bagged and stored on site for later disposal to an appropriate off-site facility.	23 March	Closed	A hazardous waste pickup is scheduled by Tervita.
64	26 March	Diesel spill.	Contain and remove the contaminated material.	26 March	Closed	The spill was contained and remediated by Menard.

4.0 ENVIRONMENTAL MONITORING AND INSPECTION RESULTS

Daily site inspections were held during the reporting period by PGC (a representative was available during the day and night shift, as applicable). PGC also conducted a Spill Response Toolbox meeting to remind crews of the appropriate protocols (see **Appendix E**). All operators and equipment were visited/inspected numerous times to ensure that all BMPs are adhered to. Regular equipment inspections are being done and kept on record by PGC.

MESL conducted a field visit on the afternoon of 4, 10, 17, 25 & 31 March 2021. PGC has indicated that all equipment is checked prior to arriving onsite to ensure that it is free of excess grease, leaks, and foreign materials. Machinery is also checked to ensure they are equipped with a spill kit, spill tray and fire extinguisher. Inspections were done on Delta Aggregate equipment pre-trip inspection sheets and are available on request.

4.1 Air Quality and Dust Control

Water trucks are onsite and are put into use during drier periods for dust suppression (Photo 30).

4.2 Noise and Vibration Management

Elevated noise levels were measured across the project site, while no active construction was occurring. These measurements were taken to determine if the elevated noise levels measured in March were a result of construction activities or due to the higher volumes of traffic observed since the initial baseline results were taken. All monitoring locations, during dayshift and nightshift, will be measured when no active construction is occurring.

PGC has re-captured all the baseline noise data to reflect more realistic noise data after the COVID-19 restrictions have been lifted. All data was captured in areas where no construction activities were taking place and it was noted that there has been a significant increase in the ambient noise data originating mostly from traffic in the near vicinity of the project

An official letter will be submitted to the Province to highlight the changes and will provide more information about the request to resubmit the project baseline data. Once approved, future noise data will be compared to the new baseline data to ensure that the project remains compliant based on more representative baseline data.

Noise monitoring to establish baseline ambient data was conducted during this reporting period and presented in Table 2 and Table 2A (baseline only). Table 2 provides the baseline data collected in February 2021 and the data results, in comparison on 05 March 2021.

Table 2 Noise Data Results

Start Time	Location	Description	Ambient Noise	GPS	Baseline (Day)			Results (Day)		
					Avg. (dB)	Min. (dB)	Max. (dB)	Avg. (dB)	Min. (dB)	Max (dB)
Day (5 March 2021)										
08:37	1	River Road West (Section 1)	Light traffic and pile driving by Menard at the L275	49.154475 LAT, -122.956270 LONG	59.0	54.2	75.0	67.3	62.1	81.8
09:14	3	Nordel Way Bog Area (Section 3)	Light traffic, no construction activities	49.150918 LAT, -122.930019 LONG	71.9	53.4	92.3	75.2	65.8	90.4
13:35	4	Nordel underpass South (Section 4)	Light road traffic, no construction activities	49.144217 LAT, -122.939296 LONG	60.4	43.9	81.5	72.9	67.3	95.4

Table 2A Noise Data Baseline – Day (March 2021)

Start Time	Date	Location	Description	Ambient Noise	Conditions	GPS	Baseline (Day)		
							Avg. (Db)	Min. (Db)	Max. (Db)
14:12	10-Mar-21	1	Nordel Underpass South (Section 4)	No work activity- Light traffic only- new baseline data	Overcast and dry and 12°C	49.144217 LAT, -122.939296 LONG	68.1	64.7	73.9
14:46	10-Mar-21	2	Sunbury Mounds (Section 2)	No work activity- Light traffic only- new baseline data	Overcast and dry and 12°C	49.146065 LAT, -122.933375 LONG	73.6	65.8	86.7
13:36	15-Mar-21	3	Nordel Way Bog Area (Section 3)	No work activity- Street traffic only- new baseline data	Clear and sunny and 16°C	49.150918 LAT, -122.930019 LONG	74.8	66.9	85.8
15:10	17-Mar-21	4	Nordel underpass South (Section 4)	No- construction activities. Traffic related noise	Sunny, clear skies, 18°C	49.144217 LAT, -122.939296 LONG	68.1	64.7	73.9
14:39	15-Mar-21	5	Nordel Road Interchange (Section 4)	No work activity- Street traffic only- new baseline data	Clear and sunny and 16°C	49.147559 LAT, -122.942917 LONG	73	65.3	83.4
13:00	16-Mar-21	6	Nordel Way North (Section 4)	Runners and people on bicycles	Clear and sunny and 16°C	49.148053 LAT, -122.935132 LONG	76	69.4	87.5

Noise Data Baseline – Night (March 2021)

0:15:00	12-Mar-21	1	River Road West (Section 1)	Few isolated cars driving by on River road	Clear skies, 3°C	49.154475 LAT, -122.956270 LONG	57.1	47.9	72.9
0:45:00	12-Mar-21	2	Sunbury Mounds (Section 2)	Usual traffic- trucks cars and one transit bus	Clear skies, 3°C	49.146065 LAT, -122.933375 LONG	60.5	51.9	74.9
1:30:00	12-Mar-21	3	Nordel Way Bog Area (Section 3)	No activities in Area F. Traffic passing by on Hwy 91C	Clear skies, 3°C	49.150918 LAT, -122.930019 LONG	68.2	53.3	93.9
2:15:00	12-Mar-21	4	Nordel underpass South (Section 4)	No construction activities near monitoring station. Trucks are using airbrakes in the near vicinity. Detour was opened	Clear skies, 3°C	49.144217 LAT, -122.939296 LONG	60.2	54.9	87.9
2:55:00	12-Mar-21	5	Nordel Road Interchange (Section 4)	Limited activities in Area G. Traffic passing by on E01 and Nordel Way. Trucks are using airbrakes in the near vicinity	Clear skies, 3°C	49.147559 LAT, -122.942917 LONG	63.9	49.8	84.9
23:30:00	11-Mar-21	6	Nordel Way North (Section 4)	Normal traffic- no construction activities	Clear skies, 3°C	49.148053 LAT, -122.935132 LONG	78.6	52.3	73.2

4.3 Erosion and Sediment Control

Daily monitoring is done by PGC Environmental Representatives, Site Supervisors, and Foreman to ensure the installed sediment fences are fully functional in affected areas. Sediment control fences had been installed in active areas to prevent sediment run-off from clearing and grubbing activities in addition to containment of preload, stockpiles, and isolation of wildlife. MESL inspected the silt fencing which appeared to be in overall good condition, PGC continues to inspect fencing and direct repairs as needed. Inactive stockpiles had been covered with poly sheeting, particularly in areas where they were near aquatic resources.

Paved surfaces were observed in overall clean condition and TSI has been routinely observed at the site actively sweeping public roadways. PGC has indicated that paved surfaces are also swept at the end of each shift. Most areas were relatively stable having been covered with preload sand which was generally absorbed the erosive forces of the rain and was well draining.

The environmental coordinator identified two ditches that required improvements. In the L100/L400 ditch, the rock check dam at 96th Ditch will be improved. At the L475, existing straw waddles in the ditch are showing wear and will be replaced and a gravel berm will be added, which is about 40% completed (Item 59).


MESL noted damaged CB inserts along River Road West (C) which require immediate replacement (Photo 31 & 32). This observation has been added as Action Item #60 in Table 1 above. Discussions with PGC occurred the week of 05 April 2020 and the issue will be rectified 12 April 2021.

4.4 Water Quality Management

The new water settling pond at the E01 in Section 4 is being closely monitored 24 hours a day to observe the efficiency of the system and the quality of water potentially discharging from it.

No water was discharged from the Stormtec water treatment facility, as a result water samples were not taken.

No pumping activities occurred this period. Other samples were collected from monitoring points throughout the site for weekly baseline data collection. The results of this data collection are presented in Appendix 7 (locations of sampling are presented in Figure 2).



March 4, 2021



March 10, 17 and 25



March 31, 2021

Figure 2: Current water sampling locations for March 2021.

4.5 Wildlife and Habitat Management

A beaver lodge in the middle of the L2300 is isolated due to increasing preload (Photo 33). Recent beaver activity was detected in which tracks led over the preload and sediment fencing and into the adjacent DNR. As these animals are generally nocturnal, operators during night works must be very vigilant to avoid collisions with individuals at this

crossing. This information has been shared with construction crews. The PGC Environmental Monitor reported a beaver running across the pre-load sand at Area G, and the beaver continued into the DNR.

A green-wing teal carcass was observed on a graveled surface at Area E, next to a pallet of sandbags (Photo 34). The carcass appeared to be intact (no evidence of predation); however, the cause of death is unknown. At this time, the death is presumed to be attributed to natural causes; however, it is recommended that this area be inspected over the next few weeks to ensure no other waterfowl or birds are found in this condition. This observation has been added to **Appendix A**.

McElhanney conducted a nest sweep in advance of minor clearing works at the L1300 (H). No nests were detected.

4.6 Vegetation Management

PGC has indicated that known occurrences of Japanese knotweed will be monitored for regrowth during spring of 2021.

4.7 Fisheries Habitat Management

Brybil conducted a fish salvage during the reporting period for the L325 ditches along River Road West. The results of this salvage will be issued in the April 2021 monthly report.

4.8 Concrete Works and Grouting Management

To date on this project there has been no concrete works or grouting activities. Tentatively, this type of works are scheduled for the last week of April at the S1 bridge and the 105 Culvert.

4.9 Waste Management

In general, yellow wheelie bins were readily available and fully stocked at each active work location while mobile equipment was also equipped with spill kits. PGC has provided checklists and ensures that any depleted supplies within these bins are restocked immediately (as per the inventory posted on the inside of the lid).

Overall housekeeping and waste management has improved; with garbage and recyclable products being sorted into the appropriate receptacles. In general, trash was not observed in construction areas with exception to small quantities of waste materials suspected to have been discarded by passing motorists.

Hydrocarbon wastes were neatly stored in labelled drums near the site office which were covered and protected from rain. Zip tied hazardous waste bags containing used spill pads and contaminated soils are stored under the tent by office muster point to stop rain reaching and spreading beyond spill trays.

Some idle or otherwise stationary equipment (such as light standards) lacked drip trays (Photo 35 & 36). In general, drip tray usage has improved over the most recent observation periods.

A trash can was observed at Area C which was overflowing and did not appear to be sorted as it contained cardboard, waste oil containers, and plastics. This issue has been assigned Action Item #61 and has been added to **Table 1**.

Table 3: Hazardous Waste Storage and Disposal Tracking

Date (2020)	Location	Haz-Material Stored	Volume m ³	Comments	Date of Disposal
-------------	----------	---------------------	-----------------------	----------	------------------

13 July	PGC Site Office Yard	Spent absorbents	N/A	Approximately 2-3 L of diesel was spilled on the pavement. Spent absorbents to be collected by Tervita.	TBD
28 July	L575 Preload Area	Spent absorbents	N/A	Less than 1L of oil to spill tray, absorbent pads used to mitigate spill to ground. Spent absorbent pads to be collected by Tervita.	TBD
17 Sept	Burns Bog perimeter ditch	Spent Absorbents	N/A	~100 mL of engine oil to water. Spent absorbent pads to be collected by Tervita.	TBD
21 Sept	Site office waste area	Spent Absorbents	N/A	Excess pads that were placed in spill trays. Spent absorbent pads to be collected by Tervita.	24 September 2020-3 barrels
24 Sept	Site office waste area	Spent Absorbents	N/A	Excess pads that were placed in spill trays. Spent absorbent pads to be collected by Tervita.	24 September 2020-3 barrels
24 Sept	Site office waste area	Used aerosols	N/A	Spray paint cans that had collected to date.	24 September 2020-3/4 of a bin
25 Oct	PGC Site Office Yard	Used aerosol paint cans, contaminated soil and plastic oil containers.	55 m ³	Spray paint cans that had collected to date, damaged drum with the soil and empty containers.	25 October 2020
3 Nov	Site office waste area	Wood waste bin	N/A	Pallets and other wood by products	3 November 2020
2 Dec	Site office waste area	Spent absorbents, drum contaminated soil, plastic oil containers, bags with contaminated soil.	1.7 m ³	Used spill response materials and contaminated soils.	02 December 2020
11 Feb	PGC Site Office Yard	Used spill pads, used aerosols, oily plastics and contaminated soil		Aerosols taken to recycling depot by PGC, spill pads, oily plastic and soil removed from site by Tervita	11 February 2020
21 March 21	PGC Site Office Yard	Hazardous Waste	N/A	All hazardous waste was removed from the site by Tervita: manifest #BC064745-5	21 March 2021

4.10 Spill Management and Emergency Response

No emergency responses were recorded during this reporting period

4.11 Contaminated Sites Management

PGC inspected all secondary containments and emptied excess water which had accumulated from recent rainfall. PGC indicated that this neglect was mentioned to the foremen at the site.

A new contaminated soil bin (1 m³) arrived at the site 02 March 2021, which will be able to store larger quantities, if need be.

Contaminated Sites tracking is documented in Table 4.

Table 4: Contaminated Sites Tracking

Date	Soil	Water
Section 1		
	Nothing to report this period.	
Section 2		
March 1, 2021	~380 m ³ of inferred contaminated material excavated from STM 200 trench. This material was placed on the LLDPE Enviro Liner in the storm trench from STA 210+00 to STA 227+00. A 1m clean cap was placed over this material.	No groundwater encountered. No treatment or pumping occurring this period.
March 2, 2021	~480 m ³ of inferred contaminated material excavated from STM 200 trench. This material was placed on the LLDPE Enviro Liner in the storm trench from STA 227+00 to STA 240+00. A 1m clean cap was placed over this material.	
March 3, 2021	~470 m ³ of inferred contaminated material excavated from STM 200 trench. This material was placed on the LLDPE Enviro Liner in the storm trench from STA 240+00 to STA 255+00. A 1m clean cap was placed over this material.	
March 4, 2021	~230 m ³ of inferred contaminated material excavated from STM 200 trench. This material was placed on the LLDPE Enviro Liner in the storm trench from STA 255+00 to STA 269+00.	
March 5, 2021	~470m ³ of inferred contaminated soil excavated. This material was placed in the trench on top of the LLDPE. Brybil onsite and collected 4 samples of the inferred contaminated material in the trench line and of the clean cap material. The material was tested for LEPH/BTEX, PAHS, VOC/PH and metals. Results pending.	
08 March 2021	~510 m ³ of contaminated material excavated from STM 200 trench. No sampling conducted.	No groundwater encountered. No treatment or pumping occurring this period.
09 March 2021	~170 m ³ of contaminated material excavated from STM 200 trench. No sampling conducted.	
10 March 2021	~550 m ³ of contaminated material excavated from STM 200 trench. No sampling conducted.	
11 March 2021	~660 m ³ of contaminated material excavated from STM 200 trench. No sampling conducted.	
12 March 2021	~240 m ³ of contaminated material excavated from STM 200 trench. No sampling conducted.	
22 March 2021	~660 m ³ of contaminated material excavated from STM 200 trench. No testing performed on this material. In-situ data from the Stage 2 PSI report is used to characterize the material.	No groundwater encountered. No treatment or pumping occurring this period.
Section 3		
	Nothing to report this period.	Nothing to report this period.
Section 4		
	Nothing to report this period.	Nothing to report this period.

5.0 ENVIRONMENTAL PERMITS

5.1 Status Update

A Permit Tracker is provided in Appendix 4. Renewal of the FLNRORD wildlife salvage permit was submitted 31 March 2021. Golder Section 12.2 permit has been extended from 31 March 2021 to 30 June 2021 while the Kleanza submission (#20A0278) continues to be reviewed.

A Permit Conditions Tracker is included as Appendix 5 outlining all DFO and WSA permit terms and conditions.

5.2 Status of the Table of Commitments and Assurances

The status of completed and ongoing commitments in the Table of Commitments and Assurances is provided in Appendix 6.

6.0 CONCLUDING REMARKS

Although minor deficiencies were noted, they are being addressed in a timely fashion, with the exception of the CB inserts. Active construction areas were compliant with pertinent guidance documents and legislation.

7.0 SITE PHOTOS



Photo 1. Menard operations ongoing at the L275 (C).



Photo 2. Removal of preload sand continued at the L295 (C).



Photo 3. Preload removal ongoing at the L325(C).



Photo 4. Preload removal in progress at L325 (C).



Photo 5. Jacobs Brothers operations at L325 (C).



Photo 6. Ditch silt fence ESC installed at the L400 (B).



Photo 7. Repairs done to subgrade settlement issues over catch basin pipes at the L100 (B).



Photo 8. ESC measures are being installed in the L400 ditch (B).



Photo 9. Removal of previously placed stockpiles at the L575 (E).



Photo 10. Culvert installation ongoing at the L550 (E)..



Photo 11. Pipe run installation ongoing at the L550 (E)



Photo 12. Culvert pipe run installation ongoing at the L550 (E).



Photo 13. General view of contaminated soil placement at L550 (E).



Photo 14. Ongoing operations at L575 (E).



Photo 15. Offloading of preload sand from Hwy 99 at the L1400 (F).



Photo 16. Area F ditch rip rap removed at the L1145 (F).





Photo 23. Installing the geomembrane at the L2300 (G).



Photo 24. Placement of preload sand continued at the L2300 (G).



Photo 25. Preload placement ongoing at the L2300 (G).



Photo 26. Placement and compaction of preload sand continued at the L2300 (G).



Photo 27. Placing sand preload at the L2300 (G).




Photo 28. Placement and compaction of preload sand at L2300 (G).




Photo 29. Stone column installation, L2300 (G).



Photo 30. Example of water truck usage for dust suppression.



Photo 31. Damaged CB inserts on River Road West (C).



Photo 32. Damaged CB inserts on River Road West (C).



Photo 33. Active beaver lodge in middle of the L2300 (G).



Photo 34. A dead green-wing teal observed on graveled surface (E).




Photo 35. Example of stationary equipment lacking a drip tray.



Photo 36. Drip trays are lacking throughout the Site, particularly for light stands

APPENDIX 1: KEY PLAN DRAWING



HIGHWAY 91 / 17 UPGRADE CONCEPT

August 20, 2020

IN PROGRESS DESIGN
FOR DISCUSSION PURPOSES ONLY

APPENDIX 2: SPILL AND INCIDENT TRACKER

W R T T F S S												
Time	Location	Activity	Time	Location	Activity	Time	Location	Activity	Time	Location	Activity	Time
2	4-Jan-2	4-Jan-2	5-Jan-2	Night	20:5 - 00	GC	De la Agge agge	Mono April < -)	Hyd auto: line b site	53 - 400	-100m	Hyd auto: lnd
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												
22	6-Jan-2	6-Jan-2	6-Jan-2	Day	9:0 - 10:30	GC		Mono April < -)	Hyd auto: line b site	52 - 500 p e road	-100m	Hyd auto: lnd
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												
23	7-Jan-2	7-Jan-2	7-Jan-2	Night	00:0 - 00:30	GC			8:15 was e - adjacent to 90th St ditch	52 - adjacent to 90th St ditch	unknown quantity o waste	Hyd auto: lnd
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												
24	8-Jan-2	8-Jan-2	4-Jan-2	Day	4:5 - 5:00	GC		Spl (-)	Hyd auto: line b site	52 - 500 p e road	-45	Hyd auto: lnd
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												
25	9-Jan-2	9-Jan-2	9-Jan-2	Night	0:3 - 4:00	GC	No del: looking	Spl (-)	Hyd auto: line b site	52 - 500 p e road	-45	Hyd auto: lnd
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												
26	9-Jan-2	9-Jan-2	9-Jan-2	Night	0 - 30	GC	De la Agge agge	Mono April < -)	Mechanical: alu e caused dlt sp: n o sp: lly	400 p e road	app ex: 500m	Engine: oil
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												
27	7-Jan-2	7-Jan-2	7-Jan-2	Day	6:3 - 9:00	GC	No: and	Mono April < -)	Mechanical: alu e caused hyd auto: lnd sp: l into excavator bucket	-500 cuve t instal on	app ex: 500m	Hyd auto: lnd
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												
28	23-Ma-2	23-Ma-2	23-Ma-2	Night	9:3 - 4:00	GC	No: and	e ge Spl (5 - 99.9)	Mechanical: alu e caused hyd auto: lnd sp: l into asphalt	-2400 on the highway o - amp	app ex: 0	Hyd auto: lnd
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												
29	23-Ma-2	23-Ma-2	23-Ma-2	Night	2:3 - 22:00	GC	No: del: looking	Spl (-)	Mechanical: alu e caused hyd auto: lnd sp: l into asphalt	-2400 on the highway o - amp	3.5	Hyd auto: lnd
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												
30	26-Ma-2	26-Ma-2	26-Ma-2	Day	6:0 - 6:30	GC	More: d	e ge Spl (5 - 99.9)	Mechanical: alu e caused e dased sp: l onto soil	0.0 on the shoulder o the road	app ex: 0:00	0:00: 0:00
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												
3	4-Apr-2	4-Apr-2	4-Apr-2	Day	5:3 - 6:00	GC	De la Agge agge	e ge Spl (5 - 99.9)	Mechanical: alu e caused e dased sp: l onto soil	400 on the sand p e oad head road	app ex: 5-0	Hyd auto: lnd
No final was and was on morning machine pa a (hyd auto: line) was seen i circumstances												

W R T T F S S		
Time	Location	Activity
2	4-Jan-2	4-Jan-2
22	6-Jan-2	6-Jan-2
23	7-Jan-2	7-Jan-2
24	8-Jan-2	4-Jan-2
25	9-Jan-2	9-Jan-2
26	9-Jan-2	9-Jan-2
27	7-Jan-2	7-Jan-2
28	23-Ma-2	23-Ma-2
29	23-Ma-2	23-Ma-2
30	26-Ma-2	26-Ma-2
3	4-Apr-2	4-Apr-2

APPENDIX 3: WILDLIFE SALVAGE RESULTS

Area C1

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Notes	Initials
30-Apr-20	6:35	P1	Common Shrew	60	100		relocated	PM, NS
30-Apr-20	7:13	P14	Common Shrew	45	80		relocated	PM, NS
30-Apr-20	7:31	P22	Common Shrew	50	100		Distinct next fringe and dark fringes along the thighs and back	PM, NS
3-May-20	6:30	S7	PEMA				relocated	JC
3-May-20	22:00	P13	Common Shrew	50	100		relocated	SB, JW
3-May-20	22:00	P13	Common Shrew	50	95		relocated	SB, JW
4-May-20	6:20	S3	PEMA				escaped	NS
4-May-20	6:35	S4	PEMA				escaped	NS
4-May-20	6:50	S7	PEMA				relocated	NS
4-May-20	7:20	M3	green frog (juv)				euthanized	NS
5-May-20	6:29	S3	PEMA				relocated	NS
5-May-20	6:45	S9	PEMA				relocated	NS
5-May-20	22:15	P8	PEMA				escaped	JC, JW
5-May-20	22:30	S9	PEMA				relocated	JC, JW
5-May-20	22:40	M2	green frog				escaped	JC, JW
5-May-20	22:45	S11	PEMA				relocated	JC, JW
6-May-20	6:36	S3	PEMA				relocated	NS, PM
6-May-20	14:50	P13	Common Shrew	40	70		white belly; relocated	JC
7-May-20	6:50	M3	green frog				euthanized	JC, PM
7-May-20	14:45	M6	green frog				escaped; traps closed	NS, JC

Area D1

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
20-May-20	14:30	DS5	Creeping vole?					no red on back; relocated	NS
21-May-20	6:15	DS1	PEMA					relocated	NS
21-May-20	14:15	DS1	common shrew	45	90			white belly; relocated	JC
21-May-20	14:30	DP4	common shrew	50	90			white belly; relocated	JC
22-May-20	14:20	DS1	Townsend's vole	80	120			no red on back; relocated	NS
23-May-20	14:00	CLOSED							

Area E1

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
19-May-20	22:00	ES40	PEMA						SB, PJM
21-May-20	7:17	ES4	PEMA				relocated		NS
21-May-20	7:48	ES13	PEMA				relocated		NS
21-May-20	8:03	ES22	PEMA				relocated		NS
21-May-20	8:08	ES28	PEMA				relocated		NS
21-May-20	8:34	ES40	PEMA				relocated		NS
21-May-20	23:15	ES30	PEMA				relocated		JC/PM
22-May-20	6:52	EP1	common shrew	40	80		relocated		NS
22-May-20	7:00	ES3	townsend's vole	100	140		no red on back; relocated		NS
22-May-20	7:04	ES4	PEMA				relocated		NS
22-May-20	7:37	ES33	PEMA				relocated		NS
23-May-20	6:45	EP1	common shrew	50	100		white belly		JC
23-May-20	7:00	ES9	house mouse?				grey, small ears		JC
23-May-20	7:15	EP5	common shrew	60	110		white belly		JC
23-May-20	7:15	EP5	common shrew	40	80		white belly		JC
23-May-20	7:45	ES33	house mouse?				escaped		JC
24-May-20	6:18	ES3	PEMA				relocated		NS
25-May-20	6:00	EP1	common shrew	40	80		relocated		NS/JC
25-May-20	6:00	EP1	common shrew	50	90		relocated		NS/JC
25-May-20	6:00	ES3	PEMA				relocated		NS/JC
25-May-20	6:15	EP5	common shrew	40	75		relocated		NS/JC
25-May-20	6:15	EP5	common shrew	50	85		relocated		NS/JC
25-May-20	6:15	EP5	common shrew	50	50		relocated		NS/JC
26-May-20	6:20	ES22	PEMA				relocated		NS

Area D2

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
11-Aug-20	15:15	P14	Sorex sp.	50	40			relocated	NS
11-Aug-20	15:15	P14	Sorex sp.	50	40			slightly darker w/ lighter belly	NS
11-Aug-20	22:33	P14	Sorex sp.	35	40				PM/SB **PEMA was
12-Aug-20	6:25	S4B	PEMA					relocated	NS frequently
12-Aug-20	7:10	S30	PEMA					relocated	NS misidentified as
12-Aug-20	14:30	P8	Sorex sp.	50	30				PM MUMU on data
12-Aug-20	22:54	S31	Sorex sp.	45	45				SB/KD sheets;
12-Aug-20	23:07	S36	PEMA						SB/KD corrected here
13-Aug-20	6:50	S21	PEMA					mortality	NS
13-Aug-20	7:15	P28	Sorex sp.	45	30			relocated	NS
13-Aug-20	7:28	S34	PEMA					relocated	NS
13-Aug-20	7:31	S36	Rat						NS
13-Aug-20	14:33	P17	Sorex sp.	45	30				PM
13-Aug-20	15:03	S22	Sorex sp.	50	45				PM
13-Aug-20	22:14	P11	Sorex sp.	45	50			mortality	SB
13-Aug-20	22:29	P17	Sorex sp.	50	50				SB
13-Aug-20	22:29	P17	Sorex sp.	45	50				SB
13-Aug-20	22:41	S21	PEMA?						SB
14-Aug-20	6:20	P2	Sorex sp.						PJM
14-Aug-20	7:20	S23	Sorex sp.					mortality	PJM
14-Aug-20	7:30	S30	PEMA						PJM
14-Aug-20	7:40	P24	Sorex sp.						PJM
14-Aug-20	7:55	S34	PEMA						PJM
14-Aug-20	8:00	S36	PEMA						PJM
14-Aug-20	14:31	P8	garter snake					escaped when lifted lid	PM
14-Aug-20	14:45	P14	Sorex sp.	45	35				PM
14-Aug-20	14:45	P14	Sorex sp.	45	30				PM
14-Aug-20	14:45	P14	PEMA					mortality; appears to have been predated by the shrews	PM
14-Aug-20	22:33	S36	PEMA						SB/KD
15-Aug-20	6:55	S21	PEMA					mortality	NS
15-Aug-20	7:35	P28	Sorex sp.	50	40			mortality	NS
15-Aug-20	7:50	S30	PEMA					mortality	NS
15-Aug-20	14:00	P11	Sorex sp.	45	45				SB
15-Aug-20	22:00	P14	Sorex sp.	45	45				SB/JW
15-Aug-20	22:00	P14	Sorex sp.	45	45				SB/JW
15-Aug-20	22:00	S23	bird sp.					little brown bird; flew away	SB/JW
16-Aug-20	8:00	S36	PEMA					relocated	NS
16-Aug-20	14:26	S9	Sorex sp.	50	45				PM
16-Aug-20	22:00	S4B	PEMA						SB/JW
16-Aug-20	22:00	P5	PEMA					baby?	SB/JW

16-Aug-20	22:00 P10	Pacific treefrog				SB/JW
16-Aug-20	22:00 S24	PEMA				SB/JW
16-Aug-20	22:00 S34	PEMA				SB/JW
16-Aug-20	22:00 S36	PEMA				SB/JW
17-Aug-20	7:25 S18	PEMA				NS
17-Aug-20	7:35 P21	Sorex sp.	60	50	relocated	NS
17-Aug-20	7:50 P24	Sorex sp.	50	50	darker; light underside; relocated	NS
17-Aug-20	7:50 P24	Sorex sp.	60	50	lighter brown; relocated	NS
17-Aug-20	8:25 S34	PEMA			relocated	NS
17-Aug-20	8:30 S36	PEMA			weird growth on right side of belly, near hing legs	NS
17-Aug-20	22:15 S4B	PEMA				PM/JC
17-Aug-20	22:25 S8	PEMA			escaped	PM/JC
17-Aug-20	22:30 S14	PEMA				PM/JC
17-Aug-20	22:45 S19	PEMA				PM/JC
17-Aug-20	22:45 S20	PEMA				PM/JC
17-Aug-20	22:55 S24	PEMA				PM/JC
17-Aug-20	23:10 P24	Sorex sp.	40	35		PM/JC
17-Aug-20	23:20 S37	PEMA				PM/JC
17-Aug-20	23:25 S34	PEMA				PM/JC
17-Aug-20	23:30 S29	Sorex sp.	35	35		PM/JC
17-Aug-20	23:30 S31	Sorex sp.	50	40	almost dead, attempted to revive but died	PM/JC
18-Aug-20	6:10 S1	PEMA				NS
18-Aug-20	6:25 S4B	PEMA				NS
18-Aug-20	6:40 P11	Creeping vole	70	40	relocated	NS
18-Aug-20	7:00 S13	PEMA			small; relocated	NS
18-Aug-20	7:10 S14	PEMA			relocated	NS
18-Aug-20	7:30 S23	PEMA			small; relocated	NS
18-Aug-20	7:45 S22	PEMA			relocated	NS
18-Aug-20	7:50 P24	Sorex sp.	60	40	relocated	NS
18-Aug-20	7:50 P24	Sorex sp.	60	50	relocated	NS
18-Aug-20	7:50 P24	Sorex sp.	60	50	relocated	NS
18-Aug-20	8:15 S32	PEMA			relocated	NS
18-Aug-20	14:20 S4	Sorex sp.	50	40	fed mealworm	JC
18-Aug-20	14:30 P6	Peromyscus sp.			grey; large hind legs; long tail; ears flat to head	JC
18-Aug-20	15:30 S22	Sorex sp.	45	40	mortality	JC
18-Aug-20	15:45 S24	Sorex sp.	50	35	mortality	JC
18-Aug-20	16:10 S33	Sorex sp.	45	35		JC
18-Aug-20	16:15 S36	Sorex sp.	40	40	fed mealworm	JC
18-Aug-20	22:09 S1	PEMA				JC/JG
18-Aug-20	22:19 S7	PEMA				JC/JG
18-Aug-20	22:28 S9	PEMA				JC/JG
18-Aug-20	23:02 S20	PEMA				JC/JG
18-Aug-20	23:04 P21	Sorex sp.	40	40		JC/JG
18-Aug-20	23:12 S22	Sorex sp.	50	40		JC/JG

18-Aug-20	23:23 S22B	Sorex sp.	45	40	mortality	JC/JG
18-Aug-20	23:29 S24	PEMA				JC/JG
18-Aug-20	23:30 P26	Sorex sp.	40	40		JC/JG
18-Aug-20	23:38 S25	PEMA				JC/JG
18-Aug-20	23:52 S32	Sorex sp.	40	40		JC/JG
18-Aug-20	23:54 S34	PEMA				JC/JG
19-Aug-20	0:04 S36	PEMA				JC/JG
19-Aug-20	0:07 S37	PEMA			growth on right side	JC/JG
19-Aug-20	0:15 S14	PEMA				JC/JG
19-Aug-20	6:15 S1	PEMA			relocated	NS
19-Aug-20	6:25 S3	PEMA			relocated	NS
19-Aug-20	7:30 S21	PEMA			relocated	NS
19-Aug-20	7:35 S22	PEMA			mortality	NS
19-Aug-20	7:45 S24	PEMA			relocated	NS
19-Aug-20	7:50 S25	PEMA			relocated	NS
19-Aug-20	7:55 S26	Sorex sp.	50	40	mortality	NS
19-Aug-20	8:05 P28	Sorex sp.	50	50	relocated	NS
19-Aug-20	8:30 S32	Sorex sp.	50	40	mortality	NS
19-Aug-20	8:38 P30	Sorex sp.	60	50	relocated	NS
19-Aug-20	8:45 S36	PEMA			relocated	NS
19-Aug-20	14:20 S3	Sorex sp.			mortality	PJM
19-Aug-20	14:30 P2	garter snake			relocated	PJM
19-Aug-20	15:50 P23	Sorex sp.			fed mealworm; relocated	PJM
19-Aug-20	16:20 S24	bird sp.			flew away	PJM
19-Aug-20	16:50 S37	Sorex sp.			mortality	PJM
19-Aug-20	22:09 S2	Sorex sp.	40	35		PM/JG
19-Aug-20	22:19 S7	PEMA				PM/JG
19-Aug-20	22:33 S13	Sorex sp.	40	40		PM/JG
19-Aug-20	22:56 P23	Sorex sp.	35	40		PM/JG
19-Aug-20	22:56 S22	Sorex sp.	40	40		PM/JG
19-Aug-20	23:08 S4	PEMA				PM/JG
19-Aug-20	23:23 S23	PEMA				PM/JG
19-Aug-20	23:18 S26	PEMA				PM/JG
19-Aug-20	23:35 P30	Sorex sp.	40	40		PM/JG
19-Aug-20	23:39 S34	PEMA				PM/JG
20-Aug-20	6:25 P1	Sorex sp.			escaped	NS
20-Aug-20	6:25 P1	Sorex sp.	60	50	relocated	NS
20-Aug-20	6:55 S7	PEMA			relocated	NS
20-Aug-20	7:10 S9	Sorex sp.	60	50	relocated	NS
20-Aug-20	7:20 P14	Sorex sp.	50	40	relocated	NS
20-Aug-20	7:35 P16	Sorex sp.	50	40	relocated	NS
20-Aug-20	8:05 P23	Sorex sp.	50	40	relocated	NS
20-Aug-20	8:05 P23	Sorex sp.	55	45	relocated	NS
20-Aug-20	8:05 P23	Sorex sp.	45	40	mortality; other 2 eating it	NS

20-Aug-20	8:25 P24	Sorex sp.	50	40	relocated	NS
20-Aug-20	8:40 P26	Sorex sp.	50	50	relocated	NS
20-Aug-20	8:40 P26	Sorex sp.	45	40	mortality; slug feeding on it	NS
20-Aug-20	8:50 S25	PEMA			relocated	NS
20-Aug-20	8:55 S26	Sorex sp.	60	50	relocated	NS
20-Aug-20	9:10 S28	Sorex sp.	50	50	relocated	NS
20-Aug-20	9:25 S32	Sorex sp.	60	50	relocated	NS
20-Aug-20	9:35 S34	PEMA			relocated	NS
20-Aug-20	14:30 S6	Sorex sp.			fed mealworm; relocated	PJM
20-Aug-20	15:00 S9	Sorex sp.			relocated	PJM
20-Aug-20	15:20 P16	Sorex sp.			relocated	PJM
20-Aug-20	15:50 S23	Sorex sp.			fed mealworm; relocated	PJM
20-Aug-20	22:10 S2	Sorex sp.	60	50		PM/JG
20-Aug-20	22:26 S9	Sorex sp.	40	40		PM/JG
20-Aug-20	22:29 S10	PEMA				PM/JG
20-Aug-20	22:33 S12	Sorex sp.	50	45		PM/JG
20-Aug-20	22:43 P16	Sorex sp.	60	40		PM/JG
20-Aug-20	22:50 S16	PEMA				PM/JG
20-Aug-20	22:57 P20	Sorex sp.	60	50		PM/JG
20-Aug-20	23:08 S23	PEMA				PM/JG
20-Aug-20	23:14 S22B	Sorex sp.	60	45	mortality	PM/JG
20-Aug-20	23:20 S26	PEMA				PM/JG
20-Aug-20	23:26 S34	Sorex sp.	60	45		PM/JG
20-Aug-20	23:40 P29	Sorex sp.	60	40		PM/JG
21-Aug-20	6:15 P1	Sorex sp.	45	40		JC
21-Aug-20	7:00 P11	Sorex sp.	50	40		JC
21-Aug-20	7:20 S15	Sorex sp.	45	35	mortality	JC
21-Aug-20	7:40 P20	Sorex sp.	40	40		JC
21-Aug-20	8:00 P23	Sorex sp.	50	40		JC
21-Aug-20	8:15 P22	Sorex sp.	50	45		JC
21-Aug-20	8:15 S21	PEMA				JC
21-Aug-20	8:45 S35	PEMA				JC
21-Aug-20	14:45 S3	Sorex sp.	45	45	relocated	NS
21-Aug-20	15:00 S5	Sorex sp.	50	45	mortality	NS
21-Aug-20	15:15 S8	Sorex sp.	50	50	relocated	NS
21-Aug-20	16:15 S27	Sorex sp.	45	45	mortality	NS
21-Aug-20	16:45 S31	Sorex sp.	45	45	mortality	NS
21-Aug-20	22:00 S2	Sorex sp.	40	40	relocated to east side of Silda	PJM/JG
21-Aug-20	22:10 S4	Sorex sp.	40	40	relocated to east side of Silda	PJM/JG
21-Aug-20	22:15 S7	PEMA			relocated	PJM/JG
21-Aug-20	22:20 S9	PEMA			relocated	PJM/JG
21-Aug-20	22:30 S13	PEMA			relocated south of site	PJM/JG
21-Aug-20	22:30 P14	Sorex sp.	40	35	relocated south of site	PJM/JG
21-Aug-20	22:45 S20	Sorex sp.	40	30	relocated	PJM/JG

21-Aug-20	23:00 S26	Sorex sp.	50	40	relocated	PJM/JG
21-Aug-20	23:10 P27	Sorex sp.			relocated	PJM/JG
22-Aug-20	6:20 S4	PEMA			relocated	NS
22-Aug-20	6:25 S4B	PEMA			relocated	NS
22-Aug-20	6:30 S5	PEMA			relocated	NS
22-Aug-20	6:35 S6	PEMA			relocated	NS
22-Aug-20	7:05 S13	Sorex sp.	45	40	mortality; trap had been thrown/moved	NS
22-Aug-20	7:10 S14	PEMA			relocated	NS
22-Aug-20	7:40 S18	PEMA			relocated	NS
22-Aug-20	7:50 S21	PEMA			relocated	NS
22-Aug-20	7:52 S23	PEMA			relocated	NS
22-Aug-20	7:55 S22B	Sorex sp.	45	40	mortality	NS
22-Aug-20	8:10 P24	Sorex sp.	45	40	relocated	NS
22-Aug-20	8:10 P24	Sorex sp.	50	50	relocated	NS
22-Aug-20	8:20 P26	Sorex sp.	50	50	relocated	NS
22-Aug-20	8:35 P28	Sorex sp.	50	50	relocated	NS
22-Aug-20	8:50 S32	PEMA			relocated	NS
22-Aug-20	14:30 P1	Sorex sp.	40	40		JC
22-Aug-20	14:35 S4	Sorex sp.	50	40		JC
22-Aug-20	14:40 P2	Sorex sp.	45	45		JC
22-Aug-20	22:00 S4	PEMA				KD/JC
22-Aug-20	22:03 S4B	PEMA				KD/JC
22-Aug-20	22:16 S12B	Sorex sp.	50	40		KD/JC
22-Aug-20	22:18 S13	PEMA				KD/JC
22-Aug-20	22:30 P23	Sorex sp.	45	45		KD/JC
22-Aug-20	23:08 S35	PEMA				KD/JC
22-Aug-20	23:10 S36	PEMA				KD/JC
22-Aug-20	23:15 S37	Sorex sp.	40	45		KD/JC
23-Aug-20	6:30 S13	PEMA			relocated to south side of railroad tracks	PJM
23-Aug-20	6:45 S14	PEMA			relocated to south side of railroad tracks	PJM
23-Aug-20	6:50 S12B	PEMA			relocated to south side of railroad tracks	PJM
23-Aug-20	7:20 S21	PEMA			mortality	PJM
23-Aug-20	7:40 P30	Sorex sp.	45	40	relocated to east side of Silda	PJM
23-Aug-20	7:45 P32	PEMA			escaped	PJM
23-Aug-20	8:00 P37	PEMA			escaped	PJM
23-Aug-20	14:50 S12B	Sorex sp.			mortality	PM
23-Aug-20	14:54 P14	Sorex sp.	50	50		PM
23-Aug-20	15:03 S15	PEMA				PM
23-Aug-20	15:08 S16	Sorex sp.	40	40		PM
23-Aug-20	22:00 S2	Sorex sp.	45	40		KD/PM
23-Aug-20	22:10 S10	Sorex sp.	45	40	signs of stress	KD/PM
23-Aug-20	22:15 S13	Sorex sp.	45	40		KD/PM
23-Aug-20	22:20 S14	Sorex sp.	45	40	mortality	KD/PM
23-Aug-20	22:22 S15	Sorex sp.	40	40		KD/PM

23-Aug-20	23:00 S21	PEMA					KD/PM
23-Aug-20	23:20 S35	PEMA					KD/PM
23-Aug-20	23:30 S37	PEMA					KD/PM
24-Aug-20	6:25 S2	Sorex sp.	50	50	relocated		NS/PJM
24-Aug-20	6:45 S12B	Sorex sp.	45	45	relocated		NS/PJM
24-Aug-20	7:10 S21	PEMA			relocated		NS/PJM
24-Aug-20	7:15 P23	Sorex sp.	50	50	relocated		NS/PJM

Area B1

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
13-Aug-20	16:25	B1P3	MITO	70	30				PM
16-Aug-20	22:00	B1S3	PEMA						SB, JW
18-Aug-20	17:00	B1P3	garter snake						JC
18-Aug-20	0:45	B1S4	PEMA						JC, JG
18-Aug-20	0:50	B1S3	Sorex sp	50	45		mortality		JC, JG
18-Aug-20	0:55	B1S2	PEMA						JC, JG
19-Aug-20	9:25	B1S1	PEMA						NS
19-Aug-20	9:30	B1S2	PEMA						NS
19-Aug-20	9:40	B1S3	PEMA						NS
19-Aug-20	17:20	B1P1	garter snake						PJM
19-Aug-20	0:05	B1S4	PEMA						PM, JG
19-Aug-20	0:10	B1S3	PEMA						PM, JG
19-Aug-20	0:15	B1S1	PEMA						PM, JG
20-Aug-20	10:10	B1S1	PEMA						NS
20-Aug-20	0:05	B1S3	PEMA						PM, JG
20-Aug-20	0:10	B1S1	PEMA						PM, JG
21-Aug-20	9:00	B1S1	PEMA						JC
21-Aug-20	9:05	B1P1	Sorex sp	40	35				JC
21-Aug-20	23:45	B1S1	PEMA						PJM, JG
21-Aug-20	23:45	B1S3	PEMA						PJM, JG
22-Aug-20	9:30	B1S1	PEMA						NS
22-Aug-20	9:35	B1S3	PEMA						NS

Areas B2a

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
2-Sep-20	0:38	S1	PEMA						PM, JG
2-Sep-20	7:30	S1	PEMA					relocated	PJM, NS
2-Sep-20	7:40	P5	Sorex sp.					mortality; voucher specimen	PJM, NS
2-Sep-20	7:00	M2	green frog					escaped	PJM, NS
3-Sep-20	7:50	M2	NW salamander					relocated	NS, PJ
5-Sep-20	1:40	S5	PEMA						JC, PM
5-Sep-20	6:00	S6	PEMA					young; grey pelage	NS, TP
6-Sep-20	6:45	S6	PEMA					immature; relocated	TP, PM
6-Sep-20	19:25	M3	garter snake						PM, MT
7-Sep-20	1:31	S4	PEMA						PM, MT
7-Sep-20	7:20	S5	PEMA					relocated	PJM, JZ
7-Sep-20	19:00	P4	garter snake						TP
8-Sep-20	13:00	P9	PEMA					mortality; buried offsite	PJM, ML

Area G1

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
2-Sep-20	1:50	P12	MIOR					(creeping vole)	PM, JG
3-Sep-20	6:50	P23	Sorex sp.	55	45			relocated	NS, PJ
3-Sep-20	7:10	M1	green frog					tadpole	NS, PJ
3-Sep-20	7:20	M4	NW Salamander					relocated	NS, PJ
3-Sep-20	12:35	M3	NW Salamander						NS, RW
4-Sep-20	6:25	M2	green frog						NS, PJ
4-Sep-20	6:40	P18	Sorex sp.	45	40				NS, PJ
4-Sep-20	6:55	M1	green frog					tadpole	NS, PJ
4-Sep-20	7:00	M4	green frog					tadpole	NS, PJ
5-Sep-20	0:30	M1	Long-toed Salamander					tadpole	JC, PM
5-Sep-20	0:50	M2	NW Salamander					tadpole	JC, PM
5-Sep-20	0:50	M2	NW Salamander					tadpole	JC, PM
5-Sep-20	12:35	M1	green frog					adult; euthanized	JC, PM
6-Sep-20	0:18	P23	Sorex sp.	50	40				JC, MT
6-Sep-20	12:10	M1	NW Salamander					juvenile	TP
6-Sep-20	18:50	M3	green frog						PM, MT
7-Sep-20	0:34	P20	Sorex sp.	50	45				PM, MT
7-Sep-20	0:57	S5	PEMA						PM, MT
7-Sep-20	1:06	M3	NW Salamander						PM, MT
7-Sep-20	6:50	S7	PEMA						PJM, JZ
7-Sep-20	12:39	M3	NW Salamander						JC, AD
8-Sep-20	6:20	P9	Sorex sp.	60	55				NS, PJ
8-Sep-20	18:30	M3	NW Salamander						RD
9-Sep-20	6:20	M4	Long-toed Salamander					tadpole	PJM, NS
9-Sep-20	6:40	P22	Sorex sp.	40	40				PJM, NS

Area F1

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
3-Sep-20	13:40	M2	green frog					escaped	NS, RW
3-Sep-20	14:00	M3	green frog					escaped	NS, RW
4-Sep-20	8:00	S6	Sorex sp.	55	45			relocated	NS, PJ
4-Sep-20	13:40	M3	green frog					euthanized	PJM, RW
5-Sep-20	2:20	S1	PEMA						JC, PM
5-Sep-20	2:30	M4	NW Salamander						JC, PM
5-Sep-20	3:00	P10	Sorex sp.	40	40				JC, PM
5-Sep-20	19:15	M3	green frog					escaped	RW
6-Sep-20	1:51	P10	Sorex sp.	50	45				JC, MT
6-Sep-20	1:51	P10	Sorex sp.	45	40				JC, MT
6-Sep-20	19:50	M3	green frog						PM, MT
7-Sep-20	2:17	M4	NW Salamander						PM, MT
7-Sep-20	13:23	M3	Salamander sp						JC, AP
7-Sep-20	13:23	M3	Vole sp.						JC, AP
8-Sep-20	7:10	M3	green frog					tadpole	NS, PJ
9-Sep-20	1:30	P11	Sorex sp.	45	40			mortality	PM, JG
9-Sep-20	1:38	P12	Sorex sp.	45	40				PM, JG
10-Sep-20	6:30	P10	Sorex sp.	50	40			relocated	NS
10-Sep-20	7:00	M4	NW Salamander					relocated	NS
11-Sep-20	6:30	M3	green frog					escaped minnow	NS, JC
11-Sep-20	6:30	M3	NW Salamander					relocated	NS, JC

Area I3

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
17-Sep-20	0:38	P12	M-SOVA	50	100			Sorex vagrans; dark brown, beige belly	TP, MT, LS
17-Sep-20	19:20	S3	Sorex sp.	50	95				ADP, PM, SP
18-Sep-20	0:36	P8	M-SOBE					mortality; voucher specimen	TP, MT, SS
19-Sep-20	9:21	P3	M-SOBE	65-70	125				SS, LS
20-Sep-20	19:37	S3	Sorex sp.	40	80			dorsal - light brown/ grey underbelly	KD, SS
21-Sep-20	1:50	S3	PEMA						PM, MT, JC
21-Sep-20	13:45	S4	Sorex sp.	45	90				NS, JZ
22-Sep-20	19:50	S4	Sorex sp.	45	90				PM, ADP
23-Sep-20	0:29	S4	Sorex sp.	50	95				MT, TP
23-Sep-20	0:53	P3	Sorex sp.	45	85				MT, TP
23-Sep-20	8:40	S4	Sorex sp.	40	80			relocated	NS, RT
23-Sep-20	9:05	P7	Sorex sp.	50	95			relocated	NS, RT
23-Sep-20	9:05	P7	Sorex sp.	45	85			relocated	NS, RT
23-Sep-20	9:05	P7	Sorex sp.	50	95			relocated	NS, RT
30-Sep-20	7:20	P8	Sorex sp.	55	100				NS, LS
30-Sep-20	19:10	P12	Sorex sp.	45	85				JC, SP
1-Oct-20	0:15	S5	M-RARA					black rat; jumped out	TP, PM
1-Oct-20	0:21	P12	Sorex sp.						TP, PM

Areas E2 and E3

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
6-Oct-20	18:43	M2	A-RACL						JB, ADP
7-Oct-20	0:10	M1	A-AMGR						TP, JC
7-Oct-20	0:25	P8	PEMA						TP, JC
7-Oct-20	0:37	S30	PEMA					subadult	TP, JC
7-Oct-20	0:52	S21	PEMA					subadult	TP, JC
7-Oct-20	6:22	S8	PEMA						NS, LS
7-Oct-20	6:28	S10	PEMA						NS, LS
7-Oct-20	12:20	S8	PEMA						PJM, AW
7-Oct-20	18:35	M4	RACL						PM, JG
8-Oct-20	0:25	S10	PEMA						TP, JC
8-Oct-20	0:30	M3	AMGR						TP, JC
8-Oct-20	6:23	P10	Sorex sp.	45	85			brown dorsal; tan ventral	SS, LS
8-Oct-20	7:06	S31	PEMA						SS, LS
8-Oct-20	12:30	M4	A-AMGR					tadpole	NS, PJ
8-Oct-20	17:55	M3	A-RACL						JB, SPE
9-Oct-20	0:35	S26	PEMA						JC, PM
9-Oct-20	6:35	S20	PEMA						SS, NS
9-Oct-20	12:15	P3	Sorex sp.	55	100			closed traps due to rain	NS, RW
11-Oct-20	0:15	P1	Sorex sp.						TP, SP
11-Oct-20	0:30	S8	PEMA						TP, SP
11-Oct-20	0:35	S10	PEMA						TP, SP
11-Oct-20	0:40	S11	PEMA						TP, SP
11-Oct-20	0:45	S25	PEMA						TP, SP
11-Oct-20	7:12	S26	PEMA						NS
11-Oct-20	12:00							traps closed due to forecast rain	SS, SPE
14-Oct-20	0:05	M3	A-AMGR						JC, SB
14-Oct-20	0:30	S19	PEMA						JC, SB
14-Oct-20	0:45	P32	Sorex sp.	50	100				JC, SB
14-Oct-20	6:28	S15	PEMA						NS, LS
14-Oct-20	6:45	S19	PEMA						NS, LS

15-Oct-20	0:15 S18	PEMA			young	TP, JC
15-Oct-20	0:20 S19	PEMA			young	TP, JC
15-Oct-20	0:30 S26	PEMA			subadult	TP, JC
15-Oct-20	6:49 S26	PEMA				SS, PJ
16-Oct-20	0:17 P30	Sorex sp.	50	100		PM, JG
16-Oct-20	0:17 P30	Sorex sp.	45	90		PM, JG
16-Oct-20	0:42 S20	PEMA				PM, JG
16-Oct-20	6:28 S19	PEMA			mortality	NS, LS
16-Oct-20	12:50 S29	PEMA				JC, RW
17-Oct-20	0:19 P27	Sorex sp.				TP, SP
17-Oct-20	0:50 S26	PEMA			mortality	TP, SP

Area F2

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
16-Sep-20	18:58	P27	Sorex sp.						TP, SP, RD
17-Sep-20	0:29	P12	Sorex sp.						TP, SS, MT
17-Sep-20	0:39	P16	Sorex sp.						TP, SS, MT
17-Sep-20	0:39	P16	Sorex sp.						TP, SS, MT
17-Sep-20	0:49	P27	Sorex sp.						TP, SS, MT
17-Sep-20	0:55	S17	PEMA						TP, SS, MT
17-Sep-20	6:30	P12	Sorex sp.	50	90	7		mortality; brown top, silver bottom	SS, JB, PJ
17-Sep-20	7:00	S13A	Sorex sp.	55	100	8		brown dorsal, silver ventral, relocated	SS, JB, PJ
18-Sep-20	0:35	P13	Sorex sp.	52	89	3		brown dorsal, cream ventral	SS, MT, TP
18-Sep-20	0:46	P16	Sorex sp.	50	100	7		brown dorsal, silver ventral	SS, MT, TP
18-Sep-20	1:15	S17	Sorex sp.	50	90			brown dorsal, silver ventral	SS, MT, TP
18-Sep-20	1:25	P39	Sorex sp.	-	-			escaped; brown dorsal, cream ventral	SS, MT, TP
18-Sep-20	6:26	P16	Sorex sp.	55	100				JZ, NS, JB
18-Sep-20	6:33	P18	Sorex sp.	60	110				JZ, NS, JB
18-Sep-20	12:30	S16	Sorex sp.	60	100				RW, NS, LS
18-Sep-20	18:21	S10	Sorex sp.	50	85				ADP, PM, PJM
18-Sep-20	18:32	P12	Sorex sp.	40	75				ADP, PM, PJM
18-Sep-20	18:59	P39	Sorex sp.	50	85				ADP, PM, PJM
19-Sep-20	0:56	P3	Sorex sp.					s.vagrans/monticolus type	TP, SP
19-Sep-20	1:14	S13B	Sorex sp.					s.vagrans/monticolus type	TP, SP
19-Sep-20	1:20	P16	Sorex sp.					s.vagrans/monticolus type	TP, SP
19-Sep-20	1:56	P57	Sorex sp.					s.vagrans/monticolus type	TP, SP
19-Sep-20	1:56	P57	Sorex sp.					s.vagrans/monticolus type	TP, SP
19-Sep-20	2:15	P66	Sorex sp.						TP, SP
19-Sep-20	6:15	P1	Sorex sp.	55	95			brown dorsal, silver ventral	SS, LS
19-Sep-20	7:30	P35	Sorex sp.	50	90			brown dorsal, beige ventral	SS, LS
19-Sep-20	7:38	P49A	Sorex sp.	45	80			brown dorsal, silver ventral	SS, LS
19-Sep-20	8:13	P57	Sorex sp.	45	85			brown dorsal, silver ventral	SS, LS

19-Sep-20	18:00 P16	Sorex sp.	-	-		TP, SP
20-Sep-20	0:10 P1	Sorex sp.		50	90	PM, SP
20-Sep-20	0:20 P13	Sorex sp.		55	105	PM, SP
20-Sep-20	0:32 P18	Sorex sp.		50	95	PM, SP
20-Sep-20	0:40 P23	Sorex sp.		50	95	PM, SP
20-Sep-20	0:44 P28	Sorex sp.		45	90	PM, SP
20-Sep-20	6:20 P1	Sorex sp.		55	100	LS, NS
20-Sep-20	6:25 S1	Sorex sp.		55	100	LS, NS
20-Sep-20	6:40 P5	SOBE	75-80		150	LS, NS
						dorsal - grey and brown, ventral - lighter
20-Sep-20	7:00 P17	Sorex sp.		55	105	beige/grey LS, NS
20-Sep-20	7:31 P30	Sorex sp.		45	85	LS, NS
						dorsal - grey and brown, ventral - light
20-Sep-20	7:38 P32	Sorex sp.		50	95	grey LS, NS
20-Sep-20	7:38 P32	Sorex sp.		40	80	LS, NS
20-Sep-20	7:46 P37	Sorex sp.		45	85	LS, NS
20-Sep-20	12:40 P27	Sorex sp.		50	90	d - brown SS, PJM
20-Sep-20	12:55 P30	Sorex sp.		35	70	d - brown SS, PJM
20-Sep-20	18:20 S3	Sorex sp.		40	70	d - brown, v-creamy/grey SS, KD
21-Sep-20	0:00 P2	Sorex sp.		45	90	PM, MT, JC
21-Sep-20	0:10 S13B	Sorex sp.		50	95	PM, MT, JC
21-Sep-20	0:15 P17	Sorex sp.		45	85	PM, MT, JC
21-Sep-20	0:30 P22	Sorex sp.		45	90	PM, MT, JC
21-Sep-20	0:45 P29B	Sorex sp.		40	80	PM, MT, JC
21-Sep-20	6:20 S14	Sorex sp.		55	100	PJ, JB
21-Sep-20	6:50 P29B	Sorex sp.		58	104	PJ, JB
21-Sep-20	6:55 P23	Sorex sp.		54	96	PJ, JB
21-Sep-20	7:25 P40B	Sorex sp.		55	100	PJ, JB
21-Sep-20	12:40 P27	Sorex sp.		50	90	NS, JZ
21-Sep-20	12:52 P38	Sorex sp.		50	95	NS, JZ
22-Sep-20	18:10 P1	Sorex sp.		45	80	relocated; light belly RD, PJM
22-Sep-20	18:20 S1	Sorex sp.		40	75	relocated; light belly RD, PJM
22-Sep-20	0:10 P4	Sorex sp.		45	85	JC, PM, TP
22-Sep-20	0:30 P10	Sorex sp.		50	95	JC, PM, TP

22-Sep-20	0:50 P17	Sorex sp.	45	90		JC, PM, TP
22-Sep-20	1:15 P29B	Sorex sp.	50	90		JC, PM, TP
22-Sep-20	6:18 P2	Sorex sp.	50	90	D=brown/v=cream; escaped	SS, LS
22-Sep-20	6:53 P13	Sorex sp.	50	90	D=brown/v=cream	SS, LS
22-Sep-20	6:31 S17	Sorex sp.	50	95	D=brown/v=beige	SS, LS
					D=brown/v=lighter brown; lrg eyes & ears	SS, LS
22-Sep-20	6:45 S18	PEMA	60	120		SS, LS
22-Sep-20	8:17 P69	Sorex sp.	45	85	D=brown/v=grey/silver	SS, LS
22-Sep-20	12:30 P19	Sorex sp.	40	75	light belly; relocated	AW, PJM
22-Sep-20	12:50 S19	Sorex sp.	45	85	light belly; relocated	AW, PJM
22-Sep-20	18:26 P17	Sorex sp.	50	95		ADP, PM
22-Sep-20	18:43 P40B	Sorex sp.	50	90		ADP, PM
22-Sep-20	18:43 P40B	Sorex sp.	55	100		ADP, PM
22-Sep-20	18:56 P48	Sorex sp.	40	80		ADP, PM
23-Sep-20	0:25 P7	Sorex sp.				TP, MT
23-Sep-20	0:32 P10	Sorex sp.				TP, MT
23-Sep-20	0:32 P10	Sorex sp.				TP, MT
23-Sep-20	0:45 P17	Sorex sp.				TP, MT
23-Sep-20	1:15 S25	PEMA				TP, MT
23-Sep-20	1:37 P58	Sorex sp.				TP, MT
23-Sep-20	6:20 P2	Sorex sp.	50	100	relocated	NS, RT
23-Sep-20	6:20 P2	Sorex sp.	50	95	relocated	NS, RT
23-Sep-20	6:30 P3	Sorex sp.	45	85	relocated	NS, RT
23-Sep-20	6:40 P5	Sorex sp.	50	90	relocated	NS, RT
23-Sep-20	6:48 P6	Sorex sp.	45	85	relocated	NS, RT
23-Sep-20	6:59 P11	Sorex sp.	45	85	relocated	NS, RT
23-Sep-20	7:05 P12	Sorex sp.	55	105	relocated	NS, RT
23-Sep-20	7:10 P16	Sorex sp.	60	110	relocated	NS, RT
23-Sep-20	7:15 P17	Sorex sp.	45	85	relocated	NS, RT
23-Sep-20	7:15 P17	Sorex sp.	50	95	relocated	NS, RT
23-Sep-20	7:35 S22	Sorex sp.	45	80	relocated	NS, RT
23-Sep-20	7:40 P43	Sorex sp.	45	85	relocated	NS, RT
23-Sep-20	7:50 P49A	Sorex sp.	55	105	relocated	NS, RT
23-Sep-20	8:00 P54	Sorex sp.	55	100	relocated	NS, RT

23-Sep-20	8:03 P56	Sorex sp.	50	90	relocated	NS, RT
28-Sep-20	18:24 P16	Sorex sp.	50	100		PM, ADP
28-Sep-20	19:09 S24	Sorex sp.	50	95		PM, ADP
29-Sep-20	1:41 P41	Sorex sp.	40	80	mortality; voucher specimen	MT, JG
29-Sep-20	6:37 P20	SOBE	100	170		JZ, JC
29-Sep-20	6:58 P29B	Sorex sp.	40	80		JZ, JC
30-Sep-20	23:30 P1	Sorex sp.				TP, JG, MT
30-Sep-20	0:45 P7	Sorex sp.				TP, JG, MT
1-Oct-20	0:34 P10	Sorex sp.	50	95		PM, TP
1-Oct-20	0:56 P29B	Sorex sp.	50	95		PM, TP

Area G2 and Boardwalk

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
6-Oct-20	20:14	P19	Sorex sp.	40	80				JB, ADP
6-Oct-20	20:14	P19	Sorex sp.	40	80				JB, ADP
7-Oct-20	2:05	S15	PEMA					subadult	TP, JC
7-Oct-20	2:10	M2	A-RAAU					red-legged frog; relocated	TP, JC
7-Oct-20	2:15	S6	PEMA					adult	TP, JC
7-Oct-20	7:40	P12	A-AMGR						NS, LS
7-Oct-20	7:55	M2	A-AMGR						NS, LS
8-Oct-20	7:55	M1	A-AMGR	100	100			relocated	SS, LS
8-Oct-20	7:55	M1	A-AMGR	25	25			relocated	SS, LS
8-Oct-20	8:33	S4	PEMA					relocated	SS, LS
9-Oct-20	1:10	P12	Sorex sp.	50	95				PM, JC
9-Oct-20	1:25	F3	A-RACL					euthanized	PM, JC
9-Oct-20	1:35	M2	A-RAAU					relocated	PM, JC
9-Oct-20	7:30	F2	A-RACL						NS, SS
9-Oct-20	7:35	M2	A-RACL						NS, SS
9-Oct-20	8:20	S6B	PEMA					mortality	NS, SS
9-Oct-20	13:20	M1	garter snake					escaped	NS, RW
9-Oct-20	13:25	M3	fish sp.					relocated; traps close due to forecast rain	NS, RW
11-Oct-20	1:39	S15	PEMA						TP, SP
11-Oct-20	2:00	P19	Microtus sp.					Creeping vole?	TP, SP
11-Oct-20	2:05	M1	A-AMGR						TP, SP
11-Oct-20	2:40	M2	A-AMGR						TP, SP
11-Oct-20	2:40	P21	A-AMGR						TP, SP
11-Oct-20	8:20	P9	Sorex sp.	45	85				NS
11-Oct-20	8:40	F1	A-AMGR						NS
11-Oct-20	9:20	S7	PEMA						NS
11-Oct-20	12:00							traps closed due to forecast rain	SS, SPE
13-Oct-20	19:30	P17	Salamander sp.						JB, SP
14-Oct-20	1:00	F1	A-AMGR						JC, SB
14-Oct-20	1:00	F1	A-AMGR						JC, SB

14-Oct-20	1:30 M3	A-AMGR				JC, SB
14-Oct-20	1:30 M3	A-AMGR				JC, SB
14-Oct-20	1:30 M3	A-AMGR				JC, SB
15-Oct-20	7:40 F3	A-AMGR				NS, LS
15-Oct-20	1:30 M2	A-AMGR				TP, JC
15-Oct-20	1:30 M2	A-AMGR				TP, JC
15-Oct-20	7:53 M4	A-AMGR			SNV: 75 mm	SS, PJ
15-Oct-20	8:05 M1	A-AMGR			SNV: 110 mm	SS, PJ
15-Oct-20	8:38 P34	Sorex sp.	50	93	dark brown dorsal; light cream ventral	SS, PJ
16-Oct-20	1:30 P19	Sorex sp.	45	85		PM, JG
16-Oct-20	7:29 M1	A-AMGR				NS, LS
16-Oct-20	7:37 M4	A-AMGR				NS, LS
16-Oct-20	8:00 F5	A-AMGR				NS, LS
17-Oct-20	1:08 F1	A-AMGR				TP, SP
17-Oct-20	1:08 F1	A-AMGR				TP, SP
17-Oct-20	7:46 F1	A-AMGR				SS
17-Oct-20	8:02 P17	A-RAAU				SS
17-Oct-20	12:00				Traps closed/pulled; only minnows and f	JC, SPE
18-Oct-20	12:02 M1	F-TSB				SS
18-Oct-20	12:03 F5	A-RAAU			relocated	SS
18-Oct-20	12:18 F3	A-RAAU			relocated	SS
18-Oct-20	12:35 M2	A-RAAU			relocated	SS
18-Oct-20	12:35 M2	A-AMGR				SS
19-Oct-20	8:00				No captures; minnows & funnel traps pu	NS

Area H

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
22-Oct-20	6:22	S2	PEMA						SS, LS
22-Oct-20	7:20	M2	A-AMGR						SS, LS
24-Oct-20	0:25	S8	PEMA						TP, SP
26-Oct-20	18:45	M3	A-AMGR					larval stage	JB, PJ
27-Oct-20	6:25	S3	PEMA						SS, ADP
28-Oct-20	18:30	S20	sparrow					released	JB, SPE
29-Oct-20	12:30	M3	A-AMGR					small	JC, LS
30-Oct-20	6:15	S23	PEMA						NS, LS

Area B2b

Day	Time (hr)	Trap	Species	Body length (mm)	Total length (mm)	Weight (g)	Photo #	Notes	Initials
23-Oct-20	1:16	P1	Sorex sp.	45	90				PM, MT
27-Oct-20	1:08	S3	PEMA						SB, MT
27-Oct-20	1:15	S4	PEMA						SB, MT
27-Oct-20	7:26	S6	PEMA						SS, ADP
27-Oct-20	18:34	S3	Wren sp.				flew away		JB, KD
28-Oct-20	0:39	P4	A-RACL						TP, JG
28-Oct-20	6:50	P16	Sorex sp.	50	90				NS, LS
29-Oct-20	7:15	P10	Sorex sp.	60	105			Brown dorsal / silver ventral; Grovesnail observed adj to pitfall	SS, PJ
29-Oct-20	7:15	P10	Sorex sp.	60	100			Brown dorsal / silver ventral	SS, PJ
30-Oct-20	7:34	P3	A-AMGR					relocated to 96th St ditch, north of isolation	NS, JG, LS, ADP
30-Oct-20	7:35	P5A	A-AMGR					relocated to 96th St ditch, north of isolation	NS, JG, LS, ADP
30-Oct-20	7:38	S4	PEMA						NS, JG, LS, ADP
30-Oct-20	7:41	S5	PEMA						NS, JG, LS, ADP

Wildlife Species Codes

PEMA: North American Deer Mouse

MITO: Townsend vole

MIOR: Creeping vole

SOVA: Vagrant shrew

SOBE: Pacific water shrew

RARA: Roof rat

RACL: Green frog

AMGR: Northwestern salamander

RAAU: Northern red-legged frog

APPENDIX 4: PERMIT TRACKER

APPENDIX 5: PERMIT CONDITIONS TRACKER

Conditions	Responsibility
1 The removal of or disturbance to riparian vegetation should be kept to a minimum during the works.	PGC
2 Whenever possible, works are to be conducted when the watercourse is dry.	PGC
3 If works are not conducted in the dry, works are to be conducted in isolation of flow and the following measures are to be implemented:	PGC
a An appropriately qualified professional is to conduct a fish salvage of the isolated work area. Choose low impact salvage methods such as minnow trapping and seining before opting for higher impact electrofishing. In the event that isolation is breached, stop work and repeat fish salvage efforts.	Brybil
b Dewater the isolated area gradually to reduce the potential for stranding fish.	PGC
c Ensure bypass pump intakes and outlets are located within the confines of the fish-isolated work area (i.e., to prevent fish impingement on pump intakes, and to prevent dewatering areas where fish may be present). Ensure pumps are screened to prevent entrainment or impingement of fish in accordance with DFO's interim code of practice for End-of-pipe Fish Protection Screens for Small Water Intakes in Freshwater (https://www.dfo-mpo.gc.ca/pnw-ppe/codes/screen-ecraneng.html).	PGC/Brybil
d When diverting watercourse flows, maintain an appropriate depth and flow (i.e., base flow) for the protection of fish and fish habitat downstream of the isolated work area.	PGC
4 Complete the works as quickly as possible once they are started.	PGC
5 Undertake works during dry weather and low water conditions.	PGC
6 Equipment is to be situated in the dry watercourse channel within the footprint of the works or operated from the top of the bank.	PGC
7 Ensure that material such as rock, riprap, or other materials placed on the banks or within the active channel or floodplain of the watercourse is inert and free of silt, overburden, debris, or other substances deleterious to aquatic life.	PGC
8 Minimize the introduction of sediments (e.g., silts, clays and sand) into the watercourse or downstream reaches of the watercourse.	PGC
9 Develop and implement an erosion and sediment control plan to avoid and minimize the introduction of sediment into or induced sedimentation in the watercourse.	PGC
10 Do not deposit any substances deleterious to fish or fish habitat directly or indirectly into the watercourse or downstream reaches of the watercourse.	PGC
11 Develop and implement a response plan to avoid a spill of deleterious substances into the watercourse.	PGC
12 Works should be monitored full-time during start-up and any instream works or sensitive activity. The environmental monitor must be an appropriately qualified professional and ensure mitigation measures are implemented for the protection of fish and fish habitat.	PGC, weekly audit MESL
13 While the Program recommends works be conducted during the least risk to fish instream work window of August 1 – September 15 where possible. It is recognized instream works will be required to commence upland works. Therefore, if works are proposed for outside the least risk window, work should especially be conducted under the direction of an appropriately qualified professional as per item 12 above.	PGC
14 Monitor before, during, and after all phases of construction to ensure that fish do not become trapped/isolated, stranded, or entrained within the project area.	PGC, weekly audit MESL
15 If fish are observed at the site, or upstream or downstream of the site, work should be halted. Works may only resume following implementation of appropriate mitigation measures and under the direction of an appropriately qualified professional.	PGC
16 Ensure that when dewatering, site water is appropriately managed to prevent sediment laden water from entering downstream watercourses.	PGC

Conditions		Responsibility
1	The removal of or disturbance to riparian vegetation should be kept to a minimum during the works.	PGC
2	Whenever possible, works are to be conducted when the watercourse is dry.	PGC
3	If instream works are not conducted in the dry, works are to be conducted in isolation of flow and the following measures are to be implemented:	PGC
a	An appropriately qualified professional is to conduct a fish salvage of the isolated work area. Choose low impact salvage methods such as minnow trapping and seining before opting for higher impact electrofishing. In the event that isolation is breached, stop work and repeat fish salvage efforts.	Brybil
b	Dewater the isolated area gradually to reduce the potential for stranding fish.	PGC
c	Ensure bypass pump intakes and outlets are located within the confines of the fish-isolated work area (i.e., to prevent fish impingement on pump intakes, and to prevent dewatering areas where fish may be present). Ensure pumps are screened to prevent entrainment or impingement of fish in accordance with DFO's interim code of practice for End-of-pipe Fish Protection Screens for Small Water Intakes in Freshwater (https://www.dfo-mpo.gc.ca/pnw-ppe/codes/screen-ecraneng.html).	PGC/Brybil
d	When diverting watercourse flows, maintain an appropriate depth and flow (i.e., base flow) for the protection of fish and fish habitat downstream of the isolated work area.	PGC
4	Complete the works as quickly as possible once they are started.	PGC
5	Undertake works during dry weather and low water conditions.	PGC
6	Equipment is to be situated in the dry watercourse channel within the footprint of the works or operated from the top of the bank.	PGC
7	Ensure that material such as rock, riprap, or other materials placed on the banks or within the active channel or floodplain of the watercourse is inert and free of silt, overburden, debris, or other substances deleterious to aquatic life.	PGC
8	Minimize the introduction of sediments (e.g., silts, clays and sand) into the watercourse or downstream reaches of the watercourse.	PGC
9	Develop and implement an erosion and sediment control plan to avoid and minimize the introduction of sediment into or induced sedimentation in the watercourse.	PGC
10	Do not deposit any substances deleterious to fish or fish habitat directly or indirectly into the watercourse or downstream reaches of the watercourse.	PGC
11	Develop and implement a response plan to avoid a spill of deleterious substances into the watercourse.	PGC
12	Works should be monitored full-time during start-up and any instream works or sensitive activity. The environmental monitor must be an appropriately qualified professional and ensure mitigation measures are implemented for the protection of fish and fish habitat.	PGC, weekly audit MESL
13	The Program recommends works within fish-bearing or potentially fish-bearing watercourses be completed during the least risk to fish instream work window of August 1 – September 15 where possible. However, it is recognized that there are proposed instream works outside this window. Therefore, if works are proposed for outside this time window, additional measures should be implemented under the direction of an appropriately qualified professional, as per item 12 above.	PGC
14	Monitor before, during, and after all phases of construction to ensure that fish do not become trapped/isolated, stranded, or entrained within the project area.	PGC, weekly audit MESL
15	If fish are observed at the site, or upstream or downstream of the site, work should be halted. Works may only resume following implementation of appropriate mitigation measures and under the direction of an appropriately qualified professional.	PGC
16	Ensure that when dewatering, site water is appropriately managed to prevent sediment laden water from entering downstream watercourses.	PGC
17	Use non-acid rock drainage and metal leaching (non-ARD/ML) riprap.	

DFO 20-HPAC-00304

Subject: Highway 91/17 – Site G – Wetland Infilling, Burns Bog, Delta - Implementation of Measures to Avoid and Mitigate the Potential for Prohibited Effects to Fish and Fish Habitat

Conditions	Responsibility
1 The removal of or disturbance to riparian vegetation should be kept to a minimum during the works.	PGC
2 Whenever possible, works are to be conducted when the watercourse is dry.	PGC
3 If works in the roadside ditches are not conducted in the dry, works are to be conducted in isolation of flow. When diverting watercourse flows, maintain an appropriate depth and flow (i.e., base flow) for the protection of fish and fish habitat downstream of the isolated work area.	PGC
4 Complete the works as quickly as possible once they are started.	PGC
5 Undertake works during dry weather and low water conditions.	PGC
6 Equipment is to be situated in the dry watercourse channel within the footprint of the works or operated from the top of the bank.	PGC
7 Ensure that material such as rock, riprap, or other materials placed on the banks or within the active channel or floodplain of the watercourse is inert and free of silt, overburden, debris, or other substances deleterious to aquatic life.	PGC
8 Minimize the introduction of sediments (e.g., silts, clays and sand) into the watercourse or downstream reaches of the watercourse.	PGC
9 Develop and implement an erosion and sediment control plan to avoid and minimize the introduction of sediment into or induced sedimentation in the watercourse.	Brybil -develop PGC - lead and implement
10 Do not deposit any substances deleterious to fish or fish habitat directly or indirectly into the watercourse or downstream reaches of the watercourse.	PGC
11 Develop and implement a response plan to avoid a spill of deleterious substances into the watercourse.	PGC, weekly audit MESL
12 Works should be monitored full-time during start-up and any instream works or sensitive activity. The environmental monitor must be an appropriately qualified professional and ensure mitigation measures are implemented for the protection of fish and fish habitat.	PGC, weekly audit MESL
13 If fish are observed at the site, or upstream or downstream of the site, work should be halted. Works may only resume under the direction of an appropriately qualified professional, as per Item 12 above, with the following measures in place: a Works are to be conducted in isolation of flow. An appropriately qualified professional is to conduct a fish salvage of the isolated work area. Choose low impact salvage methods such as minnow trapping and seining before opting for higher impact electrofishing. Use appropriate fish handling techniques and relocate salvaged fish to a nearby undisturbed location. In the event that isolation is breached, stop work and repeat fish salvage efforts. b Dewater the isolated area gradually to reduce the potential for stranding fish. Ensure bypass pump intakes and outlets are located within the confines of the fish-isolated work area (i.e., to prevent fish impingement on pump intakes, and to prevent dewatering areas where fish may be present). Ensure pumps are screened to prevent entrainment or impingement of fish in accordance with DFO's interim code of practice for End-of-pipe Fish Protection Screens for Small Water Intakes in Freshwater (https://www.dfo-mpo.gc.ca/pnw-ppe/codes/screen-ecran-eng.html). c Monitor before, during, and after all phases of construction to ensure that fish do not become trapped/isolated, stranded, or entrained within the project area. d Ensure that when dewatering, site water is appropriately managed to prevent sediment laden water from entering downstream watercourses. e Ensure that flows are maintained to downstream fish habitat in East Ditch, West Ditch, Silda Ditch, and 96 Street Ditch.	PGC PGC Brybil PGC PGC, Brybil PGC PGC PGC
14 Use non-acid rock drainage and metal leaching (non-ARD/ML) riprap.	PGC

Conditions	Responsibility
1 The removal of or disturbance to riparian vegetation should be kept to a minimum during the works.	
2 Whenever possible, works are to be conducted when the watercourse is dry.	
3 If works are not conducted in the dry, works are to be conducted in isolation of flow and the following measures are to be implemented: An appropriately qualified professional is to conduct a fish salvage of the isolated work area. Choose low impact salvage methods such as minnow trapping and a seining before opting for higher impact electrofishing. In the event that isolation is breached, stop work and repeat fish salvage efforts. b Dewater the isolated area gradually to reduce the potential for stranding fish. Ensure bypass pump intakes and outlets are located within the confines of the fish-isolated work area (i.e., to prevent fish impingement on pump intakes, and to prevent dewatering areas where fish may be present). Ensure pumps are screened to prevent entrainment or impingement of fish in accordance with DFO's interim code of practice for End-of-pipe Fish Protection Screens for Small Water Intakes in Freshwater (https://www.dfo-mpo.gc.ca/pnw-ppe/codes/screen-ecraneng.html). When diverting watercourse flows, maintain an appropriate depth and flow (i.e., base flow) for the protection of fish and fish habitat downstream of the isolated work area.	
4 Complete the works as quickly as possible once they are started.	
5 Undertake works during dry weather and low water conditions.	
6 Equipment is to be situated in the dry watercourse channel within the footprint of the works or operated from the top of the bank.	
7 For works in fish-bearing waters, fish passage is to be maintained through any culverts in fish-bearing waters upon completion of works.	
8 Ensure that material such as rock, riprap, or other materials placed on the banks or within the active channel or floodplain of the watercourse is inert and free of silt, overburden, debris, or other substances deleterious to aquatic life.	
9 Minimize the introduction of sediments (e.g., silts, clays and sand) into the watercourse or downstream reaches of the watercourse.	
10 Develop and implement an erosion and sediment control plan to avoid and minimize the introduction of sediment into or induced sedimentation in the watercourse.	
11 Do not deposit any substances deleterious to fish or fish habitat directly or indirectly into the watercourse or downstream reaches of the watercourse.	
12 Develop and implement a response plan to avoid a spill of deleterious substances into the watercourse.	
13 Works should be monitored full-time during start-up and any instream works or sensitive activity. The environmental monitor must be an appropriately qualified professional and ensure mitigation measures are implemented for the protection of fish and fish habitat.	
14 While the Program recommends works be conducted during the least risk to fish instream work window of August 1 – September 15 where possible. It is recognized that there are proposed instream works outside this window. Therefore, if works are proposed for outside the least risk window, work should especially be conducted under the direction of an appropriately qualified professional and additional measure should be implemented, as per item 13 above.	
15 Monitor before, during, and after all phases of construction to ensure that fish do not become trapped/isolated, stranded, or entrained within the project area	
16 If fish are observed at the site, or upstream or downstream of the site, work should be halted. Works may only resume following implementation of appropriate mitigation measures and under the direction of an appropriately qualified professional.	
17 Ensure that when dewatering, site water is appropriately managed to prevent sediment laden water from entering downstream watercourses.	
18 Use non-acid rock drainage and metal leaching (non-ARD/ML) riprap.	

DFO 20-HPAC-00349
Highway 91/17 Upgrades – Site I, Nordel Ditches & West Ditch – Implementation of Measures to Avoid and Mitigate the Potential for Prohibited Effects to Fish and Fish Habitat

Conditions	Responsibility
1 The removal of or disturbance to riparian vegetation should be kept to a minimum during the works.	PGC
2 Whenever possible, works are to be conducted when the watercourse is dry.	PGC
3 If works are not conducted in the dry, works are to be conducted in isolation of flow and the following measures are to be implemented	PGC/Brybil
a An appropriately qualified professional is to conduct a fish salvage of the isolated work area. Choose low impact salvage methods such as minnow trapping and seining before opting for higher impact electrofishing. In the event that isolation is breached, stop work and repeat fish salvage efforts.	Brybil
b Dewater the isolated area gradually to reduce the potential for stranding fish.	PGC
c Ensure bypass pump intakes and outlets are located within the confines of the fish-isolated work area (i.e., to prevent fish impingement on pump intakes, and to prevent dewatering areas where fish may be present). Ensure pumps are screened to prevent entrainment or impingement of fish in accordance with DFO's interim code of practice for End-of-pipe Fish Protection Screens for Small Water Intakes in Freshwater (https://www.dfompo.gc.ca/pnw-ppe/codes/screen-ecran-eng.html).	PGC
d When diverting flows, maintain an appropriate depth and flow (i.e., base flow) for the protection of fish and fish habitat, both upstream and downstream of the isolated work area.	PGC
4 Complete the works as quickly as possible once they are started.	PGC
5 Undertake works during dry weather and low water conditions.	PGC
6 Equipment is to be situated in the dry stream channel within the footprint of the works or operated from the top of the bank.	PGC
7 Ensure that material such as rock, riprap, or other materials placed on the banks or within the active channel or floodplain of the watercourse is inert and free of silt, overburden, debris, or other substances deleterious to aquatic life.	PGC
8 Minimize the introduction of sediments (e.g., silts, clays and sand) into the watercourse or downstream reaches of the watercourse.	PGC
9 Develop and implement an erosion and sediment control plan to avoid and minimize the introduction of sediment into or induced sedimentation in the watercourse.	PGC
10 Do not deposit any substances deleterious to fish or fish habitat directly or indirectly into the watercourse or downstream reaches of the watercourse.	PGC
11 Develop and implement a response plan to avoid a spill of deleterious substances into the watercourse.	PGC
12 Works should be monitored full-time during start-up and any instream works or sensitive activity. The environmental monitor must be an appropriately qualified professional and ensure mitigation measures are implemented for the protection of fish and fish habitat.	PGC, weekly audit MESL
13 Monitor before, during, and after all phases of construction to ensure that fish do not become trapped/isolated, stranded, or entrained within the project area.	PGC
14 Ensure that when dewatering, site water is appropriately managed to prevent sediment laden water from entering downstream watercourses.	PGC
15 Use non-acid rock drainage and metal leaching (non-ARD/ML) rip rap.	PGC

Highway 91/17 Upgrades – Site H, Unnamed Tributary Ditches to Silda Ditch – Implementation of Measures to Avoid and Mitigate the Potential for Prohibited Effects to Fish and Fish Habitat

Conditions	Responsibility
1 The removal of or disturbance to riparian vegetation should be kept to a minimum during the works.	PGC
2 Whenever possible, works are to be conducted when the watercourse is dry.	PGC
3 If works are not conducted in the dry, works are to be conducted in isolation of flow and the following measures are to be implemented:	PGC/Brybil
a An appropriately qualified professional is to conduct a fish salvage of the isolated work area. Choose low impact salvage methods such as minnow trapping and seining before opting for higher impact electrofishing. In the event that isolation is breached, stop work and repeat fish salvage efforts.	Brybil
b Dewater the isolated area gradually to reduce the potential for stranding fish.	PGC
c Ensure bypass pump intakes and outlets are located within the confines of the fish-isolated work area (i.e., to prevent fish impingement on pump intakes, and to prevent dewatering areas where fish may be present). Ensure pumps are screened to prevent entrainment or impingement of fish in accordance with DFO's interim code of practice for End-of-pipe Fish Protection Screens for Small Water Intakes in Freshwater (https://www.dfompo.gc.ca/pnw-ppe/codes/screen-ecran-eng.html).	PGC
d When diverting flows, maintain an appropriate depth and flow (i.e., base flow) for the protection of fish and fish habitat, both upstream and downstream of the isolated work area.	PGC
4 Complete the works as quickly as possible once they are started.	PGC
5 Undertake works during dry weather and low water conditions.	PGC
6 Equipment is to be situated in the dry stream channel within the footprint of the works or operated from the top of the bank.	PGC
7 Ensure that material such as rock, riprap, or other materials placed on the banks or within the active channel or floodplain of the watercourse is inert and free of silt, overburden, debris, or other substances deleterious to aquatic life.	PGC
8 Minimize the introduction of sediments (e.g., silts, clays and sand) into the watercourse or downstream reaches of the watercourse.	PGC
9 Develop and implement an erosion and sediment control plan to avoid and minimize the introduction of sediment into or induced sedimentation in the watercourse.	PGC
10 Do not deposit any substances deleterious to fish or fish habitat directly or indirectly into the watercourse or downstream reaches of the watercourse.	PGC
11 Develop and implement a response plan to avoid a spill of deleterious substances into the watercourse.	PGC
12 Works should be monitored full-time during start-up and any instream works or sensitive activity. The environmental monitor must be an appropriately qualified professional and ensure mitigation measures are implemented for the protection of fish and fish habitat.	PGC, weekly audit MESL
13 Monitor before, during, and after all phases of construction to ensure that fish do not become trapped/isolated, stranded, or entrained within the project area.	PGC
14 Ensure that when dewatering, site water is appropriately managed to prevent sediment laden water from entering downstream watercourses.	PGC
15 Use non-acid rock drainage and metal leaching (non-ARD/ML) rip rap.	PGC

WSA Notification 100310655
Notice to Habitat Officer / Changes in and about a Stream under Part 3 Water Sustainability Regulation

Conditions	Responsibility
1 Any work associated with the proposed changes in and about a stream must not cause stream channel instability or increase the risk of sedimentation into the stream.	PGC
2 During work onsite, erosion and sediment control materials must be available on site at all times and must be installed if sedimentation is likely to occur into the stream. A contingency plan must be developed outlining the measures to be taken by workers when carrying out any work to control erosion and sediment.	PGC
3 Soil disturbance must not occur in heavy rain conditions and any soil removed must be placed in a location that ensures that sediment or debris does not enter the stream.	PGC
4 Within a work area, water that contains sediment must be pumped to a vegetated area away from the stream where it can seep into the ground, or to a settling pond that is sufficiently far from the stream to allow sediment to settle out before the water returns to the stream.	PGC
5 The disturbance of stream bank vegetation must not occur or be minimized as much as possible.	PGC
6 Any areas that are disturbed during the work (such as exposed soil) must be promptly restored to a minimum to the pre-disturbance condition. Note: Guidance is provided in the Enhancement Section of the Best Management Practices Instream Works	PGC
7 If possible, work must be conducted on, and equipment located and operated from, dry land (no water present) and the worksite must be isolated from flowing water.	PGC
8 Any equipment used in conducting work must be in good mechanical condition and, when operating in close proximity to the wetted perimeter of a stream, the operator must prevent entry of any substance, sediment, debris or material (e.g., hydrocarbons, silt) into the stream so as to prevent harm to fish, wildlife or the aquatic ecosystem of a stream. Note that Section 46 of the Water Sustainability Act prohibits the introduction of foreign matter into a stream. Failure to comply may result in a remediation order and it is also an offence to do so.	PGC
9 The original rate of water flow in the stream (existing prior to commencing work) must be maintained upstream and downstream of the worksite during all phases of instream activity associated with the work.	PGC
10 When work requires de-watering or isolation of the worksite in the stream, a permit for the salvage of fish and wildlife must be obtained prior to commencing work. All required salvage permits must be obtained from Front Counter BC : http://www.frontcounterbc.gov.bc.ca/ . Any salvage must be carried out by a qualified environmental professional (such as an R.P.Bio.).	Brybil
11 Following de-watering or isolation of the worksite, stream flow must be returned gradually to the de-watered or isolated area within the stream and not in a single sudden rush so as to avoid erosion of the stream channel and sediment delivery to the stream.	PGC
12 The stream channel width must not change as a result of the work.	PGC
13 Any materials, such as riprap or gabion rock, placed within the stream must be clean and not contain substances that could be harmful to fish, wildlife or the aquatic ecosystem of the stream.	PGC
14 Any areas disturbed as part of the work must be restored as close as possible to their pre-disturbance condition. Any soil exposed at the worksite must be promptly re-vegetated.	PGC
15 Subject to section 16 and 17 below, the work must be completed during the timing window for the stream in respect of which the changes are proposed. The applicable timing window (by region and/or by stream) are specified in the following links (see below) and are designed to protect fish, wildlife or the aquatic ecosystem of a stream. To determine the timing window, please select the relevant region from the map: http://www.frontcounterbc.ca/pdf/RegionMap.pdf and then determine the applicable timing window: *Regional Timing Windows: http://www2.gov.bc.ca/gov/content/environment/air-land-water/water/water-licensing-rights/working-around-water/regional-terms-conditions-timing-windows <for that region and for the stream where the proposed changes will be made. For projects proposed to take place outside these timing windows, please see section 16 and 17 below	PGC
16 In addition to the timing windows specified in section 15 above, work may be carried out during the following times provided these requirements are met when the changes are carried out: i. If the stream channel is naturally dry (no flow) or frozen to the bottom at the worksite and the instream work / activity associated with the proposed change will not adversely impact fish, wildlife or the aquatic ecosystem of the stream (e.g. not result in any substance, sediment, debris or other material entering or leaching into the stream that would adversely affect fish, wildlife or the aquatic ecosystem), ii. In the construction of a winter crossing, the stream channel is frozen to the bottom at the worksite and related work does not adversely impact the stream channel (including stream bed and banks), or fish, wildlife or the aquatic ecosystem of the stream, or impede their passage (in both directions) in the stream.	PGC PGC PGC
17 If your work is proposed outside of the timing window (as described in section 15 above), you must retain a qualified environmental professional (such as an R.P. Bio.). The professional will be responsible for providing a written technical rational that assesses and addresses the risks of the proposed changes in and about a stream, including proposing site specific mitigation (e.g. an Erosion Control Plan that identifies contingency measures and emergency procedures related to the proposal) and onsite monitoring of their implementation. This document must be submitted to the Habitat Officer via Front Counter B.C. with reference to your file number (shown on top of this document).	PGC

WSA Approval 2007795 Change Approval -Changes In and About 96th Street Ditch and Silda Ditch (Sites B, D, and E)

Legend
Difference between Approval 2007783 & 2007795
Difference between Approval 2007749 & 2007795
Difference between Approval 2007770 & 2007795
Difference between Approval 2007755 & 2007795

Conditions	Responsibility
If land clearing is to occur within the breeding bird period (March 30 to August 16 in Zone A1, which includes the Lower Mainland and Fraser Valley), a nest survey must be conducted and a 10m no-clearing buffer placed around the nest until the nest is determined to be no longer active.	PGC, Brybil
d The work(s) authorized in this Approval shall be completed on or before Dec. 31, 2023.	PGC
e All works associated with the Environmental Enhancement Management Plan, as outlined in clause (m) and required in clause (oo) below, shall be completed on or before December 31, 2033 (based on 10 years).	PGC, Brybil - development of plan
f Work in the stream and stream channel shall occur only during the periods outlined below, so that the fisheries interests are protected	PGC - implementation
1 Instream work during the reduced risk instream work window shall occur during the period of August 1 to September 15; or	Brybil/MESL - provide input
2 Based on project justification and risk, instream work outside of the reduced risk instream work window (as stated above), subject to the following	
i An appropriately qualified professional shall provide advice to the holder of this Approval on the timing of the work based on the nature of the works, environmental values (including fish, amphibians, wildlife, any listed species present), water quality, channel stability, weather conditions, water levels, and any other relevant factors); and	
ii The Qualified Professional shall also provide additional construction mitigation advice to the holder of this Approval, and daily or full-time supervision of all work in or near the stream; and	
iii Work must be timed and planned appropriately, the stream must be completely dry or have marginal flows for the duration of the construction activities; and	
iv The advice of the Qualified Professional on construction timing (as per (i) above) and mitigation measures (as per (ii) above), as well as the timing of work and the presence of the Qualified Professional, must be documented in writing. This documentation must be submitted as part of the post construction reporting for this project.	
g All machinery and equipment operating within the stream shall be clean, free of external grease, oil or fluid leaks and shall use biodegradable grease, oil and fluids.	PGC
h Fuelling and servicing of vehicles and equipment must occur a minimum of 30 metres away from all streams, lakes and waterbodies. Keep a spill containment kit on site and train on site staff in its use. Immediately report any spill of a substance that is toxic, polluting, or deleterious to aquatic life of reportable quantities to the Dangerous Goods Incident Report 24-hour phone line at 1-800-663-3456.	PGC
i The works shall not result in depressions that have the ability to trap fish and other aquatic life.	PGC
j The holder of this approval shall take reasonable care to avoid damaging any land, works, trees, or other property and shall make full compensation to the owners for any damage or loss resulting from the exercise of the rights granted with this approval.	PGC
k Riparian areas which are disturbed by the works shall be restored to their original condition and protected from erosion.	PGC
l All material utilized during construction shall be contoured and placed in a stable area such that it is not able to mobilize, and it shall be managed to avoid entry into any stream or watercourse.	PGC
m All works shall be completed in accordance with	PGC
1 ENG DWG Site E Culvert Plan and Profile, 2020-01-27	PGC
2 ENG DWG Site B Culvert Plan and Profile, 2020-01-27	PGC
3 ENG DWG Site D River Road Interchange Silda Wetland Encroachment, 2020-02-19	PGC
4 Report Section 11 Approval Application Highway 91/17 Upgrades, Section 1 And 2, By Brybil Projects Ltd., February 21, 2020	PGC
5 Stormwater Management Plan, McElhanney May 6, 2020	PGC
6 CEMP, 3rd Revision, May, 2020	PGC
7 Surface Water Quality & Sediment Control Plan (of CEMP)	PGC
8 Fisheries Habitat Mitigation and Compensation Plan (of CEMP)	PGC
9 Environmental Enhancement Management Plan (CEMP), Brybil Projects Ltd., June 2020	PGC
10 Memo Additional FLNRO information, Dave Hayward, Brybil, June 8, 2020	PGC
n The holder of this approval must adhere to the standards of professional accountability, as signed off by Qualified Professional(s), Dave Hayward and Rob Hoogendorn on June 2, 2020, regarding the Key Aquatic Habitat Questions for Qualified Professionals specific to Bank Erosion Protection and Stream Diversion/in-filling, on behalf of the holder of this approval. It is the responsibility of the holder of this Approval to retain an appropriately qualified professional(s) for the relevant duration of works in order to uphold this signed professional assessment.	PGC
o All work shall be carried out in accordance with the Provincial "Standards and Best Practices for In-stream Works" (2004). The Provincial guidance document can be found at the following link http://www.env.gov.bc.ca/wld/documents/bmp/ismwstdsbpsmarch2004.pdf .	PGC
p The holder of this Approval must hire an appropriately Qualified Professional to conduct Environmental Monitoring on all in-stream works authorized under this Approval. The Qualified Professional must be an applied scientist or technologist, acting alone or together with another	
July 23, 2020 Job Number 114324 File Number 20077955 of 10 Ministry of Forests, Lands, Natural Resource Operations, and Rural Development Water Management Mailing Address 200-10428 153 Street, Surrey BC V3R 1E1 Location 200-10428 153 Street, Surrey BC V3R 1E1 Phone (604) 586-4400 Fax (604) 586-4444 Web https://www2.gov.bc.ca/gov/content/environment/air-land-water/water/qualified	
professional. He or she must be registered and in good standing in British Columbia with an appropriate professional organization constituted under an Act, acting under that association's code of ethics and subject to disciplinary action by that association. The Qualified Professional is responsible for observing the methods of construction and preparing information and reports on the compliance of the construction activities. The Qualified Professional shall	
1 Ensure all best management practices and mitigation measures are in place to avoid and minimize environmental impact on the land and on fish and fish habitat of the stream.	PGC
2 Where applicable, assist in the isolation of the stream prior to the commencement of works.	PGC
3 Implement and ensure erosion and sediment control measures are constructed, installed, and maintained appropriately for the full duration of instream works.	PGC
4 Supervise all instream works authorized under this Approval.	PGC
5 When the works involve temporary diversions to isolate the work site,	PGC
i Monitor all diversion works daily to ensure pumps & flow by passes are in proper working condition;	PGC
ii Ensure diversion works that include pump intakes be screened for fish and aquatic species in accordance with the "Interim code of practice End-of-pipe fish protection screens for small water intakes in freshwater"(Fisheries and Oceans Canada, 2020);and	PGC
iii Ensure fish are prevented from entering the works.	PGC
6 When the works involve dewatering or isolation of flow and the stream is known or suspected to contain fish and/or amphibians,	PGC
i Attend the site prior to conducting any instream works to complete fish and wildlife search and salvages;	PGC, Brybil
ii Obtain any permits needed prior to undertaking the salvage(s); and	Brybil
iii Inspect the extraction area for fish stranding at least once after water levels have declined.	PGC, Brybil
7 In the event of an environmental incident or non-compliance with any of the terms or conditions of this Approval, notify the Water Manager (SouthCoastWSAReporting@gov.bc.ca), within 24 hours.	PGC
8 Be granted authority to stop the work authorized under this Approval if deemed necessary to address risks to the environment. The Qualified Professional or their designate (specified in writing) must be on site during all phases of construction in and around the stream to ensure this component is upheld.	PGC, MESL
q Upon commencement of the project, the work shall be pursued to completion as quickly as possible.	PGC
r All equipment and machinery used in or near the stream channel	PGC
1 Must be in good operating condition and free of leaks, excess oil and grease;	PGC

2 Must have a spill containment kit readily accessible on-site;	PGC
3 May not be refuelled within 30 meters of any watercourse; and	PGC
4 Must use environmentally sensitive hydraulic fluids which are non-toxic to aquatic life and which are readily or inherently bio-degradable.	PGC
s Any spill of a substance that is toxic, polluting, or deleterious to aquatic life of reportable quantities must be reported to the Dangerous Goods Incident Report 24-hour phone line at 1-800-663-3456.	PGC
t Sediment and Erosion Control measures to prevent the release of silt, sediment or sediment-laden water must be in place before starting works that may result in sediment mobilization. Care shall be exercised during all phases of the work to prevent the release of silt, sediment, sediment-laden water, raw concrete, concrete leachate or any deleterious substances. All control measures must meet or surpass the Provincial "Standards and Best Practices for In-stream Works" (2004) and the "Land Development Guidelines for the Protection of Aquatic Habitat" (Fisheries and Oceans Canada and the British Columbia, 1993).	PGC
u Sediment removal boundaries must be clearly delineated prior to commencement of work. All sediment excavation for removal purposes shall be completed in isolation of the stream flows.	PGC
v Care shall be exercised during sediment screening so that fine size fractions are not introduced into wetted areas or left in dry areas of the stream channel following the completion of work.	PGC
w Discharge and runoff water from the site into any watercourse(s) must comply with the BC Approved Water Quality Guidelines for the Protection of Aquatic Life (https://www2.gov.bc.ca/gov/content/environment/air-land-water/water/water-quality/water-quality-guidelines/approved-water-quality-guidelines and https://www2.gov.bc.ca/assets/gov/environment/air-land-water/water/waterquality/wqgs-wqos/approved-wqgs/turbidity-or.pdf) and/or the applicable Local Government Bylaw(s). Water quality monitoring must be conducted by an appropriately qualified professional or their designated Environmental Monitor on every day in which instream works are being conducted. Measurements must be taken upstream of any works taking place and within the extent of the sedimentation downstream of where instream work is actively occurring. Measurements should be taken immediately prior to works beginning, and then at regular intervals until the works are completed and may require additional frequency during wet weather conditions. Wet weather conditions will be defined as being equal to or greater than 25 millimetres of rainfall within a 24-hour period.	PGC
x All excavated material and debris shall be removed from the site or placed in a stable area above the high-watermark of the stream. Mitigative measures must be applied July 23, 2020 Job Number 114324 File Number 20077957 of Ministry of Forests, Lands, Natural Resource Operations, and Rural Development Water Management Mailing Address 200-10428 153 Street, Surrey BC V3R 1E1 Location 200-10428 153 Street, Surrey BC V3R 1E1 Phone (604) 586-4400 Fax (604) 586-4444 Web https://www2.gov.bc.ca/gov/content/environment/air-land-water/waterto protect the excavated material and debris from erosion and reintroduction into the watercourse. These measures may include covering the material with erosion blankets, seeding and planting with native vegetation, or as otherwise directed by a Qualified Professional.	PGC
y All material utilized during construction shall be contained and placed in a stable area such that it is not able to mobilize and managed to avoid entry into any stream or watercourse.	PGC
z Measures must be taken to ensure that no harmful material (e.g. fuel and other hydrocarbons, soil, road fill, or sediment) which could adversely impact water quality, fish and other aquatic life, and/or fish habitat, be allowed to enter the wetted perimeter as a result of the project activities. All staff must be trained in handling and applying a spill kit appropriately to any spills/incidents.	PGC
aa Site preparation is to be carried out from the banks of the stream, thus minimizing disturbance to the stream.	PGC
bb The holder of this Approval shall ensure that instream works are designed and installed so as not to restrict fish passage and/or lead to fish stranding.	PGC
cc All temporary works (including a ford, stream crossing and flow bypass) shall be removed on completion of the project, and the stream channel restored to its natural condition.	PGC
dd Vegetation along the banks of the stream shall be disturbed as little as possible. All disturbed areas must be restored using native vegetation that is suitable for the site conditions.	PGC
ee All disturbed areas of the banks of the stream shall be restored to their original condition.	PGC
ff The new channel of the stream must have greater or equal hydraulic capacity than the existing channel.	MESL Design, PGC implementation
gg The hydraulic capacity of installed culvert(s) must be equivalent to the hydraulic capacity of the stream channel or be capable of passing the 1 in 200 year maximum daily flow without the water level at the culvert(s) inlet exceeding the top of the culvert(s).	MESL Design, PGC implementation
hh Rock used as riprap shall be clean of any substances deleterious to aquatic life and shall be durable, angular in shape and suitably graded and sized to resist movement by stream flow. Any other engineering material required for the construction of the works shall be clean of any substances deleterious to aquatic life.	PGC
ii All rock used in the works shall be clean and free of sediment producing material, durable, non-acid generating and suitably graded.	PGC
jj Treated wood products shall not be used in any construction below the high-water mark of the stream channel.	PGC
kk Large woody debris and the stubs of large diameter trees must be left in place or retained on-site where it is safe to do so.	PGC
l Care shall be exercised during pile driving to minimize potential adverse impacts to fish or wildlife. The following mitigation measures shall be implemented	PGC
1 Where possible and feasible, piles should be installed using a vibratory hammer.	PGC
2 Piles installed using an impact hammer must implement mitigation measures to reduce water pressure sound waves in excess of 30 kilopascals (kPa).	PGC
3 Mitigation measures such as bubble curtains, double wall piles, or isolation methods shall be implemented to avoid adverse impacts to fish.	PGC
4 Where water pressure sound waves may exceed 30 kPa, isolation methods must be implemented to prevent fish and wildlife from entering the work area.	PGC
5 Monitoring underwater sound wave levels must be conducted continuously and within 10 meters of the pile being driven to ensure levels do not exceed 30 kPa. The construction with timber piles does not require underwater sound monitoring.	PGC
6 In the event that distressed, injured or dead fish are observed following the initiation of pile driving, work shall halt immediately and the holder of this Approval or appropriate designate must contact the Water Manager as soon as practicable for additional requirements before work is resumed.	PGC
mm The holder of this Approval shall be responsible for the repair, operation and maintenance of works to the satisfaction of the Water Manager.	PGC
nn The holder of this Approval must provide a detailed post-construction report no later than December 1 of the year works were completed. The report must be labelled with this Approval file number and labelled in the subject line of the email and submitted to SouthCoastWSARreporting@gov.bc.ca . That report shall include a signed statement from an appropriately Qualified Professional summarizing	PGC
1 The in-stream works undertaken,	PGC
2 The timing of those works,	PGC
3 The total in-stream area directly affected,	PGC
4 The volume of gravel or sediment removed (if applicable),	PGC
5 The frequency of monitoring including who the QP or EM was;	PGC
6 The turbidity reporting and accompanying data along with a description of any levels higher than the authorization and what immediate steps were taken (if applicable),	PGC
7 Representative site photographs;	PGC
8 Whether or not they observed or were otherwise aware of any non-compliance with the terms and conditions of this Approval; and	PGC
9 A description of any environmental incidents, non-compliance or other difficulties, and how these were addressed and reported.	PGC
oo The holder of this Approval must retain an appropriately Qualified Professional to design, implement and report on the effectiveness of mitigation, restoration, and/or offsetting measures required in this Approval. The effectiveness monitoring term required for this approval is 10 years, ending on Dec. 31, 2033, or 10 years following the completion of construction, whichever is later. Monitoring for riparian, instream, and wetland habitats should occur on years 1, 2, 3, 6, 7, and 10. Effectiveness Monitoring Reports shall be submitted no later than December 1 of each calendar year for the duration of monitoring. The reports shall be submitted via email to SouthCoastWSARreporting@gov.bc.ca , with the approval file number listed in the report and the subject line of the email. The reports shall include	Brybil Development, PGC Implementation
1 Documentation (including photographs) and summary of the survival of planted trees and shrubs. Tree survival rates must be 100%. Shrub and other plant survival rates must exceed 80%. Replanting may be required to achieve this success rate. If the area is susceptible to invasive species, the riparian planting plan should be modified to include a denser plant spacing as well as additional monitoring and maintenance to ensure an adequate plant survival rate of 80% can be achieved. It is recommended that trees and shrubs be protected from beavers and voles with metal fencing and vole guards, respectively.	Province
2 Observation and documentation (including photographs) related to flows and function of the restored or new channel and its features.	Province

3 Fish presence, species composition, and if fish stranding is occurring within the newly constructed channel.	Province
4 Amphibian species presence by egg mass surveys,	Province
5 Recommendations for adaptive management, such as additional channel complexing or modifications if required, to address habitat limitations such as insufficient flows, fish stranding, etc.,	Province
6 Monitoring, maintenance and implementation of the above recommendations if required.	Province
7 Water quality monitoring including temperature, pH, Dissolved Oxygen, and turbidity.	Province
pp To address the permanent in stream and riparian impacts associated with the project, the holder of this Approval must	
1 Retain one or more appropriately qualified professionals to develop an offsetting plan that includes	
i	
The creation of a minimum of 206 m2 of instream, 2,705 m2 of wetland, and 1,082 m2 riparian habitat that is like for like, or like for better habitat, in terms of structure, functionality (e.g., flow regime), and target species. If the actual instream, wetland, and or riparian impact area is larger than estimated in "Environmental Enhancement Management Plan Hwy 91/17 Upgrade Project, Delta, BC. Submitted to Pacific Gateway Constructors prepared by Brybil Projects Ltd. Dated June, 2020" the compensation works must offset the actual area lost using the above stated like for like or like for better guidelines.	Brybil/PGC
ii A post-construction monitoring plan of the compensation works over 10 years following the completion of the offsetting measures.	Province
iii A commitment to prepare and submit annual post-construction monitoring reports at the end of every year of the monitoring program. A final monitoring report must be submitted upon completion of the annual monitoring program or upon reaching the survivorship and/or functionality requirements if these were not met during the monitoring program.	Province
2 Develop the offsetting plan in collaboration with interested First Nations and the Ministry of Forests, Lands, and Natural Resource Operations and Rural Development.	Brybil/PGC
3 Submit an amendment to this approval, or a new Change Approval or a Water License, whichever is applicable to the offsetting proposal, to authorize the construction of the offsetting works. This application must be submitted to Front Counter BC and the tracking number must be provided to WaterActReferrals.LowerMainland@gov.bc.ca no later than December 31, 2020, unless otherwise specified in writing by the Water Manager.	Brybil/PGC

WSA Approval 2007783 Change Approval - Changes in and About East West Perimeter Ditch and Burns Bog [Site F]

Legend
Difference between Approval 2007795 & 2007783
Difference between Approval 2007749 & 2007783
Difference between Approval 2007770 & 2007783
Difference between Approval 2007755 & 2007783

Conditions	Responsibility
If land clearing is to occur within the breeding bird period (March 30 to August 16 in Zone A1, which includes the Lower Mainland and Fraser Valley), a nest survey must be conducted and a 10m no-clearing buffer placed around the nest until the nest is determined to be no longer active.	
d The work(s) authorized in this Approval shall be completed on or before Dec. 31, 2023.	
e All works associated with the Environmental Enhancement Management Plan, as outlined in clause (m) and requirements in clause (jj) below, shall be completed on or before December 31, 2033 (based on 10 years).	
f Work in the stream and stream channel shall occur only during the periods outlined below, so that the fisheries interests are protected	
1 Instream work during the reduced risk instream work window shall occur during the period of August 1 to September 15; or	
2 Based on project justification and risk, instream work outside of the reduced risk instream work window (as stated above), subject to the following	
i An appropriately qualified professional shall provide advice to the holder of this Approval on the timing of the work based on the nature of the works, environmental values (including fish, amphibians, wildlife, any listed species present), water quality, channel stability, weather conditions, water levels, and any other relevant factors); and	
ii The Qualified Professional shall also provide additional construction mitigation advice to the holder of this Approval, and daily or full-time supervision of all work in or near the stream; and	
iii Work must be timed and planned appropriately, the stream must be completely dry or have marginal flows for the duration of the construction activities; and	
iv The advice of the Qualified Professional on construction timing (as per (i) above) and mitigation measures (as per (ii) above), as well as the timing of work and the presence of the Qualified Professional, must be documented in writing. This documentation must be submitted as part of the post construction reporting for this project.	
g All machinery and equipment operating within the stream shall be clean, free of external grease, oil or fluid leaks and shall use biodegradable grease, oil and fluids.	
h Fuelling and servicing of vehicles and equipment must occur a minimum of 30 metres away from all streams, lakes and waterbodies. Keep a spill containment kit on site and train onsite staff in its use. Immediately report any spill of a substance that is toxic, polluting, or deleterious to aquatic life of reportable quantities to the Dangerous Goods Incident Report 24-hour phone line at 1-800-663-3456.	
i The works shall not result in depressions that have the ability to trap fish and other aquatic life.	
j The holder of this approval shall take reasonable care to avoid damaging any land, works, trees, or other property and shall make full compensation to the owners for any damage or loss resulting from the exercise of the rights granted with this approval.	
k Riparian areas which are disturbed by the works shall be restored to their original condition and protected from erosion.	
l All material utilized during construction shall be contained and placed in a stable area such that it is not able to mobilize and managed to avoid entry into any stream or watercourse.	
m All works shall be completed in accordance with	
1 Reference ENG DWGs Site F Key Plan/Drawing Index 2020-02-14; Plan 2020-02-14; Profiles 2020-02-14; Typical sections 2020-02-14; Culvert Plan and Profiles, 2020-02-14	
2 Report Section 11 Approval Application Highway 91/17 Upgrades, Section 3, Site F, By Brybil Projects Ltd., February 28, 2020	
3 Stormwater Management Plan, McElhanney May 6, 2020	
4 CEMP, 3rd Revision, May 2020	
5 Surface Water Quality & Sediment Control Plan (of CEMP)	
6 Fisheries Habitat Mitigation and Compensation Plan (of CEMP)	
7 Environmental Enhancement Management Plan (EEMP), Brybil Projects Ltd., June 2020	
8 Memo Additional FLNRO information, Dave Hayward, Brybil, June 8, 2020	
The holder of this approval must adhere to the standards of professional accountability, as signed off by Qualified Professional(s), Dave Hayward and Rob Hoogendorn on June 2, 2020, regarding the Key Aquatic	
n Habitat Questions for Qualified Professionals specific to Bank Erosion Protection and Stream Diversion/in-filling, on behalf of the holder of this approval. It is the responsibility of the holder of this Approval to retain an appropriately qualified professional(s) for the relevant duration of works in order to uphold this signed professional assessment.	
o All work shall be carried out in accordance with the Provincial "Standards and Best Practices for In-stream Works" (2004). The Provincial guidance document can be found at the following link http://www.env.gov.bc.ca/wld/documents/bmp/iswstdsbpsmarch2004.pdf .	
p The holder of this Approval must hire an appropriately Qualified Professional to conduct Environmental Monitoring on all in-stream works authorized under this Approval. The Qualified Professional must be an applied scientist or technologist, acting alone or together with another qualified professional. He or she must be registered and in good standing in British Columbia with an appropriate professional organization constituted under an Act, acting under that association's code of ethics and subject to disciplinary action by that association. The Qualified Professional is responsible for observing the methods of construction and preparing information and reports on the compliance of the construction activities. The Qualified Professional shall	
1 Ensure all best management practices and mitigation measures are in place to avoid and minimize environmental impact on the land and on fish and fish habitat of the stream.	
2 Where applicable, assist in the isolation of the stream prior to the commencement of works.	
3 Implement and ensure erosion and sediment control measures are constructed, installed, and maintained appropriately for the full duration of instream works.	
4 Supervise all instream works authorized under this Approval.	
5 When the works involve temporary diversions to isolate the work site,	
i Monitor all diversion works daily to ensure pumps & flow bypasses are in proper working condition;	
ii Ensure diversion works that include pump intakes be screened for fish and aquatic species in accordance with the "Interim code of practice End-of-pipe fish protection screens for small water intakes in freshwater" (Fisheries and Oceans Canada, 2020); and	
iii Ensure fish are prevented from entering the works.	
6 When the works involve dewatering or isolation of flow and the stream is known or suspected to contain fish and/or amphibians,	
i Attend the site prior to conducting any instream works to complete fish and wildlife search and salvages;	
ii Obtain any permits needed prior to undertaking the salvage(s); and	
iii Inspect the extraction area for fish stranding at least once after water levels have declined.	
7 In the event of an environmental incident or non-compliance with any of the terms or conditions of this Approval, notify the Water Manager (SouthCoastWSAReporting@gov.bc.ca), within 24 hours. Be granted authority to stop the work authorized under this Approval if deemed necessary to address risks to the environment. The Qualified Professional or their designate (specified in writing) must be on site	
8 during all phases of construction in and around the stream to ensure this component is upheld.	
q Upon commencement of the project, the work shall be pursued to completion as quickly as possible.	
r All equipment and machinery used in or near the stream channel	
1 Must be in good operating condition and free of leaks, excess oil and grease;	
2 Must have a spill containment kit readily accessible on-site;	
3 May not be refuelled within 30 meters of any watercourse; and	
4 Must use environmentally sensitive hydraulic fluids which are non-toxic to aquatic life and which are readily or inherently bio-degradable.	

	<p>Sediment and Erosion Control measures to prevent the release of silt, sediment or sediment-laden water must be in place before starting works that may result in sediment mobilization. Care shall be exercised during all phases of the work to prevent the release of silt, sediment, sediment-laden water, raw concrete, concrete leachate or any deleterious substances. All control measures must meet or surpass the Provincial "Standards and Best Practices for In-stream Works" (2004) and the "Land Development Guidelines for the Protection of Aquatic Habitat" (Fisheries and Oceans Canada and the British Columbia, 1993).</p>	
t	<p>Sediment removal boundaries must be clearly delineated prior to commencement of work. All sediment excavation for removal purposes shall be completed in isolation of the stream flows.</p>	
u	<p>Discharge and runoff water from the site into any watercourse(s) must comply with the BC Approved Water Quality Guidelines for the Protection of Aquatic Life (https://www2.gov.bc.ca/gov/content/environment/air-land-water/water/water-quality/water-quality-guidelines/approved-water-quality-guidelines and https://www2.gov.bc.ca/assets/gov/environment/air-land-water/water/waterquality/wqgs-wqos/approved-wqgs/turbidity-or.pdf) and/or the applicable Local Government Bylaw(s).</p> <p>Water quality monitoring must be conducted by an appropriately qualified professional or their designated Environmental Monitor on every day in which instream works are being conducted. Measurements must be taken upstream of any works taking place and within the extent of the sedimentation downstream of where instream work is actively occurring. Measurements should be taken immediately prior to works beginning, and then at regular intervals until the works are completed and may require additional frequency during wet weather conditions. Wet weather conditions will be defined as being equal to or greater than 25 millimetres of rainfall within a 24 hour period.</p>	
v	<p>All excavated material and debris shall be removed from the site or placed in a stable area above the high water mark of the stream. Mitigative measures must be applied to protect the excavated material and debris from erosion and reintroduction into the watercourse. These measures may include covering the material with erosion blankets, seeding and planting with native vegetation, or as otherwise directed by a Qualified Professional.</p>	
w	<p>All material utilized during construction shall be contoured and placed in a stable area such that it is not able to mobilize and managed to avoid entry into any stream or watercourse.</p>	
x	<p>Site preparation and construction of the works is to be carried out from the banks of the stream, thus minimizing disturbance to the stream.</p>	
y	<p>The holder of this Approval shall ensure that instream works are designed and installed so as not to restrict fish passage and/or lead to fish stranding.</p>	
z	<p>All temporary works (including a ford, stream crossing and flow bypass) shall be removed on completion of the project, and the stream channel restored to its natural condition.</p>	
aa	<p>Vegetation along the banks of the stream shall be disturbed as little as possible. All disturbed areas must be restored using native vegetation that is suitable for the site conditions.</p>	
bb	<p>The new channel of the stream must have greater or equal hydraulic capacity than the existing channel.</p>	
cc	<p>The hydraulic capacity of installed culvert(s) must be equivalent to the hydraulic capacity of the stream channel or be capable of passing the 1 in 200 year maximum daily flow without the water level at the culvert(s) inlet exceeding the top of the culvert(s).</p>	
dd	<p>Rock used as riprap shall be clean of any substances deleterious to aquatic life and shall be durable, angular in shape and suitably graded and sized to resist movement by stream flow. Any other engineering material required for the construction of the works shall be clean of any substances deleterious to aquatic life.</p>	
ee	<p>Treated wood products shall not be used in any construction below the high-water mark of the stream channel.</p>	
ff	<p>Large woody debris and the stubs of large diameter trees must be left in place or retained on-site where it is safe to do so.</p>	
gg	<p>Care shall be exercised during pile driving to minimize potential adverse impacts to fish or wildlife. The following mitigation measures shall be implemented</p> <ol style="list-style-type: none"> 1 Where possible and feasible, piles should be installed using a vibratory hammer. 2 Piles installed using an impact hammer must implement mitigation measures to reduce water pressure sound waves in excess of 30 kilopascals (kPa). 3 Mitigation measures such as bubble curtains, double wall piles, or isolation methods shall be implemented to avoid adverse impacts to fish. 4 Where water pressure sound waves may exceed 30 kPa, isolation methods must be implemented to prevent fish and wildlife from entering the work area. 5 Monitoring underwater sound wave levels must be conducted continuously and within 10 meters of the pile being driven to ensure levels do not exceed 30 kPa. The construction with timber piles does not require underwater sound monitoring. 6 In the event that distressed, injured or dead fish are observed following the initiation of pile driving, work shall halt immediately and the holder of this Approval or appropriate designate must contact the Water Manager as soon as practicable for additional requirements before work is resumed. 	
hh	<p>The holder of this Approval must provide a detailed post-construction report no later than December 1 of the year works were completed. The report must be labelled with this Approval file number and labelled in the subject line of the email and submitted to SouthCoastWSAReporting@gov.bc.ca.</p> <p>That report shall include a signed statement from an appropriately Qualified Professional summarizing</p> <ol style="list-style-type: none"> 1 The in-stream works undertaken, 2 The timing of those works, 3 The total in-stream area directly affected, 4 The volume of gravel or sediment removed (if applicable), 5 The frequency of monitoring including who the QP or EM was; 6 The turbidity reporting and accompanying data along with a description of any levels higher than the authorization and what immediate steps were taken (if applicable), 7 Representative site photographs; 8 Whether or not they observed or were otherwise aware of any non-compliance with the terms and conditions of this Approval; and 9 A description of any environmental incidents, non-compliance or other difficulties, and how these were addressed and reported. 	
ii	<p>The holder of this Approval must retain an appropriately Qualified Professional to design, implement and report on the effectiveness of mitigation, restoration, and/or offsetting measures required in this Approval. The effectiveness monitoring term required for this approval is 10 years, ending on Dec. 31, 2033, or 10 years following the completion of construction, whichever is later. Monitoring for riparian, instream, and wetland habitats should occur on years 1, 2, 3, 6, 7, and 10.</p> <p>Effectiveness Monitoring Reports shall be submitted no later than December 1 of each calendar year for the duration of monitoring. The reports shall be submitted via email to SouthCoastWSAReporting@gov.bc.ca, with the approval file number listed in the report and the subject line of the email.</p> <p>The reports shall include</p> <ol style="list-style-type: none"> 1 Documentation (including photographs) and summary of the survival of planted trees and shrubs. Tree survival rates must be 100%. Shrub and other plant survival rates must exceed 80%. Replanting may be required to achieve this success rate. If the area is susceptible to invasive species, the riparian planting plan should be modified to include a denser plant spacing as well as additional monitoring and maintenance to ensure an adequate plant survival rate of 80% can be achieved. It is recommended that trees and shrubs be protected from beavers and voles with metal fencing and vole guards, respectively. 2 Observation and documentation (including photographs) related to flows and function of the restored or new channel and its features. 3 Fish presence, species composition, and if fish stranding is occurring within the newly constructed channel. 4 Amphibian species presence by egg mass surveys, 5 Recommendations for adaptive management, such as additional channel complexing or modifications if required, to address habitat limitations such as insufficient flows, fish stranding, etc., 6 Monitoring, maintenance and implementation of the above recommendations if required. 7 Water quality monitoring including temperature, pH, Dissolved Oxygen, and turbidity. 	
jj	<p>To address the permanent instream and riparian impacts associated with the project, the holder of this Approval must</p> <ol style="list-style-type: none"> 1 Retain one or more appropriately qualified professionals to develop an offsetting plan that includes <p>The creation of a minimum of 382 m2 of instream, 21,648 m2 of wetland, and 52 m2 riparian habitat that is like for like, or like for better habitat, in terms of structure, functionality (e.g., flow regime), and target species. If the actual instream, wetland, and/or riparian impact area is larger than estimated in "Environmental Enhancement Management Plan Hwy 91/17 Upgrade Project, Delta, BC. Submitted to Pacific Gateway Constructors prepared by Brybil Projects Ltd. Dated June, 2020" the compensation works must offset the actual area lost using the above stated like for like or like for better guidelines.</p> <p>A post-construction monitoring plan of the compensation works over 10 years following the completion of the offsetting measures. Monitoring must take place during the same time of year each year to provide comparable data. Monitoring of plant survival in riparian and wetland areas and of instream areas should be scheduled during the summer, during a period between high and low water (likely July). Results of initial monitoring will determine how much further monitoring may be required until enhancement habitats are self-sustaining.</p>	

<p>iii A commitment to prepare and submit annual post-construction monitoring reports at the end of every year of the monitoring program. A final monitoring report must be submitted upon completion of the annual monitoring program or upon reaching the survivorship and/or functionality requirements if these were not met during the monitoring program.</p> <p>2 Develop the offsetting plan in collaboration with interested First Nations, local governments, and the Ministry of Forests, Lands, and Natural Resource Operations and Rural Development.</p> <p>3 Submit an amendment to this approval, or a new Change Approval or a Water license, whichever is applicable to the offsetting proposal, to authorize the construction of the offsetting works. This application must be submitted to Front Counter BC and the tracking number must be provided to WaterActReferrals.LowerMainland@gov.bc.ca no later than December 31, 2020, unless otherwise specified in writing by the Water Manager.</p>	
<p>kk Effectiveness monitoring must take place during the same time of year each year to provide comparable data.</p> <p>Monitoring of plant survival in riparian and wetland areas and of instream areas should be scheduled during the summer, during a period between high and low water (likely July). Targets include</p> <p>1 Plant survival is $\geq 80\%$; Tree survival rate of 100 %.</p> <p>2 Native plant cover is two thirds greater than invasive species cover within 5 years;</p> <p>3 Visual survey of LWD and boulders to confirm they are in place and intact, and that boulders are effectively creating riffles and pools, creating cover for fish and habitat for amphibians; and</p> <p>4 Fish are present in instream areas and there are no new barriers to movement.</p>	

WSA Approval 2007749 Change Approval - Changes In and About a Stream (Site G)
--

Legend
Difference between Approval 2007795 & 2007749
Difference between Approval 2007783 & 2007749
Difference between Approval 2007770 & 2007749
Difference between Approval 2007755 & 2007749

Conditions	Responsibility
if land clearing is to occur within the breeding bird period (March 30 to August 16 in Zone A1, which includes the Lower Mainland and Fraser Valley), a nest survey must be conducted and a 10m no-clearing buffer placed around the nest until the nest is determined to be no longer active.	
d The work(s) authorized in this Approval shall be completed on or before Dec. 31, 2023.	
e All works associated with the Environmental Enhancement Management Plan, as outlined in clause (m) and requirements in clause (jj) below, shall be completed on or before December 31, 2033 (based on 10 years).	
f Work in the stream and stream channel shall occur only during the periods outlined below, so that the fisheries interests are protected	
1 Instream work during the reduced risk instream work window shall occur during the period of August 1 to September 15; or	
2 Based on project justification and risk, instream work outside of the reduced risk instream work window (as stated above), subject to the following	
i An appropriately qualified professional shall provide advice to the holder of this Approval on the timing of the work based on the nature of the works, environmental values (including fish, amphibians, wildlife, any listed species present), water quality, channel stability, weather conditions, water levels, and any other relevant factors); and	
ii The Qualified Professional shall also provide additional construction mitigation advice to the holder of this Approval, and daily or full-time supervision of all work in or near the stream; and	
iii Work must be timed and planned appropriately, the stream must be completely dry or have marginal flows for the duration of the construction activities; and	
iv The advice of the Qualified Professional on construction timing (as per (i) above) and mitigation measures (as per (ii) above), as well as the timing of work and the presence of the Qualified Professional, must be documented in writing. This documentation must be submitted as part of the post construction reporting for this project.	
g All machinery and equipment operating within the stream shall be clean, free of external grease, oil or fluid leaks and shall use biodegradable grease, oil and fluids.	
h Fuelling and servicing of vehicles and equipment must occur a minimum of 30 metres away from all streams, lakes and waterbodies. Keep a spill containment kit on site and train onsite staff in its use. Immediately report any spill of a substance that is toxic, polluting, or deleterious to aquatic life of reportable quantities to the Dangerous Goods Incident Report 24-hour phone line at 1-800-663-3456.	
i The works shall not result in depressions that have the ability to trap fish and other aquatic life.	
j The holder of this approval shall take reasonable care to avoid damaging any land, works, trees, or other property and shall make full compensation to the owners for any damage or loss resulting from the exercise of the rights granted with this approval.	
k Riparian areas which are disturbed by the works shall be restored to their original condition and protected from erosion.	
l All material utilized during construction shall be contoured and placed in a stable area such that it is not able to mobilize and managed to avoid entry into any stream or watercourse.	
m All works shall be completed in accordance with	
1 Reference ENG DWGs Site G Key Plan/Drawing Index 2020-02-14; Plan 2020-02-14; Profiles 2020-02-14; Typical sections 2020-02-14; Culvert Plan and Profiles, 2020-02-14	
2 Report Section 11 Approval Application Highway 91/17 Upgrades, Section 4, Site G, By Brybil Projects Ltd., February 28, 2020	
3 Stormwater Management Plan, McElhanney May 6, 2020	
4 CEMP, 3rd Revision, May 2020	
5 Surface Water Quality & Sediment Control Plan (of CEMP)	
6 Fisheries Habitat Mitigation and Compensation Plan (of CEMP)	
7 Environmental Enhancement Management Plan (EEMP), Brybil Projects Ltd., June 2020	
8 Memo Additional FLNRO Information, Dave Hayward, Brybil, June 8, 2020	
n The holder of this approval must adhere to the standards of professional accountability, as signed off by Qualified Professional(s), Dave Hayward and Rob Hoogendorn on June 2, 2020, regarding the Key Aquatic Habitat Questions for Qualified Professionals specific to Bank Erosion Protection and Stream Diversion/In-filling, on behalf of the holder of this approval. It is the responsibility of the holder of this Approval to retain an appropriately qualified professional(s) for the relevant duration of works in order to uphold this signed professional assessment.	
o All work shall be carried out in accordance with the Provincial "Standards and Best Practices for In-stream Works" (2004). The Provincial guidance document can be found at the following link http://www.env.gov.bc.ca/wld/documents/bmp/iswstdsbpsmarch2004.pdf .	
p The holder of this Approval must hire an appropriately Qualified Professional to conduct Environmental Monitoring on all in-stream works authorized under this Approval. The Qualified Professional must be an applied scientist or technologist, acting alone or together with another qualified professional. He or she must be registered and in good standing in British Columbia with an appropriate professional organization constituted under an Act, acting under that association's code of ethics and subject to disciplinary action by that association. The Qualified Professional is responsible for observing the methods of construction and preparing information and reports on the compliance of the construction activities. The Qualified Professional shall	
1 Ensure all best management practices and mitigation measures are in place to avoid and minimize environmental impact on the land and on fish and fish habitat of the stream.	
2 Where applicable, assist in the isolation of the stream prior to the commencement of works.	
3 Implement and ensure erosion and sediment control measures are constructed, installed, and maintained appropriately for the full duration of instream works.	
4 Supervise all instream works authorized under this Approval.	
5 When the works involve temporary diversions to isolate the work site,	
i Monitor all diversion works daily to ensure pumps & flow bypasses are in proper working condition;	
ii Ensure diversion works that include pump intakes be screened for fish and aquatic species in accordance with the "Interim code of practice End-of-pipe fish protection screens for small water intakes in freshwater" (Fisheries and Oceans Canada, 2020); and	
iii Ensure fish are prevented from entering the works.	
6 When the works involve dewatering or isolation of flow and the stream is known or suspected to contain fish and/or amphibians,	
i Attend the site prior to conducting any instream works to complete fish and wildlife search and salvages;	
ii Obtain any permits needed prior to undertaking the salvage(s); and	
iii Inspect the extraction area for fish stranding at least once after water levels have declined.	
7 In the event of an environmental incident or non-compliance with any of the terms or conditions of this Approval, notify the Water Manager (SouthCoastWSAReporting@gov.bc.ca), within 24 hours.	
8 Be granted authority to stop the work authorized under this Approval if deemed necessary to address risks to the environment. The Qualified Professional or their designate (specified in writing) must be on site during all phases of construction in and around the stream to ensure this component is upheld.	
q Upon commencement of the project, the work shall be pursued to completion as quickly as possible.	
r All equipment and machinery used in or near the stream channel	
1 Must be in good operating condition and free of leaks, excess oil and grease;	
2 Must have a spill containment kit readily accessible on-site;	
3 May not be refuelled within 30 meters of any watercourse; and	
4 Must use environmentally sensitive hydraulic fluids which are non-toxic to aquatic life and which are readily or inherently bio-degradable.	

	<p>Sediment and Erosion Control measures to prevent the release of silt, sediment or sediment-laden water must be in place before starting works that may result in sediment mobilization. Care shall be exercised during all phases of the work to prevent the release of silt, sediment, sediment-laden water, raw concrete, concrete leachate or any deleterious substances. All control measures must meet or surpass the Provincial "Standards and Best Practices for In-stream Works" (2004) and the "Land Development Guidelines for the Protection of Aquatic Habitat" (Fisheries and Oceans Canada and the British Columbia, 1993).</p>	
t	<p>Sediment removal boundaries must be clearly delineated prior to commencement of work. All sediment excavation for removal purposes shall be completed in isolation of the stream flows.</p>	
u	<p>Discharge and runoff water from the site into any watercourse(s) must comply with the BC Approved Water Quality Guidelines for the Protection of Aquatic Life (https://www2.gov.bc.ca/gov/content/environment/air-land-water/water/water-quality/water-quality-guidelines/approved-water-quality-guidelines and https://www2.gov.bc.ca/assets/gov/environment/air-land-water/water/waterquality/wqgs-wqos/approved-wqgs/turbidity-or.pdf) and/or the applicable Local Government Bylaw(s).</p> <p>Water quality monitoring must be conducted by an appropriately qualified professional or their designated Environmental Monitor on every day in which instream works are being conducted. Measurements must be taken upstream of any works taking place and within the extent of the sedimentation downstream of where instream work is actively occurring. Measurements should be taken immediately prior to works beginning, and then at regular intervals until the works are completed and may require additional frequency during wet weather conditions. Wet weather conditions will be defined as being equal to or greater than 25 millimetres of rainfall within a 24 hour period.</p>	
v	<p>All excavated material and debris shall be removed from the site or placed in a stable area above the high water mark of the stream. Mitigative measures must be applied to protect the excavated material and debris from erosion and reintroduction into the watercourse. These measures may include covering the material with erosion blankets, seeding and planting with native vegetation, or as otherwise directed by a Qualified Professional.</p>	
w	<p>All material utilized during construction shall be contoured and placed in a stable area such that it is not able to mobilize and managed to avoid entry into any stream or watercourse.</p>	
x	<p>Site preparation and construction of the works is to be carried out from the banks of the stream, thus minimizing disturbance to the stream.</p>	
y	<p>The holder of this Approval shall ensure that instream works are designed and installed so as not to restrict fish passage and/or lead to fish stranding.</p>	
z	<p>All temporary works (including a ford, stream crossing and flow bypass) shall be removed on completion of the project, and the stream channel restored to its natural condition.</p>	
aa	<p>Vegetation along the banks of the stream shall be disturbed as little as possible. All disturbed areas must be restored using native vegetation that is suitable for the site conditions.</p>	
bb	<p>The new channel of the stream must have greater or equal hydraulic capacity than the existing channel.</p>	
cc	<p>The hydraulic capacity of installed culvert(s) must be equivalent to the hydraulic capacity of the stream channel or be capable of passing the 1 in 200 year maximum daily flow without the water level at the culvert(s) inlet exceeding the top of the culvert(s).</p>	
dd	<p>Rock used as riprap shall be clean of any substances deleterious to aquatic life and shall be durable, angular in shape and suitably graded and sized to resist movement by stream flow. Any other engineering material required for the construction of the works shall be clean of any substances deleterious to aquatic life.</p>	
ee	<p>Treated wood products shall not be used in any construction below the high-water mark of the stream channel.</p>	
ff	<p>Large woody debris and the stubs of large diameter trees must be left in place or retained on-site where it is safe to do so.</p>	
gg	<p>Care shall be exercised during pile driving to minimize potential adverse impacts to fish or wildlife. The following mitigation measures shall be implemented</p> <ol style="list-style-type: none"> Where possible and feasible, piles should be installed using a vibratory hammer or helical (screw) method. Piles installed using an impact hammer must implement the following mitigation measures to reduce water pressure sound waves in excess of 30 kilopascals (kPa) <ol style="list-style-type: none"> Mitigation measures such as bubble curtains, double wall piles, or isolation methods shall be implemented to avoid adverse impacts to fish. Where water pressure sound waves may exceed 30 kPa, isolation methods must be implemented to prevent fish and wildlife from entering the work area. Monitoring underwater sound wave levels must be conducted continuously and within 10 meters of the pile being driven to ensure levels do not exceed 30 kPa. The construction with timber piles does not require underwater sound monitoring. In the event that distressed, injured or dead fish are observed following the initiation of pile driving, work shall halt immediately and the holder of this Approval or appropriate designate must contact the Water Manager as soon as practicable for additional requirements before work is resumed. 	
hh	<p>The holder of this Approval must provide a detailed post-construction report no later than December 1 of the year works were completed. The report must be labelled with this Approval file number and labelled in the subject line of the email and submitted to SouthCoastWSAREporting@gov.bc.ca. That report shall include a signed statement from an appropriately Qualified Professional summarizing</p> <ol style="list-style-type: none"> The in-stream works undertaken, The timing of those works, The total in-stream area directly affected, The volume of gravel or sediment removed (if applicable), The frequency of monitoring including who the OP or EM was; The turbidity reporting and accompanying data along with a description of any levels higher than the authorization and what immediate steps were taken (if applicable), Representative site photographs; Whether or not they observed or were otherwise aware of any non-compliance with the terms and conditions of this Approval; and A description of any environmental incidents, non-compliance or other difficulties, and how these were addressed and reported. 	
ii	<p>The holder of this Approval must retain an appropriately Qualified Professional to design, implement and report on the effectiveness of mitigation, restoration, and/or offsetting measures required in this Approval. The effectiveness monitoring term required for this approval is 10 years, ending on Dec. 31, 2033, or 10 years following the completion of construction, whichever is later. Monitoring for riparian, instream, and wetland habitats should occur on years 1, 2, 3, 6, 7, and 10. Effectiveness Monitoring Reports shall be submitted no later than December 1 of each calendar year for the duration of monitoring. The reports shall be submitted via email to SouthCoastWSAREporting@gov.bc.ca, with the approval file number listed in the report and the subject line of the email. The reports shall include</p> <ol style="list-style-type: none"> Documentation (including photographs) and summary of the survival of planted trees and shrubs. Tree survival rates must be 100%. Shrub and other plant survival rates must exceed 80%. Replanting may be required to achieve this success rate. If the area is susceptible to invasive species, the riparian planting plan should be modified to include a denser plant spacing as well as additional monitoring and maintenance to ensure an adequate plant survival rate of 80% can be achieved. It is recommended that trees and shrubs be protected from beavers and voles with metal fencing and vole guards, respectively. Observation and documentation (including photographs) related to flows and function of the restored or new channel and its features. Fish presence, species composition, and if fish stranding is occurring within the newly constructed channel. Amphibian species presence by egg mass surveys, Recommendations for adaptive management, such as additional channel complexing or modifications if required, to address habitat limitations such as insufficient flows, fish stranding, etc., Monitoring, maintenance and implementation of the above recommendations if required. Water quality monitoring including temperature, pH, Dissolved Oxygen, and turbidity. 	
jj	<p>To address the permanent instream and riparian impacts associated with the project, the holder of this Approval must</p> <ol style="list-style-type: none"> Retain one or more appropriately Qualified Professionals to develop an offsetting plan that includes <ul style="list-style-type: none"> The creation of a minimum of, 7,617 m² of wetland habitat that is like for like, or like for better habitat, in terms of structure, functionality (e.g., flow regime), and target species. If the actual instream, wetland, and/or riparian impact area is larger than estimated in "Environmental Enhancement Management Plan Hwy 91/17 Upgrade Project, Delta, BC. Submitted to Pacific Gateway Constructors prepared by Brybil Projects Ltd. Dated June, 2020" the compensation works must offset the actual area lost using the above stated like for like or like for better guidelines. A post-construction monitoring plan of the compensation works over 10 years following the completion of the offsetting measures. A commitment to prepare and submit annual post-construction monitoring reports at the end of every year of the monitoring program. A final monitoring report must be submitted upon completion of the annual monitoring program or upon reaching the survivorship and/or functionality requirements if these were not met during the monitoring program. Develop the offsetting plan in collaboration with interested First Nations, local governments, and the Ministry of Forests, Lands, and Natural Resource Operations and Rural Development. 	

<p>Submit an amendment to this approval, or a new Change Approval or a Water License, whichever is applicable to the offsetting proposal, to authorize the construction of the offsetting works. This application must be submitted to Front Counter BC and the tracking number must be provided to WaterActReferrals.LowerMainland@gov.bc.ca no later than December 31, 2020, unless otherwise specified in writing by the Water Manager.</p>	
<p>kk Effectiveness monitoring must take place during the same time of year each year to provide comparable data. Monitoring of plant survival in riparian and wetland areas and of instream areas should be scheduled during the summer, during a period between high and low water (likely July). Targets include</p> <ol style="list-style-type: none"> 1 Plant survival is $\geq 80\%$; Tree survival rate of 100 %. 2 Native plant cover is two thirds greater than invasive species cover within 5 years; 3 Visual survey of LWD and boulders to confirm they are in place and intact, and that boulders are effectively creating riffles and pools and creating cover for fish and habitat for amphibians; and 5 Fish are present in instream areas and there are no new barriers to movement 	

WSA Approval 2007770
Change Approval - Changes in and About a Stream (Site I)

Conditions	Responsibility
if land clearing is to occur within the breeding bird period (March 30 to August 16 in Zone A1, which includes the Lower Mainland and Fraser Valley), a nest survey must be conducted and a 10m no-clearing buffer placed around the nest until the nest is determined to be no longer active.	
if it is possible amphibians may be present in the streams, such as Nordel Ditches, an amphibian salvage must be undertaken prior to works taking place.	
d The works authorized shall be completed on or before December 31, 2023.	
e All works associated with an authorized Environmental Enhancement Management Plan, as outlined in clause (n) and required in clause (ff) below shall be completed on or before December 31, 2033 (based on 10 years).	
f Work in the stream and stream channel shall occur only during the periods outlined below, so that the fisheries interests are protected	
1 Instream work during the reduced risk instream work window shall occur during the period of August 1 to September 30; or	
2 Based on project justification and risk, instream work outside of the reduced risk instream work window (as stated above), subject to the following	
i An appropriately qualified professional shall provide advice to the holder of this Approval on the timing of the work based on the nature of the works, environmental values (including fish, amphibians, wildlife, any listed species present), water quality, channel stability, weather conditions, water levels, and any other relevant factors; and	
ii The Qualified Professional shall also provide additional construction mitigation advice to the holder of this Approval, and daily or full-time supervision of all work in or near the stream; and	
iii Work must be timed and planned appropriately, the stream must be completely dry or have marginal flows for the duration of the construction activities; and	
iv The advice of the Qualified Professional on construction timing (as per (i) above) and mitigation measures (as per (ii) above), as well as the timing of work and the presence of the Qualified Professional, must be documented in writing. This documentation must be submitted as part of the post construction reporting for this project.	
g All works shall be completed in accordance with	
1 Reference ENG DWGs Site I Plan 2020-02-27, Profiles 2020-02-27, Culvert/ Storm Plans and Profiles 2020-02-27	
2 Report Section 11 Approval Application Highway 91/17 Upgrades, Section 4, Site I, By Brybil Projects Ltd., March 10, 2020	
3 Stormwater Management Plan, McElhanney May 6, 2020	
4 CEMP, 3rd Revision, May, 2020	
5 Surface Water Quality & Sediment Control Plan (of CEMP)	
6 Fisheries Habitat Mitigation and Compensation Plan (of CEMP)	
7 Environmental Enhancement Management Plan (EEMP), Brybil Projects Ltd., June 2020	
8 Memo Additional FLNRO Information, Dave Hayward, Brybil, June 8, 2020	
h The holder of this approval must adhere to the standards of professional accountability, as signed off by Qualified Professional(s), Dave Hayward and Rob Hoogendorn on June 2, 2020, regarding the Key Aquatic Habitat Questions for Qualified Professionals specific to Bank Erosion Protection and Stream Diversion/In-filling, on behalf of the holder of this approval. It is the responsibility of the holder of this Approval to retain an appropriately qualified professional(s) for the relevant duration of works in order to uphold this signed professional assessment.	
i All work shall be carried out in accordance with the Provincial "Standards and Best Practices for In-stream Works" (2004). The Provincial guidance document can be found at the following link http://www.env.gov.bc.ca/wld/documents/bmp/bswstdbbspmarch2004.pdf .	
j The holder of this Approval must hire an appropriately Qualified Professional to conduct Environmental Monitoring on all in-stream works authorized under this Approval. The Qualified Professional must be an applied scientist or technologist, acting alone or together with another qualified professional. He or she must be registered and in good standing in British Columbia with an appropriate professional organization constituted under an Act, acting under that association's code of ethics and subject to disciplinary action by that association. The Qualified Professional is responsible for observing the methods of construction and preparing information and reports on the compliance of the construction activities. The Qualified Professional shall	
1 Ensure all best management practices and mitigation measures are in place to avoid and minimize environmental impact on the land and on fish and fish habitat of the stream.	
2 Where applicable, assist in the isolation of the stream prior to the commencement of works.	
3 Implement and ensure erosion and sediment control measures are constructed, installed, and maintained appropriately for the full duration of instream works.	
4 Supervise all instream works authorized under this Approval.	
5 When the works involve temporary diversions to isolate the work site,	
i Monitor all diversion works daily to ensure pumps & flow bypasses are in proper working condition;	
ii Ensure diversion works that include pump intakes be screened for fish and aquatic species in accordance with the "Interim code of practice End-of-pipe fish protection screens for small water intakes in freshwater" (Fisheries and Oceans Canada, 2020); and	
iii Ensure fish are prevented from entering the works.	
6 When the works involve dewatering or isolation of flow and the stream is known or suspected to contain fish and/or amphibians,	
i Attend the site prior to conducting any instream works to complete fish and wildlife search and salvages;	
ii Obtain any permits needed prior to undertaking the salvage(s); and	
iii Inspect the extraction area for fish stranding at least once after water levels have declined.	
7 In the event of an environmental incident or non-compliance with any of the terms or conditions of this Approval, notify the Water Manager (SouthCoastWSAReporting@gov.bc.ca), within 24 hours.	
8 Be granted authority to stop the work authorized under this Approval if deemed necessary to address risks to the environment. The Qualified Professional or their designate (specified in writing) must be on site during all phases of construction in and around the stream to ensure this component is upheld.	
k All equipment and machinery used in or near the stream channel	
1 Must be in good operating condition and free of leaks, excess oil and grease;	
2 Must have a spill containment kit readily accessible on-site;	
3 May not be refuelled within 30 meters of any watercourse; and	
4 Must use environmentally sensitive hydraulic fluids which are non-toxic to aquatic life and which are readily or inherently bio-degradable.	
l Fuelling and servicing of vehicles and equipment must occur a minimum of 30 metres away from all streams, lakes and waterbodies. Keep a spill containment kit on site and train onsite staff in its use. Immediately report any spill of a substance that is toxic, polluting, or deleterious to aquatic life of reportable quantities to the Dangerous Goods Incident Report 24-hour phone line at 1-800-663-3456.	
m Upon commencement of the project, the work shall be pursued to completion as quickly as possible.	
n Sediment and Erosion Control measures to prevent the release of silt, sediment or sediment-laden water must be in place before starting works that may result in sediment mobilization. Care shall be exercised during all phases of the work to prevent the release of silt, sediment, sediment-laden water, raw concrete, concrete leachate or any deleterious substances. All control measures must meet or surpass the Provincial "Standards and Best Practices for In-stream Works" (2004) and the "Land Development Guidelines for the Protection of Aquatic Habitat" (Fisheries and Oceans Canada and the British Columbia, 1993).	
o Sediment removal boundaries must be clearly delineated prior to commencement of work. All sediment excavation for removal purposes shall be completed in isolation of the stream flows.	
p All excavated material and debris shall be removed from the site or placed in a stable area above the high water mark of the stream. Mitigative measures must be applied to protect the excavated material and debris from erosion and reintroduction into the watercourse. These measures may include covering the material with erosion blankets, seeding and planting with native vegetation, or as otherwise directed by a Qualified Professional.	
q Discharge and runoff water from the site into any watercourse(s) must comply with the BC Approved Water Quality Guidelines for the Protection of Aquatic Life (https://www2.gov.bc.ca/gov/content/environment/air-land-water/water/water-quality/water-quality-guidelines/approved-water-quality-guidelines and https://www2.gov.bc.ca/assets/gov/environment/air-land-water/water/water-quality/wqgs-wqos/approved-wqgs/turbidity-or-pdf) and/or the applicable Local Government bylaw(s).	

Legend
Difference between Approval 2007795 & 2007770
Difference between Approval 2007783 & 2007770
Difference between Approval 2007749 & 2007770
Difference between Approval 2007755 & 2007749

	Water quality monitoring must be conducted by an appropriately qualified professional or their designated Environmental Monitor on every day in which instream works are being conducted. Measurements must be taken upstream of any works taking place and within the extent of the sedimentation downstream of where instream work is actively occurring. Measurements should be taken immediately prior to works beginning, and then at regular intervals until the works are completed and may require additional frequency during wet weather conditions. Wet weather conditions will be defined as being equal to or greater than 25 millimetres of rainfall within a 24 hour period.		
f	The holder of this approval shall take reasonable care to avoid damaging any land, works, trees, or other property and shall make full compensation to the owners for any damage or loss resulting from the exercise of the rights granted with this approval.		
g	Site preparation and construction of the works is to be carried out from the banks of the stream, thus minimizing disturbance to the stream.		
h	The works shall not result in depressions that have the ability to trap fish and other aquatic life.		
i	The holder of this Approval shall ensure that instream works are designed and installed so as not to restrict fish passage and/or lead to fish stranding.		
j	All temporary works (including a ford, stream crossing and flow bypass) shall be removed on completion of the project, and the stream channel restored to its natural condition.		
k	Riparian areas which are disturbed by the works shall be restored to their original condition and protected from erosion.		
l	The new channel of the stream must have greater or equal hydraulic capacity than the existing channel.		
m	The hydraulic capacity of installed culvert(s) must be equivalent to the hydraulic capacity of the stream channel or be capable of passing the 1 in 200 year maximum daily flow without the water level at the culvert(s) inlet exceeding the top of the culvert(s).		
n	Rock used as riprap shall be clean of any substances deleterious to aquatic life and shall be durable, angular in shape and suitably graded and sized to resist movement by stream flow. Any other engineering material required for the construction of the works shall be clean of any substances deleterious to aquatic life.		
o	All rock used in the works shall be clean and free of sediment producing material, durable, non-acid generating and suitably graded.		
p	Treated wood products shall not be used in any construction below the high-water mark of the stream channel.		
q	Large woody debris and the stubs of large diameter trees must be left in place or retained on-site where it is safe to do so.		
r	Care shall be exercised during pile driving to minimize potential adverse impacts to fish or wildlife. The following mitigation measures shall be implemented		
s	1 Where possible and feasible, piles should be installed using a vibratory hammer.		
t	2 Piles installed using an impact hammer must implement mitigation measures to reduce water pressure sound waves in excess of 30 kilopascals (kPa).		
u	3 Mitigation measures such as bubble curtains, double wall piles, or isolation methods shall be implemented to avoid adverse impacts to fish.		
v	4 Where water pressure sound waves may exceed 30 kPa, isolation methods must be implemented to prevent fish and wildlife from entering the work area.		
w	5 Monitoring underwater sound wave levels must be conducted continuously and within 10 meters of the pile being driven to ensure levels do not exceed 30 kPa. The construction with timber piles does not require underwater sound monitoring.		
x	6 In the event that distressed, injured or dead fish are observed following the initiation of pile driving, work shall halt immediately and the holder of this Approval or appropriate designate must contact the Water Manager as soon as practicable for additional requirements before work is resumed.		
y	The holder of this Approval must provide a detailed post-construction report no later than December 1 of the year works were completed. The report must be labelled with this Approval file number and labelled in the subject line of the email and submitted to SouthCoastWSAREporting@gov.bc.ca. That report shall include a signed statement from an appropriately Qualified Professional summarizing		
z	1 The in-stream works undertaken, 2 The timing of those works, 3 The total in-stream area directly affected, 4 The volume of gravel or sediment removed (if applicable), 5 The frequency of monitoring including who the QP or EM was, 6 The turbidity reporting and accompanying data along with a description of any levels higher than the authorization and what immediate steps were taken (if applicable), 7 Representative site photographs; 8 Whether or not they observed or were otherwise aware of any non-compliance with the terms and conditions of this Approval; and 9 A description of any environmental incidents, non-compliance or other difficulties, and how these were addressed and reported.		
aa	The holder of this Approval must retain an appropriately Qualified Professional to design, implement and report on the effectiveness of mitigation, restoration, and/or offsetting measures required in this Approval. The effectiveness monitoring term required for this approval is 10 years following the completion of construction of the offsetting habitat. Monitoring for riparian, instream, and wetland habitat should occur for 5 years, over a 10-year period following the completion of construction of the habitat offsetting unless a Qualified Professional deems the site functional prior to the end of the 5 years of monitoring. Monitoring must occur until the habitat is deemed functional at like for like or like for greater than the original habitat by a Qualified Professional. Effectiveness Monitoring reports shall be submitted no later than December 1 of each calendar year for the duration of monitoring. The reports shall be submitted via email to SouthCoastWSAREporting@gov.bc.ca, with the approval file number listed in the report and the subject line of the email. The reports shall include		
ab	1 Documentation (including photographs) and summary of the survival of planted trees and shrubs. Tree survival rates must be 100%. Shrub and other plant survival rates must exceed 80%. Replanting may be required to achieve this success rate. If the area is susceptible to invasive species, the riparian planting plan should be modified to include a denser plant spacing as well as additional monitoring and maintenance to ensure an adequate plant survival rate of 80% can be achieved. It is recommended that trees and shrubs be protected from beavers and voles with metal fencing and vole guards, respectively. 2 Observation and documentation (including photographs) related to flows and function of the restored or new channel and its features. 3 Fish presence, species composition, and if fish stranding is occurring within the newly constructed channel. 4 Amphibian species presence by egg mass surveys, 5 Recommendations for adaptive management, such as additional channel complexing or modifications if required, to address habitat limitations such as insufficient flows, fish stranding, etc., 6 Monitoring, maintenance and implementation of the above recommendations if required. 7 Water quality monitoring including temperature, pH, Dissolved Oxygen, and turbidity.		
ac	To address the permanent instream and riparian impacts associated with the project, the holder of this Approval must		
ad	1 Retain one or more appropriately qualified professionals to develop an offsetting plan that includes		
ae	i The creation of a minimum of 1,310 m2 of instream, 2,274 m2 of wetland, and 743 m2 riparian habitat that is like for like, or like for better habitat, in terms of structure, functionality (e.g., flow regime), and target species. If the actual instream, wetland, and/or riparian impact area is larger than estimated in "Environmental Enhancement Management Plan Hwy 91/17 Upgrade Project, Delta, BC. Submitted to Pacific Gateway Constructors prepared by Brybil Projects Ltd. Dated June, 2020" the compensation works must offset the actual area lost using the above stated like for like or like for better guidelines. ii A post-construction monitoring plan of the compensation works over 10 years following the completion of the offsetting measures. iii A commitment to prepare and submit annual post-construction monitoring reports at the end of every year of the monitoring program. A final monitoring report must be submitted upon completion of the annual monitoring program or upon reaching the survivorship and/or functionality requirements if these were not met during the monitoring program. 2 Develop the offsetting plan in collaboration with interested First Nations, local governments, and the Ministry of Forests, Lands, and Natural Resource Operations and Rural Development. Submit an amendment to this approval, or a new Change Approval or a Water License, whichever is applicable to the offsetting proposal, to authorize the construction of the offsetting works. This application must be submitted to Front Counter BC and the tracking number must be provided to WaterActReferrals.LowerMainland@gov.bc.ca no later than December 31, 2020, unless otherwise specified in writing by the Water Manager.		
af	h) Effectiveness monitoring must take place during the same time of year each year to provide comparable data. Monitoring of plant survival in riparian and wetland areas and of instream areas should be scheduled during the summer, during a period between high and low water (likely July). Results of initial monitoring will determine how much further monitoring may be required until enhancement habitats are self-sustaining. Targets include 1 Plant survival is ≥ 80%; Tree survival rate of 100 % 2 Native plant cover is two thirds greater than invasive species cover within 5 years; 3 Visual survey of LWD and boulders to confirm they are in place and intact, and that boulders are effectively creating riffles and pools and creating cover for fish and habitat for amphibians; and 4 Fish are present in instream areas and there are no new barriers to movement		

WSA Approval 2007755
Change Approval - Changes in and About SFPR Offset site FC239, and drainage between SFPR Offset site FC239 and Silda Ditch (Site H)

Legend
Difference between Approval 2007795 & 2007755
Difference between Approval 2007783 & 2007755
Difference between Approval 2007749 & 2007755
Difference between Approval 2007770 & 2007755

Conditions	Responsibility
If land clearing is to occur within the breeding bird period (March 30 to August 16 in Zone A1, which includes the Lower Mainland and Fraser Valley), a nest survey must be conducted and a 10m no-clearing buffer placed around the nest until the nest is determined to be no longer active.	
d The work(s) authorized in this Approval shall be completed on or before Dec. 31, 2023.	
e All works associated with an Environmental Enhancement Management Plan, as outlined in clause (m) and requirements in clause (ii) below shall be completed on or before December 31, 2033 (based on 10 years).	
f Work in the stream and stream channel shall occur only during the periods outlined below, so that the fisheries interests are protected	
1 Instream work during the reduced risk instream work window shall occur during the period of August 1 to September 30; or	
2 Based on project justification and risk, instream work outside of the reduced risk instream work window (as stated above), subject to the following	
i An appropriately qualified professional shall provide advice to the holder of this Approval on the timing of the work based on the nature of the works, environmental values (including fish, amphibians, wildlife, any listed species present), water quality, channel stability, weather conditions, water levels, and any other relevant factors; and	
ii The Qualified Professional shall also provide additional construction mitigation advice to the holder of this Approval, and daily or full-time supervision of all work in or near the stream; and	
iii Work must be timed and planned appropriately, the stream must be completely dry or have marginal flows for the duration of the construction activities; and	
iv The advice of the Qualified Professional on construction timing (as per (i) above) and mitigation measures (as per (ii) above), as well as the timing of work and the presence of the Qualified Professional, must be documented in writing. This documentation must be submitted as part of the post construction reporting for this project.	
g All machinery and equipment operating within the stream shall be clean, free of external grease, oil or fluid leaks and shall use biodegradable grease, oil and fluids.	
h Fuelling and servicing of vehicles and equipment must occur a minimum of 30 metres away from all streams, lakes and waterbodies. Keep a spill containment kit on site and train onsite staff in its use. Immediately report any spill of a substance that is toxic, polluting, or deleterious to aquatic life of reportable quantities to the Dangerous Goods Incident Report 24-hour phone line at 1-800-663-3456.	
i The works shall not result in depressions that have the ability to trap fish and other aquatic life.	
j The holder of this approval shall take reasonable care to avoid damaging any land, works, trees, or other property and shall make full compensation to the owners for any damage or loss resulting from the exercise of the rights granted with this approval.	
k Riparian areas which are disturbed by the works shall be restored to their original condition and protected from erosion.	
l All material utilized during construction shall be contained and placed in a stable area such that it is not able to mobilize and managed to avoid entry into any stream or watercourse.	
m All works shall be completed in accordance with	
1 ENG DWG Site H Key Plan/Drawing Index, by McElhanney, 2020-02-20	
2 ENG DWG Site H Plan, by McElhanney, 2020-02-20	
3 ENG DWG Site H Profile, by McElhanney, 2020-02-20	
4 ENG DWG Site H Typical Sections, by McElhanney, 2020-02-20	
5 ENG DWG Site H Culvert Plan and Profiles, by McElhanney, 2020-02-20	
6 Report Section 11 Approval Application Highway 91/17 Upgrades, Section 1 And 2, By Brybil Projects Ltd., February 21, 2020	
7 Stormwater Management Plan, McElhanney May 6, 2020	
8 CEMP, 3rd Revision, May 2020	
9 Surface Water Quality & Sediment Control Plan (of CEMP)	
10 Fisheries Habitat Mitigation and Compensation Plan (of CEMP)	
11 Environmental Enhancement Management Plan (EEMP), Brybil Projects Ltd., June 2020	
12 Memo Additional FLNRO Information, Dave Hayward, Brybil, June 8, 2020; and	
13 Any other documents related to the File No. 2007755.	
The holder of this approval must adhere to the standards of professional accountability, as signed off by Qualified Professional(s), Dave Hayward and Rob Hoogendorn on June 2, 2020, regarding the Key Aquatic	
n Habitat Questions for Qualified Professionals specific to Bank Erosion Protection and Stream Diversion/in-filling, on behalf of the holder of this approval. It is the responsibility of the holder of this Approval to retain an appropriately qualified professional(s) for the relevant duration of works in order to uphold this signed professional assessment.	
o All work shall be carried out in accordance with the Provincial "Standards and Best Practices for In-stream Works" (2004). The Provincial guidance document can be found at the following link http://www.env.gov.bc.ca/wld/documents/bmp/iswstdsbpsmarch2004.pdf .	
p The holder of this Approval must hire an appropriately Qualified Professional to conduct Environmental Monitoring on all in-stream works authorized under this Approval. The Qualified Professional must be an applied scientist or technologist, acting alone or together with another qualified professional. He or she must be registered and in good standing in British Columbia with an appropriate professional organization constituted under an Act, acting under that association's code of ethics and subject to disciplinary action by that association. The Qualified Professional is responsible for observing the methods of construction and preparing information and reports on the compliance of the construction activities. The Qualified Professional shall	
1 Ensure all best management practices and mitigation measures are in place to avoid and minimize environmental impact on the land and on fish and fish habitat of the stream.	
2 Where applicable, assist in the isolation of the stream prior to the commencement of works.	
3 Implement and ensure erosion and sediment control measures are constructed, installed, and maintained appropriately for the full duration of instream works.	
4 Supervise all instream works authorized under this Approval.	
5 When the works involve temporary diversions to isolate the work site,	
i Monitor all diversion works daily to ensure pumps & flow bypasses are in proper working condition;	
ii Ensure diversion works that include pump intakes be screened for fish and aquatic species in accordance with the "Interim code of practice End-of-pipe fish protection screens for small water intakes in freshwater" (Fisheries and Oceans Canada, 2020); and	
iii Ensure fish are prevented from entering the works.	
6 When the works involve dewatering or isolation of flow and the stream is known or suspected to contain fish and/or amphibians,	
i Attend the site prior to conducting any instream works to complete fish and wildlife search and salvages;	
ii Obtain any permits needed prior to undertaking the salvage(s); and	
iii Inspect the extraction area for fish stranding at least once after water levels have declined.	
7 In the event of an environmental incident or non-compliance with any of the terms or conditions of this Approval, notify the Water Manager (SouthCoastWSAReporting@gov.bc.ca), within 24 hours.	
8 Be granted authority to stop the work authorized under this Approval if deemed necessary to address risks to the environment. The Qualified Professional or their designate (specified in writing) must be on site during all phases of construction in and around the stream to ensure this component is upheld.	
q Upon commencement of the project, the work shall be pursued to completion as quickly as possible.	
r All equipment and machinery used in or near the stream channel	
1 Must be in good operating condition and free of leaks, excess oil and grease;	
2 Must have a spill containment kit readily accessible on-site;	



3	May not be refuelled within 30 meters of any watercourse; and	
4	Must use environmentally sensitive hydraulic fluids which are non-toxic to aquatic life and which are readily or inherently bio-degradable.	
5	Sediment and Erosion Control measures to prevent the release of silt, sediment or sediment-laden water must be in place before starting works that may result in sediment mobilization. Care shall be exercised during all phases of the work to prevent the release of silt, sediment, sediment-laden water, raw concrete, concrete leachate or any deleterious substances. All control measures must meet or surpass the Provincial "Standards and Best Practices for In-stream Works" (2004) and the "Land Development Guidelines for the Protection of Aquatic Habitat" (Fisheries and Oceans Canada and the British Columbia, 1993).	
t	Sediment removal boundaries must be clearly delineated prior to commencement of work. All sediment excavation for removal purposes shall be completed in isolation of the stream flows.	
u	Discharge and runoff water from the site into any watercourse(s) must comply with the BC Approved Water Quality Guidelines for the Protection of Aquatic Life (https://www2.gov.bc.ca/gov/content/environment/air-land-water/water/water-quality/water-quality-guidelines/approved-water-quality-guidelines and https://www2.gov.bc.ca/assets/gov/environment/air-land-water/water/waterquality/wqgs-wqos/approved-wqgs/turbidity-or.pdf) and/or the applicable Local Government Bylaw(s).	
v	be taken upstream of any works taking place and within the extent of the sedimentation downstream of where instream work is actively occurring. Measurements should be taken immediately prior to works beginning, and then at regular intervals until the works are completed and may require additional frequency during wet weather conditions. Wet weather conditions will be defined as being equal to or greater than 25 millimetres of rainfall within a 24 hour period.	
w	All excavated material and debris shall be removed from the site or placed in a stable area above the high water mark of the stream. Mitigative measures must be applied to protect the excavated material and debris from erosion and reintroduction into the watercourse. These measures may include covering the material with erosion blankets, seeding and planting with native vegetation, or as otherwise directed by a Qualified Professional.	
x	All material utilized during construction shall be contoured and placed in a stable area such that it is not able to mobilize and managed to avoid entry into any stream or watercourse.	
y	Site preparation and construction of the works is to be carried out from the banks of the stream, thus minimizing disturbance to the stream.	
z	The holder of this Approval shall ensure that instream works are designed and installed so as not to restrict fish passage and/or lead to fish stranding.	
aa	All temporary works (including a ford, stream crossing and flow bypass) shall be removed on completion of the project, and the stream channel restored to its natural condition.	
ab	Vegetation along the banks of the stream shall be disturbed as little as possible. All disturbed areas must be restored using native vegetation that is suitable for the site conditions.	
bb	The new channel of the stream must have greater or equal hydraulic capacity than the existing channel.	
cc	The hydraulic capacity of installed culvert(s) must be equivalent to the hydraulic capacity of the stream channel or be capable of passing the 1 in 200 year maximum daily flow without the water level at the culvert(s) inlet exceeding the top of the culvert(s).	
dd	Rock used as riprap shall be clean of any substances deleterious to aquatic life and shall be durable, angular in shape and suitably graded and sized to resist movement by stream flow. Any other engineering material required for the construction of the works shall be clean of any substances deleterious to aquatic life.	
ee	All rock used in the works shall be clean and free of sediment producing material, durable, non-acid generating and suitably graded.	
ff	Treated wood products shall not be used in any construction below the high-water mark of the stream channel.	
gg	Large woody debris and the stubs of large diameter trees must be left in place or retained on-site where it is safe to do so.	
hh	Care shall be exercised during pile driving to minimize potential adverse impacts to fish or wildlife. The following mitigation measures shall be implemented	
1	Where possible and feasible, piles should be installed using a vibratory hammer.	
2	Piles installed using an impact hammer must implement mitigation measures to reduce water pressure sound waves in excess of 30 kilopascals (kPa).	
3	Mitigation measures such as bubble curtains, double wall piles, or isolation methods shall be implemented to avoid adverse impacts to fish.	
4	Where water pressure sound waves may exceed 30 kPa, isolation methods must be implemented to prevent fish and wildlife from entering the work area.	
5	Monitoring underwater sound wave levels must be conducted continuously and within 10 meters of the pile being driven to ensure levels do not exceed 30 kPa. The construction with timber piles does not require underwater sound monitoring.	
6	In the event that distressed, injured or dead fish are observed following the initiation of pile driving, work shall halt immediately and the holder of this Approval or appropriate designate must contact the Water Manager as soon as practicable for additional requirements before work is resumed.	
ii	The holder of this Approval must provide a detailed post-construction report no later than December 1 of the year works were completed. The report must be labelled with this Approval file number and labelled in the subject line of the email and submitted to SouthCoastWSAReporting@gov.bc.ca. That report shall include a signed statement from an appropriately Qualified Professional summarizing	
1	The in-stream works undertaken,	
2	The timing of those works,	
3	The total in-stream area directly affected,	
4	The volume of gravel or sediment removed (if applicable),	
5	The frequency of monitoring including who the QP or EM was;	
6	The turbidity reporting and accompanying data along with a description of any levels higher than the authorization and what immediate steps were taken (if applicable),	
7	Representative site photographs;	
8	Whether or not they observed or were otherwise aware of any non-compliance with the terms and conditions of this Approval; and	
9	A description of any environmental incidents, non-compliance or other difficulties, and how these were addressed and reported.	
jj	The holder of this Approval must retain an appropriately Qualified Professional to design, implement and report on the effectiveness of mitigation, restoration, and/or offsetting measures required in this Approval. The effectiveness monitoring term required for this approval is 10 years following the completion of construction of the offsetting habitat. Monitoring for riparian, instream, and wetland habitat should occur for 5 years, over a 10-year period following the completion of construction of the habitat offsetting unless a Qualified Professional deems the site functional prior to the end of the 5 years of monitoring. Monitoring must occur until the habitat is deemed functional at like for like or like for greater than the original habitat by a Qualified Professional. Effectiveness Monitoring Reports shall be submitted no later than December 1 of each calendar year for the duration of monitoring. The reports shall be submitted via email to SouthCoastWSAReporting@gov.bc.ca, with the approval file number listed in the report and the subject line of the email. The reports shall include	
1	Documentation (including photographs) and summary of the survival of planted trees and shrubs. Tree survival rates must be 100%. Shrub and other plant survival rates must exceed 80%. Replanting may be required to achieve this success rate. If the area is susceptible to invasive species, the riparian planting plan should be modified to include a denser plant spacing as well as additional monitoring and maintenance to ensure an adequate plant survival rate of 80% can be achieved. It is recommended that trees and shrubs be protected from beavers and voles with metal fencing and vole guards, respectively.	
2	Observation and documentation (including photographs) related to flows and function of the restored or new channel and its features.	
3	Fish presence, species composition, and if fish stranding is occurring within the newly constructed channel.	
4	Amphibian species presence by egg mass surveys,	
5	Recommendations for adaptive management, such as additional channel complexing or modifications if required, to address habitat limitations such as insufficient flows, fish stranding, etc.,	
6	Monitoring, maintenance and implementation of the above recommendations if required.	
7	Water quality monitoring including temperature, pH, Dissolved Oxygen, and turbidity.	
kk	To address the permanent instream and riparian impacts associated with the project, the holder of this Approval must	
1	Retain one or more appropriately qualified professionals to develop an offsetting plan that includes	
i	The creation of a minimum of 406 m ² of instream, 702 m ² of wetland, and 5,495 m ² riparian habitat that is like for like, or like for better habitat, in terms of structure, functionality (e.g., flow regime), and target species. If the actual instream, wetland, and/or riparian impact area is larger than estimated in "Environmental Enhancement Management Plan Hwy 91/17 Upgrade Project, Delta, BC. Submitted to Pacific Gateway Constructors prepared by Brybil Projects Ltd. Dated June, 2020" the compensation works must offset the actual area lost using the above stated like for like or like for better guidelines.	



<p>A post-construction monitoring plan of the compensation works over 10 years following the completion of the offsetting measures. Monitoring must take place during the same time of year each year to provide comparable data. Monitoring of plant survival in riparian and wetland areas and of instream areas should be scheduled during the summer, during a period between high and low water (likely July). Results of initial monitoring will determine how much further monitoring may be required until enhancement habitats are self-sustaining.</p> <p>iii A commitment to prepare and submit annual post-construction monitoring reports at the end of every year of the monitoring program. A final monitoring report must be submitted upon completion of the annual monitoring program or upon reaching the survivorship and/or functionality requirements if these were not met during the monitoring program.</p> <p>2 Develop the offsetting plan in collaboration with interested First Nations, local governments, and the Ministry of Forests, Lands, and Natural Resource Operations and Rural Development.</p> <p>Submit an amendment to this approval, or a new Change Approval or a Water License, whichever is applicable to the offsetting proposal, to authorize the construction of the offsetting works. This application must be submitted to Front Counter BC and the tracking number must be provided to WaterActReferrals.LowerMainland@gov.bc.ca no later than December 31, 2020, unless otherwise specified in writing by the Water Manager.</p>	
<p>ii Effectiveness monitoring must take place during the same time of year each year to provide comparable data.</p> <p>Monitoring of plant survival in riparian and wetland areas and of instream areas should be scheduled during the summer, during a period between high and low water (likely July). Targets include</p> <p>1 Plant survival is $\geq 80\%$; Tree survival rate of 100 %.</p> <p>2 Native plant cover is two thirds greater than invasive species cover within 5 years;</p> <p>3 Visual survey of LWD and boulders to confirm they are in place and intact, and that boulders are effectively creating riffles and pools, creating cover for fish and habitat for amphibians; and</p> <p>4 Fish are present in instream areas and there are no new barriers to movement</p>	

APPENDIX 6: STATUS OF TOCA COMMITMENTS TABLE

Ref	Objective Commitments & Assurances	Timing	Delivered By	Status Update	
				Ongoing	Complete
1.0 Responsible Environmental Management					
1.1	Develop, implement, and maintain an Environmental Management Plan (EMP) for the Project to demonstrate how the design, construction and operation, including maintenance, of the Project: - Will be carried out to avoid or mitigate negative impacts; - Will be carried out in an environmentally responsible manner, in accordance with DBSS 165 [Protection of the Environment]; - Will employ Best Management Practices (BMPs3); and - Will comply with federal and provincial legislation, permits, approvals and authorizations, including the Environmental Assessment Certificate (EAC).	All phases	Contractor	X	
1.2	Prepare and implement a Construction Environmental Management Plan (CEMP), (which is a component of the EMP), including relevant sub-plans, for the Project prior to the start of relevant construction activities.	Pre-construction	Contractor	X	
1.3	Obtain required statutory permits, approvals, and authorizations before proceeding with construction that requires such permits.	All phases	Contractor	X	
1.4	Adhere to the terms and conditions of the: EAC; federal screening report; the EMP; DBSS 165 [Protection of the Environment]; and any other applicable permits, licenses and approvals.	Pre-construction, construction	Contractor	X	
1.5	Establish an Inter-Agency Environmental Review Committee (IAERC), in accordance with the Terms of Reference developed during Application review, to provide for agency review and comment on plans and designs prior to construction, including but not limited to: - Detailed design of stormwater management infrastructure;	Pre-construction, construction	MOTI / Contractor	N/A	

	- Detailed vegetation and wildlife mitigation plans and mitigation monitoring plans; and - Environmental management plans.				
1.6	Provide all project related EMPs, including component EMPs, to applicable regulatory agencies in the IAERC for review and comment, at least 30 calendar days prior to the start of construction that requires such plans.	Pre-construction	Contractor	N/A	
1.7	Relevant sub-plans to be included in the CEMP will include those to address environmental issues identified in the Application and supporting documentation submitted to the EAO during the Application review, and described in the Application (Section 11, pg. 523), including but not limited to: - Agriculture Mitigation Plan; - Air Quality and Dust Control Plan; - Archaeological Mitigation / Monitoring Plan; - Construction and Hazardous Waste Management Plan; - Contaminated Sites Management Plan; - Contractor Awareness and Education Plan; - Environmental Monitoring Plan; - Fisheries Habitat Mitigation and Compensation Plan; - Health and Safety Plan; - Invasive Species Management Plan; - Noise and Vibration Management Plan; - Spill Management and Emergency Response Plan; - Surface Water Quality and Sediment Control Plan; - Wildlife and Habitat Management Plan.	Pre-construction	Contractor	X	
1.8	Manage contamination encountered during project development, regardless of the current assessment of potential contamination, in accordance with applicable regulatory requirements.	All phases	Contractor	X	
1.9	Prepare and implement an Operational Environmental Management Plan, prior to operation and maintenance activities. Provide the operational EMP to relevant reviewing and regulatory agencies, for review and comment, at least 30 calendar days prior to the onset of operation and maintenance activities.	Pre-construction	Contractor	TBD	
1.10	At a minimum, review the Wildlife and Habitat Management Plan and modify if required, three years post- construction and make a decision regarding the next review date and/or determine the closure date for the plan(s). The method for review, modification, and decision on closure of the plan(s) will be defined by the applicable regulatory agencies within the IAERC	Operations	Contractor	N/A	
2.0 Monitoring					
2.1	Ensure that environmental monitoring and reporting for the Project will be conducted, with respect to the terms and conditions of the EAC and other regulatory permits, approvals and authorizations as applicable.	Construction	Contractor	X	
2.2	Incorporate a monitoring component into all applicable sub-plans of the construction EMP developed for the construction phase of the Project.	Pre-construction	Contractor	X	
2.3	Outline in each of the sub-plans of the construction EMP: - Rationale for monitoring; - Parameters to be monitored;	Pre-construction	Contractor	X	

	- Monitoring program details; and - Required follow-up actions.				
2.4	The Owner will engage an Environmental Monitor for the construction phases of the Project to undertake environmental monitoring activities and oversee implementation of each of component plans of the EMP developed for the Project. The Environmental Monitor will monitor, evaluate, and report to the owner on construction activities and the effectiveness of the environmental management strategies and mitigation measures, with respect to the terms and conditions of the Application and other regulatory Permits, Approvals and Authorizations that may apply. The Monitor will be responsible for making onsite decisions and taking on-site action to avoid/respond to potential environmental effects which could include temporary stop work orders if necessary.	Construction	Contractor	X	
2.5	Implement environmental quality management program through monitoring, auditing and reporting activities for the Project with respect to the terms and conditions of the EAC and other regulatory permits, approvals and authorizations.	All phases	Contractor	X	
3.0 Incident Management					
3.1	Respond to environmental incidents, including spill incidents in accordance with the Emergency Response Plan to minimize effects and risks to the general public, on-site workers and the environment.	All phases	Contractor	X	
3.2	Include protocols, consistent with the BC Spill Reporting Regulation, for reporting spills to appropriate emergency response authorities, including; - The Provincial Emergency Program, in the case of any spills of reportable deleterious substances into waters frequented by fish, regardless of the amount of the spill; and - To adjacent property owners and occupiers, including local government, where utilities cross the highway and there is a potential for an incident to extend beyond the Project boundaries.	Pre-construction	Contractor	X	
3.3	Train all field Project personnel regarding implementation of the Construction and Hazardous Waste Management and Spill Management and Emergency Response Plans.	All phases	Contractor	X	
3.4	Incorporate relevant municipal contacts into the emergency contacts for the Construction and Hazardous Waste Management and Spill Management and Emergency Response Plans prepared for construction of the Project.	Pre-construction	Contractor	X	
3.5	Follow applicable DBSS 165 and Canadian Council of Ministers of Environment codes and procedures if temporary fuel storage/fueling facilities are required during construction. Where there is a difference in standards, the most stringent measure for environmental protection will take precedence.	Construction	Contractor	X	
4.0 Community Consultation					
4.1	Consult with local governments, stakeholders and the public during all stages of Project development.	Pre-construction; construction	MoT, Contractor	X	
4.2	Conduct community open houses and information sessions during the design review stage to obtain input on design refinements, during the preliminary and final design review stages.	Pre-construction	MoT, Contractor	N/A	
4.3	Provide regular public information updates on the progress of construction, the schedule, and upcoming milestones.	Construction	MoT, Contractor	X	

4.4	Consult with the Corporation of Delta (CoD) and the City of Surrey (CoS) during all stages of project development and construction.	Pre-construction; construction	Contractor	X	
4.5	Provide updated media information materials, as part of the Project commitment to making project information available to the public.	All phases	Contractor	X	
4.6	Track project enquiries and responses.	All phases	Contractor	X	
4.7	Discuss potential economic opportunities generated by the Project with participating First Nations throughout the Post-EA Certification, Design and Construction Phases of the Project.	Pre-construction; construction	MoT, Contractor	X	
4.8	Obtain input from participating First Nations to identify appropriate measures to mitigate potential project related impacts on their previously identified interests in relation to fisheries and habitat matters.	Pre-construction	Contractor	X	
5.0 Stormwater Management					
5.1	Ensure that the design, construction and maintenance of stormwater management infrastructure for the Project takes an integrated approach to stormwater management and contributes to maintaining, or improving, drainage and water quality conditions directly adjacent to the corridor.	All phases	Contractor	TBD	
5.2	Design, construct and maintain stormwater management infrastructure, such that it to meets the performance objectives outlined in the Stormwater Management Plan Outline (July, 2007) and the Application. Monitoring of the infrastructure will be undertaken to confirm performance objectives are met or, if necessary, additional steps are taken to ensure performance objectives are achieved.	All phases	Contractor	X	
5.3	Consult with municipalities adjacent to the new construction area such that the approach to the management of stormwater and drainage design is complementary to, and can be integrated with, adjacent municipal stormwater infrastructure.	Pre-construction	Contractor	TBD	
5.4	Provide final designs for stormwater management infrastructure to relevant First Nations and reviewing and regulatory agencies for review and comment at least 30 calendar days prior to relevant construction activities in order to verify that the proposed infrastructure achieves agreed upon performance measures identified in the Stormwater Management Plan Outline (July 2007).	Pre-construction	Contractor	TBD	
5.5	Drain stormwater and road runoff away from red and blue listed plant communities and do not construct integrated stormwater management infrastructure in such habitat areas.	Construction; operation	Contractor	TBD	
5.6	Obtain input from participating First Nations regarding mitigation measures outlined in the stormwater and drainage plan and effective integration of those measures into the design and operation of the Project.	Pre-construction	Contractor	TBD	
6.0 Agriculture					
6.1	Consult with the Agricultural Land Commission (ALC), Ministry of Agriculture and Lands (MAL), Delta Farmers' Institute (DFI), individual farm owners and the CoD, through all future stages of Project development, construction and operation, to ensure impacts to agricultural lands and operations are minimized where possible and appropriately addressed where impacts are unavoidable.	All phases	MoT, Contractor	X	
6.2	Obtain ALC approvals regarding areas within the Agricultural Land Reserve (ALR) required for the project, prior to construction.	Pre-construction	MoT, Contractor		X

6.3	Develop and implement an Agricultural Mitigation Plan as outlined in the Application that identifies potential impacts to agriculture as a result of project construction activities and measures for avoiding and addressing such impacts where possible. The scope will include those measures outlined in the Application and the Agricultural Enhancement Strategy (April 2008), including but not limited to mitigation measures focused on: - Road access; - Drainage and irrigation; - Utilities; and - Maintaining the agricultural land base.	Pre-construction	Contractor	X	
6.4	Finalize and implement specific agricultural enhancement initiatives, including but not limited to, compensation mechanisms focused on improving road access and drainage and irrigation, as part of the application process to the ALC and summarily as part of the Agricultural Enhancement Strategy (April 2008).	Pre-construction; construction	MoT	X	
6.5	Retain the services of a Professional Agrologist to: - Liaise with the owner, Design-Builder and farmer(s); - Oversee a consultation and dispute resolution process for individual farmers affected by the Project; and - Oversee monitoring and effectiveness of measures proposed to address impacts to agriculture during design, construction and operation.	All phases	MoT	X	
6.6	Avoid, to the extent possible, using agricultural lands outside of the Right-Of-Way (ROW), for staging areas. For all agricultural lands that are required for use as staging areas, implement construction BMPs (as noted in the Agriculture Mitigation Plan in the EMP) to manage potential construction related effects and restore lands to pre-construction condition, or better agricultural capability, upon completion of project works.	Pre-construction; construction	Contractor	X	
6.7	Consult with individual farm owners, as well as MAL, ALC, CoD, DFI and other stakeholders, to identify potential impacts to agricultural operations and infrastructure and ensure that such impacts are avoided, mitigated for, or appropriately addressed during future stages of design and construction of the Project. The scope of potential impacts to farm operations includes, but is not limited to: - Agricultural drainage; - Utilities; - Road Access; and - Pollinators.	Pre-construction; construction	MoT; contractor	X	
6.8	Undertake reasonable measures to facilitate the consolidation of parcels of isolated agricultural lands, to promote continued agricultural use of such lands.	All phases	MoT	X	
6.9	Undertake reasonable measure to minimize potential loss of ALR lands, including existing farm(s) by: - Refining the Project footprint where feasible; and - Optimizing use of existing ROW.	Pre-construction; construction	Contractor	X	
7.0 Air Quality					
7.1	Ensure that the construction works and operations for the Project are conducted in compliance with environmental permits and approvals and that all reasonable measures are taken to address project-related effects on air quality.	Construction, operation	Contractor	X	

7.2	Develop and implement an Air Quality and Dust Control Plan for the construction phase of the project. The plan will: - Include an air quality monitoring program with thresholds, which if exceeded, will trigger the implementation of additional mitigation and corrective measures; - Commit to the best available, known and effective, measures for mitigating construction related air emissions, including diesel particulate matter (PM), as identified by relevant regulatory agencies. This would include, where practical, the use of diesel oxidation catalysts (DOCs) or diesel particulate filters (DPFs) on all on-road and off-road project equipment in combination with use of a B20 biodiesel blend; - Include an anti-idling policy for construction equipment and other vehicles associated with construction related activities; - Commit to fugitive dust minimization strategies (e.g. wheel wash and sweeping), and dust suppression techniques (e.g. watering) on roads; and - Identify site specific considerations, where applicable, such as proximity to sensitive environmental or human receptors.	Pre-construction; construction	Contractor	X	
7.3	Provide the Air Quality and Dust Control Plan to Metro Vancouver, Environment Canada (EC), Ministry of Environment (MoE), Transport Canada, Health Canada (HC) and other relevant agencies for review and comment at least 30 calendar days prior to relevant construction activities.	Pre-construction	MoT, Contractor	X	
7.4	Avoid burning as a means for disposing of land clearing debris.	Construction	Contractor	X	
8.0 Traffic Management					
8.1	Ensure that the design of the Project is integrated with local road networks, and that construction of the proposed project includes measures for avoiding or minimizing impacts to local road networks.	Pre-construction; construction	MoT, Contractor	X	
8.2	Prepare and implement a Traffic Management Plan in coordination with CoS and CoD to address construction related traffic conditions.	Pre-construction; construction	Contractor	X	
8.3	Consult with the CoD, CoS, MoT district office, and other stakeholders to design and construct project infrastructure so that it is effectively integrated with existing and planned local road networks.	Pre-construction; construction	Contractor	X	
9.0 Noise and Vibration					
9.1	Ensure that potential noise impacts associated with the project are considered and mitigation provided for during design, construction and operation of the project.	All phases	Contractor	X	
9.2	Prepare and implement a Noise and Vibration Management Plan for the construction phase of the Project that will include specific mitigation measures, and locations where they will be applied to address construction related noise.	Pre-construction; construction	Contractor	X	
9.3	Prepare a noise complaint protocol as part of the CEMP Noise and Vibration Management Plan to respond in a timely manner to concerns and complaints raised by residents and take reasonable actions to reduce the Project-related construction noise in question.	Pre-construction	Contractor	X	
9.4	Provide the construction Noise and Vibration Management Plan to the CoS, CoD and other stakeholders for review and comment 30 calendar days prior to the onset of relevant construction activities.	Pre-construction	Contractor	X	

9.5	Design and construct mitigation measures to address potential operational noise impacts on residential areas as part of the project according to the MoT Noise Policy (1993) [referenced as the Noise Policy in this Agreement].	Pre-construction; construction	Contractor	TBD	
9.6	Conduct noise monitoring at the baseline sites during the first year after construction is complete to assess the effectiveness of mitigation measures, with a commitment to further mitigation if necessary, technically feasible and practical.	Operation	Contractor	TBD	
9.7	Consult with the CoD and CoS to look for opportunities to use tree planting and landscaping to mitigate potential visual, noise and air quality impacts.	Pre-construction; construction	Contractor		
9.8	Participate in meetings with affected communities and residents to address site-specific noise issues in the event that late evening or night time construction works prove necessary in the vicinity of residential areas.	Pre-construction; construction	Contractor	TBD	
9.10	Perform pre-condition surveys to document existing state of buildings and facilities in the vicinity of SFPR construction activities as per standard geotechnical BMPs. This will form the baseline conditions, against which post-construction condition surveys will be carried out to assess any vibration impacts to buildings and facilities as a result of Project construction.	Pre-construction	Contractor	X	
9.11	Monitor ground vibrations, as per standard geotechnical BMPs, adjacent to buildings to confirm that vibration levels are within ranges expected to avoid construction-related vibration.	Construction	Contractor	X	
10.0 Contaminated Sites and Property Acquisition					
10.1	Ensure that potential site contamination is investigated, and managed in compliance with the Contaminated Sites Regulation (Environmental Management Act), during all stages of project development including property acquisition, design and construction.	All phases	Contractor	X	
10.2	Assess all Tier 1 and Tier 2 properties required for the ROW for potential contamination prior to construction and take steps, as required, to investigate and address site contamination that may exist.	Pre-construction; construction	MoT; Contractor	X	
10.3	Manage any contaminated groundwater encountered in accordance with the requirements of the Environmental Management Act and associated regulations.	Pre-construction; construction	MoT; Contractor	X	
10.4	Undertake risk assessment and remediation activities, as required, and manage potential contamination in compliance with the provincial Environmental Management Act and Contaminated Sites Regulation.	Pre-construction; construction	MoT; Contractor	X	
10.5	Should contaminated groundwater be identified along the route, include measures to control/mitigate the potential for impacts to surface water in future stormwater design.	All phases	MoT; Contractor	X	
10.6	Notify MoE of potential migration of contaminants from known or identified Tier 1 off-corridor properties of concern discovered during supplementary investigations or Project-related activities and use information to manage and mitigate contaminated sites issues prior to construction.	Pre-construction	Contractor	X	
10.7	As part of the CEMP, the Contaminated Sites Management, Construction and Hazardous Waste Management and Spill Management and Emergency Response Plans, develop and implement a protocol for identifying and managing contaminated and potentially contaminated materials during the construction phase of the Project.	Pre-construction; construction	Contractor	X	
11.0 Fisheries					

11.1	Ensure that all works and activities associated with the construction, operation and maintenance of the project are conducted in compliance with the Fisheries Act. This includes implementing mitigation measures and best management practices to ensure that the project does not cause any unauthorized harmful alteration, disruption or destruction of fish habitat, that the project does not cause any harm or mortality to fish, and that the project does not cause or result in the deposit of a deleterious substance of any type, including sediment, into a watercourse that is frequented by fish.	All phases	Contractor	X	
11.2	Obtain an authorization under subsection 35(2) of the Fisheries Act for any unavoidable harmful alteration, disruption or destruction of fish habitat prior to relevant construction works or activities.	All phases	Contractor	X	
11.3	Develop and construct fish habitat compensation measures that offset all project impacts to fish habitat. These fish habitat compensation measures will be constructed by the proponent as directed by Fisheries and Oceans Canada and in accordance with any s. 35(2) Fisheries Act authorizations.	Pre-construction; construction	Contractor	X	
11.4	Implement appropriate measures to adequately mitigate the effects of the creation of impervious surfaces on volume of surface runoff, rate of runoff, and water quality. These will meet performance targets established in the Stormwater Management Plan Outline (July, 2007) for the project.	Pre-construction; construction; operation	Contractor	TBD	
11.5	Establish and maintain riparian setback areas from drainage channels and watercourses in accordance with regulatory requirements.	Pre-construction; construction; operation	Contractor	X	
11.6	Take all reasonable measures to prevent substances that may be harmful to fish from entering the aquatic environment at the construction sites in the proximity to fish and aquatic habitat, paying particular attention to discharges of suspended sediments, construction waste, handling of uncured concrete and other deleterious substances.	Construction	Contractor	X	
11.7	Construct bridges for watercourse crosses in the vicinity of Delta Ravines (i.e. Norum, McAdam, Collings, Nelson View and Gunderson Creeks), as shown in plans attached to the Application (Technical Volume 1) and over a minimum 450 m portion of the Fraser Heights Wetlands, using the design and the construction methods outlined in the draft Fraser Heights Wetlands Bridge Preliminary Design Report.	Pre-construction; construction	Contractor	N/A	
11.8	Obtain input from the Musqueam Indian Band and other participating First Nations to identify appropriate measures to mitigate potential project related impacts on the identified interests of the Musqueam Band in relation to fisheries and habitat matters. Identify potential opportunities for mutually agreeable opportunities to assist in advancing the fisheries interests of the Musqueam Indian Band or other participating First Nations.	All phases	MoT, contractor	X	
11.9	Review with the applicable regulatory agencies, including but not limited to DFO and MOE, proposals for compensation habitat, including opportunities for habitat to be constructed in advance of other Project construction (i.e. "habitat banking"), to determine the ratio of habitat types and to which drainage compensation will apply.	Pre-construction	Contractor	X	
11.10	Follow BMPs in the construction of all new ditches and stormwater watercourses.	Construction	Contractor	X	

11.11	Retain maintenance responsibility for compensation sites within the Project limits. For sites constructed in areas outside of the Project limits, establish site-specific agreements for access and maintenance with the relevant stakeholder/landowner.	Operations	Contractor		
12.0 Water Quality					
12.1	Ensure that the construction works and operations for the Project are conducted in compliance with environmental requirements and BMPs in order to avoid impacts to water quality.	All phases	Contractor	X	
12.2	Develop and implement a Surface Water Quality and Sediment Control Plan and provide the plan for review and comment by relevant environmental agencies at least 30 calendar days prior to the start of relevant construction activities.	Pre-construction	Contractor	X	
12.3	Sample water from potentially impacted drinking water wells to assess potential adverse effects to water quality associated with during construction and operation phases of the project. Provide sampling water quality data to the local health authority for review and comment.	Construction; operation	Contractor	TBD	
12.4	The Surface Water Quality and Sediment Control Plan will at a minimum: - Identify requirements for additional water quality monitoring prior to and during construction to ensure preventative and mitigation measures can be taken as appropriate, to avoid impacts to water quality; - Identify potential water quality contaminants of concern generated by construction activities and associated preventative and mitigative measures; - Include a BMP maintenance plan to ensure BMPs implemented are functioning as designed and corrective actions are taken when required; and - Be submitted to the applicable regulatory agencies at least 30 calendar days prior to start of construction activities for review.	Pre-construction; construction	Contractor	X	
13.0 Wildlife and Vegetation					
13.1	Ensure that the design, construction, and operation of the project, avoids where practical and technically feasible, impacts to vegetation and wildlife.	All phases	Contractor	X	
13.2	Prepare and implement a Wildlife and Habitat Management Plan to avoid and, where necessary, mitigate potential impacts to vegetation, wildlife and wildlife habitat. Provide the Plan to relevant regulatory and reviewing agencies for review and comment at least 30 calendar days prior to relevant construction activities beginning. The Wildlife and Habitat Management Plan will include best practices including but not limited to those identified in the Application (Table 7.717, draft Wildlife Mitigation Crossing Plan (April 2007) [replaced by the Wildlife and Wildlife Habitat Mitigation Plan (September 2008)], and Zones of Influence memo (July 2007) [replaced by the Wildlife and Wildlife Habitat Mitigation Plan (September 2008)] in order to avoid, and where necessary, mitigate potential effects on vegetation and wildlife. This plan will also identify protocols for the survey and salvage of vegetation and wildlife as appropriate and required.	Pre-construction; construction	Contractor	X	
13.3	Develop and implement mitigation measures to avoid and minimize impacts to wildlife during construction and operation of the project including, but not limited to those measures identified in the Application (September, 2006), draft Wildlife Mitigation Crossing Plan (April 2007) [replaced by the Wildlife and Wildlife Habitat Mitigation Plan (September 2008)] and Zones of Influence Assessment memo (July 2007) [replaced by the Wildlife and Wildlife Habitat Mitigation Plan (September 2008)].	Pre-construction; construction	Contractor	X	

13.4	During the design phase, MoT will finalize its determination of the type and location of sound barriers to be constructed along the perimeter of Burns Bog. For the south-western alignment (adjacent to Crescent Slough), this design will include the construction of a solid sound barrier or a barrier that will provide equivalent mitigation. MoT will ensure on-going consultation with TC, EC, MoE and other IAERC members as appropriate, during design regarding the proposed type and location of sound barriers to be installed around Burns Bog.	Pre-construction	MoT, Contractor	TBD	
13.5	Consult with the MoE and the Canadian Wildlife Service (CWS) of Environment Canada, to identify suitable compensation, including but not limited to that identified in the Wildlife and Habitat Management Plan and Habitat Compensation Plan (February, 2007) [replaced by Habitat Compensation Plan (May 2007)], to address residual effects on vegetation and wildlife as a result of the Project.	Pre-construction	Contractor	X	
13.6	Work with reviewing and regulatory agencies to develop and implement a comprehensive and long term Mitigation Monitoring Plan (MMP) [currently known as the SFPR Vegetation and Wildlife Mitigation Monitoring Plan], based on the Vegetation and Wildlife Mitigation Monitoring Strategy (April 2007) [replaced by the SFPR Vegetation and Wildlife Mitigation Monitoring Plan], to monitor the effectiveness of proposed mitigation measures in addressing Project-related effects on vegetation and wildlife, including species at risk. Data collection and monitoring in support of the implementation of the MMP will begin prior to construction and continue for a period of time, to be determined with relevant regulatory agencies, during operation. Information collected in relation to the MMP will be used to guide detailed planning of mitigation, assess the effectiveness of such mitigation, and determine where additional measures may be required. The MMP will include scientifically defensible thresholds or performance measures to facilitate the evaluation of the effectiveness of mitigation.	All phases	Contractor	X	
13.7	Undertake site-specific vegetation surveys in accordance with the regionally supported Protocols for Rare Plants Surveys, to identify the presence and distribution of red- and blue-listed plants species prior to final design and construction. Provide information on the presence and distribution of such plants species to MoE for review and use the information to guide final design and construction to avoid or mitigate impacts to these species.	Pre-construction	Contractor	X	
13.8	Avoid direct impacts to sensitive red and blue listed plant communities where possible and adhere to construction exclusion windows determined by regulators.	Construction	Contractor	X	
13.9	Develop a plan for salvaging plants and seeds, for review by MoE, where impacts to red and blue listed plant species cannot be avoided, for replanting off-alignment.	Pre-construction	Contractor		
13.10	Make all reasonable efforts to avoid impacts to confirmed streambank lupine habitat and confirmed stream bank lupine seed banks in the project corridor, as identified in consultation with the Streambank lupine recovery team, during design construction and operation of the Project. Where impacts to such areas cannot be avoided, work with the Ministry of Environment and the Streambank Lupine Recovery team to identify and carry out appropriate mitigation measures including, but not limited to, the stockpiling of soil containing streambank lupine seeds.	Construction	Contractor	X	

13.11	Undertake pre-construction bird nest surveys and restrict clearing during the breeding season. Pre- construction bird nest surveys will include, but not necessarily be limited to the following: - Conduct pre-construction raptor, heron or any listed species nest and roost tree surveys, consistent with applicable BMPs, to determine presence of active/inactive raptor and heron nests in the corridor and work scheduling with respect to the nest locations and applicable timing restrictions; - Prepare pre-construction bird nest survey protocols should works include clearing of vegetation during the general bird breeding time period as determined by MOE; - Conduct pre-construction bird nest surveys to the satisfaction of the MOE should the Design-Builder intend to seek approval from the MOE for vegetation clearing within the bird breeding time period (defined by MOE) in any year during the Term.	Pre-construction	Contractor	X	
13.12	Consult with MoE on the development and implementation of an Invasive Species Management Plan to address potential effects of the project related to the spread of invasive plant and aquatic wildlife species within the project corridor.	Pre-construction; construction	Contractor	X	
13.13	Include large mammal crossings adjacent to the perimeter of Burns Bog. The final number and location of wildlife crossings will be identified in the Wildlife Mitigation Crossing Plan [replaced by the Wildlife and Wildlife Habitat Mitigation Plan (September 2008)] which will be finalized in consultation with MoE and EC.	Pre-construction	Contractor	X	
13.14	Follow the design criteria outlined in the MOT Manual of Aesthetic Design Practice and the MOT Landscape Policy and Design Standards that form the landscape and site restoration design criteria for the Project.	Pre-construction; construction	Contractor	X	
13.15	Use data collected through the MOT administered Wildlife Accident Reporting System to identify areas of increased wildlife collisions and to monitor direct effects on wildlife.	Operations	Contractor	TBD	
13.16	Identify the location of sensitive wildlife habitats, including but not limited to habitat for species at risk, red and blue listed plant communities and high biodiversity habitats, on detailed design drawings in order to avoid or minimize potential effects to these areas.	Pre-construction	Contractor	X	
14.0 Species at Risk					
14.1	Ensure that all reasonable measures are taken to avoid or lessen effects of the Project on listed wildlife species and their critical habitat and that potential effects that could occur are monitored. All mitigation and monitoring measures will be undertaken in a manner that is consistent with applicable recovery strategy and actions plans.	Pre-construction; construction	MoT, contractor	X	
14.2	Undertake a salvage program for Pacific water shrew from, at a minimum, high and moderate-rated habitat adjacent to the SFPR. Other areas potentially requiring salvage will include lower-rated habitat, connected to higher-rated habitat, and will be determined in consultation with MoE and the PWS Recovery Team.	Pre-construction; construction	Contractor	X	
14.3	Consult with MoE regarding the mitigation of potential effects on Pacific water shrew, and take all practical steps to apply the most recent Pacific water shrew best management practices to address potential effects, including identifying additional opportunities to avoid direct effects to areas, designated as critical habitat by the PWS Recovery Team, during design, construction and operation.	Pre-construction; construction	Contractor	TBD	

14.4	Consult with MOE to develop a mitigation and compensation strategy for Pacific water shrew, where opportunities are available, based on habitat quality and connectivity to surrounding habitat. Undertake sampling program, where required, to determine the presence and distribution of Pacific water shrew to support detailed design of mitigation.	Pre-construction; construction	MoT, Contractor	TBD	
14.5	Detailed design of wildlife crossing mitigation for southern red-backed vole (RBV) will be conducted assuming the presence of RBV in high and moderate rated habitat identified in the EA. Monitoring of the use of wildlife crossing structures will include provisions for assessing the use of such structures by RBV.	Pre-construction	Contractor	TBD	
14.6	Undertake a review of local museum specimens to confirm the distribution of <i>Sorex rowheri</i> within the Lower Fraser Valley. Where possible, use findings to support detailed design of mitigation.	Pre-construction	Contractor	TBD	
14.7	Use information obtained through the Mitigation Monitoring Plan [currently known as the SFPR Vegetation and Wildlife Mitigation Monitoring Plan (February 2008)] to support detailed planning of mitigation to address potential noise, visual and collision effects of the project on barn owl. Undertake long term monitoring of the effectiveness of such mitigation as part of the implementation of the Mitigation Monitoring Plan [currently known as the SFPR Vegetation and Wildlife Mitigation Monitoring Plan (February 2008)].	All phases	Contractor	TBD	
14.8	Use information obtained through the Mitigation Monitoring Plan [currently known as the SFPR Vegetation and Wildlife Mitigation Monitoring Plan (February 2008)] to support detailed planning of mitigation, including pre-construction salvage where appropriate, to address potential effects of the project, including those related to collision and changes in hydrology, on red-legged frog and western toad. Undertake long term monitoring of the effectiveness of such mitigation as part of the implementation of the Mitigation Monitoring Plan [currently known as the SFPR Vegetation and Wildlife Mitigation Monitoring Plan (February 2008)].	All phases	Contractor	X	
14.9	Consult with MOE to plan and undertake at least one preconstruction, one construction and two operational inventories of at-risk aquatic insects in habitat known to or suspected of supporting such species and potentially affected by the project, including but not necessarily limited to the Fraser Heights Wetland, to confirm the findings of the environmental assessment and to monitor potential impacts of the project on aquatic insects.	All phases	Contractor	X	
14.10	Consult with the Canadian Wildlife Service to develop and implement a Mitigation Monitoring Plan [currently known as the SFPR Vegetation and Wildlife Mitigation Monitoring Plan] to monitor and assess the effectiveness of measures proposed to avoid or mitigate potential effects on Sandhill Crane. The Plan will identify: - species habitat requirements; - existing conditions in the project area; - potential project related effects and mitigation; - core indicators for assessing the effectiveness of mitigation; and - proposed study methodology and data interpretation and reporting protocols.	Pre-construction; construction	MoT	TBD	
15.0 Burns Bog					
15.1	Avoid potentially significant impacts to hydrological and ecological values associated with Burns Bog (i.e. alignment refinements to avoid ecological and hydrological values, development of hydrological mitigation that meet the hydrologic objectives identified).	All phases	MoT, Contractor	X	

15.2	Consult with the MV, CoD, MoE, EC, and the Burns Bog Management Planning Committee (BBMPC) and Scientific Advisory Panel (SAP) to ensure design, construction and operation of the Project complements long term management objectives established for the Burns Bog Ecological Conservation Area.	All phases	Contractor	TBD	
15.3	Consult with the reviewing agencies to finalize construction and post construction monitoring requirements related to Burns Bog including, but not limited to, those identified in the Vegetation and Wildlife Mitigation Monitoring Strategy (April 2007) [replaced by the SFPR Vegetation and Wildlife Mitigation Monitoring Plan]. Monitoring requirements with respect to Burns Bog will include but not be limited to those relating to: air quality, water quality, water levels, red-listed plant communities, and wildlife	Construction, operation	Contractor	X	
15.4	Share environmental data from Burns Bog collected as part of the development of the SFPR project, with agencies responsible for the management of the Burns Bog Ecological Conservancy Area in order to support the implementation of the long term management plan for the Bog.	All phases	Contractor	TBD	
15.5	Design, construct and operate hydrology mitigation infrastructure, to mitigate potential effects of the project on the hydrology of Burns Bog, in a way that meets the following performance objectives: - Site specific solutions – the design, construction and operation of hydrology mitigation will be based on, and take into account, site specific conditions. - Compatibility between highway water management and bog water management – Providing for active water level controls in the Bog that are independent of SFPR-related water management. - Prevention of mineral migration into the Bog. – Where indicated, providing a low permeability barrier between the SFPR highway ditch and the lagg ponds/ditches by: using material to construct the berm that supports appropriate vegetation on the berm and prevents the introduction of mineral material into the Bog; and maintaining hydraulic gradients so that Type 1 bog waters flow toward the highway at all times. - Resilience – Providing a design that is sufficiently robust to maintain and actively manage water levels under average and extreme conditions and if Bog conditions change. - Highway and mitigation construction does not preclude future restoration of Burns Bog – Providing flexibility of design that allows, for example, for future water control structures that allow for raising of water level as part of future bog restoration. - Holistic design – Hydrology mitigation concepts are designed in way that ensure they will be compatible with, and help achieve multiple, mitigation requirements. As the design of hydrology mitigation is advanced, it will be documented in a Hydrology Work Plan [currently known as Hydrology Workplan (Burns Bog)]. This document will be finalized prior to commencement of pre-load activities around Burns Bog.	All phases	MoT	TBD	
15.6	Pre-load activities around Burns Bog, including areas north of the Highway 99 interchange and west of Nordel Way, will not commence until TC (and other decision-making authorities as required) has reviewed and is satisfied with the final Hydrology Work Plan and the status of the hydrology mitigation design.	Pre-construction	MoT	TBD	

15.7	Provide opportunities for the active involvement of agencies responsible for the management of the Burns Bog Ecological Conservancy Area, and the Scientific Advisory Panel (SAP), in the design, construction and operation of project related works adjacent to Burns Bog including but not limited to those proposed as mitigation for potential project related effects.	All phases	MoT, contractor	TBD	
15.8	Consult with MV, CoD, EC and MoE on the development of a water balance model and a drainage model to support the design, construction and operation of hydrology mitigation infrastructure adjacent to Burns Bog and support implementation of the Burns Bog Ecological Conservancy Area Management Plan.	Pre-construction	Contractor	TBD	
15.9	Finalize an Air Quality Management Plan [currently known as SFPR Air Quality Management Plan (Burns Bog Segment)], in consultation with TC, EC and other IAERC members as appropriate, prior to commencing pre-loading activities around Burns Bog. This document will identify all technically and economically feasible mitigation measures to be implemented to prevent generation and transmission of dust during the pre-load and construction phases of the project.	Pre-construction	MoT, contractor		X
15.10	Collect a minimum of 4 months of baseline dust fall monitoring between June and September 2008. Following the collection of this information, the MoT will meet with TC and EC to discuss the baseline monitoring information collected and the approach for continued data collection, prior to the commencement of pre-loading activities around Burns Bog (i.e., north of the Highway 99 interchange and west of Nordel Way).	Pre-construction	MoT		X
15.11	Work co-operatively with the Tsawwassen First Nation to maintain appropriate access for TFN members to Burns Bog to facilitate TFN's harvesting rights pursuant to the Tsawwassen Final Agreement.	All phases	MoT, Contractor	TBD	
15.12	Ensure that the development and operation of Stormwater management infrastructure does not compromise the ability to achieve hydrology mitigation objectives adjacent to Burns Bog.	All phases	MoT, Contractor	TBD	
15.13	Implement the monitoring and follow-up activities identified in the Screening document, for a period of five years after the project has commenced operation, to ensure the effectiveness of mitigation measures related to aerial deposition, hydrology, and Sandhill crane in the vicinity of Burns Bog.	All phases	MoT, Contractor	TBD	

[illegible]

17.0 Heritage					
17.1	Ensure that the design, construction and operation of the proposed project is advanced in a way that avoids, or minimizes potential impacts to heritage buildings	All phases	MoT, contractor	X	
17.2	Consult with the Delta Heritage Advisory Commission and the Surrey Heritage Committee to define heritage interests and work with the Delta Museum and Archive to develop a photo record and inventory of potentially affected heritage houses.	Pre-construction, construction	Contractor	N/A	
17.3	Prior to construction, undertake pre-condition surveys with respect to heritage buildings, as further described in commitment 9.9.	Pre-construction	Contractor	N/A	
17.4	Avoid, where practical and technically feasible, direct impacts to heritage buildings.	All phases	Contractor	NA/	
18.0 Navigable Waters					
18.1	Obtain regulatory approval related to crossings of designated Navigable Waters pursuant to the Navigable Waters Protection Act (NWPA), including but not necessarily limited to, McAdam Creek, Collings Creek, Manson Canal, and Crescent Slough, prior to commencement of works.	Pre-construction, construction	MoT, Contractor	N/A	
19.0 Socio-economic					
19.1	Mitigate potential Project-related visual/lighting impacts through use of screening, fencing and landscaping in consultation with local government. Use dark-sky compliant lighting for the Project.	Pre-construction, construction	Contractor	TBD	
19.2	Manage potential impacts to emergency response services by: - Ensuring emergency response plans (including a Spill Response Management and Emergency Response Plan) are in place during the construction phase of the Project, and updated annually, at a minimum; - Consulting first responders in Traffic Management Plan development; and - Consulting with local fire departments to ensure adequate access.	Pre-construction, construction	Contractor	X	
20.0 Rail					
20.1	Avoid or minimize potential impacts from Project works and activities to rail corridors.	All phases	Contractor	X	
20.2	Notify Transport Canada of project works as required under the <i>Notice of Railway Works Regulations</i> . Notify the public and affected stakeholders in accordance with the <i>Railway Safety Act</i> .	All phases	Contractor	TBD	
20.3	Comply with Canadian transportation standards and regulations as well as the design specifications of the respective railway with regard to vertical and horizontal railroad clearance of new or upgraded infrastructure.	Pre-construction	Contractor	TBD	
20.4	Minimize railroad closures during construction.	Construction	Contractor	X	

APPENDIX 7: WATER QUALITY DATA

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
WQ-12	Fortis Culvert DS	02/11/2020	01:00	9.6	4.38	0.35	4.75	0.17	3.0	Sampling done during night shift
WQ-12	Fortis Culvert DS	02/11/2020	03:00	8.4	4.25	0.45	4.80	0.25	5.2	Sampling done during night shift
WQ-2	Silda Ditch MS	02/11/2020	13:15	11.6	4.98	0.22	7.20	0.16	7.9	
WQ-3	Silda Ditch DS	02/11/2020	13:20	11.7	6.77	0.16	6.91	0.09	12.1	
WQ-4	Fraser Rr Inlet	02/11/2020	13:00	11.4	8.37	0.26	7.84	0.13	92.8	High tide, coming in
WQ-11	Fortis Culvert US	02/11/2020	13:30	12.4	4.06	0.10	5.08	0.06	3.0	No instream works today
WQ-12	Fortis Culvert DS	02/11/2020	13:35	12.1	5.98	0.11	4.71	0.05	3.5	No instream works today.
WQ-11	Fortis Culvert US	03/11/2020	01:30	11.4	4.53	0.80	4.95	0.07	3.8	Nightshift-dewatering and instream works
WQ-12	Fortis Culvert DS	03/11/2020	01:00	11.5	4.09	0.73	4.85	0.11	5.9	Nightshift-dewatering and instream works
WQ-2	Silda Ditch MS	03/11/2020	11:00	10.7	7.00	0.31	6.69	0.15	36.2	Heavy rain while sampling
WQ-12	Fortis Culvert DS	02/11/2020	01:00	9.6	4.38	0.35	4.75	0.17	3.0	Sampling done during night shift
WQ-3	Silda Ditch DS	03/11/2020	10:50	10.6	6.99	0.32	6.67	0.16	64.5	Heavy rain while sampling. Sand washouts noticed ~6 m US. Observed turbidity passing through straw waddle into stream from washout direction. Dispatched crew to re-build washout, remove sediment in runoff path, and install ESC measures.
WQ-4	Fraser Rr Inlet	03/11/2020	10:00	10.6	8.77	0.16	8.00	0.08	95.5	High tide, going out. Heavy rain while sampling.
WQ-11	Fortis Culvert US	03/11/2020	10:30	9.6	5.60	0.10	5.32	0.05	8.5	Heavy rain while sampling. No instream works.
WQ-12	Fortis Culvert DS	03/11/2020	10:30	9.1	8.21	0.10	5.29	0.05	3.4	Heavy rain while

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
										sampling. No instream works.
WQ-2	Silda Ditch MS	04/11/2020	13:05	10.9	4.23	0.28	6.73	0.12	19.8	Heavy rain during sampling and Fraser River high tide moving out had an impact on the turbidity as water levels were higher than normal.
WQ-3	Silda Ditch DS	04/11/2020	13:00	11.1	6.17	0.22	6.82	0.16	25.6	Heavy rain during sampling and Fraser River high tide moving out had an impact on the turbidity as water levels were higher than normal.
WQ-4	Fraser Rr Inlet	04/11/2020	10:30	11.5	7.85	0.14	7.95	0.07	70.6	High tide, going out. Heavy rain while sampling.
WQ-11	Fortis Culvert US	04/11/2020	11:15	11.2	5.76	0.11	5.22	0.06	4.8	No instream works.
WQ-12	Fortis Culvert DS	04/11/2020	11:15	11.0	7.22	0.10	5.06	0.05	2.6	No instream works.
WQ-2	Silda Ditch MS	05/11/2020	11:25	9.6	4.97	0.13	6.79	0.08	5.9	
WQ-3	Silda Ditch DS	05/11/2020	11:30	9.5	5.21	0.13	6.92	0.08	7.1	Spillway installed at previous washouts on nightshift prior to sampling
WQ-4	Fraser Rr Inlet	05/11/2020	10:30	9.2	8.49	0.04	7.59	0.04	70.6	High tide
WQ-11	Fortis Culvert US	05/11/2020	10:50	9.2	5.09	0.10	5.46	0.05	2.9	No instream works.
WQ-12	Fortis Culvert DS	05/11/2020	10:45	9.4	4.07	0.10	4.83	0.05	3.2	No instream works.
WQ-2	Silda Ditch MS	06/11/2020	10:00	9.4	4.77	0.14	6.65	0.07	6.4	
WQ-3	Silda Ditch DS	06/11/2020	10:05	9.2	5.96	0.16	6.68	0.08	6.8	
WQ-4	Fraser Rr Inlet	06/11/2020	10:20	9.2	8.49	0.04	7.59	0.04	1.8	High tide
WQ-11	Fortis Culvert US	06/11/2020	10:55	9.2	4.87	0.10	5.50	0.05	2.5	No instream works
WQ-12	Fortis Culvert DS	06/11/2020	11:00	9.5	3.59	0.09	4.65	0.04	1.4	No instream works
WQ-2	Silda Ditch MS	08/11/2020	13:00	7.1	5.87	0.13	6.59	0.06	5.9	-
WQ-3	Silda Ditch DS	08/11/2020	13:05	7.6	4.69	0.15	6.98	0.08	11.6	-
WQ-4	Fraser Rr Inlet	08/11/2020	12:00	8.9	9.12	0.06	7.94	0.05	92.4	High tide
WQ-11	Fortis Culvert US	08/11/2020	12:10	7.4	4.11	0.10	5.23	0.06	3.7	-

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
WQ-12	Fortis Culvert DS	08/11/2020	12:15	7.5	3.90	0.10	4.99	0.05	3.6	Sampling location in grass along bank
WQ-2	Silda Ditch MS	09/11/2020	12:00	7.4	6.06	0.33	6.58	0.16	8.9	-
WQ-3	Silda Ditch DS	09/11/2020	11:55	7.4	9.06	0.34	6.54	0.17	13.4	-
WQ-4	Fraser Rr Inlet	09/11/2020	10:45	8.7	9.54	0.14	7.23	0.07	80.2	Mid-tide, coming in
WQ-11	Fortis Culvert US	09/11/2020	11:15	7.4	5.59	0.10	5.20	0.05	4.1	-
WQ-12	Fortis Culvert DS	09/11/2020	11:10	6.7	5.22	0.09	4.71	0.05	1.8	Sampling location in grass along bank
WQ-2	Silda Ditch MS	12/11/2020	12:25	6.9	6.57	0.29	6.42	0.16	12.4	Raining while sampling
WQ-3	Silda Ditch DS	12/11/2020	12:30	7.0	8.73	0.32	6.71	0.16	20.1	Raining while sampling
WQ-4	Fraser Rr Inlet	12/11/2020	8:00	7.9	9.66	0.15	7.86	0.06	81.7	Low tide, coming in
WQ-2	Silda Ditch MS	13/11/2020	14:55	9.1	7.77	0.16	6.46	0.08	12.2	Ditch running high ~50mm of rain in 24 hrs
WQ-3	Silda Ditch DS	13/11/2020	15:00	10.3	6.73	0.15	6.41	0.07	14.3	Ditch running high ~50mm of rain in 24 hrs
WQ-4	Fraser Rr Inlet	13/11/2020	13:40	7.7	9.05	0.15	7.18	0.07	47.0	High tide, coming in
WQ-2	Silda Ditch MS	16/11/2020	14:25	8.1	7.83	0.07	5.52	0.04	4.3	Ditch running high, raining
WQ-3	Silda Ditch DS	16/11/2020	14:30	8.7	6.73	0.08	5.66	0.04	5.2	Ditch running high, raining
WQ-4	Fraser Rr Inlet	16/11/2020	13:30	8.9	9.14	0.19	7.04	0.10	27.3*	High-tide, coming in, raining
WQ-2	Silda Ditch MS	17/11/2020	12:30	7.9	7.13	0.19	5.67	0.09	4.0	Ditch running high, raining
WQ-3	Silda Ditch DS	17/11/2020	12:25	8.2	5.84	0.18	5.92	0.09	5.8	Ditch running high, raining
WQ-4	Fraser Rr Inlet	17/11/2020	12:15	8.4	8.99	0.24	7.26	0.12	43.8*	High-tide, coming in, raining
WQ-2	Silda Ditch MS	18/11/2020	15:35	9.2	6.24	0.11	5.99	0.05	9.7	Ditch running high, raining
WQ-3	Silda Ditch DS	18/11/2020	15:30	9.5	6.39	0.12	6.23	0.06	14.2	Ditch running high, raining
WQ-4	Fraser Rr Inlet	18/11/2020	14:00	8.1	8.16	0.15	6.91	0.07	23.3*	High tide, coming in, raining
WQ-2	Silda Ditch MS	19/11/2020	14:40	9.0	6.03	0.11	5.95	0.06	9.2	-
WQ-3	Silda Ditch DS	19/11/2020	14:35	9.6	4.51	0.12	6.17	0.06	6.9	-
WQ-4	Fraser Rr Inlet	19/11/2020	14:00	8.9	8.49	0.12	6.76	0.06	17.5*	High tide going out
WQ-2	Silda Ditch MS	20/11/2020	11:45	8.6	6.27	0.11	6.01	0.06	9.7	-
WQ-3	Silda Ditch DS	20/11/2020	11:50	8.4	5.12	0.11	6.12	0.05	8.7	-
WQ-4	Fraser Rr Inlet	20/11/2020	11:00	8.8	9.01	0.13	7.06	0.06	30.1*	Mid-tide, coming in
WQ-2	Silda Ditch MS	23/11/2020	16:00	8.2	7.16	0.25	6.35	0.12	12.1	

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
WQ-3	Silda Ditch DS	23/11/2020	16:05	8.7	5.38	0.24	6.28	0.12	8.3	
WQ-4	Fraser Rr Inlet	23/11/2020	12:30	8.4	4.03	0.13	7.05	0.07	20.4	High tide
WQ-3	West Ditch (Area I3)	23/11/2020	15:50	10.2	4.53	0.12	6.14	0.06	6.7	
WQ-2	Silda Ditch MS	24/11/2020	13:20	8.9	3.95	0.24	6.33	0.12	11.0	
WQ-3	Silda Ditch DS	24/11/2020	13:15	9.4	4.25	0.22	6.58	0.11	10.0	
WQ-4	Fraser Rr Inlet	24/11/2020	11:50	8.7	6.33	0.14	7.17	0.07	13.8	High tide coming in
WQ-2	Silda Ditch MS	25/11/2020	9:00	8.7	4.12	0.24	6.29	0.13	7.6	
WQ-3	Silda Ditch DS	25/11/2020	9:05	9.1	5.06	0.23	6.48	0.12	8.2	
WQ-4	Fraser Rr Inlet	25/11/2020	8:30	8.6	8.97	0.14	7.03	0.07	14.9	Mid-tide, coming in
WQ-2	Silda Ditch MS	26/11/2020	14:40	10.1	9.24	0.23	6.13	0.11	8.3	Raining while sampling
WQ-3	Silda Ditch DS	26/11/2020	14:35	11.1	4.69	0.23	6.29	0.11	7.3	Raining while sampling
WQ-4	Fraser Rr Inlet	26/11/2020	13:45	10.9	8.35	0.13	6.93	0.07	11.2	High tide coming in. Raining while sampling.
WQ-2	Silda Ditch MS	27/11/2020	7:45	8.8	4.59	0.24	6.24	0.12	7.6	
WQ-3	Silda Ditch DS	27/11/2020	7:50	9.0	5.19	0.23	6.51	0.12	8.4	
WQ-4	Fraser Rr Inlet	27/11/2020	8:00	8.6	9.06	0.14	7.09	0.07	19.7	Mid-tide going out
WQ-2	Silda Ditch MS	01/12/2020	9:45	8.8	4.59	0.24	6.24	0.12	7.6	
WQ-3	Silda Ditch DS	01/12/2020	9:50	9.0	5.19	0.23	6.51	0.12	8.4	
WQ-4	Fraser Rr Inlet	01/12/2020	9:00	8.6	9.06	0.14	7.09	0.07	19.7	High tide coming in
WQ-2	Silda Ditch MS	03/12/2020	11:15	8.6	4.61	0.23	6.16	0.12	7.1	
WQ-3	Silda Ditch DS	03/12/2020	11:20	8.5	5.94	0.24	6.43	0.12	7.9	
WQ-4	Fraser Rr Inlet	03/12/2020	10:45	8.7	8.77	0.13	7.39	0.07	22.5	Mid tide going out
WQ-2	Silda Ditch MS	08/12/2020	14:40	10.1	9.24	0.23	6.13	0.11	8.3	-
WQ-3	Silda Ditch DS	08/12/2020	14:35	11.1	4.69	0.23	6.29	0.11	7.3	-
WQ-4	Fraser Rr Inlet	08/12/2020	13:45	10.9	8.35	0.13	6.93	0.07	11.2	Mid tide going out
WQ-2	Silda Ditch MS	10/12/2020	12:30	10.4	8.71	0.24	6.19	0.12	9.1	-
WQ-3	Silda Ditch DS	10/12/2020	12:35	11.3	5.43	0.23	6.33	0.11	6.9	-
WQ-4	Fraser Rr Inlet	10/12/2020	13:15	11.2	9.12	0.14	6.98	0.07	13.9	High tide
WQ-2	Silda Ditch MS	15/12/2020	15:10	9.4	6.69	0.30	6.41	0.15	10.9	
WQ-3	Silda Ditch DS	15/12/2020	15:15	11.1	4.84	0.31	6.35	0.16	22.2*	L kely due to rain/wind with potential to disturb sediment & turbid river at high tide

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
										mixing at Site interface. No work occurring between mid-& downstream locations.
WQ-4	Fraser Rr Inlet	15/12/2020	15:30	8.1	5.67	0.17	7.30	0.08	37.1*	High tide
WQ-2	Silda Ditch MS	17/12/2020	13:45	10.2	7.12	0.20	6.34	0.10	11.1	
WQ-3	Silda Ditch DS	17/12/2020	13:40	11.0	7.01	0.19	6.37	0.09	10.40	
WQ-4	Fraser Rr Inlet	17/12/2020	14:00	7.3	13.81	0.13	7.25	0.06	47.4*	Mid tide, in flow
WQ-2	Silda Ditch MS	22/12/2020	12:40	6.9	12.28	0.15	6.31	0.08	3.8	
WQ-3	Silda Ditch DS	22/12/2020	12:35	7.2	6.92	0.26	6.44	0.13	7.77	
WQ-4	Fraser Rr Inlet	22/12/2020	12:10	7.3	8.34	0.13	6.50	0.06	11.2	High tide
2	Silda ditch midstream	05/01/2021	10:45	7.0	9.63	0.12	6.77	0.06	8.7	
3	Silda ditch downstream	05/01/2021	10:30	7.5	7.70	0.16	6.64	0.08	10.30	
4	Fraser River	05/01/2021	10:20	7.6	7.82	0.36	7.01	0.18	37.4	Mid tide coming in
-	S4 pump intake	06/01/2021	7:30	8.29	-	-	-	-	-	-
-	S4 pump discharge after passing through channel	06/01/2021	7:35		10.6	-	-	-	-	-
-	Cougar Creek upstream of effluent	06/01/2021	8:30		2.36	-	-	-	-	-
-	Cougar Creek downstream of effluent	06/01/2021	9:00		3.60	-	-	-	-	-
2	Silda ditch midstream	07/01/2021	13:35	7.2	4.99	0.14	6.93	0.07	42.2	High tide
3	Silda ditch downstream	07/01/2021	13:30	7.9	5.82	0.18	6.71	0.09	7.94	
4	Fraser River	07/01/2021	13:00	7.6	8.71	0.34	6.86	0.17	9.21	High tide
2	Silda ditch midstream	2021/01/12	9:00	7.2	3.67	0.12	6.58	0.06	10.4	
3	Silda ditch downstream	2021/01/12	9:05	7.8	4.83	0.16	6.79	0.08	7.94	
4	Fraser River	2021/01/12	8:30	7.6	7.21	0.32	7.08	0.16	36.3	Mid tide going out
13	Cougar Creek US	2021/01/13	13:30	-	-	-	-	-	3.64	no pumping from S4 for past 48 hours
14	Cougar Creek DS	2021/01/13	13:40	-	-	-	-	-	2.04	no pumping from S4 for past 48 hours
N/A	96 Street Upstream	17-JAN-21	20:00	9.2	6.25	0.19	6.23	0.25	2.8	Dewatering activities
N/A	96th Street Downstream	17-JAN-21	20:15	9.5	6.20	0.10	6.67	0.36	3.0	Dewatering activities
2	Silda Ditch Midstream	18-JAN-21	10:00	6.4	6.67	0.37	6.50	0.18	8.36	-

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
3	Silda Ditch Downstream	18-JAN-21	10:00	6.6	8.22	0.18	6.74	0.09	13.10	-
4	Fraser River	18-JAN-21	10:30	5.4	11.03	0.13	7.19	0.06	9.58	Mid-tide going out
5	96 Street Upstream	18-JAN-21	11:15	6.4	7.12	0.03	4.51	0.02	1.30	No dewatering activities
6	96th Street Downstream	18-JAN-21	11:00	6.4	12.42	0.05	5.24	0.02	1.54	No dewatering activities
13	Cougar Creek Upstream	18-JAN-21	10:15	6.8	9.64	0.20	6.98	0.10	1.34	No dewatering activities
14	Cougar Creek Downstream	18-JAN-21	10:20	6.9	9.24	0.21	7.02	0.11	2.24	No dewatering activities
TEMP	A	18-JAN-21	11:30	6.4	8.39	0.02	4.29	0.01	0.77	-
TEMP	B	18-JAN-21	11:20	6.8	4.85	0.21	5.57	0.10	6.02	-
TEMP	C	18-JAN-21	11:50	7.0	6.40	0.11	5.64	0.06	2.14	-
TEMP	D	18-JAN-21	11:55	6.7	9.27	0.10	5.72	0.05	5.66	-
TEMP	E	18-JAN-21	12:00	7.3	10.60	0.10	5.52	0.05	2.29	-
TEMP	F	18-JAN-21	12:30	7.6	3.36	0.14	5.72	0.07	3.38	-
TEMP	G	18-JAN-21	12:40	7.1	5.97	0.37	5.75	0.18	9.89	-
TEMP	H	18-JAN-21	13:00	9.2	6.36	0.19	5.81	0.09	7.83	-
TEMP	I	18-JAN-21	12:55	8.2	8.28	0.08	5.37	0.04	1.14	-
TEMP	J	18-JAN-21	13:30	8.0	6.43	0.06	5.34	0.03	1.14	-
TEMP	K	18-JAN-21	13:20	7.4	5.24	0.11	5.69	0.05	4.20	-
TEMP	L	18-JAN-21	13:40	7.9	3.72	0.04	3.94	0.02	1.74	-
TEMP	M	18-JAN-21	13:35	9.6	4.80	0.20	5.64	0.10	1.90	-
TEMP	N	18-JAN-21	14:00	8.5	5.63	0.09	5.31	0.05	1.02	-
N/A	96 Street Upstream	18-JAN-21	23:30	4.8	6.66	0.85	6.63	0.15	3.6	Dewatering activities
N/A	96th Street Downstream	18-JAN-21	23:45	4.2	5.59	0.59	6.69	0.16	4.3	Dewatering activities
N/A	96 Street Upstream	19-JAN-21	23:45	5.1	6.00	0.23	6.60	0.45	4.6	Dewatering activities
N/A	96th Street Downstream	19-JAN-21	23:15	5.3	5.23	0.22	6.45	0.46	7.3	Dewatering activities
N/A	Fraser River Inlet	20-JAN-21	10:20	6.9	5.29	0.13	6.91	0.06	8.78	-
N/A	Cougar Creek Downstream	20-JAN-21	10:20	8.8	6.93	0.22	6.64	0.11	1.38	No dewatering activities
N/A	Cougar Creek Upstream	20-JAN-21	10:15	9.4	6.62	0.22	6.43	0.11	1.67	No dewatering activities
N/A	96th Street Downstream	20-JAN-21	13:30	7.3	0.48	0.04	5.50	0.02	0.96	-
N/A	96 Street Upstream	20-JAN-21	13:45	7.4	0.24	0.04	5.12	0.02	0.93	-
N/A	Silda Ditch Midstream	20-JAN-21	12:35	9.0	2.70	0.42	6.31	0.21	7.87	-
N/A	Silda Ditch Downstream	20-JAN-21	12:40	7.6	2.95	0.26	6.50	0.13	9.26	-
N/A	96 Street Upstream	21-JAN-21	00:30	5.9	7.01	0.75	6.03	0.35	1.8	Dewatering activities
N/A	96th Street Downstream	21-JAN-21	00:55	4.7	6.25	0.34	6.17	0.46	1.3	Dewatering activities

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
N/A	96 Street Upstream	21-JAN-21	21:30	3.8	3.45	0.95	5.67	0.32	1.90	Dewatering activities
N/A	96th Street Downstream	21-JAN-21	22:00	3.6	4.05	0.72	6.04	0.35	1.25	Dewatering activities
NA	96 Street US	24-Jan-21	23:30	2.3	3.00	0.23	6.33	0.75	1.8	Dewatering activities
NA	96 Street DS	24-Jan-21	23:55	2.5	2.45	0.19	6.37	0.86	2.3	Dewatering activities
NA	Silda Ditch DS	25-Jan-21	11:05	6.8	6.01	0.51	6.39	0.26	9.27	
NA	Silda Ditch MS	25-Jan-21	11:00	6.8	8.21	0.52	6.45	0.26	9.75	
NA	Fraser River Inlet	25-Jan-21	11:40	6.1	13.93	1.17	6.87	0.59	4.98	Mid-tide going out
NA	96 Street DS	25-Jan-21	12:00	5.5	9.21	0.06	5.65	0.03	0.78	
NA	96 Street US	25-Jan-21	12:15	5.0	5.91	0.05	5.11	0.03	0.99	
NA	Cougar Ck DS	25-Jan-21	10:35	7.5	13.25	0.43	6.56	0.21	4.46	
NA	Cougar Ck US	25-Jan-21	10:40	8.2	14.02	0.41	6.35	0.21	4.02	
NA	96 Street US	26-Jan-21	13:30	2.1	1.11	0.33	6.63	0.88	0.9	Dewatering activities
NA	96 Street DS	26-Jan-21	13:55	2.1	1.98	0.32	6.39	0.79	1.3	Dewatering activities
NA	96 Street DS	27-Jan-21	00:25	2.5	7.31	0.17	5.95	0.63	2.90	Dewatering activities
NA	96 Street US	27-Jan-21	00:45	2.3	6.51	0.25	5.74	0.53	1.95	Dewatering activities
NA	96 Street DS	28-Jan-21	02:00	4.1	4.44	0.22	6.13	0.33	3.90	Dewatering activities
NA	96 Street US	28-Jan-21	02:35	4.3	7.90	0.14	6.00	0.48	2.10	Dewatering activities
NA	Silda Ditch DS	29-Jan-21	11:05	8.4	8.38	0.24	6.27	0.12	7.56	
NA	Silda Ditch MS	29-Jan-21	11:10	7.7	3.28	0.50	6.30	0.25	15.60	
NA	Fraser Rr Inlet	29-Jan-21	11:30	6.0	7.91	0.66	6.71	0.33	8.37	
NA	96 Stream DS	29-Jan-21	11:45	6.0	0.90	0.05	5.65	0.03	1.32	Dewatering activities
NA	96 Stream DS	29-Jan-21	21:00	6.4	2.41	0.04	5.19	0.02	1.12	Dewatering activities
NA	96 Street DS	31-Jan-21	21:00	3.5	0.33	0.91	5.78	0.23	1.89	Dewatering activities
NA	96 Street US	31-Jan-21	21:45	3.2	1.99	0.67	5.39	0.42	1.45	Dewatering activities
NA	96 Street US	1-Feb-21	23:00	3.0	0.11	0.75	5.89	0.08	2.90	Dewatering activities
NA	96 Street DS	1-Feb-21	23:30	3.0	0.89	0.95	5.79	0.06	1.90	Dewatering activities
NA	96 Street US	2-Feb-21	15:17	7.5	-	0.06	6.05	0.03	1.79	DO meter not recording
NA	96 Street DS	2-Feb-21	15:34	8	-	0.07	6.07	0.03	3.84	DO meter not recording
NA	Silda Ditch US	3-Feb-21	12:20	8.9	3.37	0.3	6.49	0.15	9.72	Baseline
NA	Silda Ditch DS	3-Feb-21	11:30	7.6	4.9	0.29	6.32	0.15	11.20	Baseline
NA	96 Street US	3-Feb-21	2:45	6.0	0.55	0.09	6.04	0.44	2.10	Dewatering activities
NA	96 Street DS	3-Feb-21	3:15	5.9	0.47	0.03	6.02	0.56	2.16	Dewatering activities

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
NA	96 Street US	3-Feb-21	4:41	5.5	0.52	0.45	5.98	0.57	1.65	Isolated ditch tie in to 96 Street ditch
NA	96 Street DS	3-Feb-21	3:45	5.3	0.59	0.34	5.90	0.78	2.35	Isolated ditch tie in to 96 Street ditch
NA	L1300 US	3-Feb-21	22:00	6.2	1.15	0.14	6.37	0.14	25.35	Upcoming ditch infilling activities baseline data stagnant water
NA	L1300 DS	3-Feb-21	22:30	6.2	1.28	0.59	6.25	0.59	28.00	Upcoming ditch infilling activities baseline data stagnant water
NA	Cougar Crk US	4-Feb-21	11:12	8.2	1.76	0.20	5.96	0.10	1.88	Institute sampling
NA	Cougar Crk DS	4-Feb-21	11:26	8.3	0.81	0.20	5.94	0.10	1.92	Institute sampling
NA	L2100 Roadside Ditch US	2021-02-08	1:00	7.4	0.12	0.30	6.30	0.18	21.0	Installing road plates and access pad
NA	L2100 Roadside Ditch DS	2021-02-08	12:45	7.4	0.13	0.34	6.25	0.20	25.23	Installing road plates and access pad
NA	L2100 Roadside Ditch US	2021-02-08	2:00	6.9	0.10	0.28	6.60	0.17	21.0	Installing road plates and access pad - completed
NA	L2100 Roadside Ditch DS	2021-02-08	2:15	6.5	0.12	0.29	6.75	0.25	23.5	Installing road plates and access pad - completed
NA	L2100 Roadside Ditch US	2021-02-09	21:00	6.8	0.12	0.45	6.78	0.18	21.45	Installing sand access pad for culvert installation
NA	L2100 Roadside Ditch DS	2021-02-09	21:15	6.9	0.34	0.25	6.34	0.23	25.10	Installing sand access pad for culvert installation
NA	L2100 Roadside Ditch US	2021-02-09	23:00	2.4	0.11	0.35	6.30	0.20	21.39	Installing sand access pad for culvert installation
NA	L2100 Roadside Ditch DS	2021-02-09	23:15	2.5	0.10	0.27	6.44	0.34	22.90	Installing sand access pad for culvert installation
NA	Silda Ditch DS	2021-02-12	10:40	4.4	NA	0.35	6.79	0.18	9.04	-
NA	Silda Ditch MS	2021-02-12	10:55	3.3	NA	0.47	6.73	0.23	8.91	-
NA	Fraser River Inlet	2021-02-12	9:40	4.2	NA	1.64	6.72	0.82	1.19	-
NA	96 th Street DS	2021-02-12	8:30	3.8	NA	0.06	6.25	0.03	2.75	-
NA	Silda Ditch US	2021-02-12	8:45	0.7	NA	0.03	4.70	0.01	2.18	-
NA	L100 DS	2021-02-12	8:50	0.3	NA	0.98	6.21	0.52	59.8	Broke ice to get sample. No works occurring. Resampling will occur when

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
										temperatures increase.
NA	L100 US	2021-02-12	9:00	2.1	NA	1.62	6.44	0.81	79.6	Broke ice to get sample. No works occurring. Resampling will occur when temperatures increase.
NA	Cougar Creek US	2021-02-12	13:33	4.9	NA	0.25	6.94	0.12	3.79	New gravel fill was placed on the trail next to the creek
NA	Cougar Creek 10 m	2021-02-12	13:40	3.0	NA	0.25	7.26	0.13	1.92	Discharge
NA	Cougar Creek 90 m	2021-02-12	13:50	2.7	NA	0.25	7.30	0.12	1.61	New gravel fill was placed on the trail next to the creek
NA	E04 wet area discharge L2100 (Pre work baseline)	2021-02-16	20:30	2.6	-	0.56	6.23	0.19	18.9	Baseline discharge area data
NA	E04 wet area discharge L2100	2021-02-16	21:45	2.4	-	0.45	6.45	0.18	22.3	Discharge to vegetation
NA	E04 wet area discharge L2100	2021-02-17	02:00	0.5	-	0.42	6.33	0.25	24.8	Discharge to sediment bag
NA	E04 wet area discharge L2100	2021-02-17	03:30	0.3	-	0.14	6.34	0.17	23.7	Discharge to sediment bag
NA	E04 wet area discharge L2100 (Pre work baseline)	2021-02-17	20:30	5.9	-	0.91	6.25	0.37	25.5	Discharge to sediment bag - low water levels at submersible pump
NA	E04 wet area discharge L2100	2021-02-18	02:30	2.4	-	0.14	6.34	0.17	23.7	Discharge to sediment bag - low water levels at submersible pump
NA	E04 wet area discharge L2100 (Pre work baseline)	2021-02-18	21:00	3.8	-	0.23	6.67	0.22	22.8	Baseline discharge area data
NA	E04 wet area discharge L2100	2021-02-19	03:00	3.2	-	0.45	6.53	0.36	23.7	Discharge to sediment bag - low water levels at submersible pump
NA	Cougar Creek - Upstream	2021-02-19	09:50	8.4	-	0.49	6.38	0.24	3.60	Baseline

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
NA	Cougar Creek – 10 m	2021-02-19	10:00	7.1	-	0.49	6.46	0.24	3.49	Baseline
NA	Cougar Creek – 90 m	2021-02-19	10:10	6.2	-	0.48	6.60	0.24	3.20	Baseline
NA	Fraser River Inlet	2021-02-18	9:25	6.6	-	0.46	6.43	0.23	6.0	Baseline
NA	96 St downstream	2021-02-18	9:35	3.7	-	0.04	6.25	0.03	1.75	Baseline
NA	96 St upstream	2021-02-18	9:45	3.2	-	0.05	6.04	0.02	1.00	Baseline
NA	Silda ditch upstream	2021-02-18	10:30	3.8	-	0.79	6.73	0.40	7.9	Baseline
NA	Silda ditch downstream	2021-02-18	10:45	5.6	-	0.81	6.5	0.41	11.90	Baseline
NA	E04 wet area discharge L2100	2021-02-21	21:15	8.78	-	0.56	6.62	0.34	11.8	Discharge to sediment bag – large pool of stagnant water from weekend rainfall
NA	E04 wet area discharge L2100	2021-02-21	02:30	7.23	-	0.45	6.53	0.36	12.7	Discharge to sediment bag – large pool of stagnant water from weekend rainfall
NA	E04 wet area discharge L2100	2021-02-23	21:45	7.22	-	0.45	6.23	0.23	10.9	Discharge to sediment bag – limited dewatering due to low levels of groundwater in trench
NA	E04 wet area discharge L2100	2021-02-23	01:30	7.05	-	0.67	6.11	0.39	11.2	Discharge to sediment bag – limited dewatering due to low levels of groundwater in trench
NA	E04 wet area discharge L2100	2021-02-23	22:30	7.05	-	0.67	6.11	0.39	11.2	Discharge to sediment bag – limited dewatering due to low levels of groundwater in trench
NA	E04 wet area discharge L2100	2021-02-24	02:45	5.25	-	0.33	7.03	0.43	10.3	Discharge to sediment bag – limited dewatering due to low levels of groundwater in trench
NA	Fraser River Inlet	2021-02-24	9:25	7.0	-	0.24	6.79	0.12	13.80	-
NA	96 Street DS	2021-02-24	12:30	6.7	-	0.05	4.73	0.03	2.20	-
NA	96 Street US	2021-02-24	12:45	6.3	-	0.04	4.70	0.02	0.75	-

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
NA	Silda Ditch US	2021-02-24	14:10	8.9	-	0.78	6.68	0.41	12.00	-
NA	Silda Ditch DS	2021-02-24	14:20	8.4	-	0.71	6.52	0.35	13.30	-
NA	L100 DS	2021-02-24	13:10	7.0	-	0.83	6.13	0.42	48.70	-
NA	L100 US	2021-02-24	13:15	7.8	-	0.82	6.15	0.45	42.30	-
NA	Cougar Creek US	2021-02-24	14:40	7.8	-	0.32	7.16	0.16	1.37	-
NA	Cougar Creek 10m	2021-02-24	14:48	7.1	-	0.32	7.12	0.16	1.24	-
NA	Cougar Creek 90m	2021-02-24	14:54	7.4	-	0.32	7.12	0.16	1.20	-
NA	E04 wet area discharge L2100	2021-02-24	20:15	5.80	-	0.10	7.13	0.13	10.9	Discharge to sediment bag – limited dewatering due to low levels of groundwater in trench
NA	E04 wet area discharge L2100	2021-02-25	02:45	5.25	-	0.27	7.01	0.3	12.2	Discharge to sediment bag – limited dewatering due to low levels of groundwater in trench
NA	Fraser River Inlet	2021-03-02	09:25	7.8	-	3.43	6.68	1.71	16.40	Low Tide – 2:27 High Tide – 21:02
NA	96 Street DS	2021-03-02	12:30	7.2	-	0.06	6.11	0.03	2.83	Low Tide – 2:27 High Tide – 21:02
NA	96 Street US	2021-03-02	12:45	7.8	-	0.06	5.27	0.03	1.29	Low Tide – 2:27 High Tide – 21:02
NA	L100 DS	2021-03-02	13:10	7.9	-	0.95	6.15	0.48	82.0	High turbidity recorded in ditch, water stagnant. Water quality tested in 96 th St Ditch and no issues observed. ESC measures being added to ditch.
NA	L100 US	2021-03-02	13:15	8.2	-	0.95	6.23	0.49	102.3	High turbidity recorded in ditch, water stagnant. Water quality tested in 96 th St Ditch and no issues observed. ESC measures being added to ditch.

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
NA	Cougar Creek US	2021-03-04	14:40	8.4	-	0.29	6.40	0.15	1.52	-
NA	Cougar Creek 10 m	2021-03-04	14:48	7.9	-	0.30	6.62	0.30	1.85	-
NA	Cougar Creek 90 m	2021-03-04	14:54	7.8	-	0.30	6.69	0.15	1.90	-
NA	Silda Ditch US	2021-03-04	14:10	7.7	-	0.23	6.18	0.14	6.43	Low tide - 15:56 High tide - 22:57
NA	Silda Ditch DS	2021-03-04	14:20	7.7	-	0.18	6.14	0.09	5.64	Low tide - 15:56 High tide - 22:57
NA	Fraser River Inlet	2021-03-10	10:30	7.7	-	4.00	6.81	2.00	27.70	Low tide - 10:30 High tide - 14:57
NA	96 Street DS	2021-03-10	10:40	8.0	-	0.12	6.28	0.06	4.70	-
NA	96 Street US	2021-03-10	10:50	7.9	-	0.04	5.47	0.02	0.98	-
NA	Silda Ditch US	2021-03-10	11:45	7.8	-	0.67	6.64	0.33	12.30	Low tide - 10:30 High tide - 14:57
NA	Silda Ditch DS	2021-03-10	11:35	7.5	-	0.67	6.73	0.33	12.30	Low tide - 10:30 High tide - 14:57
NA	L100 DS	2021-03-10	11:35	7.5	-	0.94	6.30	0.47	99.30	High turbidity recorded in ditch, water stagnant. Water quality tested in 96 th St Ditch and no issues observed. ESC measures being added to ditch. Sediment fence added along the side of preload.
NA	L100 US	2021-03-10	11:10	8.0	-	1.06	6.31	0.53	80.20	-
NA	Cougar Creek US	2021-03-10	11:20	10.1	-	0.26	6.61	0.13	2.38	-
NA	Cougar Creek 10 m	2021-03-10	13:45	8.3	-	0.26	6.86	0.14	2.07	-
NA	Cougar Creek 90 m	2021-03-10	13:50	8.9	-	0.26	6.97	0.13	1.65	-
NA	L	2021-03-10	14:05	8.9	-	-	-	-	-	-
NA	M	2021-03-10	14:30	-	-	0.45	6.05	0.20	-	-
NA	N	2021-03-10	14:35	-	-	-	-	-	-	-
NA	K	2021-03-10	14:40	-	-	3.86	7.48	1.98	-	-
NA	K	2021-03-10	14:45	-	-	0.11	6.02	0.06	-	-
NA	J	2021-03-10	14:50	-	-	0.12	5.82	0.06	-	-

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
NA	Fraser River Inlet	2021-03-17	10:30	6.1	11.62	0.90	7.20	0.45	11.50	High tide - 8:57 Low tide - 16:41
NA	96 Street DS	2021-03-17	10:45	7.2	7.15	0.11	6.20	0.05	4.78	-
NA	96 Street US	2021-03-17	11:05	6.7	4.88	0.03	4.50	0.02	4.51	-
NA	Silda Ditch US	2021-03-17	09:50	6.5	11.40	0.32	7.21	0.16	12.50	High tide - 8:57 Low tide - 16:41
NA	Silda Ditch DS	2021-03-17	10:10	7.7	4.80	0.72	6.44	0.36	22.00	High tide - 8:57 Low tide - 16:41
NA	L100 DS	2021-03-17	11:10	6.2	3.68	0.84	6.15	0.42	72.30	Stagnant ditch. ESC measures have been installed including sediment fence and straw wattles. Check dam in place at the inlet to 96 th ditch. No water quality issues observed in 96 th ditch.
NA	L100 US	2021-03-17	11:40	6.8	4.23	0.88	6.53	0.51	103.50	Stagnant ditch. ESC measures have been installed including sediment fence and straw wattles. Check dam in place at the inlet to 96 th ditch. No water quality issues observed in 96 th ditch.
NA	Cougar Creek US	2021-03-17	13:45	9.3	9.36	0.30	6.89	0.15	3.19	-
NA	Cougar Creek 10 m	2021-03-17	13:50	8.8	9.71	0.28	7.05	0.14	3.68	-
NA	Cougar Creek 90 m	2021-03-17	14:05	8.8	9.68	0.28	7.04	0.14	3.70	-
NA	Fraser River Inlet	2021-03-25	9:10	6.1	11.62	0.90	7.20	0.45	11.50	Low tide - 10:02 High tide - 16:27
NA	96 Street DS	2021-03-25	9:40	8.1	6.13	0.25	6.31	0.12	5.24	
NA	96 Street US	2021-03-25	9:55	8.1	5.37	0.06	5.08	0.03	1.39	
NA	Silda Ditch US	2021-03-25	8:40	8.4	5.64	0.33	6.38	0.17	24.50	Low tide - 10:02 High tide - 16:27
NA	Silda Ditch DS	2021-03-25	8:50	8.9	5.83	0.28	6.78	0.14	21.30	Low tide - 10:02 High tide - 16:27
NA	L100 DS	2021-03-25	10:00	7.9	4.89	0.76	6.36	0.38	71.30	

Site Code	Site	Date	Time	Water Temp (°C)	Dissolved Oxygen (mg/L)	Conductivity (mS/cm)	pH	TDS (ppt)	Turbidity (NTU)	Comments
NA	L100 US	2021-03-25	10:15	8.3	5.44	0.78	6.53	0.36	88.60	
NA	Cougar Creek US	2021-03-25	14:00	10.7	9.43	0.20	7.00	0.10	8.52	
NA	Cougar Creek 10 m	2021-03-25	14:10	10.4	9.35	0.20	6.84	0.10	7.66	
NA	Cougar Creek 90 m	2021-03-25	14:20	10.4	9.68	0.20	6.88	0.10	7.23	
NA	Ditch dewatering for culvert 105 DS	March 30, 2021	9:30	8.3	5.83	0.13	6.94	0.32	322	Dewatering to the base of preload.
NA	Ditch dewatering for culvert 105 US	March 30, 2021	9:35	8.8	5.32	0.08	6.88	0.12	64.3	Dewatering to a storm water drain east of the ditch.
NA	Ditch dewatering for culvert 105 DS	March 31, 2021	10:00	10.4		0.68	6.33	0.33	384	Measurement was taken at area where water was discharged into a temporary settlement area behind ESC fences. Water was dewatered into a settlement bag. Ditch is currently isolated and; no High NTU water was discharged downstream into the 96 street ditch catchment downstream of the isolated area.
NA	Ditch dewatering for culvert 105 US	March 31, 2021	10:25	10.3		0.45	6.27	0.24	3.10	
NA	Fraser River Inlet	31-Mar-21	10:15	9.4	10.58	0.17	7.03	0.08	30.50	High tide moving out
NA	96 Street DS	31-Mar-21	10:30	8.7	6.19	0.06	5.70	0.03	8.50	High tide moving out
NA	96 Street US	31-Mar-21	10:45	8.6	6.05	0.03	4.28	0.02	1.14	
NA	L100 DS	31-Mar-21	10:50	7.8	5.07	1.08	6.07	0.54	87.50	High tide moving out
NA	L100 US	31-Mar-21	11:05	8.5	5.83	1.88	6.13	0.75	103.2	High tide moving out

*Tide related and timing of the water sampling.

APPENDIX 8: TOOLBOX TRAINING RECORDS

Daily Toolbox Talk

Weather

▼ Forecast

[Hourly Forecast](#)

[Air Quality](#)

[Alerts](#)

[Jet Stream](#)

	Tue 2 Mar	Wed 3 Mar	Thu 4 Mar	Fri 5 Mar	Sat 6 Mar	Sun 7 Mar
	 8°C Mainly cloudy	 9°C Cloudy	 13°C 30% Chance of showers	 10°C Periods of rain	 10°C 60% Chance of showers	 9°C 60% Chance of showers
Tonight	 3°C 40% Chance of showers	 3°C Mainly cloudy	 6°C 60% Chance of showers	 4°C 70% Chance of showers	 3°C 80% Chance of showers	

Daily Notices/ Alerts

SPILL RESPONSE ON SITE

Proper spill response and reporting is a critical aspect in protecting our environment and staying compliant.

All spills must be reported to the Environmental team immediately when they occur.

When a spill occurs, the following procedure must be followed:

1. Ensure Safety (of yourself, co-workers, the public and environment)
2. Stop the Flow (if possible and safe to do so)
3. Secure the Area (limit pedestrian and vehicle access to impacted areas)
4. Contain the Spill (using spill kit, spill tray, make every effort to contain the spill)
5. Notify & Report (immediately report to your supervisor and the PGC Environmental Representative)
6. Take photos for reference and;
7. Witness statements for larger incidents

For spills in watercourses use interlocking absorbent floating socks

For surface spills to ground use the white absorbent pads

For spills to water use the grey absorbent pads

Absorbent powder can be used and can be found in the PGC laydown area (Enviro-seacan)

All soil contaminated during the spill, must be removed, and properly disposed of (ensure the soil is removed to a depth where no residual contamination remains).

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		
Travelled outside the country?		
Been in close contact with a person who recently travelled outside the country?		
Been contacted by a health authority regarding close contact with a confirmed case?		

Daily Toolbox Talk

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

YES

NO

Toolbox Sign On

#	Print Name	Signature
1	Pat Leandale	
2	Conn Slom	
3	Jeremy Jones	
4	Jared Schneider	
5	D FERRISON	
6	CHRIS HARTMAN	
7	SUSAN CHERNICKY	
8	Adam Person	
9	Miles Schmitt	
10	Aline Ljubichich	
11	Torrie Orchard	
12	John Johnson	
13	Rob Ho	
14	Devon CASE	
15	JORDAN JEFFARES	
16	Ken Herbert	
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

YES

NO

Toolbox Sign On

#	Print Name	Signature
1	CHARIS THOMPSON	
2	ALINIE L	
3	J. JEFFARBS	
4	JACK	
5	CONNOR	
6	CAN	
7	RICK	
8	SADIQ	
9	MATT	
10	CHELSEA	
11	Jerry Xing	
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

☒ YES

☐ NO

Toolbox Sign On

#	Print Name	Signature
1	Andrew K.	
2	JERAD M.	
3	ABDI	
4	Terrence	
5	Kenny P.	
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

☒ YES

☐ NO

Toolbox Sign On

#	Print Name	Signature
1	Ken Herbert	
2	Torrie Orchard	
3	STEWART CLARK	
4	Rob Mo	
5	M. Los Schmidt	
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk












If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

☒ YES

☐ NO

Toolbox Sign On

#	Print Name	Signature
1	Kody M	
2	Kyle Kirby	
3	JASON	
4	Kyle Woodruff	
5	Lauren Woodruff	
6	Keel Bessell	
7	Mark Alton	
8	Shawn Halborn	
9	Chad Kirby	
10	John Johnson	
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24	Jim Miller	

Additional Notes

Daily Toolbox Talk

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

☒ YES

☐ NO

Toolbox Sign On		
#	Print Name	Signature
1	Jerome Butler	✓
2	Cam Dombrowski	✓
3	Harlan Fair	✓
4	Vaughan Reid	✓
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

Weather

Tue Evening	Tue Overnight	Wed Morning	Wed Afternoon
A few showers	Mainly clear	A mix of sun and clouds	A mix of sun and clouds
			
6°	2°	4°	8°

Daily Notices/ Alerts

Birds and Bats

Birds:

- The breeding season for birds on this site is March 15 – August 15
- **No moving/removing nests or eggs. Contact the Environmental team if a nest or eggs are found**
- The Migratory Bird Convention Act protects migrating birds, their nests, eggs and habitat from destruction
- **REPORT ANY BIRDS STARTING A NEST BEFORE** they lay eggs (Bird nests cannot be disturbed after eggs have been laid and a 30m no entry buffer zone will be created to protect the nest)
- Some examples of birds at risk that you may encounter on this site could include Great blue herons, Falcons, Swans and Common Nighthawks

Bats:

- Active Bat Season is from April 15th to October 1st
- Species at Risk Bats are specially protected, and a buffer is required around a potential maternity roost.
- Half the bat species in BC are considered **species at risk** (vulnerable or threatened of becoming extirpated). With their important role in controlling nocturnal insect populations and cycling nutrients from wetlands to forests, bats are a critical part of our ecosystems.

Takeaways:

- Talk to your Superintendent and the Environmental Department prior to cutting any trees or vegetation
- Take extra precautions when working around trees
- Report any sightings or nesting activity
- If you see birds "hanging around" your work area or you see any nests/nesting activity in your work area, report it to Environment Department.
- Report any bird/bat sightings



Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		✓
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		✓
Travelled outside the country?		✓
Been in close contact with a person who recently travelled outside the country?		✓
Been contacted by a health authority regarding close contact with a confirmed case?		✓

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?	<input checked="" type="radio"/> YES	<input type="radio"/> NO
---------------------------	--------------------------------------	--------------------------

Toolbox Sign On		
#	Print Name	Signature
1	CHRIS THOMPSON	
2	Raymond Giv - Triex	
3	JACK	
4	MATT	
5	CHELSEA	
6	ANDREW	
7	COWNEY	
8	RICK	
9	SADIQ	
10	DAVE	
11	ROB	
12	KEN	
13	KEVIN	
14	GARRETT	
15	Jerry Xing	
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		X
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		X
Travelled outside the country?		X
Been in close contact with a person who recently travelled outside the country?		X
Been contacted by a health authority regarding close contact with a confirmed case?		X










If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

YES

NO

Toolbox Sign On

#	Print Name	Signature
1	Chad Kelly	
2	KEEL REDZGOY	
3	Vanessa Luchelle	
4	Gabe Bazzano	
5	Mark Altan	
6	John Johnson	
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19	Shawn Holborn	
20		
21	Simone, Han	
22	Ryan Kirby	
23		
24		

Additional Notes











Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		K
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		K
Travelled outside the country?		X
Been in close contact with a person who recently travelled outside the country?		X
Been contacted by a health authority regarding close contact with a confirmed case?		K

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?	YES	NO
	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Toolbox Sign On		
#	Print Name	Signature
1	Darryl Cole	
2	DAVE Jean-Louis	
3	Cam Slater	
4	Terrel Smith	
5	CHRIS HERRON	
6	Red Morrison	
7	Turner Orchard	
8	SUSAN CHERNESKY	
9	Dan Teasdale	
10	Jeremy Jones	
11	D. Ferison	
12	Miles Schmidt	
13	NILOR LUCAS	
14	Kenny Porto	
15	ANASTASIA ROLLAND	
16	Ken Herbert	
17	John Johnson	
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		<input checked="" type="checkbox"/>
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		<input checked="" type="checkbox"/>
Travelled outside the country?		<input checked="" type="checkbox"/>
Been in close contact with a person who recently travelled outside the country?		<input checked="" type="checkbox"/>
Been contacted by a health authority regarding close contact with a confirmed case?		<input checked="" type="checkbox"/>

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
---------------------------	---	-----------------------------

Toolbox Sign On		
#	Print Name	Signature
1	Andrew	
2	Jeradi	
3	Isan	
4	Joe	
5	Teroenar	
6	Abdi	
7	John	
8	Kyle	
9	Kenny	
10	Anastasia	
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		✓
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		✓
Travelled outside the country?		✓
Been in close contact with a person who recently travelled outside the country?		✓
Been contacted by a health authority regarding close contact with a confirmed case?		✓

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?	<input checked="" type="radio"/> YES	<input type="radio"/> NO
---------------------------	--------------------------------------	--------------------------

Toolbox Sign On		
#	Print Name	Signature
1	Will Lawson	
2	Kam Chang	
3	Abdul Salam	
4	Brandon Lindgren	
5	Riel Lewis	
6	Mutt Chow	
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		<input checked="" type="checkbox"/>
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		<input checked="" type="checkbox"/>
Travelled outside the country?		<input checked="" type="checkbox"/>
Been in close contact with a person who recently travelled outside the country?		<input checked="" type="checkbox"/>
Been contacted by a health authority regarding close contact with a confirmed case?		<input checked="" type="checkbox"/>

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

☒ YES

☐ NO

Toolbox Sign On		
#	Print Name	Signature
1	Cam Dambrowski	<input checked="" type="checkbox"/>
2	Brady Ludwig	<input checked="" type="checkbox"/>
3	Vaughan Reid	<input checked="" type="checkbox"/>
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.



In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		<input checked="" type="checkbox"/>
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		<input checked="" type="checkbox"/>
Travelled outside the country?		<input checked="" type="checkbox"/>
Been in close contact with a person who recently travelled outside the country?		<input checked="" type="checkbox"/>
Been contacted by a health authority regarding close contact with a confirmed case?		<input checked="" type="checkbox"/>

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

☒ YES

☐ NO

Toolbox Sign On		
#	Print Name	Signature
1	Bill Hargrave	
2	Walter Belk	
3	Eric Yang	
4	Lucas Grace	
5	Russell Hodge	
6	Wes	
7	Shawn Myers	
8	James Hawthorn	
9	Jan	
10	Christina Schultz	
11	SESE Mcweeney	
12	Justin Kremyr	
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

Weather

Tue Evening Partly cloudy  5°	Tue Overnight Partly cloudy  3°	Wed Morning Mainly cloudy  3°	Wed Afternoon Mainly cloudy  10°
---	---	---	--

Daily Notices/ Alerts

Wildlife Awareness

We are approaching Springtime and wildlife will become more active as ambient temperatures increase.

All wildlife sightings must be reported to the PGC environmental team for record keeping. The project is known to house Species at Risk in bog-like areas including red-legged frog and pacific water shrew.



Red-legged Frog



Pacific Water Shrew

Please be vigilant between March and August to not harm wildlife in and near the project area. Buffer zones may be required when wildlife and/or nesting areas are observed within active construction areas.

All effort must be made to protect wildlife on the project site. Please notify the PGC environmental team when any wildlife is observed. The team will investigate the species present and provide guidance on additional mitigation measures if required.

Artificial nesting areas (equipment, cleared vegetation, spill trays etc.) must be inspected after weekends to ensure that no wildlife is harmed, harassed, or injured that might have settled in these artificial habitat-like areas.

Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		<input checked="" type="checkbox"/>
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		<input checked="" type="checkbox"/>
Travelled outside the country?		<input checked="" type="checkbox"/>
Been in close contact with a person who recently travelled outside the country?		<input checked="" type="checkbox"/>
Been contacted by a health authority regarding close contact with a confirmed case?		<input checked="" type="checkbox"/>

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
---------------------------	---	-----------------------------

Toolbox Sign On		
#	Print Name	Signature
1	Jerad Mahi	
2	Andrew K.	
3	Kyle P	
4	Ron (GD)	
5	Terence	
6	ABDI	
7	Jeh	
8	Torri Q	
9	Joe H. (GD)	
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

Over the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		<input checked="" type="checkbox"/>
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		<input checked="" type="checkbox"/>
Travelled outside the country?		<input checked="" type="checkbox"/>
Been in close contact with a person who recently travelled outside the country?		<input checked="" type="checkbox"/>
Been contacted by a health authority regarding close contact with a confirmed case?		<input checked="" type="checkbox"/>

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?	YES	NO
---------------------------	-----	----

Toolbox Sign On		
#	Print Name	Signature
1	Jordan Street	
2	Alina Wubichich	
3	Asal Rahbari Solut	
4	Joyce Adams	
5	Fallon Eingson	
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		<input checked="" type="checkbox"/>
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		<input checked="" type="checkbox"/>
Travelled outside the country?		<input checked="" type="checkbox"/>
Been in close contact with a person who recently travelled outside the country?		<input checked="" type="checkbox"/>
Been contacted by a health authority regarding close contact with a confirmed case?		<input checked="" type="checkbox"/>

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

☒ YES

☐ NO

Toolbox Sign On

#	Print Name	Signature
1	Kody Mc	
2	Chad Ruby	
3	KEN REDDECOFF	
4	Vonessa Woodell	
5	Ryan Kirby	
6	Shawn Holburn	
7	GARY BARTISTON	
8		
9		
10		
11		
12		
13		
14		
15		
16	Kyle Woodruff	
17	Jim McMillan	
18	Mark Alton	
19	Roy Hall	
20		
21		
22		
23		
24		

Additional Notes


Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		✓
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		✓
Travelled outside the country?		✓
Been in close contact with a person who recently travelled outside the country?		✓
Been contacted by a health authority regarding close contact with a confirmed case?		✓

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?	<input checked="" type="radio"/> YES	<input type="radio"/> NO
---------------------------	--------------------------------------	--------------------------

Toolbox Sign On		
#	Print Name	Signature
1	CHRIS THOMPSON	
2	T. BELL	
3	BRODY	
4	KEVIN	
5	RICK	
6	CHELSEA	
7	BRANDON	
8	MATT	
9	ANDREW	
10	DAVE	
11	CONNER	
12	ROB	
13	ICEN	
14	MILES	
15	KATE	
16	Jerry Xiang	
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		
Travelled outside the country?		
Been in close contact with a person who recently travelled outside the country?		
Been contacted by a health authority regarding close contact with a confirmed case?		

If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

YES

NO

Toolbox Sign On		
#	Print Name	Signature
1	DARRIN Ferguson	
2	Torrie Ordway	
3	STEVE LEESAW	
4	Cam Slater	
5	Susan Churney	SUSAN CHURNEY
6	ALINE L	
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes

Daily Toolbox Talk

To protect the health and safety of yourself and your co-workers and to reduce the spread of COVID-19 on the project, all personnel must answer the following questions.

In the past 14 days; have you:	YES	NO
Experienced a fever, cough, difficulty breathing or cold and flu-like symptoms?		<input checked="" type="checkbox"/>
Been in close contact with a person with COVID-19 (probable or confirmed) or who has symptoms compatible with COVID-19 (fever, cough, difficulty breathing)?		<input checked="" type="checkbox"/>
Travelled outside the country?		<input checked="" type="checkbox"/>
Been in close contact with a person who recently travelled outside the country?		<input checked="" type="checkbox"/>
Been contacted by a health authority regarding close contact with a confirmed case?		<input checked="" type="checkbox"/>





If anyone answered YES to any of the questions above, please isolate and contact site Health and Safety immediately

All workers fit for duty?

☒ YES

☐ NO

Toolbox Sign On

#	Print Name	Signature
1	Joyce Adams	
2		
3	Fallon Einarson	
4	Nicole Adams	
5	Jared Samiriel	
6	Jeremy Jones	
7	AK Mandrak	
8	ALINE ✓	
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		

Additional Notes