



Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

COMMENTS:

Staffing - In general, the staffing consisted of 5 labourers, 2 equipment operators, 1 supervisor as well as Todd Mizuik (Allterra). The requirements for a QP were initially not being met, but after an on site meeting with the MOE on Sept 27, the QP requirement was met. The QP representatives were provided by either Sperling Hansen Associates (SHA) or Island Engineering. An additional Allterra staff member was on site on September 29 to help construct the leachate storage facility roof. In addition, a liner repair crew was on site from September 27 through 29, inclusive.

Equipment - Consisted of 1-966 Cat loader, 1-450 Hitachi excavator, 1-320 Cat excavator (September 25 only), Bobcat with broom attachment (September 27-29)

Work Performed:

-A total of five test pits were excavated; along the northern toe of the PEA in each of the three cells, one additional location in the western cell at the request of a local citizen group, and one along the south edge of the PEA below the run-on ditch. Clay thicknesses along the northern toe ranged from 0.7-1.0 m. GHD collected clay samples on behalf of the MOE for lab testing. In addition, Frontier Geosciences, retained by GHD on behalf of the MOE, was on site to perform a ground penetrating radar survey around the perimeter of the PEA to help confirm the presence of the clay layer. GHD will be preparing a supplemental report documenting observations and clay test results.

- Four existing monitoring wells were sampled. The three new monitoring wells and the creek were dry. The sample location IDs and parameters analyzed should be confirmed upon MOE receipt of a report from Allterra.
- The Leachate Storage and Detection Facility has been constructed. The Leachate Conveyance Piping has been connected to the PEA piping but no flow from the PEA was observed by GHD.
- The conveyance piping was placed, connected to the PEA and tanks, and the trench was backfilled and compacted, including the installation of a tracer wire/tape.
- The backfilled area of the Contact Water Containment Pond was seeded.
- The Soil Management Area was cleaned manually with brooms and with a bobcat with a broom attachment. A 6 mil poly liner was used to cover the soil and sandbags were placed around the edges of the liner to secure it.





Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from September 25, 2017 to September 29, 2017

- The three Seepage Blanket Monitoring Wells were installed. There was no evidence of water at the base of the wells.

- Repairs to the PEA liner were completed and tested.
- The PEA Crest Ditch Ballasting was completed with geotextile and tires.

Similar to last week, the weather was reasonably cooperative. There were several days of rain but nothing substantial and prolonged, and which did not cause delays. There were observers on most days standing on the outside of the site fence observing the work.

Similar to last week, no water was observed in the creek.

MOE representatives were on site on September 27 to tour the facility with Allterra, SHA and GHD and inspect items related to the Spill Prevention Order. They discussed:

- construction schedule
- presence of a qualified professional (QP) on site
- presence of clay and thickness in the test pit areas
- soil sampling locations
- washing and sweeping of the SMA (which is expected to be further elaborated in SHA's report)

GHD and MOE met with several citizens standing outside the site fence. One of the citizens questioned whether the western test pit was in the cell 1C (the 3rd cell). GHD offered to ask Allterrra to see if they could dig another pit to confirm the presence of the clay further to the west. Following GHD's discussion with Allterra, Allterra indicated they would dig another hole on Friday time permitting. (This was later completed.)





Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

			Equipment Personnel		onnel		
Work Task	Activity	Performed By	Туре	Hours	Number	Total hrs	Discrepancies to Spill Prevention Order (SPO)
SPO - S	Secondary Clay Liner Investigation						
370 - 3	The Secondary Clay Liner Investigation was	Allterra (test pits) GHD (clay sampling)	450 excavator	3	2	3	





Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

			Equipment		Personnel		
Work Task	Activity	Performed By	Туре	Hours	Number	Total hrs	Discrepancies to Spill Prevention Order (SPO)
SPO - N	Ionthly Sampling						
	GHD observed the four monitoring wells	A subconsultant to Allterra			1	3	
	being sampled. The three new monitoring						
	wells at the toe of the PEA were dry. GHD						
	observed that sampling activities were						
	performed. The sample location IDs and						
	parameters analyzed should be confirmed						
	upon MOE receipt of a report from Allterra.						





Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

			Equipment Perso		onnel		
Work Task	Activity	Performed By	Туре	Hours	Number	Total hrs	Discrepancies to Spill Prevention Order (SPO)
SPO - Semi-M	onthly Status Reports						
A week MOE of 21-30, work of sched the De water introd tires in PEA or minim contact certific control follow listed collect toe te observ for ite clay sa of the	kly progress report was provided to the on Sept 30, 2017 for the period of Sept 2017. Information provided included completed, upcoming work, current ule of remaining work, deviations from etailed Construction Plan (not using to clean the SMA so water isn't reuced into contained soils, and using instead of gravel and sand bags in the rest ditching due to availability and to size foot traffic on liner), photographs, at water pond waste acceptance cates and forms, and liner quality of (QC) testing results. GHD notes the ing clarifications related to the work in the report: for item 1b, GHD ted clay samples from three of the PEA st pits (the fourth test pit was for visual vation only per request from a citizen); m 1c, GHD also collected a Shelby tube ample in a test pit along the south edge PEA; and item 5b, GHD observed that her remains on site contained in a roll-	Sperling Hansen Associates					





Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

			Equipment F		Personnel		
Work Task	Activity	Performed By	Туре	Hours	Number	Total hrs	Discrepancies to Spill Prevention Order (SPO)
SPO - C	Qualified Professional on Site						
	Partial attendance. 1 hour each on Sept 25	Island Engineering			4	36	QP requirements not met
	and 26. All day on Sept 27, 28, 29	Sperling Hansen Assoc					
Material Procurement/Delivery							
	Material for leachate facility roof was	Allterra					
	delivered. Bobcat was delivered. 320						
	excavator was demobilized.						
Leacha	te Storage and Detection Facility						
	The liner was placed into the facility and	Allterra	450 excavator	13	21	97	
	secured to the fourth row of lock blocks with		966 loader				
	wood 2x4s and Hilti bolts. A wooden frame						
	supporting a poly liner was constructed over						
	the facility; the liner was secured to the						
	outside of the lock blocks with wood 2x4s						
	and Hilt bolts to inhibit precipitation						
	intrusion.						





Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

			Equipment		Personnel		
Work Task	Activity	Performed By	Туре	Hours	Number	Total hrs	Discrepancies to Spill Prevention Order (SPO)
Leacha	te Conveyance Piping						
	The conveyance piping was placed, connected to the PEA and tanks, and the trench was backfilled and compacted, including the installation of a tracer wire/tape 150 mm over the pipes. A soil berm was built over the pipe to protect it from any future heavy traffic. Pipe was laid to a 2.4% grade based on the contractor's measurements with a laser level. No cleanouts were installed (SHA explained that there was sufficient access to the pipes in their weekly report discussed above).	Allterra	450 excavator 966 loader	24	22	77	
SPO - H	ligh Level Alarm						
	Not yet installed.						
Decom	mission Contact Water Containment Pond The backfilled area was seeded. The liner that was removed last week remains stored in a roll-off box pending off-site disposal.				1	0.5	





Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

			Equipment Perso		onnel		
Work Task	Activity	Performed By	Туре	Hours	Number	Total hrs	Discrepancies to Spill Prevention Order (SPO)
Stockp	ile and Cover SMA Soil The Soil Management Area was cleaned manually with brooms and with a bobcat with a broom attachment. A 6 mil poly liner was used to cover the soil and sandbags were placed around the edges of the liner to secure it. No leaks from the covered soil was observed.	Allterra	Bobcat 966 loader 320 excavator	21	24	78	
Install	Shallow Seepage Blanket Monitoring Wells The three Seepage Blanket Monitoring Wells were installed per the design. There was no evidence of water at the base of the wells. Depth-to-bottom measurements were: west well - 3.53m, center well - 3.28m, east well - 3.99m. SHA indicated to GHD that they will identify the well locations and depths in their status report to the MOE. 1 lock block was placed adjacent to each well instead of 2. Compaction testing was not completed.	Allterra	450 excavator	9	3	9	
PEA Lir	ner Repairs Repairs to the PEA liner were completed and tested. SHA indicated to GHD that they will identify the repair locations and quality control test results in a report to the MOE.	Allterra subcontractor	450 excavator 966 loader	6	11	54	





Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

			Equipment		Personnel		
Work Task	Activity	Performed By	Туре	Hours	Number	Total hrs	Discrepancies to Spill Prevention Order (SPO)
	The PEA Crest Ditch Ballasting was completed with a non-woven geotextile and tires (tires were used instead of sand bags).	Allterra	320 excavator	2	6	22	
Run-On	Ditching none observed						

TOTAL TIME DURING REPORTING PERIOD: 78

474.5

TOTAL TIME FOR PROJECT: 160

0 793.5





Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

			Meets	Specs	
Item	Description	Comments	Yes	No	Discrepancies to Spill Prevention Order (SPO)
1ateri	al inspected				
	Leachate Storage and Detection Facility				
	Liner securement and Hilti bolts	Liner was secured to the fourth row of lock blocks with wood 2x4s and Hilti bolts	Х		
	Storage Tank area roof	Enclosed roof - wooden frame supporting poly liner that is secured to outside of lock blocks with wood 2x4s and Hilti bolts	Х		
	Leachate Conveyance Piping				
	Warning tape and tracer wire		Х		
	Cleanouts	Not installed as discussed in SHA's weekly report mentioned above			
	Backfill (clean granular fill)	Sieve test results have not been received to confirm that this material meets the specifications.			
	High Level Alarm				
	High level alarm with float switches	Not installed yet			
	Decommissioning Contact Water Pond				
	Seed		Х		
	Stockpile and Cover SMA Soil				
	Sand bags		Х		





Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

			M	Meets Specs		
						Discrepancies to Spill Prevention
Item	Description	Comments	,	Yes	No	Order (SPO)
	Install Shallow Seepage Blanket MWs					
	100-mm dia PVC pipe - solid riser			Χ		
	100-mm dia PVC pipe - perforated			Χ		
	25-50mm clean drain rock			Χ		
	Non-woven geotextile			Χ		
	Drain rock for seepage wells			Χ		
	Low-permeability on-site soil backfill			Χ		
	Lock blocks			Х		
	PEA Crest ditching ballasting					
	Non-woven geotextile			Χ		
	Coarse gravel	Not used				
	Sand bags	Tires used in lieu of sand bags		Х		
Quality	Control Testing Completed					
	Liner QC test results were provided in SHA's					
	weekly report as discussed above. SHA's					
	weekly report also listed QC activities					
	performed by the QP.					





Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

			Meets	Specs]
					Discrepancies to Spill Prevention
Item	Description	Comments	Yes	No	Order (SPO)
Schedu	ule (in SPO or Closure Plan)				
SPO	Construction Activities commenced by August	28, 2017			Undetermined - information not provided to GHD
SPO	One test pit completed by September 30, 2017	,	Х		Four test pits were completed
SPO	Construction Activities completed by October 3	31, 2017			All construction activities discussed in the Detailed Construction Plan have not been completed as of September 29, 2017, as discussed above. Whether they are completed as of October 31, 2017 is beyond the schedule of this Weekly Site Activities Update Report.
SPO	Install high water level alarm by October 31, 20	017			Installation of the high water alarm has not been completed as of September 29, 2017, as discussed above. Whether it is installed as of October 31, 2017 is beyond the schedule of this Weekly Site Activities Update Report.
SPO	Monthly sampling (surface & groundwater location	ons by Aug 31 and seepage blanket wells by Oct 31)			Undetermined - sampling was observed. Compliance to SPO can be determined upon receipt of report from SHA.
SPO	Leachate volumes collected, stored, and transp	ported submitted by the 15th & 30th	х	х	Sept 30th report rec'd on Oct 2 (previous reports rec'd on time)



WEEKLY SITE ACTIVITIES UPDATE REPORT

Client: Ministry of Environment and Climate Change

Project: Landfill Closure Activities at Cobble Hill Holdings, 460 Stebbings Rd Near Shawnigan Lake, BC

Dates: Includes work from <u>September 25, 2017</u> to <u>September 29, 2017</u>

				[1	Meets	Specs			
							Discrepancies to Spill Prevention		
Item	Descri	ption	Comments		Yes	No	Order (SPO)		
SPO	Semi-Monthly Status Re	eports by the 15th 8	& 30th commencing when closure activities commenc	e		Χ	Status report discussed above did not		
							address QP's part-time presence on		
							site		
SPO	SPO Sample Leak Detection Tank monthly when liquid is present					n/a - no liquid present			
СР	Sample Leachate Tanks	during leachate rea	moval	ı	n/a - no liquid present				
Spill O	oserved beyond Site Boເ	ındary, or potentia	l HSE issue (if yes, fill out and attach spill reporting for	orm/s)					
	None observed								
			18 9 -						
Comple	eted by: Reinhard Trau	<u>itmann</u>	1. / roulman	Octo	October 4, 2017				
	Na	me	Signature		Date				
Review	ved by: <u>James Reid</u>		Clamp Keil	Octo	ber 4, 2	2017	_		
	Na	me	Signature		Date				
			/						