







# Ministry of Environment Debris Action Plan

November 09, 2022





#### **Executive Summary**

The total number of known debris sites across the province is 577. Removal of debris and clean up of debris sites is ongoing. The Phase 1 (debris removal prior to freshet) has been completed for all of the major watercourses, and has been moved to Appendix D. Phase 2 debris removal (post freshet) will address any remaining debris. The table below breaks down by each watercourse.

Watercourse	Outstanding Permits	Number of Known Debris Items (all identified, photographed and geotagged)	Removal Timeline
Nicola River	None	<ul> <li>115 debris sites identified of which:</li> <li>82 debris sites have removal completed;</li> <li>21 have been assessed and concluded not to be removed or be removed by a third-party; and</li> <li>12 sites remaining identified.</li> </ul>	<ul> <li>Phase 2 large debris removal is now complete; and</li> <li>Linear debris removal along the Nicola River is expected to finish mid-November.</li> </ul>
Coldwater River	None	<ul> <li>82 debris sites identified of which:</li> <li>65 debris sites have removal completed; and</li> <li>17 have been assessed and concluded not to be removed or to be removed by a third-party.</li> </ul>	<ul> <li>All identified debris that was assessed for removal in Coldwater River has been completed.</li> </ul>
Thompson River	None	<ul> <li>19 debris sites identified of which:</li> <li>18 debris sites have removal completed; and</li> <li>1 has been assessed and concluded not to be removed or to be removed by a third-party.</li> </ul>	<ul> <li>All identified debris that was assessed for removal in Thompson River has been completed.</li> </ul>
Tulameen River	None	<ul> <li>95 debris sites identified of which:</li> <li>72 debris sites have removal completed;</li> <li>22 have been assessed and concluded not to be removed or be removed by a third-party; and</li> <li>This leaves 1 sites remaining as work in progress.</li> </ul>	<ul> <li>All identified debris that was assessed for removal in the Tulameen River has been completed and woody debris has been stock piled along the bank awaiting permit for final removal.</li> </ul>

Watercourse	Outstanding Permits	Number of Known Debris Items (all identified, photographed and geotagged)	Removal Timeline	
Similkameen River	None	<ul> <li>53 debris sites identified of which:</li> <li>42 debris sites have removal completed; and</li> <li>11 have been assessed and concluded not to be removed or be removed by a third-party.</li> </ul>	<ul> <li>All identified debris that was assessed for removal in the Similkameen River has been completed.</li> </ul>	
Fraser River	None	<ul> <li>79 debris sites identified of which</li> <li>66 debris sites has removal completed; and</li> <li>13 sites have been assessed and concluded not to be removed or be removed by a third-part</li> </ul>	<ul> <li>All large debris that was assessed for removal in the Fraser River has been completed.</li> <li>Linear debris removal ongoing</li> <li>MOF permit extension to Nov.30, 2022 issued Oct. 3.</li> </ul>	
Chilliwack River & Vedder River/Canal	None	<ul> <li>69 debris sites identified</li> <li>59 debris sites has removal completed;</li> <li>8 have been assessed and concluded not to be removed or be removed by a third-party</li> <li>This leaves 2 sites remaining as identified or work in progress.</li> </ul>	<ul> <li>Debris removal completed.</li> <li>Linear debris removal in progress.</li> <li>MOF permit extension to Nov.30, 2022 issued Oct. 3.</li> </ul>	
Coquihalla River	None	<ul> <li>51 debris sites identified of which: <ul> <li>40 debris sites have removal completed; and</li> <li>11 have been assessed and concluded not to be removed or to be removed by a third-party</li> </ul> </li> </ul>	<ul> <li>All identified debris that was assessed for removal in the Coquihalla River has been completed.</li> </ul>	
Other sites (Bella Coola & Kingcome)	ARC, DFO and MOF	<ul> <li>14 debris sites identified.</li> <li>7 Bella Coola sites concluded not to be removed</li> <li>3 Kingcome sites concluded not to be removed; and</li> <li>This leaves 4 additional sites also concluded not to be removed - Chehalis and Nahatlatch. 2 sites awaiting removal.</li> </ul>	<ul> <li>Removal expected in November 2022 pending regulatory approvals.</li> </ul>	


#### Executive Summary - continued

Watercourse	Contractors	First Nations Contacted To Date
Nicola	<ul> <li>Debris removal: Quattro Constructors, Arnett &amp; Burgess (A&amp;B), Remote Helicopters, Rock Solid Industries, Coastal Restoration Society (CRS), Ocean Legacy Foundation (OLF)</li> <li>Qualified Environmental &amp; Archeological Professional: WSP-Golder</li> <li>Field Work Management: Arnett &amp; Burgess (A&amp;B)</li> </ul>	<ul> <li>Cooks Ferry IB: Continuous and ongoing</li> <li>Shackan IB: Continuous and ongoing</li> <li>Nooaitch IB: Continuous and ongoing</li> <li>Lower Nicola IB: Continuous and ongoing</li> <li>Coldwater IB: Continuous and ongoing</li> <li>Lytton IB: Continuous and ongoing</li> </ul>
Coldwater	<ul> <li>Debris removal: Quattro Constructors, Arnett &amp; Burgess (A&amp;B), Valley Helicopters, Rock Solid Industries, Coastal Restoration Society (CRS)</li> <li>Qualified Environmental &amp; Archeological Professional: WSP-Golder</li> <li>Field Work Management: Arnett &amp; Burgess (A&amp;B)</li> </ul>	<ul> <li>Cooks Ferry IB: Continuous and ongoing</li> <li>Shackan IB: Continuous and ongoing</li> <li>Nooaitch IB: Continuous and ongoing</li> <li>Lower Nicola IB: Continuous and ongoing</li> <li>Upper Nicola IB: Continuous and ongoing</li> <li>Lytton IB: Continuous and ongoing</li> <li>Coldwater IB: Continuous and ongoing</li> <li>Nicomen IB: Continuous and ongoing</li> </ul>
Thompson	<ul> <li>Debris Removal: Quattro Constructors, Arnett &amp; Burgess, Remote Helicopters, Coastal Restoration Society (CRS)</li> <li>Qualified Environmental &amp; Archeological Professional: WSP-Golder</li> <li>Field Work Management: Arnett &amp; Burgess (A&amp;B)</li> </ul>	<ul> <li>Cooks Ferry: Continuous and ongoing</li> <li>Nicomen IB: Continuous and ongoing</li> </ul>
Tulameen	<ul> <li>Debris Removal: Clearview Demolition, Tri Valley Construction</li> <li>Qualified Environmental &amp; Archeological Professional: Tetra Tech</li> <li>Field Work Management: Clearview Demolition</li> </ul>	<ul> <li>Upper Similkameen IB: Continuous and ongoing</li> <li>Lower Similkameen IB: Continuous and ongoing</li> </ul>

#### Executive Summary - continued

Watercourse	Contractors	First Nations Contacted To Date
Similkameen	<ul> <li>Debris Removal: Clearview Demolition, Tri Valley Construction</li> <li>Qualified Environmental &amp; Archeological Professional: Tetra Tech</li> <li>Field Work Management: Clearview Demolition</li> </ul>	<ul> <li>Upper Similkameen IB: Continuous and ongoing</li> <li>Lower Similkameen IB: Continuous and ongoing</li> </ul>
Fraser River	<ul> <li>Debris Removal: Stqó:ya Construction</li> <li>Qualified Environmental Professional: Stantec</li> <li>Qualified Archeological Professional: Stolo Nation</li> <li>Field Work Management: RAM Consulting</li> <li>Linear Debris Removal : SWAT Consulting</li> </ul>	<ul> <li>Mainland Coast Salish First Nations continuous and ongoing</li> <li>Biweekly call with First Nations groups in progress</li> </ul>
Chilliwack River & Vedder River/Canal	<ul> <li>Debris Removal: Stqó:ya Construction</li> <li>Qualified Environmental Professional: Stantec</li> <li>Qualified Archeological Professional: Stolo Nation</li> <li>Field Work Management: RAM Consulting</li> <li>Linear Debris Removal : SWAT Consulting</li> </ul>	<ul> <li>Mainland Coast Salish First Nations continuous and ongoing</li> <li>Biweekly call with First Nations groups in progress</li> </ul>
Coquihalla River	<ul> <li>Debris Removal: Stqó:ya Construction</li> <li>Qualified Environmental Professional: Stantec</li> <li>Qualified Archeological Professional: Stolo Nation</li> <li>Field Work Management: RAM Consulting</li> <li>Linear Debris Removal : SWAT Consulting</li> </ul>	<ul> <li>Mainland Coast Salish First Nations continuous and ongoing</li> <li>Biweekly call with First Nations groups in progress</li> </ul>

#### **Executive Summary - continued**



#### Overview

The Purpose of this document is to give the reader a pictorial overview of the debris sites (human-made and natural) found to date across the province of British Columbia that were affected by the November 2021 atmospheric river flooding event.

A list of known debris sites found to date are summarized under each watercourse section. In some cases the debris sites have human-made debris mixed with woody debris or debris that has been buried. The photos on the map may not always highlight all the debris in the area, they are updated as new information becomes available. There are ongoing assessments of known debris, as assessments are completed debris concluded as not in scope for removal will be shown as such on this document.


The identification, assessment and removal of work for Phase 1 has been completed and moved into Appendix D for all watercourses. Phase 1 refers to work completed prior to freshet. Phase 2 work is in progress.


	Watercourses	Page
1	Merritt Region Linear Debris	8
2	Southwest Region Linear Debris	16
3	Nicola River (Highway 8; Spences Bridge to Merritt)	20
4	Coldwater River ( Highway 5)	34
5	Thompson River	45
6	Tulameen River	52
7	Similkameen River	70
8	Fraser River	83
9	Chilliwack River & Vedder River/Canal	98
10	Coquihalla River	111
11	Other sites (Bella Coola & Kingcome)	118
12	Appendix A - Waste Management Strategic Plan	125
13	Appendix B - Containment Sampling Plan	127
14	Appendix C - Glossary	130
15	Appendix D - Phase 1 (December - April) Debris removal	131



Merritt Region Linear Debris Removal

# CRS Linear Debris Progress in KMs - Merritt Region Phase 2





Watercourse


39

80

# **CRS Linear Debris Progress - Merritt Region**


Work completed prior week	Upcoming work to be completed		
<ul> <li>Slung out last super sacs from Thompson River;</li> <li>Completed linear debris work along Thompson River; and</li> <li>Continued with demobilization.</li> </ul>	Complete demobilization.		
Relevant contacts	Debris removal close-out timeline:		
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	<ul> <li>Close-out timeline is subject to change due to delays caused by heat, wildfires, and/or other external factors: <ul> <li>Survey of rivers is now complete;</li> <li>Linear debris along the Nicola River, Coldwater River and Thompson River is now complete; and</li> <li>Close-out reports for Phase 2 to be submitted by mid-November 2022.</li> </ul> </li> </ul>		

#### **CRS Linear Debris Survey Progress - Nicola River**






### CRS Linear Debris Survey Progress - Thompson River





#### CRS Linear Debris Field Progress - Coldwater River



# OLF Linear Debris Progress - Merritt Region

Work completed prior week	Upcoming work to be completed		
<ul> <li>Continued with linear debris removal along Nicola River at Nooaitch IB reserve lands; and</li> <li>Started demobilization.</li> </ul>	<ul> <li>Complete linear debris removal; and</li> <li>Complete demobilization.</li> </ul>		
Relevant contacts	Debris removal close-out timeline:		
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	<ul> <li>Close-out timeline is subject to change due to delays caused by heat, wildfires, and/or other external factors:</li> <li>Survey of the Nicola River within Nooaitch IB reserve lands and Spius Creek is now complete;</li> <li>Linear debris removal along the Nicola River within Nooaitch IB reserve lands and Spius Creek to be complete mid November 2022; and</li> <li>Close-out reports for Phase 2 to be submitted by end of November 2022.</li> </ul>		

#### **OLF Linear Debris Field Progress - Nicola River**






02 Southwest Region Linear Debris Removal


# Linear Debris Progress - Southwest Region


Work completed prior week	Upcoming work to be completed		
<ul> <li>Continued with linear debris removal along Fraser.</li> <li>Coquihalla River completed.</li> </ul>	Continued linear debris removal work along Fraser		
Relevant contacts	Debris removal close-out timeline:		
Contact for Contractors questions: mj.siahdashti@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	<ul> <li>Close-out timeline is subject to change due to delays caused by heat, wildfires, and/or other external factors:</li> <li>Linear debris along the Fraser river to be completed by end of November 2022; and</li> <li>Linear debris removal along the Coquihalla River completed.</li> </ul>		

### Linear Debris Field Progress Fraser River



# Linear Debris Field Progress Chilliwack River








03 Nicola River Highway 8: Spences Bridge to Merritt

# Nicola River - Highway 8 - Spences Bridge to Merritt

**OVERVIEW** 


OVERVIEW					
Work	objectives	Community discussions status	Known debris	Permits status	
1.	Remove human made debris and any natural debris causing threat to either public safety or infrastructure. Preserve cultural and historically significant areas.	Ongoing communication with the bands and local authorities as the project planning progresses on specific operational matters. Recurring biweekly project update calls have been cancelled as of Sept 21 as debris removal program winds down and attendance at meeting decreases. New proposed leadership table will be set up to discuss future programs related to flood recovery efforts.	<ul> <li>115 debris sites identified in total</li> <li>Phase 1 (see Appendix D) <ul> <li>45 debris sites have removal completed;</li> <li>7 debris sites have been assessed and concluded not to be removed; and</li> <li>11 debris sites are to be completed by another ministry or others.</li> </ul> </li> <li>Phase 2 <ul> <li>37 debris sites have removal completed;</li> <li>3 debris sites have been assessed and concluded not to be removed; and</li> </ul> </li> </ul>	<ul> <li>Permit applications for Phase 2 work submitted to MOF and DFO on Jun 15.</li> <li>Phase 1 permits included: <ul> <li>ARC Heritage Investigation Permit 2021-0453; NOI was issued Feb 28;</li> <li>MOF Approval A3006975 issued for Feb 14; and</li> <li>DFO Authorization issued Feb 14 under Approval 22-HPAC-00156</li> </ul> </li> <li>Phase 2 permits included: <ul> <li>DFO Authorization issued Jul 18,2022.,Approval 22-HPAC-00816;</li> <li>MOF Approval A3006975 appended Jul 18,2022;</li> <li>Instream work to be completed by Aug 31, 2022; and</li> <li>Overall Phase 2 permit concludes Oct 15, 2022.</li> </ul> </li> </ul>	






-









## Nicola River - Known Debris









# Nicola River Response Action Plan

Action plan for post-freshet work	Estimated timeline for removal		
<ul> <li>Debris will be assessed and human made debris that poses a high risk will be prioritized</li> <li>Heavy equipment will include excavators, rock truck, flatbed trucks and other specialized equipment</li> <li>Linear debris removal crews will be utilized for small anthropogenic debris</li> <li>Helicopters will be utilized to support debris removal</li> <li>Entrance routes and staging areas for equipment and debris are being reviewed and will be communicated to stakeholders prior to mobilization</li> <li>Once debris has been removed from the waterway, contractors will follow waste management plans</li> <li>Crews will stop work if human remains are found or unanticipated archaeological sites are discovered</li> <li>Natural debris will be reviewed by QP, DFO and MOF to determine if it poses a threat to public safety and/or infrastructure</li> </ul>	<ul> <li>Below are initial dates for removal to commence in the Nicola River and are subject to change as assessments are completed:         <ul> <li>NR-84, 85, 86, 88, 92, 101, 106, 107: being assessed for removal during next season</li> </ul> </li> </ul>		
Contractors involved	Waste management process		
Debris removal: Arnett & Burgess (A&B), Quattro Constructors, Remote Helicopters, Rock Solid Industries, LNSS, Coastal Restoration Society (CRS), Ocean Legacy Foundation (OLF), TRK Helicopters Qualified Environmental & Archeological Professional: WSP-Golder Field Work Management: Arnett & Burgess (A&B)	<ul> <li>Waste will be staged and sorted</li> <li>Legal owners will be notified</li> <li>Metals will be salvaged or recycled</li> <li>Unsalvageable waste will be sent to landfills under proper disposal protocols</li> <li>See Appendix A Waste Management Strategic Plan</li> </ul>		

# Nicola River Response Action Plan

Work completed prior week	Upcoming work to be completed		
• N/A	All identified debris that was assessed for removal has been completed.		
Relevant contacts	Debris removal close-out timeline:		
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	<ul> <li>Close-out timeline is subject to change due to delays caused by heat, wildfires, and/or other external factors:</li> <li>Final assessments for debris in the Nicola River are complete;</li> <li>Instream debris removal completed on August 31, 2022 as per DFO and MOF permits;</li> <li>Close-out reports for Phase 2 to be submitted by end of November 2022.</li> </ul>		

# Nicola River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
				Concluded - Out of	
NR-28	NI_28.7	Cars, furniture and industrial parts	Human-made	Scope	N/A
NR-55	N/A	Black pipe in river	Human-made	Removed	TBD
	NI_2.7	Shed		Concluded - Out of	
NR-69			Human-made	Scope	N/A
NR-70	NI_3.33	Sheet Metal	Human-made	Removed	2022-08-13
NR-71	NI_4.97	Jersey barriers(3)	Human-made	Removed	2022-08-22
NR-72	NI_7.9	Vehicle-under water-suspected blue dump truck	Human-made	Removed	2022-07-26
NR-73	NI_8.7	Bridge-rail visible in gravel bar	Human-made	Removed	TBD
NR-74	NI_9	Power pole on bank-wire across hwy 8	Human-made	Removed	TBD
NR-75	NI_9.3_9.4	Asphalt road section in river	Human-made	Removed	TBD
NR-76		Deleted and combined with NR-75			
NR-77	NI_10.9_3	3 culverts + road debris	Human-made	Removed	TBD
NR-78	NI_17.2_2	Culvert x 2	Human-made	Removed	
NR-79	NI_17.6	Culvert in water	Human-made	Removed	
NR-80	NI_25	LG Rail Bridge abutments in river (Shackan)	Human-made	Removed	2022-07-28
NR-81	NI_31	Culvert	Human-made	Removed	TBD
	NI_32.13	KVR bridge abutments(Fxranch)		Concluded - Out of	
NR-82			Human-made	Scope	TBD
NR-83	NI_33.9	Misc. wood and metal	Human-made	Removed	TBD
NR-84	NI_38.2	Culvert	Human-made	Identified	TBD
NR-85	NI_43.1_43.4	Culvert, fish ladder and green tank lid	Human-made	Identified	TBD
NR-86	NI_46.85_47	Embedded metal in gravel bar, horse trailer	Human-made	Identified	TBD
NR-87		Deleted and combined with NR-86			

\* Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

# Nicola River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
NR-88	NI_47.5	Tire, lumber and fence posts	Human-made	Identified	TBD
NR-89	NI_51.4	Red object in water, buried car	Red object in water, buried car Human-made		2022-08-03
NR-90	NI_52.0	Truck + other red car part	Human-made	Removed	2022-07-27
NR-91	NI_53.9	Metal Frame	Human-made	Removed	2022-08-22
NR-92	NI_64.24	Red object in water	Human-made	Removed	TBD
NR-93	NI_71.25	Metal frame	Human-made	Removed	TBD
NR-94	N/A	Submerged car	Human-made	Removed	2022-07-25
NR-95	NI_2.4	Metal, wood Box and red fence	Human-made	Removed	
NR-96	NI_6.95	Stranded vehicles	Human-made	Removed	TBD
NR-97	NI_11.3	Culvert, blue pipe and unknown debris	Human-made	Removed	TBD
NR-98	NI_18.7	Metal frame, metal debris and cable spool	Human-made	Removed	TBD
NR-99	NI_24.7	Blue Barrel, cars, furniture and industrial material	Human-made	Removed	TBD
NR-100	NI_31.1	Metal road sign pole and metal roof pieces	Human-made	Removed	TBD
NR-101	NI_40	Farm equipment, black fridge and sheet metal	Human-made	Identified	TBD
NR-102		Deleted and combined with NR-85			
NR-103	NI_56.6	Metal debris, furniture and tires	Human-made	Removed	TBD
NR-104	NI_60.05	Pipes, metal and wood debris	Human-made	Removed	TBD
NR-105	NI_69.88	Hot water tank, furniture, tires, metal and shopping carts	Human-made	Removed	TBD
NR-106	NI_1.5 NI_1.8	Jersey barriers	Human-made	Identified	TBD
NR-107	NI_4.88	Red fence	Human-made	Identified	TBD
NR-108	NI_7.1 NI_7.3 NI_7.7	Metal roof, telephone poles and pipe	Human-made	Removed	TBD

\* Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

# Nicola River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
NR-109	NI_8.1 NI_8.3 NI_8.7	Fencing, piping, pieces of asphalt on bank, metal roof	Human-made	Identified	TBD
NR-110	NI_10.2 NI_10.4 NI_10.7	Jersey barriers and pipe Human-made		Identified	TBD
NR-111	NI_13.4 NI_13.5 NI_13.7	Misc. debris, winch, shed	Human-made	Removed	TBD
NR-112	NI_13.9	Machinery	Human-made	Removed	TBD
NR-113	NI_14.7	Culvert	Human-made	Removed	TBD
NR-114	NI_14.8	Concrete foundation	Human-made	Removed	TBD
NR-115	NI_26.8	Seacan door	Human-made	Removed	TBD
NR-116	NI_28.2	Irrigation pipe Huma		Removed	TBD
NR-117	NI_51.70	Metal sheets on bank Human-		Removed	TBD
NR-118	NI_56.6 NI_56.8 NI_57.2	Metal sheets, metal roofing	Human-made	Identified	TBD
NR-119	NI_58.15 NI_58.60 NI_58.85 NI_59.24	Metal sheeting, metal debris in channel, tires in channel	Human-made	Removed	TBD
NR-120	NI_59.3	Metal, appliance, cement pieces, black appliance	Human-made	Identified	TBD
NR-121			Human-made	Removed	TBD

\* Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.



# 04 Coldwater River: Highway 5

# Coldwater River - Highway 5

#### OVERVIEW

Work objectives	Community discussions status	Known debris	Permits status	
<ol> <li>Remove human made debris and any natural debris causing threat to either public safety or infrastructure.</li> <li>Preserve cultural and historically significant areas.</li> </ol>	Ongoing communication with the bands and local authorities as the project planning progresses on specific operational matters. Recurring biweekly project update calls have been cancelled as of Sept 21 as debris removal program winds down and attendance at meeting decreases. New proposed leadership table will be set up to discuss future programs related to flood recovery efforts.	<ul> <li>82 debris sites identified in total</li> <li>Phase 1 (see Appendix D) <ul> <li>29 debris sites have removal completed;</li> <li>9 debris sites have been assessed and concluded not to be removed; and</li> <li>5 debris sites are to be completed by another ministry or others.</li> </ul> </li> <li>Phase 2 <ul> <li>36 debris sites have removal completed;</li> <li>2 debris sites have been assessed and concluded not to be removed; and</li> </ul> </li> <li>All identified debris that was assessed for removal has been completed.</li> </ul>	<ul> <li>Permit applications for Phase 2 work submitted to MOF and DFO on Jun 15.</li> <li>Phase 1 permits included: <ul> <li>ARC Heritage Investigation Permit 2021-0453; NOI was issued Feb 28;</li> <li>MOF Approval A3006975 issued for Feb 14; and</li> <li>DFO Authorization issued Feb 14 under Approval 22-HPAC-00156; and</li> <li>Juliet Creek MOF approval issued Mar 7 under Approval A3007002</li> </ul> </li> <li>Phase 2 permits include <ul> <li>DFO Authorization issued Jul 18,2022.,Approval 22-HPAC-00816;</li> <li>MOF Approval A3006975 appended Jul 18,2022;</li> <li>Instream work to be completed by Aug 31, 2022; and</li> <li>Overall Phase 2 permit concludes Oct 15, 2022.</li> </ul> </li> </ul>	

#### **Coldwater River**














### Coldwater River Response Action Plan

Action plan for post-freshet work	Estimated timeline for removal
<ul> <li>Debris will be assessed and human made debris that poses a high risk will be prioritized</li> <li>Linear debris removal crews will be utilized for small anthropogenic debris</li> <li>Helicopters will be utilized to support debris removal</li> <li>Entrance routes and staging areas for equipment and debris is being reviewed and will be communicated for each location with stakeholders prior to mobilization into each work area</li> <li>Where bridge piece dismantling will specialised equipment, including cranes and cutting torches</li> <li>Once debris has been removed from the waterway, contractors will follow waste management plans</li> <li>Crews will stop work if human remains are found or unanticipated archaeological sites are discovered</li> <li>Natural debris will be reviewed by QP, DFO and MOF to determine if it poses a threat to public safety and/or infrastructure</li> </ul>	All identified debris that was assessed for removal has been completed.
Contractors involved	Waste management process
Debris removal: Arnett & Burgess (A&B), Quattro Constructors, Remote Helicopters, Rock Solid Industries, Coastal Restoration Society (CRS) Qualified Environmental & Archeological Professional: WSP-Golder Field Work Management: Arnett & Burgess	<ul> <li>Waste will be staged and sorted</li> <li>Metals will be salvaged or recycled</li> <li>Unsalvageable waste will be sent to landfills under proper disposal protocols</li> <li>See Appendix A Waste Management Strategic Plan</li> </ul>

# Coldwater River Response Action Plan

Work completed prior week	Upcoming work to be completed
• N/A	All identified debris that was assessed for removal has been completed.
Relevant contacts	Debris removal close-out timeline:
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	<ul> <li>Close-out timeline is subject to change due to delays caused by heat, wildfires, and/or other external factors:</li> <li>Final debris assessment of Coldwater River are complete;</li> <li>All identified debris that was assessed for removal is complete; and</li> <li>Close-out reports for Phase 2 to be submitted by end of November 2022.</li> </ul>

Map ID	Contractor ID*	Description	Туре	Status	Removal date
CW-5	CW_5.3	Dine metal sharts reaf groop metal			
CVV-5	CW_5.8	Pipe, metal sheets, roof, green metal	Human-made	Removed	TBD
CW-39	CW_31.3_31.4	Metal objects	Human-made	Removed	TBD
CW-44	CW_25.9	Culvert and other concrete pieces	Human-made	Removed	TBD
CW-49	CW_0.7	Door mid channel	Human-made	Removed	2022-08-02
CW-50	CW_1.0 CW_1.1	Small debris jam mid-channel, submerged metal	Human-made	Removed	TBD
CW-51	CW_1.5	Concrete structure in channel	Human-made	Removed	2022-08-05
CW-52	CW_14.9	Boat or sled piece	Human-made	Removed	TBD
CW-53	CW_15.3	White metal in water	Human-made	Removed	TBD
CW-54	CW_27.0	Camper	Human-made	Removed	2022-07-18
CW-55	CW_31.1	Steel Trailer frame	Human-made	Removed	2022-08-02
CW-56	CW_31.2	Culvert on farm bank	Human-made	Removed	2022-08-02
CW-57	N/A	Deleted, was a duplicate of CW-39			
CW-58	N/A	Deleted, was a duplicate of CW-39			
CW-59	CW_31.6	Green roof piece	Human-made	Removed	TBD
CW-60	CW_37.6	Shed and exposed line in Water- Land Owner - to be reassessed after flood	Human-made	Completed by Others	TBD
CW-61	CW_39.2	Green roof piece + other metal piece	Human-made	Removed	TBD
CW-62	CW_64_64.9	Log jam	Natural	Concluded - Not to be Removed	TBD
CW-63	N/A	Deleted and combined with CW-62			
CW-64	N/A	Deleted, was a duplicate of CW-69			
CW-65	CW_32	Farm equipment in stream	Human-made	Removed	2022-08-02
CW-66	CW_51.3	Concrete abutment	Human-made	Removed	2022-08-13
CW-67	CW_62.8	Access mat in channel	Human-made	Removed	2022-07-26
CW-68	CW_63.0	Culvert on gravel bar	Human-made	Removed	TBD

Map ID	Contractor ID*	Description	Туре	Status	Removal date
CW-69	CW_0.3	Culvert on bank	Human-made	Removed	2022-07-26
CW-70		Deleted, was a duplicate of CW-5			
CW-71	CW_9.0	Culvert	Human-made	Concluded - Not to be Removed	TBD
CW-72	CW_23.0	Culvert and blue barrels	Human-made	Removed	TBD
CW-73	CW_29.8	Blue barrels, green metal and scrap tin metal	Human-made	Removed	2022-08-02
CW-74	CW_33.35	Blue barrel and metal box	Human-made	Removed	TBD
CW-75	CW_60	Yellow and blue barrels	Human-made	Removed	2022-08-30
CW-76	N/A	Concrete	Human-made	Removed	2022-08-30
CW-77	CW_0.8	Misc. debris	Human-made	Removed	TBD
CW-78	CW_1.6 CW_1.8	Concrete rings and misc. debris in long piles	Human-made	Removed	TBD
CW-79	CW_2.5	Concrete in root ball	Human-made	Removed	TBD
CW-80	CW_3.1 CW_3.2	Metal pipe in river, buried post and blue pipe	Human-made	Removed	TBD
CW-81	CW_22.8	Culvert	Human-made	Removed	TBD
CW-82	CW_24.6 CW_25.9	Blue barrel and culvert	Human-made	Removed	TBD
CW-83	CW_27 CW_27.8	Asphalt, lumber, fence post and plastic all in log jams	Human-made	Removed	TBD
CW-84	CW_29.8 to CW_30.9	Blue barrels, green metal, scrap tin	Human-made	Removed	TBD
CW-85	CW_31.3 to CW_31.4	Roof piece, metal culvert, green object, sheet metal, and green piece of metal	Human-made	Removed	TBD
CW-86	CW_34.8 to 37.6	Plywood, rail ties, concrete, power pole, plywood, lumber, barrels, dimensional lumber, roof pieces	Human-made	Removed	TBD

Map ID	Contractor ID*	Description	Туре	Status	Removal date
CW-87	CW_40	Culvert	Human-made	Removed	TBD
CW-88	CW_44	Misc. debris	Human-made	Removed	TBD
CW-89	CW_60	Various barrels (yellow and blue coloured)		Democrad	TOD
	CW_61.35		Human-made	Removed	TBD



OVERVIE	OVERVIEW			
Work obj	jectives	Community discussions status	Known debris	Permits status
a c p 2. P	Remove human made debris nd any natural debris ausing threat to either ublic safety or infrastructure Preserve cultural and istorically significant areas	Ongoing communication with the bands and local authorities as the project planning progresses on specific operational matters. Recurring biweekly project update calls have been cancelled as of Sept 21 as debris removal program winds down and attendance at meeting decreases. New proposed leadership table will be set up to discuss future programs related to flood recovery efforts.	<ul> <li>19 debris sites identified in total</li> <li>Phase 1 (see Appendix D) <ul> <li>6 debris sites have removal completed.</li> </ul> </li> <li>Phase 2 <ul> <li>12 debris sites have removal completed;</li> <li>1 debris site to be completed by others.</li> </ul> </li> <li>All identified debris that was assessed for removal has been completed.</li> </ul>	<ul> <li>Water levels had dropped , making large anthropogenic debris sites visible. WSP-Golder has been in communication with the regulatory bodies to determine next steps and permit requirements</li> <li>Phase 1 permits included: <ul> <li>ARC Heritage Investigation Permit 2021-0453; NOI was issued Feb 28;</li> <li>MOF Approval A3007030 issued for Apr 15; and</li> <li>DFO Authorization issued Apr 11 under Approval 22-HPAC-00305.</li> </ul> </li> <li>Phase 2 permits included: <ul> <li>MOF Approval A3007030 issued for Apr 15; and amended Sept 20th approved extension of permit to Oct. 15, 2022 with conditions.</li> <li>DFO Authorization issued April 11 under Approval 22-HPAC-00305; and amended Sept 28th approved extension of permit to Oct. 15, 2022 with conditions.</li> </ul> </li> </ul>

REMOVED THR17: Steel banding THR15: Submerged item buried in gravel bar maybe trailer Lish-Leesh-Tum THR13: Submerged irrigation OVED pipe REMOVED 17 The sea of S Thon (%) Spences Bridge Colvin Road Ashcroft Subd ( C) THR19: ATV, trailer, wood, THR16: Large red item, Cree 68 culvert, white cattle gate vehicle parts, white metal REMOVED FD THR14: Pipe/culvert, metal, vehicle parts, steel frame 600 REMOVED 6% THR18: Damaged ATV Thompson River 47

THR5: Wood and plastic debris mixed with natural debris THR11: Lumber, plywood, pallets, Soap Lake building pieces Ecological Reserve REMOVED THR12: White debris edge wate THR10: Wooden object (furniture) 0°) CONCLUDED-0 OF SCOPE OVED THR9: Lumber, pallets, plywood, R6: Wood and paper debris wood panels /

48

# **Thompson Response Action Plan**

Action plan for post-freshet work	Estimated timeline for removal
<ul> <li>Debris will be assessed and human made debris that poses a high risk will be prioritized</li> <li>Linear debris removal crews will be utilized for small anthropogenic debris</li> <li>Helicopters will be utilized to support debris removal</li> <li>Entrance routes and staging areas for equipment and debris is being reviewed and will be communicated asap</li> <li>Once debris has been removed from the waterway, contractors will follow waste management plans</li> <li>Crew will stop work if human remains are found or unanticipated archaeological sites are discovered</li> <li>Natural debris will be reviewed by QP, DFO and MOF to determine if it poses a threat to public safety and/or infrastructure</li> </ul>	All identified debris that was assessed for removal has been completed.
Contractors involved	Waste management process
Debris removal: Arnett & Burgess (A&B), Quattro Constructors, Remote Helicopters, Coastal Restoration Society (CRS) Qualified Environmental & Archeological Professional: WSP-Golder Field Work Management: Arnett & Burgess	<ul> <li>Waste will be staged and sorted</li> <li>Legal owners will be notified</li> <li>Metals will be salvaged or recycled</li> <li>Unsalvageable waste will be sent to landfills under proper disposal protocols</li> <li>See Appendix A Waste Management Strategic Plan</li> </ul>

# Thompson Response Action Plan

Work completed prior week	Upcoming work to be completed
• N/A	All identified debris that was assessed for removal has been completed.
Relevant contacts	Debris removal close-out timeline:
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	<ul> <li>Close-out timeline is subject to change due to delays caused by heat, wildfires, and/or other external factors:</li> <li>Final debris assessments of the Thompson River are complete;</li> <li>Instream debris removal completed on August 31, 2022 as per DFO and MOF permits;</li> <li>Large anthropogenic debris contractors have completed demobilization;</li> <li>Linear debris crews to be complete by end of October 2022; and</li> <li>Close-out reports for Phase 2 to be submitted by end of November 2022.</li> </ul>

Map ID	Contractor ID*	Description	Туре	Status	Removal date
THR-5	N/A	Pieces of wood in and on the banks of the river	Natural	Removed	TBD
THR-6	N/A	Wood and paper scraps on banks.	Natural	Removed	TBD
THR-9	TR_3.15	Lumber, pallets, plywood, wood panels	Human-made	Concluded - Out of Scope	TBD
THR-10	TR_11.91	Wooden object (furniture)	Human-made	Removed	TBD
THR-11	TR_14.33	Lumber, plywood, pallets, building pieces	Human-made	Removed	TBD
THR-12	TR_25.60	White debris edge water	Human-made	Removed	TBD
THR-13	TR_37.6_Heavy1	Submerged irrigation pipe	Human-made	Removed	TBD
THR-14	TR_37.9	Submerged pipe/culvert, metal, vehicle parts and steel frame	Human-made	Removed	TBD
THR-15	TR_37.1_Trailer	Submerged item - looks like a trailer, black	Human-made	Removed	TBD
THR-16	TR_37.2	Large submerged item red in colour, vehicle parts, white metal	Human-made	Removed	TBD
THR-17	TR_35_Heavy7	Steel banding buried in gravel bar	Human-made	Removed	TBD
THR-18	TR_34.9_Spences9	Damaged ATV on gravel bar	Human-made	Removed	TBD
THR-19	TR_34.8	Submerged ATV, trailer, wood, culvert, white cattle gate	Human-made	Removed	TBD



#### Overview


Work	objectives	Community discussions status	Known debris	Permits status
1.	Remove human made debris and any natural debris causing threat to either public safety or infrastructure. Preserve cultural and historically significant areas.	Ongoing communication with both Upper Similkameen IB (USIB) and Lower Similkameen IB (LSIB), Regional District of Okanagan-Similkameen,town of Princeton and Tulameen fire department. Recurring biweekly project update calls have been cancelled as of Sept 21 as debris removal program winds down and attendance at meeting decreases. New proposed leadership table will be set up to discuss future programs related to flood recovery efforts.	<ul> <li>95 debris sites identified in total</li> <li>Phase 1 (see Appendix D) <ul> <li>34 debris sites have removal completed; and</li> <li>17 debris sites have been assessed and concluded not to be removed</li> </ul> </li> <li>Phase 2 <ul> <li>38 debris sites has removal completed;</li> <li>5 debris sites have been assessed and concluded not be be removed or handed to 3rd party for resolution;</li> <li>1 debris sites are in progress;</li> </ul> </li> <li>All identified debris that was assessed for removal has been completed.</li> </ul>	<ul> <li>Tetra Tech has submitted the DFO permit for Phase 2 anthropogenic debris. MOF has conditionally extended to Oct 15 for instream work outside of the fish timing window (Aug 7 - Oct 15).</li> <li>Phase 1 permits included: <ul> <li>ARC Heritage Investigation Permit 2021-0453; NOI was issued Feb 28;</li> <li>MOF Approval A8006163 issued for Feb 11 and permit extension issued Apr 14; and</li> <li>DFO Authorization issued Feb 7 under Approval 22-HPAC-00125.</li> </ul> </li> <li>Phase 2 permits included <ul> <li>DFO Authorization issued July 18, 2022 22-HPAC-00766. Instream work to be completed by Oct 15.</li> </ul> </li> </ul>













































TR85. Woody Debris,

white object, white plastic











#### Tulameen River Response Action Plan

Action plan for post-freshet work	Estimated timeline for removal
<ul> <li>Develop site specific debris removal work plans and engage with LSIB and USIB to assist with sequence/scheduling of work</li> <li>TetraTech to review site specific plans and provide direction re access and biological mitigation measures (as per the Section 11 permit extension)</li> <li>TetraTech to assess natural debris to determine if it poses a threat to public safety and/or infrastructure.</li> <li>Identify entrance routes and staging areas for equipment and debris planning and ensure all necessary access agreements are in place</li> <li>Once debris has been removed from the waterway, contractors will follow waste management plans</li> <li>Crew will stop work if human remains are found or unanticipated archaeological sites are discovered</li> <li>Discussions ongoing with USIB and LSIB for subcontractors and professional resources</li> </ul>	<ul> <li>Below are dates and are subject to change:         <ul> <li>TR-44 in the vicinity of Ochre Bluff, after assessment and discussions with USIB and LSIB, the small garbage around was removed but the concrete was concluded not to be removed;</li> <li>TR-93, 94 and 95: concluded out of scope due to access to area</li> <li>TR-84: in progress</li> </ul> </li> </ul>
Contractors involved	Waste management process
Debris removal: Clearview Demolition, Tri Valley Construction Qualified Environmental & Archeological Professional: TetraTech Field Work Management: Clearview Demolition	<ul> <li>Waste will be staged and sorted</li> <li>Legal owners will be notified</li> <li>Metals will be salvaged or recycled</li> <li>Unsalvageable waste will be sent to landfills under proper disposal protocols</li> <li>See Appendix A Waste Management Strategic Plan</li> </ul>

# **Tulameen River Response Action Plan**

Work completed prior week	Upcoming work to be completed
<ul> <li>FLTC permit issued by FOR; and</li> <li>Finalize job end report.</li> </ul>	<ul> <li>All identified and assessed for removal debris has been removed from instream as per the conclusion of the permit on October 15, 2022;</li> <li>Haul woody debris once permit is approved; and</li> <li>Prepare for controlled burn of slash piles in mid-November.</li> </ul>
Relevant contacts	Debris removal close-out timeline:
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	<ul> <li>Close-out timeline is subject to change due to delays caused by heat, wildfires, and/or other external factors:</li> <li>Final assessments of Tulameen River is being completed and documented;</li> <li>Instream debris removal to be completed by October 15, 2022 as per DFO and MOF permits;</li> <li>Large anthropogenic debris scheduled to finalize by mid-October 2022 and contractors demobilized by October 31, 2022; and</li> <li>Close-out reports for Phase 2 to be submitted by mid-November 2022.</li> </ul>

Map ID	Contractor ID*	Description	Туре	Status	Removal date
TR-44	N/A	Pole like objects beside river	Human-made	Concluded - Not to be Removed	TBD
TR-53		Deleted, was a duplicate of TR-57			
TR-54	TU_2.7_2.8	Metal/Plastic Debris in woody debris	Human-made	Removed	TBD
TR-55		Deleted and combined with TR-54			
TR-56	TU_9.2	Small white plastic on bank left side	Human-made	Removed	TBD
TR-57	TU_10.8	Culvert right side	Human-made	Removed	2022-09-02
TR-58	TU_15.9	Jersey barrier, piece of RV trailer and small scattered debris	Human-made	Removed	TBD
TR-59	TU_16.3	Trailer debris in woody debris pile, white debris in river bank in trees	Human-made	Removed	TBD
TR-60	TU_16.35	Plywood in woody debris	Human-made	Removed	TBD
TR-61	TU_16.85	Cardboard and metal stuck in woody debris	Human-made	Removed	TBD
TR-62	TU_17.0 TU_17.1	Debris in silt on rivers edge, metal bar	Human-made	Removed	TBD
TR-63		Deleted and combined with TR-62			
TR-64	TU_17.375	Metal debris in trees in riparian area	Human-made	Removed	TBD
TR-65	TU_17.5 TU_17.7	Tarp, metal and other debris	Human-made	Removed	TBD
TR-66		Deleted and combined with TR-65			
TR-67	TU_17.875 TU_17.95 TU_18.75	White debris on rocks, blue tarp, metal	Human-made	Removed	TBD
TR-68		Deleted and combined with TR-67			
TR-69	TU_18.5	Red debris on rivers edge	Human-made	Removed	TBD
TR-70	TU_18.55	Potential trailer or metal debris on rivers edge	Human-made	Removed	TBD

Map ID	Contractor ID*	Description	Туре	Status	Removal date
TR-71	TU_18.6	Plastic debris on rivers edge or white metal	Human-made	Removed	TBD
TR-72		Deleted and combined with TR-67			
TR-73	TU_19	White debris on river bank in trees	Human-made	Removed	TBD
TR-74	TU_19.3	Stripped car up on bank in trees	Human-made	Removed	2022-08-04
TR-75	TU_17.20	Tire in river	Human-made	Removed	TBD
TR-76	TU_19.5	Camper door stuck on woody debris	Human-made	Removed	TBD
TR-77	TU_19.6	Car bumper in woody debris	Human-made	Removed	TBD
TR-78	TU_19.9	Debris in wooded area	Human-made	Removed	TBD
TR-79	TU_3.00 TU_3.10 TU_3.30 TU_4.00	Green box, small debris, culvert, yellow plastic	Human-made	Removed	TBD
TR-80	TU_4.10 TU_4.30 TU_4.40 TU_4.50 TU_4.60 TU_4.70	Tarps, tire, blankets and other small debris	Human-made	Removed	TBD
TR-81	TU_5.30 TU_5.60 TU_5.70 TU_6.30	Tires, metal debris, culvert	Human-made	Removed	TBD

Map ID	Contractor ID*	Description	Туре	Status	Removal date
TR-82	TU_7.00 TU_7.20 TU_7.25 TU_7.40 TU_7.50 TU_7.55 TU_7.60 TU_7.80 TU_7.80 TU_10.1	Small culvert, plastic, metal and woody debris, propane tank	Human-made	Removed	TBD
TR-83	TU_21.60 TU_22.90 TU_23.15	Metal and wooden debris, car door	Human-made	Removed	TBD
TR-84	TU_23.20 TU_23.25 TU_23.50 TU_23.60 TU_24.00	Log stacks and woody debris	Human-made	In Progress	TBD
TR-85	TU_24.10 TU_24.20 TU_25.50 TU_26.00 TU_26.10 TU_26.20	Woody Debris, white object, white plastic	Human-made	Removed	TBD
TR-86	TU_27.00 TU_27.20 TU_27.25 TU_27.30 TU_27.60 TU_27.85	Metal debris, cardboard box, metal item, plastic tank, white debris	Human-made	Removed	TBD

Map ID	Contractor ID*	Description	Туре	Status	Removal date
TR-87	TU_28.65 TU_28.67 TU_29.20	Several pieces of debris in woody debris, log stack	Human-made	Removed	TBD
TR-88	TU_29.75	Metal and woody debris	Human-made	Removed	TBD
TR-89	TU_30.20 TU_30.35 TU_30.40 TU_30.55 TU_30.60 TU_30.75	Log stack, white pipe, metal pipe, green pipe	Human-made	Removed	TBD
TR-90	TU_31.00 TU_31.25 TU_31.30 TU_31.40 TU_31.70 TU_31.80 TU_31.90	Woody debris, log piles	Human-made	Removed	TBD
TR-91	TU_33.20 TU_33.25 TU_33.30	Concrete Lock Blocks	Human-made	Removed	TBD
TR-92	TU_35.30	Barrel in flood plain	Human-made	Removed	TBD
TR-93	TU_52.07 TU_52.40	Log jam in River	Natural	Concluded - Not to be Removed	TBD
TR-94	TU_58.10 TU_58.20	Log jam in River	Natural	Concluded - Not to be Removed	TBD
rr-95	TU_67.00	Log jam in River	Natural	Concluded - Not to be Removed	TBD
FR-96	TU_13.31	Unknown debris	Human-made	Removed	TBD

Map ID	Contractor ID*	Description	Туре	Status	Removal date
TR-97	TU_20.00	Tarp buried in silt	Human-made	Removed	TBD
TR-98	TU_21.10	Propane tank and other debris in flood plain in woods	Human-made	Removed	TBD
TR-99	TU_21.40	Tire on river bank	Human-made	Removed	TBD
TR-100	TU_4.1	Concrete water intake	Human-made	Removed	TBD




# 07 Similkameen River


# Similkameen River


#### OVERVIEW


Work objectives		Community discussions status	Known debris	Permits status
1. 2.	Remove human made debris and any natural debris causing threat to either public safety or infrastructure. Preserve cultural and historically significant areas	Ongoing communication with both Upper Similkameen IB (USIB) and Lower Similkameen IB (LSIB) as the planning of the project moves forward. Also communicating with Regional District of Okanagan-Similkameen and town of Princeton. Recurring biweekly project update calls have been cancelled as of Sept 21 as debris removal program winds down and attendance at meeting decreases. New proposed leadership table will be set up to discuss future programs related to flood recovery efforts.	<ul> <li>53 debris sites identified in total</li> <li>Phase 1 (see Appendix D) <ul> <li>9 debris sites have removal completed; and</li> <li>9 debris sites have been assessed and concluded not to be removed; and</li> <li>3 debris site to be completed by another ministry or others.</li> </ul> </li> <li>Phase 2 <ul> <li>30 debris sites have been assessed and concluded not to be removed; and</li> <li>2 debris site have been assessed and concluded not to be removel; and</li> </ul> </li> <li>All identified debris that was assessed for removal has been completed.</li> </ul>	<ul> <li>Tetra Tech has submitted the DFO permit for Phase 2 anthropogenic debris, permit received week of Jul 18. MOF has conditionally extended to Oct 15 for instream work outside of the fish timing window (Aug 7 - Sep 30).</li> <li>Phase 1 permits included: <ul> <li>ARC Heritage Investigation Permit 2021-0453; NOI was issued Feb 28;</li> <li>MOF Approval A8006162 issued for Feb 11 and permit extension issued Apr 14; and</li> <li>DFO Authorization issued Feb 7 under Approval 22-HPAC-00125.</li> </ul> </li> <li>Phase 2 permits included <ul> <li>DFO Authorization issued July 18, 2022 22-HPAC-00766. In stream Permit ends Sep 30.</li> </ul> </li> </ul>


# Similkameen River




















SR36. Blue barrels, lumber in log pile, fruit box, tin REMOVED



#### Similkameen River Response Action Plan

Action plan	Estimated timeline for removal
<ul> <li>Identify newly exposed human made debris and large woody debris deposits during/after freshet.</li> <li>Develop site specific debris removal work plans and engage with LSIB and USIB to assist with sequence/scheduling of work.</li> <li>TetraTech to review site specific plans and provide direction re access and biological mitigation measures (as per the Section 11 permit extension)</li> <li>TetraTech to assess natural debris to determine if it poses a threat to public safety and/or infrastructure.</li> <li>Identify entrance routes and staging areas for equipment and debris planning and ensure all necessary access agreements are in place</li> <li>Once debris has been removed from the waterway, contractors will follow waste management plans</li> <li>Crew will stop work if human remains are found or unanticipated archaeological sites are discovered</li> <li>Discussions ongoing with USIB and LSIB for subcontractors and professional resources</li> </ul>	All identified debris that was assessed for removal has been completed.
Contractors involved	Waste management process
Debris removal: Clearview Demolition, Tri Valley Construction Qualified Environmental & Archeological Professional: TetraTech Field Work Management: Clearview Demolition	<ul> <li>Waste will be staged and sorted</li> <li>Legal owners will be notified</li> <li>Metals will be salvaged or recycled</li> <li>Unsalvageable waste will be sent to landfills under proper disposal protocols</li> <li>See Appendix A Waste Management Strategic Plan</li> </ul>

# Similkameen River Response Action Plan

Work completed prior week	Upcoming work to be completed
• N/A	All identified debris that was assessed for removal has been completed.
Relevant contacts	Debris removal close-out timeline:
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	<ul> <li>Close-out timeline is subject to change due to delays caused by heat, wildfires, and/or other external factors:</li> <li>Final debris assessment of Similkameen River is completed;</li> <li>Instream debris removal is completed;</li> <li>Large anthropogenic debris removal is complete and contractors will be demobilized by end of October 2022; and</li> <li>Close-out reports for Phase 2 to be submitted by mid-November 2022.</li> </ul>

Map ID	Contractor ID*	Description	Туре	Status	Removal date
SR-19	N/A	Blue tarp slightly buried in the sandbar	Human-made	Removed	TBD
SR-23	N/A	Tarp slightly buried in the sandbar	Human-made	Removed	TBD
SR-24	N/A	Blue barrels entangled in woody debris	Human-made	Removed	TBD
SR-25	N/A	Overturned car	Human-made	Removed	2022-07-27
SR-26	N/A	Truck with trailer	Human-made	Removed	TBD
SR-27	N/A	Log debris	Natural	Removed	TBD
SR-28	N/A	Sumallo bridge	Human-made	Concluded - Out of Scope	N/A
SR-29	N/A	Chuwanten bridge	Human-made	Removed	TBD
SR-30	N/A	78-83 bridge	Human-made	Removed	TBD
SR-31	N/A	Woody debris	Natural	Removed	TBD
SR-32	N/A	Woody debris	Natural	Concluded - Out of Scope	TBD
SR-33	N/A	Trailer stuck in woody debris pile	Human-made	Removed	TBD
SR-34	N/A	Sheet metal, propane tank	Human-made	Removed	TBD
SR-35	SR_0.20 SR_1.50 SR_1.79 SR_1.81 SR_2.11	Fruit, boxes, lumber, debris in log pile, tires	Human-made	Removed	2022-09-16
SR-36	SR_4.50 SR_4.72 SR_5.25 SR_5.70	Blue barrels, lumber in log pile, fruit box, tin	Human-made	Removed	2022-09-17
SR-37	SR_6.90 SR_7.90 SR_9.10 SR_10.60	Apple Crates, tarps, parachute, tire, green cap	Human-made	Removed	TBD

Map ID	Contractor ID*	Description	Туре	Status	Removal date
SR-38	SR_10.95 SR_13.20 SR_15.80 SR_18.60 SR_18.68	Truck Cab, barrels, tires	Human-made	Removed	TBD
SR-39	SR_20.30 SR_20.35 SR_23.40 SR_25.65 SR_25.75	Tires	Human-made	Removed	2022-09-17
SR-40	SR_28.08 SR_28.10 SR_28.40 SR_30.37 SR_30.68	Paddleboat, tires and misc. debris	Human-made	Removed	TBD
SR-41	SR_30.74 SR_31.00 SR_31.13 SR_32.05 SR_32.10	Debris in log pile, black pipe and tires	Human-made	Removed	TBD
SR-42	SR_32.73 SR_33.30 SR_33.80 SR_34.62	Tires, barrel and white debris	Human-made	Removed	TBD
SR-43	SR_37.58 SR_39.00	Misc. Debris, pallet	Human-made	Removed	TBD

Map ID	Contractor ID*	Description	Туре	Status	Removal date
SR-44	SR_44.20 SR_45.20 SR_47.30 SR_47.68 SR_48.18	Tires, lumber, plywood, sign	Human-made	Removed	2022-09-19
SR-45	SR_49.88 SR_51.30 SR_52.00 SR_54.80 SR_55.40	Misc. Debris, blue barrel, tires, tarp	Human-made	Removed	TBD
SR-46	SR_58.45 SR_59.95 SR_60.25 SR_60.35 SR_61.15	Debris against tree, tires, car	Human-made	Removed	TBD
SR-47	SR_61.40 SR_61.45 SR_61.93 SR_62.50 SR_63.40	Lumber on gravel bar, culvert, tires, car body	Human-made	Removed	2022-08-02
SR-48	SR_66.30 SR_66.50	Debris near bank, tires	Human-made	Removed	TBD
SR-49	SR_72.96 SR_73.50 SR_74.63	Tarp, small debris on bank, tin	Human-made	Removed	TBD


Map ID	Contractor ID*	Description	Туре	Status	Removal date
SR-50	SR_85.70 SR_86.65 SR_86.75 SR_86.95 SR_87.30 SR_87.50 SR_87.70 SR_87.85 SR_88.00 SR_88.10 SR_88.20	Tire, rubber mat, tarp, misc. Debris	Human-made	Removed	2022-09-17
SR-51	SR_91.00 SR_91.02 SR_91.30 SR_92.20 SR_92.40 SR_93.10	Tires, blue barrel, debris in log pile	Human-made	Removed	2022-09-15
SR-52	SR_93.45 SR_93.60 SR_93.65 SR_93.70 SR_93.85 SR_94.20 SR_94.48 SR_95.10	Tires, metal debris, hot water tank, tin, white bag	Human-made	Removed	2022-09-15
SR-53	SR_96.40 SR_96.60 SR_98.80	Fridge, tire tube, blue shed	Human-made	Removed	TBD



#### OVERVIEW

Work	objectives	Community discussions status	Known debris	Permits status
1. 2.	Remove human made debris and any natural debris causing threat to either public safety or infrastructure Preserve cultural and historically significant areas.	Continuing to schedule calls and visits with the remaining communities based on their availability. Recurring biweekly project update call with all local authorities and First Nations groups in the area have been cancelled as of Sept 21, 2022 as work winds down and attendance has decreased.	<ul> <li>79 debris sites identified in total</li> <li>Phase 1 <ul> <li>38 debris sites has removal completed; and</li> <li>5 has been assessed and concluded not to be removed</li> </ul> </li> <li>Phase 2 <ul> <li>28 sites removed</li> <li>1 site passed to Sediment team</li> <li>7 sites concluded out of scope</li> </ul> </li> </ul>	ARC Heritage Investigation Permit 2021-0453 Issued under Section 12.2 of the Heritage Conservation Act. MOF approval under Section 11 of the Water Sustainability Act; Permit issued Mar 29, 2022. Extension to Change Approval 2009413 until Nov 30,2022 issued Oct 3, 2022. DFO Authorization under Paragraphs 34.4(2) (b) and 35(2)(b) of the Fisheries Act (Emergency Situations); Authorization issued (Approval 22-HPAC-00204) Mar 3, 2022. *Permits extended until September 30, 2022 have expired.


#### Fraser River - overall view














FR6. Wooden debris and logs in



























22 at 10:08 47 AM PD

#### Fraser River Response Action Plan

Action plan	Estimated timeline for removal
<ul> <li>Crews prioritised human made debris that posed a high risk first, but otherwise removed all human made debris. Heavy equipment involved includes excavators, rock truck and flatbed trucks;</li> <li>Once debris was removed from the waterway, contractors followed waste management plans;</li> <li>Crew stopped work if human remains were found or unanticipated archaeological sites were discovered; and</li> <li>Natural debris was reviewed by QP, DFO and MOF to determine if it posed a threat to public safety and/or infrastructure.</li> </ul>	Linear debris continues along the Fraser River
Contractors involved	Waste management process
Debris removal: Stqó:ya Construction Qualified Environmental: Stantec Archeological Professional: Stolo Nation Field Work Management: RAM Consulting FN Monitors: IAMC Linear Debris Removal: SWAT Consulting	<ul> <li>Waste was staged and sorted</li> <li>Legal owners were notified</li> <li>Metals were salvaged or recycled</li> <li>Unsalvageable waste was sent to landfills under proper disposal protocols</li> <li>See Appendix A Waste Management Strategic Plan</li> </ul>

## Fraser River Response Action Plan

Work completed prior week	Upcoming work to be completed
<ul> <li>Linear debris removal started.</li> <li>Work ended early some days due to very poor air quality from forest fire smoke.</li> </ul>	• Linear debris removal resuming as air quality improving.
Relevant contacts	Debris removal close-out timeline:
Contact for Contractors questions: <u>mj.siahdashti@pwc.com</u> and <u>vogan.r.reddy@pwc.com</u> Contact for Ministry of Environment: <u>doc.ops.eep@gov.bc.ca</u>	<ul> <li>Large debris removal of identified sites completed by September 30th.</li> <li>Linear debris work to be completed by end of October.</li> </ul>


Map ID	Description	Туре	Status	Removal date
FR-2	Natural debris with human made debris	Natural	Removed	2022-08-29
FR-6	Woody debris in Trout Creek	Natural	Out of scope	2022-08-29
FR-7	Woody debris on banks	Natural	Out of scope	2022-09-24
FR-8	Woody debris	Natural	Washed away by freshet (removed)	TBD
FR-9	Fallen over trees	Natural	Out of scope, no debris present	2022-08-29
FR-10	Woody debris	Natural	Removed	2022-08-29
FR-13	Woody debris	Natural	Removed	2022-09-17
FR-19	Concrete culvert	Human-made	Removed (debris not found)	2022-08-18
FR-22	Boat debris, furniture	Human-made	Removed	2022-09-24
FR-23	Red container/pipe, metal debris	Human-made	Removed	2022-06-11
FR-28	Woody debris	Natural	Removed	2022-09-16
FR-29	Logs on river bed	Natural	Washed away by freshet (removed)	TBD
FR-30	Woody debris	Natural	Washed away during freshet (removed)	TBD
FR-31	Woody debris (Squamish)	Natural	Removed	2022-09-24
FR-32	Woody debris (Squamish)	Natural	Removed	2022-09-23
FR-33	Woody debris (Squamish)	Natural	Removed	2022-09-21
FR-35	Woody debris	Natural	Out of scope	TBD
FR-39	Woody debris	Natural	Site handed over to Sediment Team	TBD
FR-40	Section of boat hull on Fraser River	Human-made	Removed	2022-09-09
FR-55	Woody debris	Natural	Removed	2022-09-23
FR-59	Woody debris	Natural	Removed	2022-09-28


Map ID	Description	Туре	Status	Removal date
FR-60	Woody debris	Natural	Removed	2022-09-27
FR-66	Woody debris around pier cap	Natural	Removed	2022-08-15
FR-67	Woody debris	Natural	Out of scope	TBD
FR-68	Woody debris	Natural	Out of scope	TBD
FR-69	Misc. debris	Human-made	Out of scope	TBD
FR-70	Silver car and woody debris	Human-made	Removed	2022-08-13
FR-71	Woody Accumulation on Bridge Pier - Landing drive	Natural	Removed	2022-09-15
FR-72	Washing machine	Human-made	Removed	2022-08-30
FR-73	Rusty laundry sink	Human-made	Removed	2022-08-30
FR-74	Culvert	Human-made	Removed	2022-08-31
FR-75	Steel cylinder	Human-made	Removed	2022-09-07
FR-76	Boat buried on the ground	Human-made	Removed	2022-09-08
FR-77	Numerous tires north of Hope	Human-made	Removed	2022-09-01
FR-78	Numerous tires near Greenwood Island	Human-made	Removed	2022-09-08
FR-79	Fallen trees and other woody debris near Deroche First			
	Nations Cemetery	Natural	Removed	2022-09-27
FR-80	Fiber glass pieces of abandoned boat	Human-made	Removed	2022-09-14
FR-81	Large tires, fuel tank and truck axel	Human-made	Removed	2022-09-27




#### OVERVIEW

Work objectives	Community discussions status	Known debris	Permits status
<ol> <li>Remove human made debris and any natural debris causing threat to either public safety or infrastructure</li> <li>Preserve cultural and historically significant areas.</li> </ol>	Continuing to schedule calls and visits with the remaining communities based on their availability. Recurring biweekly project update call with all local authorities and First Nations groups in the area have been cancelled as of Sept 21, 2022 as work winds down and attendance has decreased.	<ul> <li>69 debris sites identified in total</li> <li>Phase 1 <ul> <li>16 debris site have removal completed; and</li> <li>1 have been assessed and concluded not to be removed</li> </ul> </li> <li>Phase 2 <ul> <li>43 sites removed</li> <li>2 sites remaining as work identified .</li> <li>7 sites concluded out of scope</li> </ul> </li> </ul>	ARC Heritage Investigation Permit 2021-0453 Issued under Section 12.2 of the Heritage Conservation Act MOF approval under Section 11 of the Water Sustainability Act; Permit issued on March 29, 2022. Extension to Change Approval 2009413 until Nov 30,2022 issued Oct 3, 2022. DFO Authorization under Paragraphs 34.4(2) (b) and 35(2)(b) of the Fisheries Act (Emergency Situations); Authorization issued (Approval 22-HPAC-00204) Mar 3, 2022 *Permits extended until September 30, 2022 have expired.














#### Chilliwack River & Vedder River/Canal Action Plan

Action plan	Estimated timeline for removal		
<ul> <li>Crews prioritised human made debris that poses a high risk first, but otherwise removes all human made debris. Heavy equipment involved included excavators, rock truck and flatbed</li> <li>Once debris was removed from the waterway, contractors followed waste management plans</li> <li>Crew stopped work if human remains were found or unanticipated archaeological sites discovered</li> <li>Natural debris was reviewed by QP, DFO and MOF to determine if it posed a threat to public safety and/or infrastructure</li> <li>Additional debris was logged as information was obtained from aerial video, drone footage site visits and local communities.</li> </ul>	<ul> <li>Linear debris work to continue</li> <li>CH 56 and CH65 will be addressed spring\summer 2023.</li> </ul>		
Contractors involved	Waste management process		
Debris removal: Stqó:ya Construction Qualified Environmental: Stantec Archeological Professional: Stolo Nation Field Work Management: RAM Consulting FN Monitors: IAMC Linear Debris Removal: SWAT Consulting	<ul> <li>Waste was staged and sorted</li> <li>Legal owners notified</li> <li>Metals were salvaged or recycled</li> <li>Unsalvageable waste was sent to landfills under proper disposal protocols</li> <li>See Appendix A Waste Management Strategic Plan</li> </ul>		

#### Chilliwack River & Vedder River/Canal Response Action Plan

Work completed prior week	Upcoming work to be completed		
Linear debris removal began	<ul> <li>Continue discussions with FN bands.</li> <li>Linear debris removal continues.</li> </ul>		
Relevant contacts	Debris removal close-out timeline:		
Contact for Contractors questions: mj.siahdashti@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	<ul> <li>Large debris of currently identified sites was completed September 30th</li> <li>Linear debris work anticipated to finish late November.</li> </ul>		

Map ID	Description	Туре	Status	Removal date
CH-1	Large volumes of natural debris	Natural	Out of scope	TBD
CH-6	Woody debris	Natural	Removed	2022-09-08
CH-7	Woody debris	Natural	Removed	2022-09-08
CH-8	Woody debris	Natural	Removed	2022-09-08
CH-9	Woody debris	Natural	Removed	2022-09-14
CH-10	Woody debris	Natural	Removed	2022-09-01
CH-11	Woody debris	Natural	Out of scope	2022-08-24
CH-12	Woody debris	Natural	Out of scope	2022-08-24
CH-13	Woody debris	Natural	Out of scope	2022-08-24
CH-14	Large volumes of natural debris	Natural	Removed	2022-09-08
CH-16	Woody debris	Natural	Removed	2022-08-31
CH-29	Woody debris	Natural	Removed	2022-09-14
CH-30	Woody debris	Natural	Removed	2022-09-13
CH-31	Woody debris	Natural	Removed	2022-09-13
CH-32	Woody debris	Natural	Removed	2022-09-09
CH-33	Woody debris	Natural	Removed	2022-09-08
CH-34	Woody debris	Natural	Removal no longer required (out of scope)	2022-09-28
CH-35	Woody debris	Natural	Removal no longer required (out of scope)	2022-09-28
CH-36	Woody debris	Natural	Removed	2022-08-24
CH-37	Woody debris	Natural	Removed	2022-08-24
CH-38	Woody debris	Natural	Removed	2022-09-08
CH-39	Woody debris	Natural	Removed	2022-08-23
CH-40	Woody debris	Natural	Removed	2022-09-15
CH-41	Woody debris	Natural	Removed	2022-09-07

### Chilliwack River & Vedder River/Canal

Map ID	Description	Description Type		Removal date
CH-42	Woody debris	Natural	Removed	2022-09-01
CH-43	Woody debris Debris no longe		Debris no longer on site (removed)	2022-08-31
CH-44	Woody debris	Natural	Removed	2022-09-08
CH-45	Woody debris	Natural	Removed	2022-08-30
CH-46	Woody debris	Natural	Removed	2022-08-30
CH-47	Woody debris	Natural	Removed	2022-09-08
CH-48	Woody debris	Natural	Removed	2022-08-31
CH-49	Woody debris	Natural	Removed	2022-08-17
CH-50	Woody debris	Natural	Removed	2022-08-17
CH-51	Woody debris	Natural	Removed	2022-08-17
CH-52	Woody debris	Natural	Removed	2022-08-26
CH-53	Woody debris	Natural	Removed	2022-08-30
CH-54	Woody debris	Natural	Removed	2022-08-24
CH-55	Woody debris	Natural	Removed	2022-08-30
CH-56	Woody debris	Natural	Identified - will be addressed spring 2023	2022-09-01
CH-57	Woody debris	Natural	Removed	2022-08-24
CH-58	Weir at Smith Falls Creek	Natural	Concluded - Out of Scope	TBD
CH-59	Rusty vehicle buried in dirt	Human-made	Removed	2022-08-31
CH-60	Culvert at Soowahlie 14	Human-made	Removed	2022-09-13
CH-61	Culvert at Slesse (1)	se (1) Human-made Removed		2022-09-13
CH-62	Culvert at Slesse (2)	vert at Slesse (2) Human-made Removed		2022-09-08
CH-63	Culvert near 49322 Neville Rd	near 49322 Neville Rd Human-made Removed		2022-09-13
CH-64	Culvert near 49192 Bell Acres Rd	Human-made	Removed	2022-09-15
CH-65	Trailer frame	Human-made	Identified - will be address spring 2023	2022-09-30

\* Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

### Chilliwack River & Vedder River/Canal

Map ID	Description	Туре	Status	Removal date
CH-66	Steel grating on the bank of the river	Human-made	Removed	2022-09-20
CH-67	Stantec Site 2 - Two trees near south bank are in close			
	proximity to thalweg	Natural	Removed	2022-09-08
CH-68	Stantec Site 25 - Approximately 2-4 logs that partially			
	extend into main channel at an angle	Natural	Removed	2022-08-31
CH-69	Stantec Site 27 - Two large accumulations of trees are			
	located on a mid-channel bar with several of the trees			
	extending in to the north channel	Natural	Removed	2022-08-31




## 10 Coquihalla River

### Coquihalla River

#### OVERVIEW

Work	objectives	Community discussions status	Known debris	Permits status
1. 2.	Remove human made debris and any natural debris causing threat to either public safety or infrastructure Preserve cultural and historically significant areas.	Continuing to schedule calls and visits with the remaining communities based on their availability. Recurring biweekly project update call with all local authorities and First Nations groups in the area have been cancelled as of Sept 21, 2022 as work winds down and attendance has decreased.	<ul> <li>51 debris sites identified in total</li> <li>Phase 1 (see Appendix D) <ul> <li>36 debris sites have removal completed; and</li> <li>6 have been assessed and concluded not to be removed</li> <li>5 handed over for third party resolution.</li> </ul> </li> <li>Phase 2 <ul> <li>4 debris site have removal completed;</li> </ul> </li> </ul>	ARC Heritage Investigation Permit 2021-0453 Issued under Section 12.2 of the Heritage Conservation Act. MOF approval under Section 11 of the Water Sustainability Act; Permit issued on March 29, 2022. Extension to Change Approval 2009413 until Nov 30,2022 issued Oct 3, 2022. DFO Authorization under Paragraphs 34.4(2) (b) and 35(2)(b) of the Fisheries Act (Emergency Situations); Authorization issued ((Approval 22-HPAC-00204) Mar 3 *Permits extended until September 30, 2022 have expired.

### Coquihalla River





### Coquihalla River Response Action Plan

Action plan	Estimated timeline for removal
<ul> <li>Crews were deployed to the river in phases. Crews will prioritise human made debris that poses a high risk first, but otherwise remove all human made debris. Heavy equipment involved included excavators, rock truck and flatbed trucks</li> <li>Once debris has been removed from the waterway, contractors will follow waste management plans</li> <li>Crews stop work if human remains were found or unanticipated archaeological sites discovered</li> <li>Natural debris was reviewed by QP, DFO and MOF to determine if it posed a threat to public safety and/or infrastructure</li> </ul>	Linear debris removal in progress.
Contractors involved	Waste management process
Debris removal: Stqó:ya Construction Qualified Environmental: Stantec Archeological Professional: Stolo Nation FN Monitors: IAMC-TMX Linear Debris Removal: SWAT Consulting	<ul> <li>Waste will be staged and sorted</li> <li>Legal owners will be notified</li> <li>Metals will be salvaged or recycled</li> <li>Unsalvageable waste will be sent to landfills under proper disposal protocols</li> <li>See Appendix A Waste Management Strategic Plan</li> </ul>

### Coquihalla River Response Action Plan

Work completed prior week	Upcoming work to be completed
Linear debris work paused due to poor air quality due to smoke from fires.	<ul> <li>SWAT to continue complete linear debris removal along the Coquihalla River</li> <li>Continue engagement with FN communities in area</li> </ul>
Relevant contacts	Debris removal close-out timeline:
Contact for Contractors questions: <u>mj.siahdashti@pwc.com</u> Contact for Ministry of Environment: <u>doc.ops.eep@gov.bc.ca</u>	Large debris removal of currently identified site completed September 30th.

### Coquihalla River

Map ID	Contract	Description	Туре	Status	Removal date
	or ID*				
CR-44	CR-11	Assorted anthropogenic debris including boat hull	Human-made	Removed	2022-06-07
CR-45		Crushed car at Othello	Human-made	Removed	2022-08-08
CR-46		All-terrain vehicle in Othello Tunnels	Human-made	Removed	2022-09-27
CR-47		Pieces of boat	Human-made	Removed	2022-09-19



## **11** Other sites (Bella Coola & Kingcome)


### Bella Coola River



BR7. Woody debris



### Kingcome River



KR2. Woody debris



### **Chehalis River**



### Bella Coola, Kingcome, Nahatlatch, Chehalis Rivers

Map ID	Description	Туре	Status	Removal date
BR-1	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-2	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-3	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-4	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-5	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-6	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-7	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-8	Wood debris at Tastsquan Creek's water intake	Natural	Identified (pending regulatory approval)	TBD
KR-1	Woody debris	Natural	Concluded - Out of Scope	N/A
KR-2	Woody debris	Natural	Identified (pending regulatory approval)	N/A
KR-3	Woody debris	Natural	Concluded - Out of Scope	N/A
KR-4	Woody debris	Natural	Concluded - Out of Scope	N/A
NAH-1	Road washout - salmon fry rear pond affected - debris collected	Natural	Concluded out of scope	N/A
CHE-1	Woody debris	Natural	Concluded out of scope( permit expired)	N/A



# 12 Appendices

### Appendix A - Waste Management strategic plan

For each piece of debris taken from a river system the following assessment will be conducted

- 1. Identify owner. Where relevant if an owner is identified they will be contacted to recover the debris from a specific location within a relevant timeframe. If not collected within the agreed timeframe, a decision will be made on a specific item basis on next steps. This may include
  - a. Moving the item to a holding location or transporting to the owner
  - b. Having owner approval that the item can be disposed of directly
- 2. For all debris not matched to an owner this be sorted at an agreed staging area on the banks of the water system.
  - a. The staging area will be clearly marked and have layout zones on site for material types so that debris can be collected into appropriate areas. The types are:
    - i. Green Waste/Vegetative Debris
    - ii. Wood
    - iii. Construction/Demolition Debris
    - iv. Bulky Solid Waste
    - v. White Goods
    - vi. Metals includes vehicles
    - vii. Household Hazardous Waste (HHW)
    - viii. Non-Putrescent Municipal Solid Waste
    - ix. E-waste includes computers, tablets, phones, etc.
  - b. If waste has any risk of leakage, the area will be appropriately tarped and covered before debris is moved to the staging area.

### Appendix A - Waste Management strategic plan

3. There are four primary methods for addressing debris. 1. Reuse 2. Recycle 3. Energy recovery; and 4. Dispose. At the staging area the debris will be sorted into the following categories:

- a. Green Waste/Vegetative Debris includes organic materials such as small tree branches (<30cm diameter) and animal feed destined for composting
- b. Wood Stockpile includes untreated wood such as tree trunks, lumber, pallets etc. destined for chipping and composting or incineration for energy. (if local landowners cannot use for personal purposes)
- c. Construction/Demolition Debris includes treated wood, drywall, insulations, etc. (do not include asbestos containing material) destined for landfill
- d. Bulky Solid Waste includes objects that do not fit the other categories, such as mattresses, etc. destined for reuse, recycling or refuse depending on object.
- e. White Goods include appliances such as fridges and freezers destined for reuse if still in good working order or recycling after ozone depleting substances have been removed
- f. Metals includes vehicles, miscellaneous metals destined for recycling
- g. Household Hazardous Waste (HHW) is hazardous waste that originates from residences and will require special disposal. Examples of HHW include flammable liquids, pool chemicals, paint, propane cylinders, and other material banned from disposal in municipal landfills. This waste will be destined for a HW management company, local Return Collection Facility, and/or temporary HHW transfer station.
- h. Non-Putrescent Municipal Solid Waste is all other small non-organic waste that does not fall into these other categories. e.g. old toys, spoiled clothing, etc. – destined for reuse, recycling or refuse depending on object.
- i. E-waste includes computers, tablets, phones, etc. destined for recycling.

# Appendix B - Contaminant Sampling Plan at debris removal sites

#### Sites with large debris items - what sites are being tested?

- Qualified Environmental Professionals have assessed and confirmed that surface water is not expected to have detectable levels of contamination at the known debris sites. Basic water quality parameter sampling at sites in stream will include turbidity as needed.
- Soil/sediment sampling may occur in the vicinity around a debris item and will be determined on a site by site basis. Requirement to sample is highly dependent on the type of debris and potential for contamination
- It is expected that contamination, if present, will be primarily within soil/sediment due to leaks, spills or within debris remnants.
- Detectable observations of hydrocarbons within soil/sediment via visual or odor will automatically be tested and soil will be removed and delineated from other material that is removed from a site.
- General mixed construction and demo waste and building materials will be evaluated for potential sources of hazardous wastes by onsite staff and Contractor.
- If a vehicle or debris item is removed with soil/sediment in it, the soil/sediment will be collected and stored at a staging area and tested for potential contaminants prior to disposal.

#### Sites with large debris items - what contaminants are being tested?

Testing will primarily focus on potential hydrocarbon contamination and identification of hazardous construction waste with a focus on the following potential contaminants of concern:

- Benzene, Toluene, Ethylbenzene and Xylene / Volatile Petroleum Hydrocarbons (BTEX/VPH),
- Light Extractable Petroleum Hydrocarbons / Heavy Extractable Petroleum Hydrocarbons / Polycyclic Aromatic Hydrocarbons (LEPH/HEPH/ PAHs),
- Metals, which will include lead paints, mercury etc. from construction and demo debris fluorescent lighting,
- Volatile Organic Compounds (VOCs),
- Glycols and Polychlorinated Biphenyls (PCBs).

## Appendix B - Contaminant Sampling Plan at debris removal sites

#### Sites with small debris items

- The hand picking small debris teams are testing for health and safety requirements
- This is focused on testing soil samples in areas of their work for E.coli and Fecal Coliform prior to working in the area
- The team has a Qualified Biologist on site at all times.

#### Sampling safety across all sites

- All samples will be taken with the appropriate Personal Protective Equipment (PPE) being worn at all times, by trained and qualified professionals and in accordance with standard sampling procedures.
- Where there is a potential risk to health and safety, alternate forms of clean up and disposal may have to be considered (i.e. hazmat assessment).
- Sources may include (but not be limited to): Building materials containing asbestos (potentially a health and safety concern alternate arrangements and sampling required by others), lead paint, paints and thinners, fluorescent lamps/lights and ballasts, thermostats, electrical equipment, batteries, glues and solvents, and cooling systems.

#### Sampling results

- Depending on location and team, samples will be submitted to an accredited Canadian laboratory for analysis and results will be shared.

### Appendix B - Environmental Sampling Program

#### The objectives of the sampling program performed by the Contractor on behalf of the Province are as follows:

- 1. Assist the Province in development of a sampling strategy and plan for assessing the safety of waterways (scope to be defined, including the parameters of concern).
- 2. Complete a comprehensive sampling program that is consistent with the sampling plan developed and approved to address potential contamination concerns related to residual flood effects along the waterways. This sampling program will consist of a single sampling campaign in all waterways subject to this assessment.
- 3. Perform confirmatory sampling following removal of debris material that has been determined by others to be contaminated or that potential residual contamination risks have been identified by the debris removal teams.
- 4. Present all sampling results in factual memorandum to document findings and recommendations (if needed).
- 5. Compile and manage analytical results obtained by the Province's various contractors and integration into a common web map application and database to be made available to the public.

#### The waterways of concern identified for this assessment:

- 1. Area 1 in the Merritt Study Area (Nicola River from Spences Bridge to Merritt and Coldwater River from Merritt to Juliet Drive Junction)
- 2. Area 2 in the Princeton Study Area (Tulameen River from Tulameen to Princeton and Similkameen River from Princeton to Eastgate)
- 3. Area 3 in the Sumas Prairie Study Area (Lower Fraser Valley Waterways from Hope to Abbotsford)

#### Media of concern:

1. The media of concern are surface water, submerged river sediments and soil (including seasonally exposed river sediments).

#### Technical working group:

1. A team of key individuals form ENV will be assigned to assist / review / validate the sampling work being performed on behalf of the Province. This team has not been assigned at this point.

#### Community engagement:

- 1. The Province (with support from the Contractor) should engage with the communities that use these waterways, to obtain their knowledge and input on how the waterways are used. Once this is established, the Contractor will work with the Province to establish the sampling framework.
- 2. In the event that specific environmental issues are identified to the Province by the local communities, the Contractor may assist the Province to address these issues. However, these interventions are out of scope at this point.


### Appendix C - Glossary

Acronym	Description
ARC	British Columbia Archaeology Branch
BR	Bella Coola River
СН	Chilliwack River
CR	Coquihalla River
CRS	Coastal Restoration Society
CW	Coldwater River
DFO	Department of Fisheries and Oceans Canada
FLNRO / MOF	The Ministry of Forests, Lands, Natural Resource Operations and Rural Development
FN	First Nation
FR	Fraser River
KR	Kingcome River


Acronym	Description		
LNIB	Lower Nicola IB		
LSIB	Lower Similkameen IB		
NOI	Notice of Intent		
NR	Nicola River		
OLF	Ocean Legacy Foundation		
QP	Qualified Professional		
SR	Similkameen River		
THR	Thompson River		
TR	Tulameen River		
TNRD	Thompson-Nicola Regional District		
USIB	Upper Similkameen IB		


### Appendix D - Phase 1 Debris Removal


	Watercourses	Page
1	Nicola River (Highway 8; Spences Bridge to Merritt)	116 - 128
2	Coldwater River (Highway 5)	129 - 137
3	Thompson River	138 - 140
4	Tulameen River	141 - 150
5	Similkameen River	151 - 155
6	Fraser River	156 - 165
7	Chilliwack River	166 - 171
8	Coquihalla River	172 - 181


























### 01. Nicola River

Map ID	Contracto r ID*	Description	Туре	Status	Removal date
NR-3	N/A	Placeholder	Placeholder	Placeholder	
NR-4	NI_07.3	Semi truck in river	Human-made	Removed	2022-04-13
NR-5	NI_07.9	Truck	Human-made	Removed	2022-04-13
NR-6	NI_12.2	Concrete bridge parts, asphalt, misc. debris	Human-made	Removed	2022-04-20
NR-7	NI_12.6	Concrete and pipes	Human-made	Removed	2022-04-20
NR-9	N/A	Concrete	Human-made	Removed	2022-04-06
NR-10	N/A	Wooden furniture	Human-made	Removed	2022-04-27
NR-11	NI_16.1	Tractor, ATV, trailer and tin roof	Human-made	Removed	2022-04-20
NR-12	NI_16.1	Damaged metal barrel	Human-made	Removed	2022-04-20
NR-13	NI_16.8	Irrigation pivot line	Human-made	Removed	2022-04-20
NR-14	N/A	Metal debris	Human-made	Removed	2022-05-04
NR-15	NI_39.9	Green roofing	Human-made	Removed	2022-04-27
NR-19	NI_24.8b	Damaged bridge	Human-made	Removed	2022-04-06
NR-20	NI_25.6	Damaged bridge	Human-made	Removed	2022-04-20
NR-21	N/A	Placeholder	Placeholder	Placeholder	
NR-22	NI_12.6b_	Rail bridge piece	Human-made	Removed	2022-04-06
NR-25	NI_25.7	Multiple vehicles	Human-made	Removed	2022-03-30
NR-26	NI_26.2	Sea container	Human-made	Removed	2022-03-30
NR-27	N/A	Metal pipe	Human-made	Removed	2022-04-06
NR-29	NI_28.0	Farm equipment and yellow tank	Human-made	Removed	2022-03-30
NR-32	N/A	Placeholder	Placeholder	Placeholder	
NR-33	NI_37.8	Damaged motorhome, woody debris	Human-made	Removed	2022-04-27
NR-34	NI_39.9	Metal	Human-made	Removed	2022-04-27

\* Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

### 01. Nicola River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
NR-35	NI_39.9	Wooden roofing	Human-made	Removed	2022-04-27
NR-36	NI_41.5	Metal in river	Human-made	Removed	2022-04-06
NR-37	NI_41.9	Metal pipe in river	Human-made	Removed	2022-04-06
NR-38	NI_46.0	Sea container	Human-made	Removed	2022-02-22
NR-39	NI_41.9	Cars, industrial metal	Human-made	Removed	2022-04-27
NR-40	N/A	Damaged cars	Human-made	Removed	2022-04-27
NR-41	N/A	Tan sea container	Human-made	Removed	2022-04-27
NR-42	N/A	Submerged infrastructure	Human-made	Removed	2022-04-27
NR-43	NI_50.0	Unknown debris	Human-made	Removed	2022-04-27
NR-44	N/A	Yellow container	Human-made	Removed	2022-03-23
NR-47	NI_56.5	Industrial material	Human-made	Removed	2022-04-27
NR-49	NI_58.0	Tires, farm equipment and pickup truck	Human-made	Removed	2022-03-23
NR-52	NI_07.9	Motor home	Human-made	Removed	2022-04-13
NR-53	NI_07.9	Pickup truck	Human-made	Removed	2022-04-13
NR-57	N/A	Metal trailer	Human-made	Removed	2022-04-20
NR-58	N/A	White tanks	Human-made	Removed	2022-04-13
NR-60	N/A	House on banks and other house debris	Human-made	Removed	TBC
NR-61	NI 69.2	Two vehicles	Human-made	Removed	2022-04-20
NR-67	N/A	Woody debris	Natural	Removed	TBC
NR-68	N/A	Woody debris	Natural	Removed	TBC
NR-24	NI_31.1	Metal pile mixed with natural debris	Human-made	Removed	2022-05-18
NR-30	NI_06.8Tele	Telephone poles, wheels and household items	Human-made	Removed	2022-05-18
NR-48	NI_57.2	Metal sheets and wires	Human-made	Removed	2022-06-01

\* Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

### 01. Nicola River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
NR-50	NI_61.0	Metal pipes	Human-made	Removed	2022-05-24
NR-59	NI 41.5	Cars, tires and metal containers	Human-made	Removed	TBD
NR-2	MOTI	Damaged bridge	Human-made	Removed by MOTI	2022-04-13
NR-16	NI_19.0	Pre-existing cars on bank	Human-made	Removed by Local Community	2022-04-20
NR-31	FLNRO	Bridge piece (FLNRO)	Human-made	Removed by FLNRO	2022-04-20
NR-45	FLNRO	Damaged bridge (FLNRO) and housing material	Human-made	Removed by FLNRO	2022-04-06
NR-46	SP 3	Damaged house and housing material by river	Human-made	To be Removed by Others	TBC
NR-51	FLNRO	Bridge (FLNRO)	Human-made	Removed by FLNRO	2022-04-20
NR-62	N/A	Undermined farm building	Human-made	To be Removed by Others	TBC
NR-63	FLNRO	Washed out bridge deck	Human-made	To be Removed by FLNRO	TBC
NR-64	FLNRO	Undermined bridge	Human-made	To be Removed by FLNRO	TBC
NR-65	FLNRO	Small bridge partially washed out	Human-made	To be Removed by FLNRO	TBC
NR-66	FLNRO	Bridge washed out over Spius Creek	Human-made	To be Removed by FLNRO	TBC
NR-1	N/A	Woody deris	Natural	Concluded - Out of Scope	N/A
NR-8	N/A	Sediment and concrete	Human-made	Concluded - Out of Scope	N/A
NR-17	N/A	Cars on bank	Human-made	Concluded - Out of Scope	N/A
NR-18	N/A	Cars, houses, furniture and other metal	Human-made	Concluded - Out of Scope	N/A
NR-23	N/A	Train bridge	Human-made	Concluded - Out of Scope	N/A
NR-54	NI_07.9	Mobile home	Human-made	Concluded - Out of Scope	N/A
NR-56	N/A	Woody debris	Natural	Concluded - Out of Scope	N/A


### 01. Nicola River - vehicles removed

Location	Make	Model	Removal date
NI101.1	Unknown	Quad 2008	2022-04-23
NI101.1	Unknown	Quad Loncin	2022-04-23
NI101.1	Unknown	Snow mobile	2022-04-23
NR-16	Ford	Focus	Landowner
NR-16	Ford	Focus	Landowner
NR-16	Dodge	Caravan	Landowner
NR-16	Chevy	Truck	Landowner
NI23.3	Chevy	Truck	2022-04-23
NR-25	Chevy	Cavalier	2022-03-31
NR-25	Suzuki	Grand Vitara	2022-04-05
NR-29	Toyota	Truck	2022-04-20
NR-26	Chevy	TBC	2022-04-25
NR-26	Ranger	Truck 1977	2022-04-25
NR-26	Swather	TBC	2022-04-26
NI4.2	Ford	E-450 2004	2022-04-08
NR-36	Ford	Cab	2022-04-08
NR-36	Ford	F150 Truck	2022-03-22
NR-36	Ford	F150	2022-04-08
NR-47	Ford	F150 1997	2022-03-22
NR-61	Ford	F350 2000	2022-04-23
NR-61	Ford	Econoline E350	2022-04-23
NR-61	Unknown	Trailer 2021	2022-04-23
NR-61	Suzuki	Quad	2022-04-23
NR-61	Unknown	Car 200	2022-04-23
NR-4	Truck	Unknown Vehicle	2022-04-23
NR-52	Semi Truck	Unknown Vehicle	2022-04-13
NR-53	Semi Truck	Unknown Vehicle	2022-04-13


## 02. Coldwater River - Known Debris




145





## 02. Coldwater River - Known Debris



## 02. Coldwater River - Known Debris







## 02. Coldwater River

Map ID	Contract or ID*	Description	Туре	Status	Removal date
CW-1		Pile of sediment	Natural	Identified in assessment with other sediment sites	
CW-2	CW_01.9	Damaged Middlesborough bridge	Human-made	Removed - pending direction from City of Merritt on standing section	2022-03-10
CW-3	CW_02.0	Red damaged car	Human-made	Removed	2022-03-09
CW-4	CW_15.5	Wooden track	Human-made	Removed	2022-03-30
CW-6	CW_05.0	Damaged house/shed	Human-made	Removed	2022-04-12
CW-7	N/A	Various debris within river bed	Human-made	Removed	2022-04-27
CW-8		Sediment collapse from erosion	Natural	Identified in assessment with other sediment sites	
CW-9	N/A	Damaged cars	Human-made	Removed	2022-04-06
CW-11	CW_15.0	Concrete structure	Human-made	Removed	2022-04-06
CW-12	CW_15.5	Cars	Human-made	Removed	2022-04-27
CW-14	CW_23.0	Culvert	Human-made	Removed	2022-04-27
CW-15	CW_25.0	Red cooler	Human-made	Removed	2022-04-06
CW-16	N/A	Metal debris	Human-made	Removed	2022-04-27
CW-18	N/A	Farming equipment	Human-made	Removed	2022-04-06
CW-20	N/A	Damaged car	Human-made	Removed	2022-04-06
CW-21	CW_32.4	Steel culvert	Human-made	Removed	2022-04-27
CW-22	N/A	Vehicles and various other debris	Human-made	Removed	2022-05-04
CW-26	CW_38.2	White trailer, woody debris	Human-made	Removed	2022-04-12
CW-30	N/A	Metal pipe	Human-made	Removed	2022-04-27
CW-32	N/A	Truck	Human-made	Removed	2022-04-13
CW-35	N/A	Plywood along river bank	Human-made	Removed	2022-04-27
CW-36	N/A	Red barrel	Human-made	Removed	2022-04-13
CW-40	N/A	Appliance	Human-made	Removed	2022-04-27

\* Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

# 02. Coldwater River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
CW-41	N/A	Plywood entangled in woody debris	Human-made	Removed	2022-04-27
CW-42	JC_4.8	Excavator	Human-made	Removed	2022-03-23
CW-43	CW_28.9	White pickup truck	Human-made	Removed	2022-05-04
CW-45	N/A	Number of barrels/drums	Human-made	Removed	2022-04-06
CW-46	N/A	Plastic waste with natural debris	Human-made	Removed	2022-05-04
CW-47	N/A	Blue pipe	Human-made	Removed	2022-04-27
CW-48	N/A	Car	Human-made	Removed	2022-03-09
CW-23	CW_35.0	Red shed/house	Human-made	Removed	2022-05-11
CW-19	CW_27.0	Mobile home trailer	Human-made	Removed by Local Community	2022-04-06
CW-24	CW_36.5	Exposed pipeline	Human-made	Backfilled/Work completed by Enbridge	N/A
CW-25	CW_37.6	Pipes	Human-made	Removed by Others	2022-04-20
CW-37	N/A	White pickup, trailer and cars	Human-made	Removed by Local Community	2022-04-06
CW-38	N/A	Trailer, shed and other items along river	Human-made	Removed by Local Community	2022-04-13
CW-10	CW_13.0	Damaged cars	Human-made	Concluded - Out of Scope	N/A
CW-13	N/A	Pile of wooden debris	Natural	Concluded - Not to be Removed	N/A
CW-17	N/A	Woody debris	Natural	Concluded - Not to be Removed	N/A
CW-27	N/A	Wooden debris	Natural	Concluded - Not to be Removed	N/A
CW-28	N/A	Wooden debris	Natural	Concluded - Not to be Removed	N/A
CW-29	N/A	Woody debris	Natural	Concluded - Not to be Removed	N/A
CW-31	N/A	Wooden debris	Natural	Concluded - Not to be Removed	N/A
CW-33	N/A	Woody debris	Natural	Concluded - Not to be Removed	N/A
CW-34	N/A	Woody debris	Natural	Concluded - Not to be Removed	N/A

\* Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

# 02. Coldwater River - vehicles removed

Location	Make	Model	Removal date
CW-3	Chevy	Nova	2022-03-01
CW-10	Ford	Exploerer Sport 2001	2022-04-02
CW-10	Chrysler	Intrepid	2022-04-04
CW12	Ford	Explorer	2022-04-04
CW-10	Unknown	Snow mobile 550 EFI	2022-04-04
CW-43	Ford	F250	2022-04-01
CW-37	Unknown	ТВС	2022-04-06
CW-26	Unknown	Camper Trailer	2022-04-12
CW52.5	Dodge	RAM 3500	2022-04-25
CW52.5	GMC	Pontiac Montana 2022	2022-04-27
CW52.5	Ford	Windstar Van 1999	2022-04-27


## 03. Thompson River - known debris








### 03. Thompson River - known debris




# 03. Thompson River


Map ID	Description	Туре	Status	Removal date
THR-1	Red object	Human-made	Removed	2022-04-20
THR-2	Wood pieces and plastic mixed with natural debris	Human-made	Removed	2022-04-27
THR-3	ATV in water, wood pieces and scraps mixed with natural debris	Human-made	Removed	2022-04-27
THR-4	Plastic container, wood mixed with natural debris	Human-made	Removed	TBC
THR-7	Telephone pole and transformer on shoreline	Human-made	Removed	2022-04-20
THR-8	Trailer and wood pieces along the river banks	Human-made	Removed	2022-04-20


## Linear Debris Progress in KMs - Merritt Region Phase 1




157








TR34.





TR27. Trailer





Rows o

## 04. Tulameen River

Map ID	Description	Туре	Status	Removal date
TR-1	Woody debris	Natural	Removed	2022-04-27
TR-2	Woody debris	Natural	Removed	2022-04-27
TR-3	Woody debris	Natural	Removed	2022-04-27
TR-4	Woody debris	Natural	Removed	2022-04-27
TR-5	Mobile home, trailer	Human-made	Removed	2022-04-27
TR-6	Mobile home and other camping material	Human-made	Removed	2022-04-27
TR-7	Woody debris	Natural	Removed	2022-04-27
TR-8	Quad and cube van	Human-made	Removed	2022-04-06
TR-9	Mobile home	Human-made	Removed	2022-04-27
TR-10	Truck, cattle feed bunk, tires, grating, roof truss	Human-made	Removed	2022-04-13
TR-11	Woody debris mixed with truck and snowmobile	Human-made	Removed	2022-04-13
TR-12	Woody debris and human-made debris	Human-made	Removed	2022-04-13
TR-13	Woody debris and human-made debris	Human-made	Removed	2022-04-13
TR-14	Multiple natural debris including soil	Natural	Removed	2022-04-13
TR-21	Unknown object	Human-made	Removed	2022-04-13
TR-26	Motorhome	Human-made	Removed	2022-04-20
TR-27	Travel trailer	Human-made	Removed	2022-04-27
TR-29	Yellow bus	Human-made	Removed	2022-04-06
TR-30	Culvert	Human-made	Removed	2022-04-20
TR-33	Woody debris	Natural	Removed	2022-04-27
TR-35	Concrete culverts by river	Human-made	Removed	2022-04-20

## 04. Tulameen River


Map ID	Description	Туре	Status	Removal date
TR-36	Concrete culvert piece	Human-made	Removed	2022-04-20
TR-37	Misc. human-made debris under trees	Human-made	Removed	2022-04-27
TR-38	Small trailer	Human-made	Removed	2022-04-27
TR-39	Metal in river	Human-made	Removed	2022-04-20
TR-47	Kayak and other debris	Human-made	Removed	2022-04-20
TR-49	White SUV	Human-made	Removed	TBC
TR-50	Buried backhoe	Human-made	Removed	2022-04-13
TR-51	Truck	Human-made	Removed	2022-04-13
TR-52	Two quads and cube van deck	Human-made	Removed	2022-04-06
TR-25	Red sea can	Human-made	Removed by Local Community	N/A
TR-31	Destroyed train bridge (FLNRO)	Human-made	Removed by FLNRO, debris beside the bridge removed by PwC	N/A
TR-40	Piece of rail from rail bridge	Human-made	Removed by Local Community	N/A
TR-42	Unknown debris - possibly ATC	Human-made	Removed by Local Community	N/A
TR-15	Elevated level of river beds due to washed out soils	Natural	Concluded - Not to be Removed	N/A
TR-16	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-17	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-18	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-19	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-20	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-22	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-23	Travel trailer and structure	Human-made	Concluded - Not to be Removed	N/A
TR-24	Woody debris	Natural	Concluded - Not to be Removed	N/A

## 04. Tulameen River


Map ID	Description	Туре	Status	Removal date
TR-28	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-32	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-34	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-41	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-43	Pile of tires	Human-made	Concluded - Not to be Removed	N/A
TR-45	Small shed and pile of tires	Human-made	Concluded - Not to be Removed	N/A
TR-46	Row of tires	Human-made	Concluded - Not to be Removed	N/A
TR-48	Woody debris around bridge	Natural	Concluded - Not to be Removed	N/A


#### 04. Tulameen River - vehicles removed


Location	Make	Model	Removal date
TR-8	Hino	Cube Truck	2022-04-05
TR-8	John Deere	310SE Backhoe Loader	2022-04-06
TR-10	Chevrolet	1964 Truck	2022-04-01
TR-16	Chevrolet	Tracker	2022-04-01
TR-26	Keystone	Cougar	2022-04



### 05. Similkameen River









## 05. Similkameen River


Map ID	Description	Туре	Status	Removal date
SR-7	Industrial parts	Human-made	Removed	2022-04-20
SR-9	Various human-made debris on river banks	Human-made	Removed	2022-04-20
SR-11	Tire on banks	Natural	Removed	2022-04-27
SR-13	Unknown object	Human-made	Removed	2022-05-04
SR-17	Larger silver vehicle, trailer, yellow car and woody debris	Human-made	Removed	06-avr-22
SR-18	Canoe or boat beside the river	Human-made	Removed	2022-05-04
SR-20	Human-made debris in woody debris	Human-made	Removed	2022-04-27
SR-21	Tire entangled among wooden debris	Human-made	Removed	2022-04-27
SR-22	Canopy beside the river	Human-made	Removed	2022-05-04
SR-5	Metal containers, pallets and other human made debris	Human-made	Removed by Local Community	2022-04-16
SR-8	Pickup truck	Human-made	Removed by Local Community	2022-03-23
SR-16	Silver car	Human-made	Removed by Local Community	2022-03-23
SR-1	Red modular sea can	Human-made	Concluded - Not to be Removed	N/A
SR-2	Damaged structure	Human-made	Concluded - Not to be Removed	N/A
SR-3	Woody debris	Natural	Concluded - Not to be Removed	N/A
SR-4	Wooden structure	Human-made	Concluded - Not to be Removed	N/A
SR-6	Log piles	Natural	Concluded - Not to be Removed	N/A
SR-10	Woody debris	Natural	Concluded - Not to be Removed	N/A
SR-12	Woody debris	Natural	Concluded - Not to be Removed	N/A
SR-14	Woody debris	Natural	Concluded - Not to be Removed	N/A
SR-15	Woody debris	Natural	Concluded - Not to be Removed	N/A


#### 05. Similkameen River - vehicles removed

Location	Make	Model	Removal date
SR-17	Ford	Unknown	2022-04-12









mentSlough

00

( ana

7





о<u>й</u>,

FR54. Oil tank



m


FR58. Oil boom, propane tank, and misc. debris









177













### 06. Fraser River


Map ID	Description	Туре	Status	Removal date
FR-3	Natural debris and sand/rocks at base of culvert	Human-made	Removed	2022-05-11
FR-14	Tire and other human made debris	Human-made	Removed by Others	2022-06-30
FR-15	Woody debris on river banks	Natural	Removed by Others	2022-06-30
FR-16	Canoe Pass dock damage	Human-made	Removed by Others (repaired)	2022-06-30
FR-18	Fridge and other human made debris	Human-made	Removed	2022-05-20
FR-20	Human-made box like object	Human-made	Removed	2022-05-11
FR-21	Boat debris, other smaller human-made debris in vicinity	Human-made	Removed	2022-05-20
FR-24	Box object, white metal sheet, green metal sheet	Human-made	Removed	2022-05-12
FR-12	Woody debris around pier cap	Natural	Removed	2022-05-18
FR-25	White metal sheet, multiple tires	Human-made	Removed	2022-04-20
FR-26	Accumulation of tires beside the river, red metal sheet	Human-made	Removed	2022-05-11
FR-34	Woody debris lodged in old bridge	Natural	Removed	2022-05-20
FR-37	Hot water tank	Human-made	Removed	2022-05-11
FR-41	Appliances	Human-made	Removed	2022-05-20
FR-42	Tire located on left bank	Human-made	Removed	2022-05-20
FR-43	Appliance on right bank	Human-made	Removed	2022-05-20
FR-44	Wood Accumulation on Bridge Pier	Human-made	Removed	2022-05-26
FR-45	Two cars on the side of the river	Human-made	Removed	2022-05-24
FR-46	Boat, culvert and fridge	Human-made	Removed	2022-05-20
FR-47	Misc. human-made debris	Human-made	Removed	2022-05-18
FR-48	Irrigation drums	Human-made	Removed	2022-06-06
FR-49	Irrigation drums	Human-made	Removed	2022-06-06
FR-50	Irrigation drums	Human-made	Removed	2022-06-06
FR-51	Plywood, tarps, plastic bags	Human-made	Removed	2022-05-26

### 06. Fraser River

Map ID	Description	Туре	Status	Removal date
FR-52	Garbage can and misc. debris	Human-made	Removed	2022-05-26
FR-53	Plywood and misc. debris	Human-made	Removed	2022-05-26
FR-54	Oil tank	Human-made	Removed	2022-06-04
FR-55	Woody debris	Natural	Removed	2022-09-27
FR-56	Tire	Human-made	Removed	2022-05-30
FR-57	Woody debris	Natural	Removed	2022-06-10
FR-58	Oil boom, propane tank, and misc. debris	Human-made	Removed	2022-06-03
FR-62	Old dock	Human-made	Removed	2022-06-09
FR-63	Old dock	Human-made	Removed	2022-06-09
FR-64	Old dock	Human-made	Removed	2022-06-09
FR-65	Fridge	Human-made	Removed	2022-06-09
FR-1	Large volume of natural debris	Natural	Removed by Others	2022-06-24
FR-11	Large tire	Human-made	Removed by Others	2022-06-22
FR-36	Freezer	Human-made	Removed by Others	2022-05-24
FR-61	Woody debris	Natural	Removed by Others	2022-06-17
FR-4	Woody debris	Natural	Concluded - Out of Scope	N/A
FR-5	Woody debris on the banks	Natural	Concluded - Out of Scope	N/A
FR-17	Woody debris by culvert	Natural	Concluded - Out of Scope	N/A
FR-27	Shanty houses beside a creek	Human-made	Concluded - Out of Scope	N/A
FR-38	Woody debris	Natural	Concluded - Out of Scope	N/A















Map ID	Contract or ID*	Description	Туре	Status	Removal date
CH-2		Two bridges with natural debris dams	Natural	Removed	2022-05-20
CH-4		Woody debris	Natural	Removed	2022-05-18
CH-5		Woody debris at piers	Natural	Removed	2022-05-24
CH-10		Woody debris	Natural	Removed	TBD
CH-17		Green wooden planks, picnic table intertwined with wooden debris	Human-made	Removed	2022-05-28
CH-18		Green fragments of a pipe, metal culvert	Human-made	Removed	2022-05-28
CH-19		Abandoned cars, ladders, pipes, freight containers, trailer	Human-made	Removed	2022-05-28
CH-22		Metal pipes/culverts	Human-made	Removed	2022-05-26
CH-24		Porta john located in the woody debris	Human-made	Removed	2022-05-28
CH-25		Culvert among the woody debris	Human-made	Removed	2022-05-28
CH-26		Two boom lifts	Human-made	Removed	2022-05-18
CH-27	CH-9	Southern rail woody debris	Natural	Removed	2022-05-30
CH-28		Green fragment in wooden pile	Human-made	Removed	2022-05-26
CH-20		Black Truck	Human-made	Removed by Others	2022-05-19
CH-21		Green object in the river	Human-made	Removed by Others	TBD
CH-23		Damaged vehicle buried in sediment east of Sweltzer Creek campground	Human-made	Removed by Others	2022-05-19
CH-3		Damage near house due to creek being destroyed, mobile home and car	Human-made	Concluded - Out of Scope	N/A
CH-15		Excess sediment	Natural	Identified in assessment with other sediment sites	








CR14. Metal bins, carriage, rusted frame, broken culverts and other various human-made objects



CR34 Metal bins, carriage, rusted frame, roken cuiverts and other various numericanate objects


CR14. Metal bins, carriage, rusted frame, broken culverts and other various human-made objects BEFMOVED









191







Debris Site CR13 additional human made debris was found mixed with woody debris. This highlights some of the items found in the area.



Map ID	Contractor ID*	Description	Туре	Status	Removal date
CR-2	CR2	General debris	Human-made	Removed	2022-04-13
CR-5	CR5	Damaged silver car	Human-made	Removed	2022-05-04
CR-6	CR6	Silver car	Human-made	Removed	2022-04-13
CR-10	CR2	Red car	Human-made	Removed	2022-04-06
CR-12	CR12	Various different human-made objects	Human-made	Removed	2022-04-13
CR-13	CR13	General human made debris	Human-made	Removed	2022-04-13
CR-14	CR14	Metal bins, carriage, rusted frame, broken culverts and other various human-made objects	Human-made	Removed	2022-04-27
CR-17	CR17	Mixed human made debris	Human-made	Removed	2022-04-20
CR-18	CR18	Metal pipes, beams, pieces of steel bridge and other objects	Human-made	Removed	2022-05-04
CR-19	CR19	Silver truck, rusted frame of a truck	Human-made	Removed	2022-04-27
CR-20	CR20	Mixed human-made object	Human-made	Removed	2022-04-27
CR-22	CR22	Metal frame, metal culvert	Human-made	Removed	2022-04-27
CR-23	CR23	Metal culvert	Human-made	Removed	2022-04-27
CR-24	CR24	Blue object, metal culverts,	Human-made	Removed	2022-05-04
CR-25	CR25	Blue-green pipe	Human-made	Removed	2022-04-27
CR-26	CR26	Metal culvert	Human-made	Removed	2022-04-27
CR-29	CR29	Anthropogenic debris on top of log jam	Human-made	Removed - Accessible debris has been removed, due to safety some debris remains	2022-05-04
CR-30	CR2	House	Human-made	Removed	2022-04-13
CR-31	CR6	Red pickup	Human-made	Removed	2022-04-13
CR-32	CR13	Motorcycle	Human-made	Removed	2022-04-13
CR-33	CR13	Motor home	Human-made	Removed	2022-04-13

\* Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

Map ID	Contractor ID*	Description	Туре	Status	Removal date
CR-34	CR13	Pick up truck	Human-made	Removed	2022-04-13
CR-35	CR13	Vehicle/trailer	Human-made	Removed	2022-04-13
CR-36	CR13	Recreational trailer	Human-made	Removed	2022-04-13
CR-37	CR13	Tent Trailer	Human-made	Removed	2022-04-13
CR-38	CR13	Car (blue)	Human-made	Removed	2022-04-13
CR-39	CR13	General debris	Human-made	Removed	2022-04-13
CR-40	CR13	Culverts (scattered in the vicinity)	Human-made	Removed	2022-04-13
CR-41	CR2	Recreational Trailer	Human-made	Removed	2022-04-27
CR-42		Large tires	Human-made	Removed	2022-04-27
CR-43	CR13	Large mix of woody debris	Natural	Removed	2022-05-11
CR-7	CR7	Debris around bridge pier	Natural	Removed by Others	2022-04-27
CR-11	CR11	Box object in between wooden debris	Human-made	Removed by Local Community	2022-04-27
CR-16	CR16	Metal debris, tires	Human-made	Removed by Others	2022-04-27
CR-21	CR21	Plastic looking debris	Human-made	Removed by Local Community	2022-04-27
CR-1	CR1	Bridge debris	Human-made	Concluded - Not to be Removed	N/A
CR-3	CR3	Large log under bridge	Natural	Concluded - Not to be Removed	N/A
CR-4	CR4	Woody debris on the river banks.	Natural	Concluded - Not to be Removed	N/A
CR-8	CR8	Woody debris	Natural	Concluded - Not to be Removed	N/A
CR-9	CR9	Silver car	Human-made	Concluded - Not to be Removed	N/A
CR-15	CR15	Bulldozer	Human-made	Concluded - Not to be Removed	N/A
CR-28	CR9	Abandoned car in overbank zone	Human-made	Duplicate item for CR-9	

### 08. Coquihalla River - vehicles removed

Location	Make	Model	Removal date
CR2	Chevrolet	Silverado	2022-04-05
CR2	Geo	Metro	2022-04-05
CR2	Chevrolet	Cavalier	2022-04-05
CR2	Unknown	Unknown	2022-04-12
CR5	Chevrolet	Cavalier	2022-05-04
CR6	Toyota	Tercel	2022-04-04
CR6	Chevrolet	S10	2022-04-04
CR13	Pontiac	Firebird	2022-04-08
CR13	Yamaha	Motorcycle	2022-04-08
CR13	Unknown	Travelair	2022-04-08
CR19	Dodge	RAM1500	2022-04-20