







Ministry of Environment Debris Action Plan

July 20, 2022





Executive Summary

The total number of known debris sites across the province is 627. Removal of debris and clean up of debris sites is ongoing. The Phase 1 (debris removal prior to freshet) has been completed for all of the major watercourses, and has been moved to Appendix D. Phase 2 debris removal (post freshet) will address any remaining debris. The table below breaks down by each watercourse.


Watercourse	Outstanding Permits	Number of Known Debris Items (all identified, photographed and geotagged)	Removal Timeline
Nicola	None	91 debris sites identified of which: • 56 debris sites have removal completed; and • 6 have been assessed and concluded not to be removed This leaves 29 additional sites as work in progress	High flow advisory issued and with continued water levels rising work has paused. Linear Debris Removal crews have now demobilised. Watercourse levels will be monitored and additional details of Phase 2 planned activities to be provided in future reports.
Coldwater	None	68 debris sites identified of which •35 debris sites have removal completed; and • 9 have been assessed and concluded not to be removed This leaves 23 additional sites as work in progress	High flow advisory issued and with continued water levels rising, work has been paused. Linear Debris Removal crews are cleaning up and have now demobilized. Watercourse levels will be monitored and additional details of Phase 2 planned activities to be provided in future reports.
Thompson	None	8 debris sites identified of which •6 debris sites have removal completed This leaves 2 sites remaining as work in progress	Debris removal has been paused due to freshet. Additional debris sites may be assessed as new debris are identified from freshet
Tulameen	None	 152 debris sites identified of which: 34 debris sites have removal completed; and 17 have been assessed and concluded not to be removed This leaves 101 sites remaining as work in progress 	Debris removal has been paused due to freshet. Additional debris sites may be assessed as new debris are identified from freshet.

Watercourse	Outstanding Permits	Number of Known Debris Items (all identified, photographed and geotagged)	Removal Timeline
Similkameen	None	 129 debris sites identified of which: 12 debris sites have removal completed; and 9 have been assessed and concluded not to be removed This leaves 108 sites remaining as identified. 	Debris removal has been paused due to freshet. Additional debris sites may be assessed as new debris are identified from freshet.
Fraser River	Some sites require updated DFO permit	69 debris sites identified of which • 38 debris sites has removal completed; and • 5 have been assessed and concluded not to be removed This leaves 25 sites remaining as identified.	Debris removal is in progress, Contractors are assessing dates but all timelines subject to freshet river levels.
Chilliwack River & Vedder River/Canal	Some sites require updated DFO permit	57 debris sites identified • 16 debris sites has removal completed; • 1 have been assessed and concluded not to be removed This leaves 40 sites remaining as identified.	Additional debris sites may be assessed as new debris are identified from freshet.
Coquihalla River	None	44 debris sites identified of which: • 37 debris sites have removal completed; and • 6 have been assessed and concluded not to be removed This leaves 1 site remaining as identified.	Additional debris sites may be assessed as new debris are identified from freshet.
Other sites (Bella Coola & Kingcome)	ARC, DFO and FOR	12 debris sites identified. • 7 Bella Coola sites concluded not to be removed. • 3 Kingcome sites concluded not to be removed This leaves 2 sites remaining as identified.	Additional debris sites may be assessed as new debris are identified from freshet.

Watercourse	Contractors	First Nations Contacted To Date
Nicola	 Debris removal: Quattro Constructors, Arnett & Burgess (A&B), Valley Helicopters, Kootenay Helicopters, Rock Solid Industries, Coastal Restoration Society (CRS), Ocean Legacy Foundation (OLF) Qualified Environmental & Archeological Professional: Golder Field Work Management: Arnett & Burgess (A&B) 	 Cooks Ferry IB: Continuous and ongoing Shackan IB: Continuous and ongoing Nooaitch IB: Continuous and ongoing Lower Nicola IB: Continuous and ongoing Coldwater IB: Continuous and ongoing Lytton IB: Continuous and ongoing Biweekly call with First Nations groups in progress
Coldwater	 Debris removal: Quattro Constructors, Arnett & Burgess (A&B), Valley Helicopters, Kootenay Helicopters, Rock Solid Industries, Coastal Restoration Society (CRS), Ocean Legacy Foundation (OLF) Qualified Environmental & Archeological Professional: Golder Field Work Management: Arnett & Burgess (A&B) 	 Cooks Ferry IB: Continuous and ongoing Shackan IB: Continuous and ongoing Nooaitch IB: Continuous and ongoing Lower Nicola IB: Continuous and ongoing Upper Nicola IB: Continuous and ongoing Lytton IB: Continuous and ongoing Coldwater IB: Continuous and ongoing Nicomen IB: Continuous and ongoing Biweekly call with First Nations groups in progress
Thompson	 Debris Removal: Quattro Constructors, Arnett & Burgess, Valley Helicopters, Kootenay Helicopters, Rock Solid Industries Qualified Environmental & Archeological Professional: Golder Field Work Management: Arnett & Burgess (A&B) 	 Cooks Ferry: Continuous and ongoing Biweekly call with First Nations groups in progress
Tulameen	 Debris Removal: TriValley and multiple other local contractors Qualified Environmental & Archeological Professional: Tetra Tech and Golder Field Work Management: Clearview Demolition 	 Upper Similkameen IB: Continuous and ongoing Lower Similkameen IB: Continuous and ongoing Biweekly call with First Nations groups in progress

Watercourse	Contractors	First Nations Contacted To Date
Similkameen	 Debris Removal: TriValley and multiple other local contractors Qualified Environmental & Archeological Professional: Tetra Tech and Golder Field Work Management: Clearview Demolition 	 Upper Similkameen IB: Continuous and ongoing Lower Similkameen IB: Continuous and ongoing Biweekly call with First Nations groups in progress
Fraser River	 Debris Removal: Stqó:ya Construction Qualified Environmental Professional: Stantec Qualified Archeological Professional: Stolo Nation Field Work Management: RAM Consulting 	 Mainland Coast Salish First Nations continuous and ongoing Biweekly call with First Nations groups in progress
Chilliwack River & Vedder River/Canal	 Debris Removal: Stqó:ya Construction Qualified Environmental Professional: Stantec Qualified Archeological Professional: Stolo Nation Field Work Management: RAM Consulting 	 Mainland Coast Salish First Nations continuous and ongoing Biweekly call with First Nations groups in progress
Coquihalla River	 Debris Removal: Stqó:ya Construction Qualified Environmental Professional: Stantec Qualified Archeological Professional: Stolo Nation Field Work Management: RAM Consulting 	 Mainland Coast Salish First Nations continuous and ongoing Biweekly call with First Nations groups in progress

Watercourse



^{*}Note the Tulameen and Similkameen figures contain a number of new mid size debris that may be possible to remove by the linear debris crew hand picking teams. If so these will be removed from this list of large sites in the forthcoming weeks.

Overview

The Purpose of this document is to give the reader a pictorial overview of the debris sites (human-made and natural) found to date across the province of British Columbia that were affected by the November 2021 atmospheric river flooding event.

A list of known debris sites found to date are summarized under each watercourse section. In some cases the debris sites have human-made debris mixed with woody debris or debris that has been buried. The photos on the map may not always highlight all the debris in the area, they are updated as new information becomes available. There are ongoing assessments of known debris, as assessments are completed debris concluded as not in scope for removal will be shown as such on this document.

The identification, assessment and removal of work for Phase 1 has been completed and moved into Appendix D for all watercourses. Phase 1 refers to work completed prior to freshet. Phase 2 will commence in the watercourses post freshet.

	Watercourses	Page
1	Nicola River (Highway 8; Spences Bridge to Merritt)	8
2	Coldwater River (Highway 5)	19
3	Thompson River	28
4	Merritt Region Linear Debris Removal	34
5	Tulameen River	37
6	Similkameen River	59
7	Fraser River	80
8	Chilliwack River & Vedder River/Canal	91
9	Coquihalla River	102
10	Other sites (Bella Coola & Kingcome)	109
11	Appendix A - Waste Management Strategic Plan	113
12	Appendix B - Containment Sampling Plan	116
13	Appendix C - Glossary	119
14	Appendix D - Phase 1 (December - April) Debris removal	120



01

Nicola River Highway 8:
Spences
Bridge to
Merritt

Nicola River - Highway 8 - Spences Bridge to Merritt


OVERVIEW					
Work objectives	Community discussions status	Known debris	Permits status		
1. Remove human made debris and any natural debris causing threat to either public safety or infrastructure. 2. Preserve cultural and historically significant areas.	Ongoing communication with the bands and local authorities as the project planning progresses on specific operational matters. Recurring biweekly project update call with all local authorities and First Nations groups in the area scheduled for Thursday at 1:05pm. Representatives from the following groups are invited: Coldwater IB Cooks Ferry IB Lower Nicola IB Lytton IB Nicomen IB Noiatch IB Noiatch IB Shackan IB City of Merritt Thompson Nicola Regional District In person meeting for Nicola, Coldwater and Thompson held on June 30 with First Nations and local communities.	91 debris sites identified in total Phase 1 (see Appendix D) • 45 debris sites have removal completed; • 6 have been assessed and concluded not to be removed; and • 6 are to be completed by another ministry Phase 2 • Site work started, first removal July 19, 2022. • 29 additional sites identified.	Permit applications for Phase 2 work submitted to FOR and DFO on Jun 15. Permits expected week of July 18. Phase 1 permits included:		


Nicola River - Known Debris



Nicola River - Known Debris








Nicola River - Known Debris





Nicola River Response Action Plan

Nicola Mesponse Action Flan				
Action plan for post-freshet work	Estimated timeline for removal			
 During and following freshet, additional reconnaissance will be completed to identify any new debris Debris will be assessed and human made debris that poses a high risk will be prioritized Heavy equipment will include excavators, rock truck, flatbed trucks and other specialized equipment Linear debris removal crews will be utilized for small anthropogenic debris Helicopters will be utilized to support debris removal Entrance routes and staging areas for equipment and debris are being reviewed and will be communicated to stakeholders prior to mobilization Once debris has been removed from the waterway, contractors will follow waste management plans Crews will stop work if human remains are found or unanticipated archaeological sites are discovered Natural debris will be reviewed by QP, DFO and FOR to determine if it poses a threat to public safety and/or infrastructure 	Dates are still being assessed and expect debris removal to commence in the Nicola River on July 22; below are initial dates and are subject to change as assessments are completed: Blue dump truck: July 22 NR-80: July 22 NR-86: July 22 Additional dates to be provided in future reports.			
Contractors involved	Waste management process			
Debris removal: Arneet & Burgess (A&B), Quattro Constructors, Valley Helicopters, Rock Solid Industries, Coastal Restoration Society (CRS) Qualified Environmental & Archeological Professional: Golder Field Work Management: BNC Industrial	 Waste will be staged and sorted Legal owners will be notified Metals will be salvaged or recycled Unsalvageable waste will be sent to landfills under proper disposal protocols 			

See Appendix A Waste Management Strategic Plan

Nicola River Response Action Plan

Work completed prior week	Upcoming work to be completed
 Continued with reconnaissance flights; and Continued with Phase 2 large anthropogenic and linear debris planning. 	Commence Phase 2 large anthropogenic debris removal Additional details to be provided in upcoming reports.
Relevant contacts	
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	

Nicola River

Map ID	Contractor ID*	Description	Type	Status	Removal date
NR-24	NI_31.1	Metal pile mixed with natural debris	Human-made	Removed	2022-05-18
NR-28	NI_28.7	Cars, furniture and industrial parts	Human-made	Identified	TBD
NR-30	NI_06.8Tele	Telephone poles, wheels and household items	Human-made	Removed	2022-05-18
NR-48	NI_57.2	Metal sheets and wires	Human-made	Removed	2022-06-01
NR-50	NI_61.0	Metal pipes	Human-made	Removed	2022-05-24
NR-54	NI_07.9	Mobile home	Human-made	Removed	2022-05-26
NR-55	N/A	Black pipe in river	Human-made	Identified	TBD
NR-59	NI 41.5	Cars, tires and metal containers	Human-made	Identified	TBD
NR-69	NI_2.7_shed	Shed	Human-made	Identified	TBD
NR-70	NI_3.33_sheet_metal	Sheet Metal	Human-made	Identified	TBD
NR-71	NI_4.97_jerseybarriers	Jersey barriers(3)	Human-made	Identified	TBD
NR-72	NI_8.1_submerged_vehicle	Vehicle-under water-suspected blue dump truck	Human-made	Identified	TBD
NR-73	NI_8.7_bridgerail	Bridge-rail visible in gravel bar	Human-made	Identified	TBD
NR-74	NI_9_powerpole	Power pole on bank-wire across hwy 8	Human-made	Identified	TBD
NR-75	NI_9.3_asphalt_roadsection	Asphalt road section in river	Human-made	Identified	TBD
NR-76	NI_9.4_powerpole	Power pole in river-wire attached	Human-made	Identified	TBD
NR-77	NI_10.9_3culvert	3 culverts + road debris	Human-made	Identified	TBD
NR-78	NI_17.2_2culvert	Culvert x 2	Human-made	Identified	TBD
NR-79	NI_17.6_culvert_water	Culvert in water	Human-made	Identified	TBD
NR-80	NI_25_rail_abutments	LG Rail Bridge abutments in river(Shackan)	Human-made	Identified	TBD

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

Nicola River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
NR-81	NI_31_BNC_culvert	Culvert	Human-made	Identified	TBD
NR-82	NI_32.13_KVR_bridgeabutment	KVR bridge abutments(Fxranch)	Human-made	Identified	TBD
NR-83	NI_33.9_dangling_bldg	Unknown structure	Human-made	Identified	TBD
NR-84	NI_38.2_culvert	Culvert	Human-made	Identified	TBD
NR-85	NI_43.1_culvert	Culvert	Human-made	Identified	TBD
NR-86	NI_46.85_metal_embedded	Embedded metal in gravel bar	Human-made	Identified	TBD
NR-87	NI_47_BNC_heavy	Horse trailer with fish tank	Human-made	Identified	TBD
NR-88	NI_47.5_tire_fences	Tire, lumber and fence posts	Human-made	Identified	TBD
NR-89	NI_51.4_red_object	Red object in water	Human-made	Identified	TBD
NR-90	NI_52.0_truck	Truck + other red car part	Human-made	Identified	TBD
NR-91	NI_53.9_bedframe	Metal Frame	Human-made	Identified	TBD
NR-92	NI_64.24_redobject_water	Red object in water	Human-made	Identified	TBD
NR-93	NI_71.25_farmeq	Farm equipment in river	Human-made	Identified	TBD
NR-94	N/A	Submerged car	Human-made	Identified	TBD

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.




02

Coldwater River: Highway 5

Coldwater River - Highway 5

OVEF	OVERVIEW					
Work	objectives	Community discussions status	Known debris	Permits status		
2.	Remove human made debris and any natural debris causing threat to either public safety or infrastructure. Preserve cultural and historically significant areas.	Ongoing communication with the bands and local authorities as the project planning progresses on specific operational matters. Recurring biweekly project update call with all local authorities and First Nations groups in the area scheduled for Thursday at 1:05pm. Representatives from the following groups are invited: Coldwater IB Cooks Ferry IB Lower Nicola IB Upper Nicola IB Upper Nicola IB Nicomen IB Noiatch IB Noiatch IB Shackan IB City of Merritt Thompson Nicola Regional District In person meeting for Nicola, Coldwater and Thompson held Jun 30 with First Nations and local communities.	Phase 1 (see Appendix D)	Permit applications for Phase 2 work submitted to FOR and DFO on Jun 15. Permits expected week of Jul 18. Phase 1 permits included:		
















Coldwater River Response Action Plan

Action plan for post-freshet work	Estimated timeline for removal
 During and following freshet, additional reconnaissance will be completed to identify any new debris Debris will be assessed and human made debris that poses a high risk will be prioritized Linear debris removal crews will be utilized for small anthropogenic debris Helicopters will be utilized to support debris removal Entrance routes and staging areas for equipment and debris is being reviewed and will be communicated for each location with stakeholders prior to mobilization into each work area Where bridge piece dismantling will specialised equipment, including cranes and cutting torches Once debris has been removed from the waterway, contractors will follow waste management plans Crews will stop work if human remains are found or unanticipated archaeological sites are discovered Natural debris will be reviewed by QP, DFO and FOR to determine if it poses a threat to public safety and/or infrastructure 	Dates are still being assessed and debris removal has commenced in the Coldwater River on July 19; below are initial dates and are subject to change as assessment are completed: Culvert: July 20 Misc. medium debris: July 22 Metal sheets and objects: July 22 Metal and barrel debris: July 22 Additional debris may be found, identified and reported in future reports as reconnaissance flights are completed over the watercourse and assessing any new debris identified from freshet.
Contractors involved	Waste management process
Debris removal: Arnett & Burgess (A&B), Quattro Constructors, Valley Helicopters, Rock Solid Industries, Coastal Restoration Society (CRS) Qualified Environmental & Archeological Professional: Golder Field Work Management: BNC Industrial	 Waste will be staged and sorted Metals will be salvaged or recycled Unsalvageable waste will be sent to landfills under proper disposal protocols

See Appendix A Waste Management Strategic Plan

Coldwater River Response Action Plan

Work completed prior week	Upcoming work to be completed
 Continued with reconnaissance flights; Continued with Phase 2 large anthropogenic and linear debris planning; Completed site specific orientation; Completed Swift Water Rescue training on July 18; Commenced linear debris removal; and Removed CW-54. 	 Continue with remaining Phase 2 planning Continue with debris removal Continue with linear debris removal
Relevant contacts	
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	

Coldwater River Field Progress



Camper removal



Linear debris crews in the field

Map ID	Contractor ID*	Description	Туре	Status	Removal date
CW-5	N/A	Pipe, metal sheets	Human-made	Identified	TBD
CW-10	CW_13.0	Damaged cars	Human-made	Concluded - Out of Scope	N/A
CW-39	CW_31.4_roof	Green object	Human-made	Identified	TBD
CW-44	CW_25.9_culvert	Culvert and other concrete pieces	Human-made	Identified	TBD
CW-49	CW_0.7_door	Door midchannel	Human-made	Identified	TBD
CW-50	CW_1.0_debris_jam	Small debris jam mid-channel	Human-made	Identified	TBD
CW-51	CW_1.5_concrete	Concrete structure in channel	Human-made	Identified	TBD
CW-52	CW_14.9_mystery_boat	Unidentified object	Human-made	Identified	TBD
CW-53	CW_15.3_whitemetal_water	White metal in water	Human-made	Identified	TBD
CW-54	CW_27.0_Dfcamper	Unidentified object	Human-made	Removed	2022-07-19
CW-55	CW_31.1_metal	Steel Trailer frame	Human-made	Identified	TBD
CW-56	CW_31.2_culvert	Culvert on farm bank	Human-made	Identified	TBD
CW-57	CW_31.3_roof	Large steel piece	Human-made	Identified	TBD
CW-58	CW_31.4_sheet_metal	sheet metal	Human-made	Identified	TBD
CW-59	CW_31.6_roof	Green roof piece	Human-made	Identified	TBD
CW-60	CW_37.6shed	Shed and exposed line in Water- Land Owner - to be reassessed after flood	Human-made	Identified	TBD
CW-61	CW_39.2_roof	Green roof piece + other metal piece	Human-made	Identified	TBD
CW-62	CW_64_Spanning_logjam	Log jam	Natural	Identified	TBD
CW-63	CW_64.9_Spanning _logjam	Log jam	Natural	Identified	TBD
CW-64	N/A	Section of steel culvert along river bank	Human-made	Identified	TBD
CW-65	CW_32	Farm equipment in stream	Human-made	Identified	TBD
CW-66	CW_51.3	Concrete abutment	Human-made	Identified	TBD
CW-67	CW_62.8	Access mat in channel	Human-made	Identified	TBD
CW-68	CW_63.0	Culvert on gravel bar	Human-made	Identified	TBD
				-	

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.



03 Thompson River

Thompson River

OVERVIEW			
Work objectives	Community discussions status	Known debris	Permits status
 Remove human made debris and any natural debris causing threat to either public safety or infrastructure Preserve cultural and historically significant areas 	Ongoing communication with the bands and local authorities as the project planning progresses on specific operational matters. Recurring biweekly project update call with all local authorities and First Nations groups in the area scheduled for Thursday at 1:05pm. Representatives from the following groups are invited: Cooks Ferry IB Lytton IB Nicomen IB In person meeting for Nicola, Coldwater and Thompson held on Jun 30 with First Nations and local communities.	8 debris sites identified in total Phase 1 (see Appendix D) • 6 debris sites have removal completed; Phase 2 • 2 sites remaining as work identified and paused due to water levels.	Golder is continuing to identify permit needs for Phase 2 anthropogenic debris removal. Permit applications are to be submitted once water levels decrease and updated debris locations are confirmed. Phase 1 permits included: ARC Heritage Investigation Permit 2021-0453; NOI was issued Feb 28; FOR Approval A3007030 issued for Apr 15; and DFO Authorization issued Apr 11 under Approval 22-HPAC-00305.

Thompson River



Thompson Response Action Plan

Action plan for post-freshet work	Estimated timeline for removal
 During an following freshet, additional reconnaissance will be completed to identify any new debris Debris will be assessed and human made debris that poses a high risk will be prioritized Linear debris removal crews will be utilized for small anthropogenic debris Helicopters will be utilized to support debris removal Entrance routes and staging areas for equipment and debris is being reviewed and will be communicated asap Once debris has been removed from the waterway, contractors will follow waste management plans Crew will stop work if human remains are found or unanticipated archaeological sites are discovered Natural debris will be reviewed by QP, DFO and FOR to determine if it poses a threat to public safety and/or infrastructure 	 Work has been paused due to high water levels, updated timelines will be provided in future reports; Additional debris may be found, identified and reported in future reports as reconnaissance flights are completed over the watercourse and assessing any new debris identified from freshet.
Contractors involved	Waste management process
Debris removal: Arneet & Burgess (A&B), Quattro Constructors, Valley Helicopters, Rock Solid Industries Qualified Environmental & Archeological Professional: Golder Field Work Management: BNC Industrial	 Waste will be staged and sorted Legal owners will be notified Metals will be salvaged or recycled Unsalvageable waste will be sent to landfills under proper disposal protocols See Appendix A Waste Management Strategic Plan

Thompson Response Action Plan

Work completed prior week	Upcoming work to be completed
 Continued monitoring watercourse; and Continued with debris Phase 2 large anthropogenic and linear debris planning. 	All field work currently suspended on Thompson River due to high water levels. Due to the variability in freshet, during the planning phase there will be ongoing discussions and assessments on returning to work post freshet. Phase 1 refers to work complete prior to freshet and Phase 2 will refer to work being completed post freshet. Some activities that will be ongoing during the planning phase include: Ongoing Planning Activities Work planning with BNC, A&B, OLF, CRS, Golder and local subcontractors and communities for recommencent of work post freshet. Timeline for this is from late May to July; Renewal or issuance of new permits and authorizations from FOR and DFO. Discussions have already commenced on this process. Instream work is anticipated to resume mid July; Assessing Phase 1 work that was completed and utilizing any lessons
Relevant contacts	learned to be applied to Phase 2 work. This is ongoing and will be completed by mid June;
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	 Continue with engagement of local communities for any newly identified large anthropogenic debris. Develop plans for assessments of newly identified debris for when removal can begin. This work will be ongoing until mid July; Ongoing biweekly updates with FN communities, allowing for FN communities to bring up any concerns that may have occurred during freshet, so it can be addressed post freshet.

Thompson River


Map ID	Description	Туре	Status	Removal date
THR-5	Pieces of wood in and on the banks of the river	Natural	Identified	TBD
THR-6	Wood and paper scraps on banks.	Natural	Identified	TBD



04

Merritt Region Linear Debris Removal

Linear Debris Progress in KMs - Merritt Region



Total KMs
188

Complete
83

Pending
100


Access denied / Not established
5

Linear Debris Progress - Merritt Region


Work completed prior week	Upcoming work to be completed
 Continued with planning work for Phase 2; Supervisor training and crew refresh; and Commenced linear debris removal. 	 Continue with linear debris removal Finalize staging areas
Relevant contacts	
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	





Overview						
Work objectives	Community discussions status	Known debris	Permits status			
1. Remove human made debris and any natural debris causing threat to either public safety or infrastructure. 2. Preserve cultural and historically significant areas.	Ongoing communication with both Upper Similkameen IB (USIB) and Lower Similkameen IB (LSIB), Regional District of Okanagan-Similkameen,town of Princeton and Tulameen fire department. Recurring project update call with all local authorities and First Nations groups in the area scheduled every second Thursday at 3.05pm. Representatives from the following groups are invited: Lower Similkameen IB Upper Similkameen IB Town of Princeton Regional District of Okanagan Tulameen Fire Dept	Phase 1 (see Appendix D) • 34 debris sites have removal completed; and • 17 have been assessed and concluded not to be removed Phase 2 • 101 sites identified for removal.	Tetra Tech has submitted the DFO permit for Phase 2 anthropogenic debris, permit expected week of Jul 18. FOR has conditionally extended to Oct 15 for instream work outside of the fish timing window (Aug 7 - Oct 15). Phase 1 permits included: ARC Heritage Investigation Permit 2021-0453; NOI was issued Feb 28; FOR Approval A8006163 issued for Feb 11 and permit extension issued Apr 14; and DFO Authorization issued Feb 7 under Approval 22-HPAC-00125. Phase 2 permits included DFO Authorization issued July 18, 2022 22-HPAC-00766			





























Tulameen River Response Action Plan

Action plan for post-freshet work	Estimated timeline for removal
 Identify newly exposed human made debris and large woody debris deposits during/after freshet. Develop site specific debris removal work plans and engage with LSIB and USIB to assist with sequence/scheduling of work. TetraTech to review site specific plans and provide direction re access and biological mitigation measures (as per the Section 11 permit extension) TetraTech to assess natural debris to determine if it poses a threat to public safety and/or infrastructure. Identify entrance routes and staging areas for equipment and debris planning and ensure all necessary access agreements are in place Once debris has been removed from the waterway, contractors will follow waste management plans Crew will stop work if human remains are found or unanticipated archaeological sites are discovered Discussions ongoing with USIB and LSIB for subcontractors and professional resources 	 Other than noted below, all previously identified human made debris has been removed; High risk woody debris has been relocated; TR53 - determined that this large diameter culvert is filled with silt and cannot be safely removed with current high water levels. To revisit removal plan following freshet; TR44 is in the vicinity of Ochre Bluff, still assessing and in discussions with USIB and LSIB; Additional debris will continue to be identified during freshet through periodic reconnaissance and information received from the local communities; Assuming freshet is over by the end of June, instream debris removal work is expected to recommence in early July.
Contractors involved	Waste management process
Debris removal: Multiple local contractors Qualified Environmental & Archeological Professional: TetraTech and Golder Field Work Management: Clearview Demolition	 Waste will be staged and sorted Legal owners will be notified Metals will be salvaged or recycled Unsalvageable waste will be sent to landfills under proper disposal protocols See Appendix A Waste Management Strategic Plan

Tulameen River Response Action Plan

Work completed prior week	Upcoming work to be completed
 Continue with Phase 2 planning Continue with survey and scouting of debris sites Develop updated schedule 	 Continue with assessments of debris sites Continue with survey and scouting of debris for access FOR WSA Permit Has been conditionally extended to October 15, 2022 to permit instream work outside of fish timing window (Aug 7 to Oct 15): with written rationale from TetraTech for timing of removal of debris, assessment of the aquatic and terrestrial habitat, and a description of measures to prevent adverse impacts to fish and aquatic/terrestrial habitat Woody Debris in Tulameen Area (relocated during phase 1) Assessments underway and ongoing discussions re: area resident concerns about relocated woody debris
Relevant contacts	
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	

Map ID	Contractor ID*	Description	Туре	Status	Removal date
TR-44		Pole like objects beside river	Human-made	Identified	TBD
TR-53		Exposed culvert	Human-made	Identified	TBD
TR-54	TU_2.7	Metal/Plastic Debris in woody debris	Human-made	Identified	TBD
TR-55	TU_2.8	Metal Debris against tree on edge of river	Human-made	Identified	TBD
TR-56	TU_9.2	Small white plastic on bank left side	Human-made	Identified	TBD
TR-57	TU_10.8	Culvert right side	Human-made	Identified	TBD
TR-58	TU_15.9	Jersey barrier, piece of RV trailer and small scattered debris	Human-made	Identified	TBD
TR-59	TU_16.3	Trailer debris in woody debris pile, white debris in river bank in trees	Human-made	Identified	TBD
TR-60	TU_16.35	Plywood in woody debris	Human-made	Identified	TBD
TR-61	TU_16.85	Cardboard and metal stuck in woody debris	Human-made	Identified	TBD
TR-62	TU_17.0	Debris in silt on rivers edge	Human-made	Identified	TBD
TR-63	TU_17.1	Metal bar laying on river bank	Human-made	Identified	TBD
TR-64	TU_17.375	Metal debris in trees in riparian area	Human-made	Identified	TBD
TR-65	TU_17.5	Tarp debris in river on edge	Human-made	Identified	TBD
TR-66	TU_17.7	Metal and other debris in river and on bank	Human-made	Identified	TBD
TR-67	TU_17.875	White debris on rocks	Human-made	Identified	TBD
TR-68	TU_17.95	Blue tarp wrapped in trees	Human-made	Identified	TBD
TR-69	TU_18.5	Red debris on rivers edge	Human-made	Identified	TBD
TR-70	TU_18.55	Potential trailer or metal debris on rivers edge	Human-made	Identified	TBD
TR-71	TU_18.6	Plastic debris on rivers edge or white metal	Human-made	Identified	TBD
TR-72	TU_18.75	Metal wrapped around trees in woody debris	Human-made	Identified	TBD

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

Map ID	Contractor ID*	Description	Туре	Status	Removal date
TR-73	TU_19	White debris on river bank in trees	Human-made	Identified	TBD
TR-74	TU_19.3	Stripped car up on bank in trees	Human-made	Identified	TBD
TR-75	TU_17.20	Tire in river	Human-made	Identified	TBD
TR-76	TU_19.5	Camper door stuck on woody debris	Human-made	Identified	TBD
TR-77	TU_19.6	Car bumper in woody debris	Human-made	Identified	TBD
TR-78	TU_19.9	Debris in wooded area	Human-made	Identified	TBD
TR-79	TU_3.00	Green box in woods and small debris	Human-made	Identified	TBD
TR-80	TU_3.10	Culvert	Human-made	Identified	TBD
TR-81	TU_3.30	Yellow Plastic on bank and debris in woody pile on bank	Human-made	Identified	TBD
TR-82	TU_4.00	Small scattered debris on left bank	Human-made	Identified	TBD
TR-83	TU_4.10	Debris in bushes along rivers edge	Human-made	Identified	TBD
TR-84	TU_4.30	Tire in bush	Human-made	Identified	TBD
TR-85	TU_4.40	Tarp under wood debris	Human-made	Identified	TBD
TR-86	TU_4.50	Green tarps and other plastic on right bank and under woody debris	Human-made	Identified	TBD
TR-87	TU_4.60	Purple item in silt and small debris in area	Human-made	Identified	TBD
TR-88	TU_4.70	Tarps, blankets or other debris buried in silt.	Human-made	Identified	TBD
TR-89	TU_5.30	Tires	Human-made	Identified	TBD
TR-90	TU_5.60	Metal debris in woody debris	Human-made	Identified	TBD

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

Map ID	Contractor ID*	Description	Туре	Status	Removal date
TR-91	TU_5.70	Debris and culvert on rivers edge	Human-made	Identified	TBD
TR-92	TU_6.30	Debris on river bank	Human-made	Identified	TBD
TR-93	TU_7.00	Small culver sticking up on river bank	Human-made	Identified	TBD
TR-94	TU_7.20	Small white plastic or metal on sand bar	Human-made	Identified	TBD
TR-95	TU_7.25	Large pile of woody debris with small plastic or metal debris in it	Human-made	Identified	TBD
TR-96	TU_7.40	Debris in woody debris pile	Human-made	Identified	TBD
TR-97	TU_7.50	Metal debris on river bank	Human-made	Identified	TBD
TR-98	TU_7.55	Propane tank	Human-made	Identified	TBD
TR-99	TU_7.60	Metal debris on river bank	Human-made	Identified	TBD
TR-100	TU_7.80	Black plastic along bank in woody debris	Human-made	Identified	TBD
TR-101	TU_10.40	Metal debris trapped on tree on edge of river	Human-made	Identified	TBD
TR-102	TU_13.31	Unknown debris	Human-made	Identified	TBD
TR-103	TU_19.40	Camper door stuck on woody debris	Human-made	Identified	TBD
TR-104	TU_20.00	Tarp buried in silt	Human-made	Identified	TBD
TR-105	TU_21.10	Propane tank and other debris in flood plain in woods	Human-made	Identified	TBD
TR-106	TU_21.40	Tire on river bank	Human-made	Identified	TBD
TR-107	TU_21.60	Metal debris on river bank	Human-made	Identified	TBD
TR-108	TU_22.90	Metal debris in river flood plain on rocks	Human-made	Identified	TBD
TR-109	TU_23.15	Large amount of metal and other debris on river bank	Human-made	Identified	TBD

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

Map ID	Contractor ID*	Description	Туре	Status	Removal date
TR-109	TU_23.15	Large amount of metal and other debris on river bank	Human-made	Identified	TBD
TR-110	TU_23.20	Log stack and woody debris piles	Natural	Identified	TBD
TR-111	TU_23.25	Maroon car door sitting on sand bar on rocks	Human-made	Identified	TBD
TR-112	TU_23.50	Old wooden and metal structure right on river bank hanging	Human-made	Identified	TBD
TR-113	TU_23.60	Log stack and woody debris piles	Natural	Identified	TBD
TR-114	TU_24.00	Debris within the woody debris piles	Human-made	Identified	TBD
TR-115	TU_24.10	Woody Debris pile	Natural	Identified	TBD
TR-116	TU_24.20	Log stack	Natural	Identified	TBD
TR-117	TU_25.50	Woody Debris pile	Natural	Identified	TBD
TR-118	TU_26.00	White object buried in silt	Human-made	Identified	TBD
TR-119	TU_26.10	Object buried within the woody debris on sand bar	Human-made	Identified	TBD
TR-120	TU_26.20	White plastic on rivers edge.	Human-made	Identified	TBD
TR-121	TU_27.00	Metal debris in woody debris pile	Human-made	Identified	TBD
TR-122	TU_27.20	Cardboard box with yellow in rover stuck in woody debris	Human-made	Identified	TBD
TR-123	TU_27.25	Metal item in river in edge	Human-made	Identified	TBD
TR-124	TU_27.30	Plastic tank and other debris in woody debris pile	Human-made	Identified	TBD
TR-125	TU_27.60	Metal T bar sticking up in river	Human-made	Identified	TBD
TR-126	TU_27.85	White debris in woody debris pile	Human-made	Identified	TBD
TR-127	TU_28.65	Several pieces of debris wrapped up in the woody debris pile on the sand bar	Human-made	Identified	TBD

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

Map ID	Contractor ID*	Description	Туре	Status	Removal date
TR-128	TU_28.67	Several pieces of white debris on sand with in the wood debris	Human-made	Identified	TBD
TR-129	TU_29.20	Log stack	Natural	Identified	TBD
TR-130	TU_29.75	Black piece of debris on sand bar	Human-made	Identified	TBD
TR-131	TU_30.20	Log stack	Human-made	Identified	TBD
TR-132	TU_30.35	Metal debris in tress and woody debris on river bank	Human-made	Identified	TBD
TR-133	TU_30.40	Large amount of debris from trailer and other items	Human-made	Identified	TBD
TR-134	TU_30.55	Large amount of debris on river bank in flood plain.	Human-made	Identified	TBD
TR-135	TU_30.60	Metal bar up on river bank	Human-made	Identified	TBD
TR-136	TU_30.75	Multiple piece of debris within the woody debris area	Human-made	Identified	TBD
TR-137	TU_31.00	Woody debris	Natural	Identified	TBD
TR-138	TU_31.25	White PVC pipe on river bank	Human-made	Identified	TBD
TR-139	TU_31.30	Long metal pipe in silt	Human-made	Identified	TBD
TR-140	TU_31.40	Green pipe sitting on ground near woody debris	Human-made	Identified	TBD
TR-141	TU_31.70	Log brush piles	Natural	Identified	TBD
TR-142	TU_31.80	Log brush piles	Natural	Identified	TBD
TR-143	TU_31.90	Log stacks	Human-made	Identified	TBD
TR-144	TU_33.20	Concrete Lego Block	Human-made	Identified	TBD
TR-145	TU_33.25	Lego blocks	Human-made	Identified	TBD
TR-146	TU_33.30	Concrete Lego Block	Human-made	Identified	TBD

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

Map ID	Contractor ID*	Description	Туре	Status	Removal date
TR-147	TU_35.30	Barrel in flood plain	Human-made	Identified	TBD
TR-148	TU_52.07	Log jam in River	Natural	Identified	TBD
TR-149	TU_52.30	Log jam in River	Natural	Identified	TBD
TR-150	TU_58.10	Log jam in River	Natural	Identified	TBD
TR-151	TU_58.20	Log jam in River	Natural	Identified	TBD
TR-152	TU_67.00	Log jam in River	Natural	Identified	TBD

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.




06 Similkameen River


Similkameen River


OVERVIEW						
Work objectives	Community discussions status	Known debris	Permits status			
Remove human made debris and any natural debris causing threat to either public safety or infrastructure. Preserve cultural and historically significant areas	Ongoing communication with both Upper Similkameen IB (USIB) and Lower Similkameen IB (LSIB) as the planning of the project moves forward. Also communicating with Regional District of Okanagan-Similkameen and town of Princeton. Recurring project update call with all local authorities and First Nations groups in the area scheduled every second Thursday at 3.05pm. Representatives from the following groups are invited: Lower Similkameen IB Upper Similkameen IB Town of Princeton Regional District of Okanagan Tulameen Fire Department	Phase 1 (see Appendix D) 12 debris sites have removal completed; and 9 have been assessed and concluded not to be removed Phase 2 108 sites identified.	Tetra Tech has submitted the DFO permit for Phase 2 anthropogenic debris, permit expected week of Jul 18. FOR has conditionally extended to Oct 15 for instream work outside of the fish timing window (Aug 7 - Sep 30). Phase 1 permits included: ARC Heritage Investigation Permit 2021-0453; NOI was issued Feb 28; FOR Approval A8006162 issued for Feb 11 and permit extension issued Apr 14; and DFO Authorization issued Feb 7 under Approval 22-HPAC-00125. Phase 2 permits included DFO Authorization issued July 18, 2022 22-HPAC-00766			


Similkameen River































Similkameen River





Similkameen River Response Action Plan

Action plan	Estimated timeline for removal
 Identify newly exposed human made debris and large woody debris deposits during/after freshet. Develop site specific debris removal work plans and engage with LSIB and USIB to assist with sequence/scheduling of work. TetraTech to review site specific plans and provide direction re access and biological mitigation measures (as per the Section 11 permit extension) TetraTech to assess natural debris to determine if it poses a threat to public safety and/or infrastructure. Identify entrance routes and staging areas for equipment and debris planning and ensure all necessary access agreements are in place Once debris has been removed from the waterway, contractors will follow waste management plans Crew will stop work if human remains are found or unanticipated archaeological sites are discovered Discussions ongoing with USIB and LSIB for subcontractors and professional resources 	 Other than noted below, all previously identified human made debris has been removed; Debris SR19, 23, 24 to be removed post freshet or by LSIB hand pickers; With the exception of the East Gate woody debris (which has now been relocated/removed), none of the woody debris has been assessed by TetraTech as high risk. As such, it will be left in place; Recently identified SR25, SR26, SR28, SR29, SR30, SR33 & SR34 being assessed and will be dealt with post freshet; SR27 and other potential woody debris sites upstream currently being assessed by TetraTech.
Contractors involved	Waste management process
Debris removal: Multiple local contractors Qualified Environmental & Archeological Professional: TetraTech and Golder Field Work Management: Clearview Demolition	 Waste will be staged and sorted Legal owners will be notified Metals will be salvaged or recycled Unsalvageable waste will be sent to landfills under proper disposal protocols See Appendix A Waste Management Strategic Plan

Similkameen River Response Action Plan

Work completed prior week	Upcoming work to be completed
 Continued with Phase 1 planning; and Continued scouting debris sites; 	 Complete sweeps and surveys with support of Archaeologists, Cultural Monitors and Environmental Monitors; Mobilize equipment to debris sites; and Commence debris removal. FOR WSA Permit Has been conditionally extended to September 30, 2022 to permit instream work outside of fish timing window (Aug 7 to Sept 30): with written rationale from TetraTech for timing of removal of debris, assessment of the aquatic and terrestrial habitat, and a description of measures to prevent adverse impacts to fish and aquatic/terrestrial habitat
Relevant contacts	
Contact for Contractors questions: kirandeep.dhillon@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	

Map ID	Description	Туре	Status	Removal date
SR-19	Blue tarp slightly buried in the sandbar	Human-made	Identified	TBD
SR-23	Tarp slightly buried in the sandbar	Human-made	Identified	TBD
SR-24	Blue barrels entangled in woody debris	Human-made	Identified	TBD
SR-25	Overturned car	Human-made	Identified	TBD
SR-26	Truck with trailer	Human-made	Identified	TBD
SR-27	Log debris	Natural	Identified	TBD
SR-28	Sumallo bridge	Human-made	Identified	TBD
SR-29	Chuwanten bridge	Human-made	Identified	TBD
SR-30	78-83 bridge	Human-made	Identified	TBD
SR-31	Woody debris	Natural	Identified	TBD
SR-32	Woody debris	Natural	Identified	TBD
SR-33	Woody debris	Natural	Identified	TBD
SR-34	Sheet metal, propane tank	Human-made	Identified	TBD
SR-35	Fruit, boxes, lumber, debris in log pile	Human-made	Identified	TBD
SR-36	Lumber, plywood on gravel bar	Human-made	Identified	TBD
SR-37	Tire on gravel bar	Human-made	Identified	TBD
SR-38	Tire on gravel bar	Human-made	Identified	TBD
SR-39	Tire on gravel bar	Human-made	Identified	TBD
SR-40	Blue barrels, lumber in log pile	Human-made	Identified	TBD
SR-41	Barrels	Human-made	Identified	TBD
SR-42	Fruit box	Human-made	Identified	TBD
SR-43	Tin	Human-made	Identified	TBD
SR-44	Misc. Debris	Human-made	Identified	TBD

Map ID	Description	Туре	Status	Removal date
SR-45	Apple Crates	Human-made	Identified	TBD
SR-46	Large tarp in logs	Human-made	Identified	TBD
SR-47	Parachute	Human-made	Identified	TBD
SR-48	Tire, Green Cap	Human-made	Identified	TBD
SR-49	Silver Object	Human-made	Identified	TBD
SR-50	Truck Cab	Human-made	Identified	TBD
SR-51	Barrels	Human-made	Identified	TBD
SR-52	Tire on gravel bar	Human-made	Identified	TBD
SR-53	Tire on gravel bar	Human-made	Identified	TBD
SR-54	Tire	Human-made	Identified	TBD
SR-55	Tire on gravel bar	Human-made	Identified	TBD
SR-56	Tire on gravel bar	Human-made	Identified	TBD
SR-57	Tire	Human-made	Identified	TBD
SR-58	Tractor Tire	Human-made	Identified	TBD
SR-59	Tire on gravel bar	Human-made	Identified	TBD
SR-60	Paddleboat & Tire	Human-made	Identified	TBD
SR-61	Tire on gravel bar	Human-made	Identified	TBD
SR-62	Misc. Debris	Human-made	Identified	TBD
SR-63	Tire	Human-made	Identified	TBD
SR-64	Misc. Debris	Human-made	Identified	TBD
SR-65	Debris in log pile	Human-made	Identified	TBD
SR-66	Tractor Tire	Human-made	Identified	TBD


Map ID	Description	Туре	Status	Removal date
SR-67	Tire on gravel bar	Human-made	Identified	TBD
SR-68	Tire on gravel bar	Human-made	Identified	TBD
SR-69	Black Pipe & Tire	Human-made	Identified	TBD
SR-70	Tire	Human-made	Identified	TBD
SR-71	Tire	Human-made	Identified	TBD
SR-72	Barrel	Human-made	Identified	TBD
SR-73	White debris in water	Human-made	Identified	TBD
SR-74	White Debris	Human-made	Identified	TBD
SR-75	Misc. Debris	Human-made	Identified	TBD
SR-76	Pallet	Human-made	Identified	TBD
SR-77	Unknown large in river /CWD	Human-made	Identified	TBD
SR-78	Tire x2	Human-made	Identified	TBD
SR-79	Lumber, plywood . Debris in log piles	Natural	Identified	TBD
SR-80	Tire	Human-made	Identified	TBD
SR-81	Sign	Human-made	Identified	TBD
SR-82	Misc. Debris	Human-made	Identified	TBD
SR-83	Blue Barrel	Human-made	Identified	TBD
SR-84	Tire edge water	Human-made	Identified	TBD
SR-85	Tarp	Human-made	Identified	TBD
SR-86	Tires in flood plain(riparian)	Human-made	Identified	TBD
SR-87	Debris against tree in water	Human-made	Identified	TBD
SR-88	Tire in water on gravel bar	Human-made	Identified	TBD

Map ID	Description	Туре	Status	Removal date
SR-89	Car	Human-made	Identified	TBD
SR-90	Upside down vehicle in water	Human-made	Identified	TBD
SR-91	Tire in river	Human-made	Identified	TBD
SR-92	Lumber on gravel bar	Human-made	Identified	TBD
SR-93	Washed out culvert in channel	Human-made	Identified	TBD
SR-94	Tire on gravel bar	Human-made	Identified	TBD
SR-95	Car Body	Human-made	Identified	TBD
SR-96	Tire	Human-made	Identified	TBD
SR-97	Debris near bank	Human-made	Identified	TBD
SR-98	Tires in flood plain(riparian)	Human-made	Identified	TBD
SR-99	Tarp	Human-made	Identified	TBD
SR-100	Small debris on bank	Human-made	Identified	TBD
SR-101	Tin	Human-made	Identified	TBD
SR-102	Tire	Human-made	Identified	TBD
SR-103	Rubber Mat, Semi Tires	Human-made	Identified	TBD
SR-104	Debris in log pile	Human-made	Identified	TBD
SR-105	Five Tires	Human-made	Identified	TBD
SR-106	Misc. Debris	Human-made	Identified	TBD
SR-107	Debris field in trees	Human-made	Identified	TBD
SR-108	Debris against bank	Human-made	Identified	TBD
SR-109	Tires in flood plain(riparian)	Human-made	Identified	TBD
SR-110	Tarp, Tire	Human-made	Identified	TBD

Map ID	Description	Туре	Status	Removal date
SR-111	Debris in log pile	Human-made	Identified	TBD
SR-112	Misc Debris	Human-made	Identified	TBD
SR-113	Tire	Human-made	Identified	TBD
SR-114	Blue Barrel	Human-made	Identified	TBD
SR-115	Debris in log pile	Human-made	Identified	TBD
SR-116	Debris in log pile	Human-made	Identified	TBD
SR-117	Tires	Human-made	Identified	TBD
SR-118	Wood, lumber	Natural	Identified	TBD
SR-119	Tire	Human-made	Identified	TBD
SR-120	Tires	Human-made	Identified	TBD
SR-121	Metal Debris	Human-made	Identified	TBD
SR-122	Tractor Tire	Human-made	Identified	TBD
SR-123	Hot Water Tank	Human-made	Identified	TBD
SR-124	Misc Debris	Human-made	Identified	TBD
SR-125	Tin	Human-made	Identified	TBD
SR-126	White Bag	Human-made	Identified	TBD
SR-127	Fridge	Human-made	Identified	TBD
SR-128	Tire Tube	Human-made	Identified	TBD
SR-129	Blue Shed	Human-made	Identified	TBD




OVERVIEW					
Work objectives	Community discussions status	Known debris	Permits status		
Remove human made debris and any natural debris causing threat to either public safety or infrastructure Preserve cultural and historically significant areas.	Continuing to schedule calls and visits with the remaining communities based on their availability. Recurring biweekly project update call with all local authorities and First Nations groups in the area scheduled every Thursday at 11am.	 69 debris sites identified of which 38 debris sites has removal completed; and 5 has been assessed and concluded not to be removed This leaves 25 sites remaining as work paused due to freshet and\or waiting on regulatory approval. 	ARC Heritage Investigation Permit 2021-0453 Issued under Section 12.2 of the Heritage Conservation Act. FOR approval under Section 11 of the Water Sustainability Act; Permit issued Mar 29, 2022. DFO Authorization under Paragraphs 34.4(2) (b) and 35(2)(b) of the Fisheries Act (Emergency Situations); Authorization issued (Approval 22-HPAC-00204) Mar 3, 2022. *Permits extended until September 30, 2022.		














Fraser River Response Action Plan

Action plan	Estimated timeline for removal
 Once all permits, approvals and plans are in place, crews will be deployed to the river. Crews will be prioritising human made debris that poses a high risk first, but otherwise will remove all human made debris. Heavy equipment involved will include excavators, rock truck and flatbed trucks Entrance routes and staging areas for equipment and debris is being reviewed and will be communicated asap Once debris has been removed from the waterway, contractors will follow waste management plans Crew will stop work if human remains are found or unanticipated archaeological sites are discovered Natural debris will be reviewed by QP, DFO and FOR to determine if it poses a threat to public safety and/or infrastructure 	 All work currently paused due to continuing high water levels. FR6, FR38, FR40, FR-55, FR-58-65: subject to removal scheduling after freshet. FR2, FR6-10, FR13, FR28-FR33, FR-35, FR39: pending regulatory approval Additional debris may be found, identified and reported in future reports as crews are navigating the river course and assessing any new debris identified from freshet.
Contractors involved	Waste management process
Debris removal: Stqó:ya Construction Qualified Environmental: Stantec Archeological Professional: Stolo Nation Field Work Management: RAM Consulting FN Monitors: IAMC	 Waste will be staged and sorted Legal owners will be notified Metals will be salvaged or recycled Unsalvageable waste will be sent to landfills under proper disposal protocols See Appendix A Waste Management Strategic Plan

Fraser River Response Action Plan

Work completed prior week	Upcoming work to be completed
 Small debris removal by boat is complete on Fraser. Continued the assessment of woody natural debris and discuss strategy with appropriate parties Ongoing communication with the FN bands 	Continue with developing work plans. 20 sites pending regulatory approval. See slide 78 for linear debris removal progress. Upcoming Work Continue with removal of woody debris along the river subject to
	 water level. Continue with planning and assessments due to impacts from freshet. Phase 2 work planning continues.
Relevant contacts	
Contact for Contractors questions: yogan.r.reddy@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	

Map ID	Description	Туре	Status	Removal date
FR-2	Natural debris with human made debris	Human-made	Identified (pending regulatory approval)	TBD
FR-6	Woody debris in Trout Creek	Natural	Identified (pending regulatory approval)	TBD
FR-7	Woody debris on banks	Natural	Identified (pending regulatory approval)	TBD
FR-8	Woody debris	Natural	Identified (pending regulatory approval)	TBD
FR-9	Fallen over trees	Natural	Identified (pending regulatory approval)	TBD
FR-10	Woody debris	Natural	Identified (pending regulatory approval)	TBD
FR-13	Woody debris	Natural	Identified (pending regulatory approval)	TBD
FR-14	Tire and other human made debris	Human-made	Removed by Others	2022-06-30
FR-15	Woody debris on river banks	Natural	Removed by Others	2022-06-30
FR-16	Canoe Pass dock damage	Human-made	Removed by Others (repaired)	2022-06-30
FR-19	Concrete culvert	Human-made	Identified (debris not found)	TBD
FR-22	Boat debris, furniture	Human-made	Identified (debris not accessible)	TBD
FR-23	Red container/pipe, metal debris	Human-made	Identified (debris not accessible)	TBD
FR-28	Woody debris	Natural	Identified (pending regulatory approval)	TBD
FR-29	Logs on river bed	Natural	Identified (debris not accessible)	TBD
FR-30	Woody debris	Natural	Identified (pending regulatory approval)	TBD
FR-31	Woody debris (Squamish)	Natural	Identified (pending regulatory approval)	TBD
FR-32	Woody debris (Squamish)	Natural	Identified (pending regulatory approval)	TBD
FR-33	Woody debris (Squamish)	Natural	Identified (pending regulatory approval)	TBD
FR-35	Woody debris	Natural	Identified (pending regulatory approval)	TBD
FR-39	Woody debris	Natural	Identified (pending regulatory approval)	TBD
FR-40	Section of boat hull on Fraser River	Human-made	Identified (not accessible)	TBD
FR-59	Woody debris	Natural	Identified	TBD

Map ID	Description	Туре	Status	Removal date
FR-60	Woody debris	Natural	Identified (pending regulatory approval)	TBD
FR-66	Woody debris around pier cap	Natural	Identified	TBD
FR-67	Woody debris	Natural	Identified (pending assessment)	TBD
FR-68	Woody debris	Natural	Identified (pending assessment)	TBD
FR-69	Misc. debris	Human-made	Identified	TBD




80

Chilliwack
River &
Vedder
River/Canal


Chilliwack River & Vedder River/Canal

OVERVIEW						
Work objectives	Community discussions status	Known debris	Permits status			
Remove human made debris and any natural debris causing threat to either public safety or infrastructure Preserve cultural and historically significant areas.	Continuing to schedule calls and visits with the remaining communities based on their availability. Recurring biweekly project update call with all local authorities and First Nations groups in the area scheduled every Thursday at 11am.	■ 16 debris site have removal completed; and ■ 1 have been assessed and concluded not to be removed This leaves 40 sites remaining as work identified but paused due to water level and/ or awaiting regulatory approval. Additional debris being logged as information is being obtained from the aerial video, drone footage site visits and local communities.	ARC Heritage Investigation Permit 2021-0453 Issued under Section 12.2 of the Heritage Conservation Act FOR approval under Section 11 of the Water Sustainability Act; Permit issued on March 29, 2022 DFO Authorization under Paragraphs 34.4(2) (b) and 35(2)(b) of the Fisheries Act (Emergency Situations); Authorization issued (Approval 22-HPAC-00204) Mar 3, 2022 *Permits extended until September 30, 2022.			




Chilliwack River & Vedder River/Canal





Chilliwack River & Vedder River/Canal CH48. Woody debris CH43. Woody debris CH46. Woody debris CH42. Woody debris CH41. Woody debris Chilliwack Lake Road Chilliwack Lake Road CH40. Woody debris CH45. Woody debris CH47. Woody debris CH16. Woody debris



Chilliwack River & Vedder River/Canal Action Plan

Action plan	Estimated timeline for removal		
 Once all permits, approvals and plans are in place, crews will be deployed to the river. Crews will be prioritising human made debris that poses a high risk first, but otherwise will remove all human made debris. Heavy equipment involved will include excavators, rock truck and flatbed trucks Entrance routes and staging areas for equipment and debris is being reviewed and will be communicated asap Once debris has been removed from the waterway, contractors will follow waste management plans Crew will stop work if human remains are found or unanticipated archaeological sites are discovered Natural debris will be reviewed by QP, DFO and FOR to determine if it poses a threat to public safety and/or infrastructure 	 CH1, CH6-9, CH11-14, CH16: approvals in progress. Additional debris may be found, identified and reported in future reports as crews are navigating the river course and assessing any new debris identified from freshet A 2 day aerial survey identified sites in the following areas: Sumas Prairie to Chilliwack River, Chilliwack River to Island 22,Island 22 to Hwy 9 Bridge (Agassiz),Hwy 9 Bridge (Agassiz) to Flood. Additional aerial site survey during the week of July 18. 		
Contractors involved	Waste management process		
Debris removal: Stqó:ya Construction Qualified Environmental: Stantec Archeological Professional: Stolo Nation Field Work Management: RAM Consulting FN Monitors: IAMC	 Waste will be staged and sorted Legal owners will be notified Metals will be salvaged or recycled Unsalvageable waste will be sent to landfills under proper disposal protocols See Appendix A Waste Management Strategic Plan 		

Chilliwack River & Vedder River/Canal Response Action Plan

Work completed prior week	Upcoming work to be completed
 Continued with planning for upcoming work Ongoing communication with FN bands Multiple debris removed Woody and anthropogenic debris that has been approved for removal is complete. 	Continue with planning for upcoming work Continue discussions with FN bands Helicopter flight with Sumas FN for debris assessment on FN band land. Upcoming Work Continue with planning and assessments due to impacts from freshet.
Relevant contacts	
Contact for Contractors questions: mj.siahdashti@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca	

Chilliwack River & Vedder River/Canal

Map ID	Description	Type	Status	Removal date
CH-1	Large volumes of natural debris	Natural	Identified (pending regulatory approval)	TBD
CH-6	Woody debris	Natural	Identified (pending regulatory approval)	TBD
CH-7	Woody debris	Natural	Identified (pending regulatory approval)	TBD
CH-8	Woody debris	Natural	Identified (pending regulatory approval)	TBD
CH-9	Woody debris	Natural	Identified (pending regulatory approval)	TBD
CH-11	Woody debris	Natural	Identified (pending regulatory approval)	TBD
CH-12	Woody debris	Natural	Identified (pending regulatory approval)	TBD
CH-13	Woody debris	Natural	Identified (pending regulatory approval)	TBD
CH-14	Large volumes of natural debris	Natural	Identified (pending regulatory approval)	TBD
CH-16	Woody debris	Natural	Identified (pending regulatory approval)	TBD
CH-29	Woody debris	Natural	Identified	TBD
CH-30	Woody debris	Natural	Identified	TBD
CH-31	Woody debris	Natural	Identified	TBD
CH-32	Woody debris	Natural	Identified	TBD
CH-33	Woody debris	Natural	Identified	TBD
CH-34	Woody debris	Natural	Identified	TBD
CH-35	Woody debris	Natural	Identified	TBD
CH-36	Woody debris	Natural	Identified	TBD
CH-37	Woody debris	Natural	Identified	TBD
CH-38	Woody debris	Natural	Identified	TBD
CH-39	Woody debris	Natural	Identified	TBD
CH-40	Woody debris	Natural	Identified	TBD
CH-41	Woody debris	Natural	Identified	TBD

Chilliwack River & Vedder River/Canal

Map ID	Description	Туре	Status	Removal date
CH-42	Woody debris	Natural	Identified	TBD
CH-43	Woody debris	Natural	Identified	TBD
CH-44	Woody debris	Natural	Identified	TBD
CH-45	Woody debris	Natural	Identified	TBD
CH-46	Woody debris	Natural	Identified	TBD
CH-47	Woody debris	Natural	Identified	TBD
CH-48	Woody debris	Natural	Identified	TBD
CH-49	Woody debris	Natural	Identified	TBD
CH-50	Woody debris	Natural	Identified	TBD
CH-51	Woody debris	Natural	Identified	TBD
CH-52	Woody debris	Natural	Identified	TBD
CH-53	Woody debris	Natural	Identified	TBD
CH-54	Woody debris	Natural	Identified	TBD
CH-55	Woody debris	Natural	Identified	TBD
CH-56	Woody debris	Natural	Identified	TBD
CH-57	Woody debris	Natural	Identified	TBD
CH-58	Weir at Smith Falls Creek	Natural	Identified	TBD

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.




09 Coquihalla River

Coquihalla River

OVERVIEW						
Work objectives	Community discussions status	Known debris	Permits status			
Remove human made debris and any natural debris causing threat to either public safety or infrastructure Preserve cultural and historically significant areas.	Continuing to schedule calls and visits with the remaining communities based on their availability. Recurring biweekly project update call with all local authorities and First Nations groups in the area scheduled every Thursday at 11am.	Phase 1 (see Appendix D) • 36 debris sites have removal completed; and • 6 have been assessed and concluded not to be removed Phase 2 • Linear debris removal • 1 debris site has removal completed; This leaves 1 site remaining as identified and paused due to water levels.	ARC Heritage Investigation Permit 2021-0453 Issued under Section 12.2 of the Heritage Conservation Act. FOR approval under Section 11 of the Water Sustainability Act; Permit issued on March 29, 2022 DFO Authorization under Paragraphs 34.4(2) (b) and 35(2)(b) of the Fisheries Act (Emergency Situations); Authorization issued ((Approval 22-HPAC-00204) Mar 3 *Permits extended until September 30, 2022.			

Coquihalla River



Coquihalla River Response Action Plan

Action plan	Estimated timeline for removal
 Crews are being deployed to the river in phases. Crews will be prioritising human made debris that poses a high risk first, but otherwise will remove all human made debris. Heavy equipment involved will include excavators, rock truck and flatbed trucks Entrance routes and staging areas for equipment and debris is being reviewed and will be communicated asap Once debris has been removed from the waterway, contractors will follow waste management plans Crew will stop work if human remains are found or unanticipated archaeological sites are discovered Natural debris will be reviewed by QP, DFO and FOR to determine if it poses a threat to public safety and/or infrastructure 	Additional debris may be found, identified and reported in future reports as crews are navigating the river course and assessing any new debris identified from freshet
Contractors involved	Waste management process
Debris removal: Stqó:ya Construction Qualified Environmental: Stantec Archeological Professional: Stolo Nation Field Work Management: RAM Consulting FN Monitors: IAMC-TMX	 Waste will be staged and sorted Legal owners will be notified Metals will be salvaged or recycled Unsalvageable waste will be sent to landfills under proper disposal protocols See Appendix A Waste Management Strategic Plan

Coquihalla River Response Action Plan

Work completed prior week	Upcoming work to be completed		
 Linear debris hand picking removal continues. Othello tunnel removals complete. 	Work to be completed next week Removal of debris as identified sites are approved and become accessible. During Freshet Pause Continue assessment and planning for any newly identified debri when instream work resumes. Continue engagement with FN communities in area Plan for linear debris removal.		
Relevant contacts	See slide 78 for linear debris progress so far.		
Contact for Contractors questions: mj.siahdashti@pwc.com Contact for Ministry of Environment: doc.ops.eep@gov.bc.ca			


Coquihalla River

Map ID	Contract	Description	Type	Status	Removal date
	or ID*				
CR-44	CR-11	Assorted anthropogenic debris including boat hull	Human-made	Removed	2022-06-07
CR-45		Crushed car at Othello	Human-made	Identified (debris not accessible)	TBD

¹⁰⁷

Linear debris progress - Coquihalla River


- Rising waters of Fraser and Coquihalla Rivers has slowed down work subject to safety.
- Work has been completed along shorelines and in boat in all 3 rivers
- 5 areas have been identified after assessment and recommendations made. The primary zone to concentrate work will be the Island 22 area upstream to Flood.





10

Other sites (Bella Coola & Kingcome)





Kingcome River KR2. Woody debris PENDING REGULATORY APPROVAL KR1. Woody debris Kingcon KR4. Woody debris Anchorage Cove

Bella Coola & Kingcome River

Map ID	Description	Туре	Status	Removal date
BR-1	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-2	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-3	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-4	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-5	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-6	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-7	Woody debris	Natural	Concluded - Out of Scope	N/A
BR-8	Wood debris at Tastsquan Creek's water intake	Natural	Identified (pending regulatory approval)	TBD
KR-1	Woody debris	Natural	Concluded - Out of Scope	N/A
KR-2	Woody debris	Natural	Identified (pending regulatory approval)	N/A
KR-3	Woody debris	Natural	Concluded - Out of Scope	N/A
KR-4	Woody debris	Natural	Concluded - Out of Scope	N/A



11 Appendices

Appendix A - Waste Management strategic plan

For each piece of debris taken from a river system the following assessment will be conducted

- Identify owner. Where relevant if an owner is identified they will be contacted to recover the debris from a specific location within a
 relevant timeframe. If not collected within the agreed timeframe, a decision will be made on a specific item basis on next steps.
 This may include
 - a. Moving the item to a holding location or transporting to the owner
 - b. Having owner approval that the item can be disposed of directly
- 2. For all debris not matched to an owner this be sorted at an agreed staging area on the banks of the water system.
 - a. The staging area will be clearly marked and have layout zones on site for material types so that debris can be collected into appropriate areas. The types are:
 - i. Green Waste/Vegetative Debris
 - ii. Wood
 - iii. Construction/Demolition Debris
 - iv. Bulky Solid Waste
 - v. White Goods
 - vi. Metals includes vehicles
 - vii. Household Hazardous Waste (HHW)
 - viii. Non-Putrescent Municipal Solid Waste
 - ix. E-waste includes computers, tablets, phones, etc.
 - b. If waste has any risk of leakage, the area will be appropriately tarped and covered before debris is moved to the staging area.

Appendix A - Waste Management strategic plan

- 3. There are four primary methods for addressing debris. 1. Reuse 2. Recycle 3. Energy recovery; and 4. Dispose. At the staging area the debris will be sorted into the following categories:
 - a. Green Waste/Vegetative Debris includes organic materials such as small tree branches (<30cm diameter) and animal feed destined for composting
 - Wood Stockpile includes untreated wood such as tree trunks, lumber, pallets etc. destined for chipping and composting or incineration for energy. (if local landowners cannot use for personal purposes)
 - c. Construction/Demolition Debris includes treated wood, drywall, insulations, etc. (do not include asbestos containing material) destined for landfill
 - d. Bulky Solid Waste includes objects that do not fit the other categories, such as mattresses, etc. destined for reuse, recycling or refuse depending on object.
 - e. White Goods include appliances such as fridges and freezers destined for reuse if still in good working order or recycling after ozone depleting substances have been removed
 - f. Metals includes vehicles, miscellaneous metals destined for recycling
 - g. Household Hazardous Waste (HHW) is hazardous waste that originates from residences and will require special disposal. Examples of HHW include flammable liquids, pool chemicals, paint, propane cylinders, and other material banned from disposal in municipal landfills. This waste will be destined for a HW management company, local Return Collection Facility, and/or temporary HHW transfer station.
 - h. Non-Putrescent Municipal Solid Waste is all other small non-organic waste that does not fall into these other categories. e.g. old toys, spoiled clothing, etc. destined for reuse, recycling or refuse depending on object.
 - i. E-waste includes computers, tablets, phones, etc. destined for recycling.

Appendix B - Contaminant Sampling Plan at debris removal sites

Sites with large debris items - what sites are being tested?

- Qualified Environmental Professionals have assessed and confirmed that surface water is not expected to have detectable levels of contamination at the known debris sites. Basic water quality parameter sampling at sites in stream will include turbidity as needed.
- Soil/sediment sampling may occur in the vicinity around a debris item and will be determined on a site by site basis. Requirement to sample is highly dependant on the type of debris and potential for contamination
- It is expected that contamination, if present, will be primarily within soil/sediment due to leaks, spills or within debris remnants.
- Detectable observations of hydrocarbons within soil/sediment via visual or odor will automatically be tested and soil will be removed and delineated from other material that is removed from a site.
- General mixed construction and demo waste and building materials will be evaluated for potential sources of hazardous wastes by onsite staff and Contractor.
- If a vehicle or debris item is removed with soil/sediment in it, the soil/sediment will be collected and stored at a staging area and tested for potential contaminants prior to disposal.

Sites with large debris items - what contaminants are being tested?

Testing will primarily focus on potential hydrocarbon contamination and identification of hazardous construction waste with a focus on the following potential contaminants of concern:

- Benzene, Toluene, Ethylbenzene and Xylene / Volatile Petroleum Hydrocarbons (BTEX/VPH),
- Light Extractable Petroleum Hydrocarbons / Heavy Extractable Petroleum Hydrocarbons / Polycyclic Aromatic Hydrocarbons (LEPH/HEPH/ PAHs),
- Metals, which will include lead paints, mercury etc. from construction and demo debris fluorescent lighting,
- Volatile Organic Compounds (VOCs),
- Glycols and Polychlorinated Biphenyls (PCBs).

Appendix B - Contaminant Sampling Plan at debris removal sites

Sites with small debris items

- The hand picking small debris teams are testing for health and safety requirements
- This is focused on testing soil samples in areas of their work for E.coli and Fecal Coliform prior to working in the area
- The team has a Qualified Biologist on site at all times.

Sampling safety across all sites

- All samples will be taken with the appropriate Personal Protective Equipment (PPE) being worn at all times, by trained and qualified professionals and in accordance with standard sampling procedures.
- Where there is a potential risk to health and safety, alternate forms of clean up and disposal may have to be considered (i.e. hazmat assessment).
- Sources may include (but not be limited to): Building materials containing asbestos (potentially a health and safety concern alternate arrangements and sampling required by others), lead paint, paints and thinners, fluorescent lamps/lights and ballasts, thermostats, electrical equipment, batteries, glues and solvents, and cooling systems.

Sampling results

Depending on location and team, samples will be submitted to an accredited Canadian laboratory for analysis and results will be shared.

Appendix B - Environmental Sampling Program

The objectives of the sampling program performed by the Contractor on behalf of the Province are as follows:

- 1. Assist the Province in development of a sampling strategy and plan for assessing the safety of waterways (scope to be defined, including the parameters of concern).
- 2. Complete a comprehensive sampling program that is consistent with the sampling plan developed and approved to address potential contamination concerns related to residual flood effects along the waterways. This sampling program will consist of a single sampling campaign in all waterways subject to this assessment.
- 3. Perform confirmatory sampling following removal of debris material that has been determined by others to be contaminated or that potential residual contamination risks have been identified by the debris removal teams.
- 4. Present all sampling results in factual memorandum to document findings and recommendations (if needed).
- Compile and manage analytical results obtained by the Province's various contractors and integration into a common web map application and database to be made available to the public.

The waterways of concern identified for this assessment:

- 1. **Area 1** in the Merritt Study Area (Nicola River from Spences Bridge to Merritt and Coldwater River from Merritt to Juliet Drive Junction)
- 2. Area 2 in the Princeton Study Area (Tulameen River from Tulameen to Princeton and Similkameen River from Princeton to Eastgate)
- 3. Area 3 in the Sumas Prairie Study Area (Lower Fraser Valley Waterways from Hope to Abbotsford)

Media of concern:

1. The media of concern are surface water, submerged river sediments and soil (including seasonally exposed river sediments).

Technical working group:

1. A team of key individuals form ENV will be assigned to assist / review / validate the sampling work being performed on behalf of the Province. This team has not been assigned at this point.

Community engagement:

- 1. The Province (with support from the Contractor) should engage with the communities that use these waterways, to obtain their knowledge and input on how the waterways are used. Once this is established, the Contractor will work with the Province to establish the sampling framework.
- 2. In the event that specific environmental issues are identified to the Province by the local communities, the Contractor may assist the Province to address these issues. However, these interventions are out of scope at this point.


Appendix C - Glossary

Acronym	Description
ARC	British Columbia Archaeology Branch
BR	Bella Coola River
СН	Chilliwack River
CR	Coquihalla River
CRS	Coastal Restoration Society
CW	Coldwater River
DFO	Department of Fisheries and Oceans Canada
FLNRO	The Ministry of Forests, Lands, Natural Resource Operations and Rural Development
FN	First Nation
FR	Fraser River
KR	Kingcome River

Acronym	Description	
LNIB	Lower Nicola IB	
LSIB	Lower Similkameen IB	
NOI	Notice of Intent	
NR	Nicola River	
OLF	Ocean Legacy Foundation	
QP	Qualified Professional	
SR	Similkameen River	
THR	Thompson River	
TR	Tulameen River	
TNRD	Thompson-Nicola Regional District	
USIB	Upper Similkameen IB	


Appendix D - Phase 1 Debris Removal


	Watercourses	Page
1	Nicola River (Highway 8; Spences Bridge to Merritt)	121 - 132
2	Coldwater River (Highway 5)	133 - 141
3	Thompson River	142 - 144
4	Tulameen River	145 - 154
5	Similkameen River	155 - 159
6	Fraser River	160 - 168
7	Chilliwack River	169 - 174
8	Coquihalla River	175 - 184















NR42. Submerged roads and infrastructure (no picture available)









01. Nicola River

Map ID	Contracto r ID*	Description	Туре	Status	Removal date
NR-3	N/A	Placeholder	Placeholder	Placeholder	
NR-4	NI_07.3	Semi truck in river	Human-made	Removed	2022-04-13
NR-5	NI_07.9	Truck	Human-made	Removed	2022-04-13
NR-6	NI_12.2	Concrete bridge parts, asphalt, misc. debris	Human-made	Removed	2022-04-20
NR-7	NI_12.6	Concrete and pipes	Human-made	Removed	2022-04-20
NR-9	N/A	Concrete	Human-made	Removed	2022-04-06
NR-10	N/A	Wooden furniture	Human-made	Removed	2022-04-27
NR-11	NI_16.1	Tractor, ATV, trailer and tin roof	Human-made	Removed	2022-04-20
NR-12	NI_16.1	Damaged metal barrel	Human-made	Removed	2022-04-20
NR-13	NI_16.8	Irrigation pivot line	Human-made	Removed	2022-04-20
NR-14	N/A	Metal debris	Human-made	Removed	2022-05-04
NR-15	NI_39.9	Green roofing	Human-made	Removed	2022-04-27
NR-19	NI_24.8b	Damaged bridge	Human-made	Removed	2022-04-06
NR-20	NI_25.6	Damaged bridge	Human-made	Removed	2022-04-20
NR-21	N/A	Placeholder	Placeholder	Placeholder	
NR-22	NI_12.6b_	Rail bridge piece	Human-made	Removed	2022-04-06
NR-25	NI_25.7	Multiple vehicles	Human-made	Removed	2022-03-30
NR-26	NI_26.2	Sea container	Human-made	Removed	2022-03-30
NR-27	N/A	Metal pipe	Human-made	Removed	2022-04-06
NR-29	NI_28.0	Farm equipment and yellow tank	Human-made	Removed	2022-03-30
NR-32	N/A	Placeholder	Placeholder	Placeholder	
NR-33	NI_37.8	Damaged motorhome, woody debris	Human-made	Removed	2022-04-27
NR-34	NI_39.9	Metal	Human-made	Removed	2022-04-27

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

01. Nicola River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
NR-35	NI_39.9	Wooden roofing	Human-made	Removed	2022-04-27
NR-36	NI_41.5	Metal in river	Human-made	Removed	2022-04-06
NR-37	NI_41.9	Metal pipe in river	Human-made	Removed	2022-04-06
NR-38	NI_46.0	Sea container	Human-made	Removed	2022-02-22
NR-39	NI_41.9	Cars, industrial metal	Human-made	Removed	2022-04-27
NR-40	N/A	Damaged cars	Human-made	Removed	2022-04-27
NR-41	N/A	Tan sea container	Human-made	Removed	2022-04-27
NR-42	N/A	Submerged infrastructure	Human-made	Removed	2022-04-27
NR-43	NI_50.0	Unknown debris	Human-made	Removed	2022-04-27
NR-44	N/A	Yellow container	Human-made	Removed	2022-03-23
NR-47	NI_56.5	Industrial material	Human-made	Removed	2022-04-27
NR-49	NI_58.0	Tires, farm equipment and pickup truck	Human-made	Removed	2022-03-23
NR-52	NI_07.9	Motor home	Human-made	Removed	2022-04-13
NR-53	NI_07.9	Pickup truck	Human-made	Removed	2022-04-13
NR-57	N/A	Metal trailer	Human-made	Removed	2022-04-20
NR-58	N/A	White tanks	Human-made	Removed	2022-04-13
NR-60	N/A	House on banks and other house debris	Human-made	Removed	TBC
NR-61	NI 69.2	Two vehicles	Human-made	Removed	2022-04-20
NR-67	N/A	Woody debris	Natural	Removed	TBC
NR-68	N/A	Woody debris	Natural	Removed	TBC

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

01. Nicola River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
NR-2	MOTI	Damaged bridge	Human-made	Removed by MOTI	2022-04-13
NR-16	NI_19.0	Pre-existing cars on bank	Human-made	Removed by Local Community	2022-04-20
NR-31	FLNRO	Bridge piece (FLNRO)	Human-made	Removed by FLNRO	2022-04-20
NR-45	FLNRO	Damaged bridge (FLNRO) and housing material	Human-made	Removed by FLNRO	2022-04-06
NR-46	SP 3	Damaged house and housing material by river	Human-made	To be Removed by Others	TBC
NR-51	FLNRO	Bridge (FLNRO)	Human-made	Removed by FLNRO	2022-04-20
NR-62	N/A	Undermined farm building	Human-made	To be Removed by Others	TBC
NR-63	FLNRO	Washed out bridge deck	Human-made	To be Removed by FLNRO	TBC
NR-64	FLNRO	Undermined bridge	Human-made	To be Removed by FLNRO	TBC
NR-65	FLNRO	Small bridge partially washed out	Human-made	To be Removed by FLNRO	TBC
NR-66	FLNRO	Bridge washed out over Spius Creek	Human-made	To be Removed by FLNRO	TBC
NR-1	N/A	Woody deris	Natural	Concluded - Out of Scope	N/A
NR-8	N/A	Sediment and concrete	Human-made	Concluded - Out of Scope	N/A
NR-17	N/A	Cars on bank	Human-made	Concluded - Out of Scope	N/A
NR-18	N/A	Cars, houses, furniture and other metal	Human-made	Concluded - Out of Scope	N/A
NR-23	N/A	Train bridge	Human-made	Concluded - Out of Scope	N/A
NR-56	N/A	Woody debris	Natural	Concluded - Out of Scope	N/A

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.


01. Nicola River - vehicles removed


Location	Make	Model	Removal date
NI101.1	Unknown	Quad 2008	2022-04-23
NI101.1	Unknown	Quad Loncin	2022-04-23
NI101.1	Unknown	Snow mobile	2022-04-23
NR-16	Ford	Focus	Landowner
NR-16	Ford	Focus	Landowner
NR-16	Dodge	Caravan	Landowner
NR-16	Chevy	Truck	Landowner
NI23.3	Chevy	Truck	2022-04-23
NR-25	Chevy	Cavalier	2022-03-31
NR-25	Suzuki	Grand Vitara	2022-04-05
NR-29	Toyota	Truck	2022-04-20
NR-26	Chevy	TBC	2022-04-25
NR-26	Ranger	Truck 1977	2022-04-25
NR-26	Swather	TBC	2022-04-26
NI4.2	Ford	E-450 2004	2022-04-08
NR-36	Ford	Cab	2022-04-08
NR-36	Ford	F150 Truck	2022-03-22
NR-36	Ford	F150	2022-04-08
NR-47	Ford	F150 1997	2022-03-22
NR-61	Ford	F350 2000	2022-04-23
NR-61	Ford	Econoline E350	2022-04-23
NR-61	Unknown	Trailer 2021	2022-04-23
NR-61	Suzuki	Quad	2022-04-23
NR-61	Unknown	Car 200	2022-04-23
NR-4	Truck	Unknown Vehicle	2022-04-23
NR-52	Semi Truck	Unknown Vehicle	2022-04-13
NR-53	Semi Truck	Unknown Vehicle	2022-04-13


02. Coldwater River - Known Debris




02. Coldwater River - Known Debris










02. Coldwater River - Known Debris



02. Coldwater River

Map ID	Contract or ID*	Description	Туре	Status	Removal date
CW-1		Pile of sediment	Natural	Identified in assessment with other sediment sites	
CW-2	CW_01.9	Damaged Middlesborough bridge	Human-made	Removed - pending direction from City of Merritt on standing section	2022-03-10
CW-3	CW_02.0	Red damaged car	Human-made	Removed	2022-03-09
CW-4	CW_15.5	Wooden track	Human-made	Removed	2022-03-30
CW-6	CW_05.0	Damaged house/shed	Human-made	Removed	2022-04-12
CW-7	N/A	Various debris within river bed	Human-made	Removed	2022-04-27
CW-8		Sediment collapse from erosion	Natural	Identified in assessment with other sediment sites	
CW-9	N/A	Damaged cars	Human-made	Removed	2022-04-06
CW-11	CW_15.0	Concrete structure	Human-made	Removed	2022-04-06
CW-12	CW_15.5	Cars	Human-made	Removed	2022-04-27
CW-14	CW_23.0	Culvert	Human-made	Removed	2022-04-27
CW-15	CW_25.0	Red cooler	Human-made	Removed	2022-04-06
CW-16	N/A	Metal debris	Human-made	Removed	2022-04-27
CW-18	N/A	Farming equipment	Human-made	Removed	2022-04-06
CW-20	N/A	Damaged car	Human-made	Removed	2022-04-06
CW-21	CW_32.4	Steel culvert	Human-made	Removed	2022-04-27
CW-22	N/A	Vehicles and various other debris	Human-made	Removed	2022-05-04
CW-26	CW_38.2	White trailer, woody debris	Human-made	Removed	2022-04-12
CW-30	N/A	Metal pipe	Human-made	Removed	2022-04-27
CW-32	N/A	Truck	Human-made	Removed	2022-04-13
CW-35	N/A	Plywood along river bank	Human-made	Removed	2022-04-27
CW-36	N/A	Red barrel	Human-made	Removed	2022-04-13
CW-40	N/A	Appliance	Human-made	Removed	2022-04-27

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

02. Coldwater River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
CW-41	N/A	Plywood entangled in woody debris	Human-made	Removed	2022-04-27
CW-42	JC_4.8	Excavator	Human-made	Removed	2022-03-23
CW-43	CW_28.9	White pickup truck	Human-made	Removed	2022-05-04
CW-45	N/A	Number of barrels/drums	Human-made	Removed	2022-04-06
CW-46	N/A	Plastic waste with natural debris	Human-made	Removed	2022-05-04
CW-47	N/A	Blue pipe	Human-made	Removed	2022-04-27
CW-48	N/A	Car	Human-made	Removed	2022-03-09
CW-23	CW_35.0	Red shed/house	Human-made	Removed	2022-05-11
CW-19	CW_27.0	Mobile home trailer	Human-made	Removed by Local Community	2022-04-06
CW-24	CW_36.5	Exposed pipeline	Human-made	Backfilled/Work completed by Enbridge	N/A
CW-25	CW_37.6	Pipes	Human-made	Removed by Others	2022-04-20
CW-37	N/A	White pickup, trailer and cars	Human-made	Removed by Local Community	2022-04-06
CW-38	N/A	Trailer, shed and other items along river	Human-made	Removed by Local Community	2022-04-13
CW-13	N/A	Pile of wooden debris	Natural	Concluded - Not to be Removed	N/A
CW-17	N/A	Woody debris	Natural	Concluded - Not to be removed	N/A
CW-27	N/A	Wooden debris	Natural	Concluded - Not to be Removed	N/A
CW-28	N/A	Wooden debris	Natural	Concluded - Not to be Removed	N/A
CW-29	N/A	Woody debris	Natural	Concluded - Not to be Removed	N/A
CW-31	N/A	Wooden debris	Natural	Concluded - Not to be Removed	N/A
CW-33	N/A	Woody debris	Natural	Concluded - Not to be Removed	N/A
CW-34	N/A	Woody debris	Natural	Concluded - Not to be Removed	N/A

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

02. Coldwater River - vehicles removed

Location	Make	Model	Removal date
CW-3	Chevy	Nova	2022-03-01
CW-10	Ford	Exploerer Sport 2001	2022-04-02
CW-10	Chrysler	Intrepid	2022-04-04
CW12	Ford	Explorer	2022-04-04
CW-10	Unknown	Snow mobile 550 EFI	2022-04-04
CW-43	Ford	F250	2022-04-01
CW-37	Unknown	TBC	2022-04-06
CW-26	Unknown	Camper Trailer	2022-04-12
CW52.5	Dodge	RAM 3500	2022-04-25
CW52.5	GMC	Pontiac Montana 2022	2022-04-27
CW52.5	Ford	Windstar Van 1999	2022-04-27

03. Thompson River - known debris




03. Thompson River - known debris



03. Thompson River

Map ID	Description	Туре	Status	Removal date
THR-1	Red object	Human-made	Removed	2022-04-20
THR-2	Wood pieces and plastic mixed with natural debris	Human-made	Removed	2022-04-27
THR-3	ATV in water, wood pieces and scraps mixed with natural debris	Human-made	Removed	2022-04-27
THR-4	Plastic container, wood mixed with natural debris	Human-made	Removed	TBC
THR-7	Telephone pole and transformer on shoreline	Human-made	Removed	2022-04-20
THR-8	Trailer and wood pieces along the river banks	Human-made	Removed	2022-04-20

04. Tulameen River - Known Debris TR33. Woody debris





04. Tulameen River - Known Debris TR35. Concrete TR21. Unknown object culverts by river possibly barrel or water heater TR36. Concre culvert piece TR38. Small traile TR37. Misc. human-made debris under trees TR22. Woody debris Th23. Trailer and building TR39. Metal 148

04. Tulameen River - Known Debris









04. Tulameen River - Known Debris



04. Tulameen River - Known Debris



04. Tulameen River

Map ID	Description Type		Status	Removal date	
TR-1	Woody debris	Natural	Removed	2022-04-27	
TR-2	Woody debris	Natural		2022-04-27	
TR-3	Woody debris	Natural	Removed	2022-04-27	
TR-4	Woody debris	Natural	Removed	2022-04-27	
TR-5	Mobile home, trailer	Human-made	Removed	2022-04-27	
TR-6	Mobile home and other camping material	Human-made	Removed	2022-04-27	
TR-7	Woody debris	Natural	Removed	2022-04-27	
TR-8	Quad and cube van	Human-made	Removed	2022-04-06	
TR-9	Mobile home	Human-made	Removed	2022-04-27	
TR-10	Truck, cattle feed bunk, tires, grating, roof truss	Human-made	Removed	2022-04-13	
TR-11	Woody debris mixed with truck and snowmobile	Human-made	Removed	2022-04-13	
TR-12	Woody debris and human-made debris	Human-made	Removed	2022-04-13	
TR-13	Woody debris and human-made debris	Human-made	Removed	2022-04-13	
TR-14	Multiple natural debris including soil	Natural	Removed	2022-04-13	
TR-21	Unknown object	Human-made	Removed	2022-04-13	
TR-26	Motorhome	Human-made	Removed	2022-04-20	
TR-27	Travel trailer	Human-made	Removed	2022-04-27	
TR-29	Yellow bus	Human-made	Removed	2022-04-06	
TR-30	Culvert	Human-made	Removed	2022-04-20	
TR-33	Woody debris	Natural	Removed	2022-04-27	
TR-35	Concrete culverts by river	Human-made	Removed	2022-04-20	

04. Tulameen River


Map ID	Description	Type	Status	Removal date
TR-36	Concrete culvert piece	Human-made	Removed	2022-04-20
TR-37	Misc. human-made debris under trees	Human-made	Removed	2022-04-27
TR-38	Small trailer	Human-made	Removed	2022-04-27
TR-39	Metal in river	Human-made	Removed	2022-04-20
TR-47	Kayak and other debris	Human-made	Removed	2022-04-20
TR-49	White SUV	Human-made	Removed	TBC
TR-50	Buried backhoe	Human-made	Removed	2022-04-13
TR-51	Truck	Human-made	Removed	2022-04-13
TR-52	Two quads and cube van deck	Human-made	Removed	2022-04-06
TR-25	Red sea can	Human-made	Removed by Local Community	N/A
TR-31	Destroyed train bridge (FLNRO)	Human-made	Removed by FLNRO, debris beside the bridge removed by PwC	N/A
TR-40	Piece of rail from rail bridge	Human-made	Removed by Local Community	N/A
TR-42	Unknown debris - possibly ATC	Human-made	Removed by Local Community	N/A
TR-15	Elevated level of river beds due to washed out soils	Natural	Concluded - Not to be Removed	N/A
TR-16	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-17	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-18	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-19	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-20	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-22	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-23	Travel trailer and structure	Human-made	Concluded - Not to be Removed	N/A
TR-24	Woody debris	Natural	Concluded - Not to be Removed	N/A

04. Tulameen River

Map ID	Description	Туре	Status	Removal date
TR-28	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-32	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-34	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-41	Woody debris	Natural	Concluded - Not to be Removed	N/A
TR-43	Pile of tires	Human-made	Concluded - Not to be Removed	N/A
TR-45	Small shed and pile of tires	Human-made	Concluded - Not to be Removed	N/A
TR-46	Row of tires	Human-made	Concluded - Not to be Removed	N/A
TR-48	Woody debris around bridge	Natural	Concluded - Not to be Removed	N/A


04. Tulameen River - vehicles removed

Location	Make	Model	Removal date
TR-8	Hino	Cube Truck	2022-04-05
TR-8	John Deere	310SE Backhoe Loader	2022-04-06
TR-10	Chevrolet	1964 Truck	2022-04-01
TR-16	Chevrolet	Tracker	2022-04-01
TR-26	Keystone	Cougar	2022-04



05. Similkameen River





05. Similkameen River Tire entangled Similkameen Indian Band SR5. Ketal containers and other human made debris SR22. Canopy beside the river

05. Similkameen River

Map ID	Description	Туре	Status	Removal date
SR-7	Industrial parts	Human-made	Removed	2022-04-20
SR-9	Various human-made debris on river banks	Human-made	Removed	2022-04-20
SR-11	Tire on banks	Natural	Removed	2022-04-27
SR-13	Unknown object	Human-made	Removed	2022-05-04
SR-17	Larger silver vehicle, trailer, yellow car and woody debris	Human-made	Removed	06-avr-22
SR-18	Canoe or boat beside the river	Human-made	Removed	2022-05-04
SR-20	Human-made debris in woody debris	Human-made	Removed	2022-04-27
SR-21	Tire entangled among wooden debris	Human-made	Removed	2022-04-27
SR-22	Canopy beside the river	Human-made	Removed	2022-05-04
SR-5	Metal containers, pallets and other human made debris	Human-made	Removed by Local Community	2022-04-16
SR-8	Pickup truck	Human-made	Removed by Local Community	2022-03-23
SR-16	Silver car	Human-made	Removed by Local Community	2022-03-23
SR-1	Red modular sea can	Human-made	Concluded - Not to be Removed	N/A
SR-2	Damaged structure	Human-made	Concluded - Not to be Removed	N/A
SR-3	Woody debris	Natural	Concluded - Not to be Removed	N/A
SR-4	Wooden structure	Human-made	Concluded - Not to be Removed	N/A
SR-6	Log piles	Natural	Concluded - Not to be Removed	N/A
SR-10	Woody debris	Natural	Concluded - Not to be Removed	N/A
SR-12	Woody debris	Natural	Concluded - Not to be Removed	N/A
SR-14	Woody debris	Natural	Concluded - Not to be Removed	N/A
SR-15	Woody debris	Natural	Concluded - Not to be Removed	N/A

05. Similkameen River - vehicles removed


Location	Make	Model	Removal date
SR-17	Ford	Unknown	2022-04-12







06. Fraser River FR27. Shanty houses beside FR20. Human-made box like object FR21. Boat debris, other smaller human-made debris in vicinity FR45. Two cars on the side of the river FR1. Large volumes of natural debris FR42. Tire located on left bank on Fraser River FR3. Natural debris and fine sand/rocks accumulated under base of culvert under CN FR18. Fridge and other human made debris


FR41. Appliances















Map ID	Description	Туре	Status	Removal date
FR-3	Natural debris and sand/rocks at base of culvert	Human-made	Removed	2022-05-11
FR-18	Fridge and other human made debris	Human-made	Removed	2022-05-20
FR-20	Human-made box like object	Human-made	Removed	2022-05-11
FR-21	Boat debris, other smaller human-made debris in vicinity	Human-made	Removed	2022-05-20
FR-24	Box object, white metal sheet, green metal sheet	Human-made	Removed	2022-05-12
FR-12	Woody debris around pier cap	Natural	Removed	2022-05-18
FR-25	White metal sheet, multiple tires	Human-made	Removed	2022-04-20
FR-26	Accumulation of tires beside the river, red metal sheet	Human-made	Removed	2022-05-11
FR-34	Woody debris lodged in old bridge	Natural	Removed	2022-05-20
FR-37	Hot water tank	Human-made	Removed	2022-05-11
FR-41	Appliances	Human-made	Removed	2022-05-20
FR-42	Tire located on left bank	Human-made	Removed	2022-05-20
FR-43	Appliance on right bank	Human-made	Removed	2022-05-20
FR-44	Wood Accumulation on Bridge Pier	Human-made	Removed	2022-05-26
FR-45	Two cars on the side of the river	Human-made	Removed	2022-05-24
FR-46	Boat, culvert and fridge	Human-made	Removed	2022-05-20
FR-47	Misc. human-made debris	Human-made	Removed	2022-05-18
FR-48	Irrigation drums	Human-made	Removed	2022-06-06
FR-49	Irrigation drums	Human-made	Removed	2022-06-06
FR-50	Irrigation drums	Human-made	Removed	2022-06-06
FR-51	Plywood, tarps, plastic bags	Human-made	Removed	2022-05-26
FR-52	Garbage can and misc. debris	Human-made	Removed	2022-05-26

Map ID	Description	Туре	Status	Removal date
FR-53	Plywood and misc. debris	Human-made	Removed	2022-05-26
FR-54	Oil tank	Human-made	Removed	2022-06-04
FR-55	Freezer, steering wheel, and misc. debris	Human-made	Removed	2022-06-09
FR-56	Tire	Human-made	Removed	2022-05-30
FR-57	Woody debris	Natural	Removed	2022-06-10
FR-58	Oil boom, propane tank, and misc. debris	Human-made	Removed	2022-06-03
FR-62	Old dock	Human-made	Removed	2022-06-09
FR-63	Old dock	Human-made	Removed	2022-06-09
FR-64	Old dock	Human-made	Removed	2022-06-09
FR-65	Fridge	Human-made	Removed	2022-06-09
FR-1	Large volume of natural debris	Natural	Removed by Others	2022-06-24
FR-11	Large tire	Human-made	Human-made Removed by Others	
FR-36	Freezer	Human-made	Removed by Others	2022-05-24
FR-61	Woody debris	Natural	Removed by Others	2022-06-17
FR-4	Woody debris	Natural	Concluded - Out of Scope	N/A
FR-5	Woody debris on the banks	Natural	Concluded - Out of Scope	N/A
FR-17	Woody debris by culvert	Natural	Concluded - Out of Scope	N/A
FR-27	Shanty houses beside a creek	Human-made	Concluded - Out of Scope	N/A
FR-38	Woody debris	Natural	Concluded - Out of Scope	N/A















Map ID	Contract or ID*	Description	Туре	Status	Removal date
CH-2		Two bridges with natural debris dams	Natural	Removed	2022-05-20
CH-4		Woody debris	Natural	Removed	2022-05-18
CH-5		Woody debris at piers	Natural	Removed	2022-05-24
CH-10		Woody debris	Natural	Removed	TBD
CH-17		Green wooden planks, picnic table intertwined with wooden debris	Human-made	Removed	2022-05-28
CH-18		Green fragments of a pipe, metal culvert	Human-made	Removed	2022-05-28
CH-19		Abandoned cars, ladders, pipes, freight containers, trailer	Human-made	Removed	2022-05-28
CH-22		Metal pipes/culverts	Human-made	Removed	2022-05-26
CH-24		Porta john located in the woody debris	Human-made	Removed	2022-05-28
CH-25		Culvert among the woody debris	Human-made	Removed	2022-05-28
CH-26		Two boom lifts	Human-made	Removed	2022-05-18
CH-27	CH-9	Southern rail woody debris	Natural	Removed	2022-05-30
CH-28		Green fragment in wooden pile	Human-made	Removed	2022-05-26
CH-20		Black Truck	Human-made	Removed by Others	2022-05-19
CH-21		Green object in the river	Human-made	Removed by Others	TBD
CH-23		Damaged vehicle buried in sediment east of Sweltzer Creek campground	Human-made	Removed by Others	2022-05-19
CH-3		Damage near house due to creek being destroyed, mobile home and car	Human-made	Concluded - Out of Scope	N/A
CH-15		Excess sediment	Natural	Identified in assessment with other sediment sites	






08. Coquihalla River

CR14. Metar bins, carriage, rusted frame, proken culverts and other various human-made objects

CR14. Metal bins, carriage, rusted frame, broken culverts and other various human-made objects

























08. Coquihalla River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
CR-2	CR2	General debris	Human-made	Removed	2022-04-13
CR-5	CR5	Damaged silver car	Human-made	Removed	2022-05-04
CR-6	CR6	Silver car	Human-made	Removed	2022-04-13
CR-10	CR2	Red car	Human-made	Removed	2022-04-06
CR-12	CR12	Various different human-made objects	Human-made	Removed	2022-04-13
CR-13	CR13	General human made debris	Human-made	Removed	2022-04-13
CR-14	CR14	Metal bins, carriage, rusted frame, broken culverts and other various human-made objects	Human-made	Removed	2022-04-27
CR-17	CR17	Mixed human made debris	Human-made	Removed	2022-04-20
CR-18	CR18	Metal pipes, beams, pieces of steel bridge and other objects	Human-made	Removed	2022-05-04
CR-19	CR19	Silver truck, rusted frame of a truck	Human-made	Removed	2022-04-27
CR-20	CR20	Mixed human-made object	Human-made	Removed	2022-04-27
CR-22	CR22	Metal frame, metal culvert	Human-made	Removed	2022-04-27
CR-23	CR23	Metal culvert	Human-made	Removed	2022-04-27
CR-24	CR24	Blue object, metal culverts,	Human-made	Removed	2022-05-04
CR-25	CR25	Blue-green pipe	Human-made	Removed	2022-04-27
CR-26	CR26	Metal culvert	Human-made	Removed	2022-04-27
CR-29	CR29	Anthropogenic debris on top of log jam	Human-made	Removed - Accessible debris has been removed, due to safety some debris remains	2022-05-04
CR-30	CR2	House	Human-made	Removed	2022-04-13
CR-31	CR6	Red pickup	Human-made	Removed	2022-04-13
CR-32	CR13	Motorcycle	Human-made	Removed	2022-04-13
CR-33	CR13	Motor home	Human-made	Removed	2022-04-13

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

08. Coquihalla River

Map ID	Contractor ID*	Description	Туре	Status	Removal date
CR-34	CR13	Pick up truck	Human-made	Removed	2022-04-13
CR-35	CR13	Vehicle/trailer	Human-made	Removed	2022-04-13
CR-36	CR13	Recreational trailer	Human-made	Removed	2022-04-13
CR-37	CR13	Tent Trailer	Human-made	Removed	2022-04-13
CR-38	CR13	Car (blue)	Human-made	Removed	2022-04-13
CR-39	CR13	General debris	Human-made	Removed	2022-04-13
CR-40	CR13	Culverts (scattered in the vicinity)	Human-made	Removed	2022-04-13
CR-41	CR2	Recreational Trailer	Human-made	Removed	2022-04-27
CR-42		Large tires	Human-made	Removed	2022-04-27
CR-43	CR13	Large mix of woody debris	Natural	Removed	2022-05-11
CR-7	CR7	Debris around bridge pier	Natural	Removed by Others	2022-04-27
CR-11	CR11	Box object in between wooden debris	Human-made	Removed by Local Community	2022-04-27
CR-16	CR16	Metal debris, tires	Human-made	Removed by Others	2022-04-27
CR-21	CR21	Plastic looking debris	Human-made	Removed by Local Community	2022-04-27
CR-1	CR1	Bridge debris	Human-made	Concluded - Not to be Removed	N/A
CR-3	CR3	Large log under bridge	Natural	Concluded - Not to be Removed	N/A
CR-4	CR4	Woody debris on the river banks.	Natural	Concluded - Not to be Removed	N/A
CR-8	CR8	Woody debris	Natural	Concluded - Not to be Removed	N/A
CR-9	CR9	Silver car	Human-made	Concluded - Not to be Removed	N/A
CR-15	CR15	Bulldozer	Human-made	Concluded - Not to be Removed	N/A
CR-28	CR9	Abandoned car in overbank zone	Human-made	Duplicate item for CR-9	

^{*} Where applicable, Contractor IDs are added, alignment is ongoing and will be updated as needed.

08. Coquihalla River - vehicles removed

Location	Make	Model	Removal date
CR2	Chevrolet	Silverado	2022-04-05
CR2	Geo	Metro	2022-04-05
CR2	Chevrolet	Cavalier	2022-04-05
CR2	Unknown	Unknown	2022-04-12
CR5	Chevrolet	Cavalier	2022-05-04
CR6	Toyota	Tercel	2022-04-04
CR6	Chevrolet	S10	2022-04-04
CR13	Pontiac	Firebird	2022-04-08
CR13	Yamaha	Motorcycle	2022-04-08
CR13	Unknown	Travelair	2022-04-08
CR19	Dodge	RAM1500	2022-04-20