

BIG BAR LANDSLIDE UPDATE

FEBRUARY 28, 2020



 Response Webpage

 BC River Forecast

ONGOING PROGRESS AT THE BIG BAR LANDSLIDE SITE



Following the initial blasting on the East Toe last week on February 18, crews have begun preparing for a second blast, to occur in mid-March. Despite continued high winds, work has continued on several aspects of the project including:

- clean-up of debris from the initial blast;
- installation of additional mesh in high rock fall potential areas as identified by drone inspection;
- scaling work on the West face;
- final blasting on the overland access and hand scaling along the route;
- and archaeology work in preparation for additional excavation.

An updated timeline of events for the Big Bar landslide response is now available. The timeline can be viewed on either the [provincial](#) or [federal](#) slide response sites.



TOP: Crews continue to scale the Overland Access
BELOW: Initial blasting of the East Toe, which occurred last week