

SITE INSTRUCTION NO. E01

Date:	July 2, 2021	Distribution:	
Project Name:	Golden Dike – Water Monitoring	Owner	X
Project No.:	180407.00	Architect	X
To:	Urban Systems	Contractor	X
Attention:	Sara Anderson	Other	X
Issued By:	Heather Lowe		
File Location No.:	6.6.4		

NOTE: The following instruction is issued to the contractor as a clarification to the base contract. Proceeding with the work in accordance with these instructions indicates the contractor’s acknowledgment that there will be no change in the contract price or schedule, unless MP&P is advised otherwise prior to commencement of work.

- .1 Electrical Contractor shall run 2#12AWG XLPE XLINK c/w bonding conductor in existing 27mm conduit from existing uncontrolled circuit (Circuit #2 15A 1P 120V) in existing panel to new water monitoring system, contractor shall refer to Matrix Solution Inc instruction. Electrical contractor shall core hole in pole handhole. Electrical contractor shall transition to liquid tight flexible conduit c/w water tight adaptor and water tight gasket through cored hole for connections outside of the pole.

End of Site Instruction No. E01