

**From:** [SPOMO1701@outlook.com](mailto:SPOMO1701@outlook.com)  
**To:** [Environmental.Compliance.ENV:EX:marty@chholdings.ca](mailto:Environmental.Compliance.ENV:EX:marty@chholdings.ca)  
**Subject:** SPO MO1701-Status Update April 30, 2019  
**Date:** April 30, 2019 20:03:35  
**Attachments:** [CHH Status Report April 30, 2019.pdf](#)

---

- ***Please find information regarding the Leachate reporting requirements for the APRIL 30, 2019 reporting period as per SPILL PREVENTION ORDER : MO1701 Section 1d***

Total Leachate Collected= 2.44 m<sup>3</sup>  
Total Leachate Stored= 29.06 m<sup>3</sup>  
Total Leachate Transported= 0.00 m<sup>3</sup>

- ***Sampling was conducted on April 30 , 2019 as per Section 6biii of File 311372 August 11, 2017 letter. Laboratory results are pending.***

***Sampling Summary:***

1. *SHA-SW1*
2. *SHA-SW2 (no flow)*
3. *MW6*
4. *MW3*
5. *MW2*
6. *SHA-LE-1*
7. *SHA-LD-1 (Dry)*
8. *SB-1*
9. *SB-2*
10. *SB-3 (Insufficient volume)*

- ***Attached is the QP Progress Report for April 30, 2019 as per File 311372 August 11, 2017 letter.***

Thank you



<b>FIELD REVIEW REPORT</b>		DATE: <b>April 30, 2019</b>	ISLANDER PROJECT No.: <b>2087</b>
REPORT No: <b>43</b>	STAGE OF CONSTRUCTION: <b>Landfill Closure</b>	WEATHER: <b>Sun 17°C</b>	PAGE: <b>1 of 3</b>
PROJECT: <b>Cobble Hill Landfill 2017 Minor Construction Works</b>			
TO: <b>CHH</b>	ATTENTION: <b>Marty Block</b>		
CC:			

The field review included the inspection of the following items included in the detailed summary of works section of the *Cobble Hill Landfill — 2017 Minor Construction Works, Detailed Construction Plan (Sperling Hansen Associates, September 13, 2017)*:

- **PEA**
  - Liner appears to be in good condition, with no noticeable changes since the date of our last inspection
- **Leachate and Leak Detention facility**
  - Total leachate collected: = 2.44 m<sup>3</sup>
  - Total leachate stored = 29.06 m<sup>3</sup>
  - Total leachate transported = 0 m<sup>3</sup>
- **Soil Management Area (SMA)**
  - All works are in good condition and no noticeable changes since the date of our last inspection
- **Contact Water Containment Pond**
  - All works are in good condition and no noticeable changes since the date of our last inspection
- **cut-off ditch upland of PEA**
  - All works are in good condition, ditch still performing well.

ISLANDER ENGINEERING LTD.

Mike Achtem, P.Eng



<b>FIELD REVIEW REPORT</b>		DATE: <b>April 30, 2019</b>	ISLANDER PROJECT No.: <b>2087</b>
REPORT No: <b>43</b>	STAGE OF CONSTRUCTION: <b>Landfill Closure</b>	WEATHER: <b>Sun 17°C</b>	PAGE: <b>2 of 3</b>



**SMA - looking south**



**SMA - looking north**



**Contact water containment Pond**



**Leak and leachate detection works**





<b>FIELD REVIEW REPORT</b>		DATE: <b>April 30, 2019</b>	ISLANDER PROJECT No.: <b>2087</b>
REPORT No: <b>43</b>	STAGE OF CONSTRUCTION: <b>Landfill Closure</b>	WEATHER: <b>Sun 17°C</b>	PAGE: <b>3 of 3</b>



**PEA – liner near NE corner**



**PEA– NW corner**



**PEA north face**



**PEA ditch**