
BIG BAR LANDSLIDE UPDATE

MARCH 13, 2020







BLASTING AND REMOVAL OF IN-RIVER BOULDERS WELL UNDERWAY



The contractor, Peter Kiewit Sons ULC, continues its success with in-river work at the landslide site.

Over the last week, crews blasted three of the boulders considered critical for removal that were blocking the centre and west side of the channel.

Following the blasts, the broken rock was excavated from the river and larger pieces were used to reinforce the access road.

Environmental oversight, including in-river hydroacoustic monitoring for fish presence, continues to be carried out ahead of each blast.



TOP: Blasting of boulder H7.

BELOW: Excavating after blasts.








BIG BAR LANDSLIDE UPDATE

MARCH 13, 2020









PICTURED: (left) Boulder D7 before blast (right) After D7 blast

Meeting with High Bar and Stswecem'c Xgat'tem First Nations

On March 4, 2020, senior executives from the Province of BC, DFO and PSPC met with the chiefs and councillors of the High Bar First Nation (HBFN) and the Stswecem'c Xgat'tem First Nation (SXFN) at the HBFN office in Clinton, BC. The group reviewed the current progress and future plans, and BC, DFO and PSPC committed to greater future engagement.

Spring Works planning underway

Working with the Joint Executive Steering Committee (JESC), DFO moved forward on Spring Works planning with PSPC to ensure successful fish passage via alternative means, if needed.





