

SC-8610
SC-8610A

DUCK LAKE 0.15km

2025 Inspection

CBR iPad Offline Ver 0.36B



CBR Data

Latitude
49°52'8.9"

Longitude
-124°28'18.7"

Site Status Active

Insp. Status Inspect

Crossing Name Unknown

FSR # 3477 Branch # 1

Road Name DUCK LAKE

User km 0.15

Previous Load
Rating (tonnes) 150

Structure Class Permanent Bridge

Portable N

Superstructure Concrete Slab Girders

Deck Type Concrete

Abutment Left Steel Pipe and Precast Pad

Abutment Right Steel Pipe and Precast Pad

Spans 1

Total Length (m) 12

Deck Width (m) 6.5

Updated Data

Latitude
°0'0"

Longitude
°0'0"

HD Diff. (m) 5551407.2 Accuracy (m)

Inspection

Date of Inspection 2025-07-23 1:57:57 PM

Inspector Name Richard Mills

Inspector Comments Serial/ID Plate

Recommended Next Inspection 2028

Inspection Company MoF

P.Eng Comments

Ministry of Forests Reviewing Engineer: Richard Mills P.Eng.
Review Date: Jan 26, 2026
Recommended Load Rating: L165 or 150 tonnes
Recommended Next Inspection: 2028

PERMIT TO
PRACTICE: 1003022

SC-8610
SC-8610A

DUCK LAKE 0.15km

2025 Inspection

CBR iPad Offline Ver 0.36B



Approach

Alignment Fair Corner

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required Y

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition

Posted Load Rating

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete Good

Caps or Sills Good

Piles or Posts

Ballast Wall Good

Wing Wall

Bracing

Hardware Good

Fill Good

Riprap Good

Bearings Good

Corrosion Protection

SC-8610
SC-8610A

DUCK LAKE 0.15km

2025 Inspection

CBR iPad Offline Ver 0.36B



Deck

Running Surface

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts

Hand Rails/Walkouts

Hardware

Overall Deck Condition

Gravel Depth (mm)

Pier Deck

SC-8610
SC-8610A

DUCK LAKE 0.15km

2025 Inspection

CBR iPad Offline Ver 0.36B



Steel/Concrete

Girders Good

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted shear connectors Good

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
--------------------	---------	--------	------------------	-------------------	-----------	---------

SC-8610
SC-8610A

DUCK LAKE 0.15km

2025 Inspection

CBR iPad Offline Ver 0.36B



Hazards

Estimated Present Water Level Depth (m)	0.1	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	1.5	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance	3.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
-------------	--------------------

1

2

3

4

5

6

7

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3



Approach from Left Bank when facing downstream



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Structure ID



2025 Inspection

CBR iPad Offline Ver 0.36B

DUCK LAKE 0.15km

SC-8610
SC-8610A



Approach from Left Bank when facing downstream