

MONITORING WELL ID: MW13-14



Project Location: 736-748 Yates St., Victoria, BC
Drilling Contractor: Omega Environmental Drilling Ltd.
Drilling Equipment/Method: Sonic Core
Well Location: South West Corner

Project Name/No.: 10029
Client: Concert Real Estate Corp.
Engineer/Geologist: SM
Drill Date: June 28, 2013

Depth (ft/m)	Symbol	Soil / Sediment Description	Sample Type	% Recovery	Sample Analyzed	Sample ID	Headspace (PID)		Well Construction	Remarks
							ppm			
14 13 12 11 10 9 8 7 6 5 4 3 2 1 0		<p>Bulk Excavation Monitoring well advanced at the base of bulk excavation at approximately 3.8 mbg.</p> <p>Ground Surface</p> <p>CLAY Brown-grey, firm CLAY with trace silt, moist, high plasticity, odours and staining were not observed. At approximately 0.8 m, CLAY color changes to grey. At approximately 2.0 mbg, CLAY becomes soft and wet.</p>					0 500 1000 1500 2000			
1 2 3 4 5 6									PVC Stick-up	

Date of Water Level: July 2, 2013
 Water Level (from TOC): 6.2 m

Well-Borehole Diameter: 15 cm
 Well Casing Diameter: 5 cm
 Well Casing Material: Schedule 40 PVC
 Well Screen Slot Size: Slot 10

Depth of Well (TOC): 8.6 m

MONITORING WELL ID: MW13-14

Project Location: 736-748 Yates St., Victoria, BC
Drilling Contractor: Omega Environmental Drilling Ltd.
Drilling Equipment/Method: Sonic Core
Well Location: South West Corner

Project Name/No.: 10029
Client: Concert Real Estate Corp.
Engineer/Geologist: SM
Drill Date: June 28, 2013

Depth (ft/m)	Symbol	Soil / Sediment Description	Sample Type	% Recovery	Sample Analyzed	Sample ID	Headspace (PID)		Well Construction	Remarks
							0	ppm		
7							500	1000		
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										
21										
22										
23										
24										
25		End of Hole								Well Screen and 10/20 Silica Sand

Date of Water Level: July 2, 2013
 Water Level (from TOC): 6.2 m

Well-Borehole Diameter: 15 cm
 Well Casing Diameter: 5 cm
 Well Casing Material: Schedule 40 PVC
 Well Screen Slot Size: Slot 10

Depth of Well (TOC): 8.6 m