

Pr vince of British Columbia Ministry of E gy, Mines and Petroleum R Jurces

Report of Inspector of Mines (Issued pursuant to Section 15 of the Mines Act) File: 18040-02-07/MTPO/01

Geotechnical Inspection

| NAME OF MINE: | Mt. Polley | LOCALITY: | |
|------------------|--------------------------|------------------|---|
| OWNER OR OPERATO | R: Imperial Metals Corp. | Address: | Suite 700 - 815 West Hastings St Vancouver V6C 1B4 |
| MANAGER: | Malcom Swallow | AREAS INSPECTED: | As noted |
| | Perso | ons Contacted | |
| MANAGEMENT: | J.Stevenson, E. Leneve | | |
| OHS COMMITTEE: | N/A | | |
| WORKERS: | N/A | | |

A copy has been forwarded to the Joint Occupational Health and Safety Committee and the union. The mine manager shall complete the right hand column noting specific corrective actions taken, or to be taken by a specified date, and return a copy to the Inspector within 15 days of receiving the report. Further, the manager shall post a copy to the bulletin board, to be replaced by a copy showing the manager's response. In this document. Code means Health, Safety and Reclamation Code for Mines in British Columbia.

| in this document, Code means Health, Safety and Reclamation Code for mines in British Columbia. | | | |
|---|------------------------------------|--|--|
| INSPECTION REPORT | MANAGER'S RESPONSE OF ACTION TAKEN | | |
| The inspection was conducted with J. Stevenson on October | | | |
| 11 and C. O. Brawner on October19, 1995. | | | |
| Tailings Pond | | | |
| The inspections included review of surface and ground water | | | |
| conditions, soil conditions in test pits and surface drainage | | | |
| trenches and sediment control system. Test pit logs, photos | | | |
| and site plan provided by Knight Piesold were used during the | | | |
| second visit. The information was to assist in design review. | | | |
| Additional test pits to define permeable and / or soft | | | |
| foundation soils will be required as discussed with Knight | | | |
| Piesold. | | | |
| The sediment control post silt fence was discussed on the first inspection. It required additional filter cloth installation. | | | |
| anopoolion. A required additional motor flotti instantatori. | | | |

Copies To: B. Mcbride, J. Michell, W. Price

George S. Headley, M.Eng., P.Eng.

Senior Geotechnical Engineer

4th Floor, 1810 Blanshard St., Victoria, BC V8V 1X4 Address

Date of Inspection: October 11 and 19, 1995

Signature - Inspector

Signature - Manager

Dated: October 24, 1995