2saint ENTERPRISES LTD.
AGGREGATE TESTHOLE SUMMARY SHEET

FILE # 412
DATE: 16-Nov-04
SHEET 1 OF 1

PROJECT **Alger Creek Pit**

REGION **Northern**

				FIELD VISUAL IDENTIFICATION								LABORATORY TEST RESULTS						
TEST PIT NO.	SAMPLE NO.	DEPTH OF OVERBURDEN	DEPTH OF SOIL BOUNDRIES	SOIL CLASSIFICATION	75-150 MM	150-200MM	>225	GRAVEL	SAND	FINES	WATER TABLE(M)	SOIL	GRAVEL	SAND	FINES	DEGRADATION	SAND EQUIVALENT	REMARKS:
#04-1		0.1	0 - 0.1	ML														
	1		0.1 - 3.5	GP	10	3	2	65	31	4		GP	60	36	4	7	28	Overburden
	2		3.5 - 4.5	GP-GM	8	5	2	55	39	6								
			4.5	EoH														Silty sand layers w/grav
#04-2		0.1	0 - 0.1	ML														
	3		0.1 - 2.0	GP	15	5	T	67	30	3		GP	64	33	3	21	23	Overburden
			2.0 - 4.0	GP-GM	25	10	T	60	34	6								Material getting wet@3
			4.0	EoH														Clay coating 2.0m+
#04-3		1.3	0 - 1.3	ML														
	4		1.3 - 3.0	SP-SM	T	T	T	30	63	7		GP-GM	51	44	5			Overburden
			3.0 - 3.5	Bedrock														
			3.5	EoH														Solid rock
#04-4		0.6	0 - 0.6	ML														Overburden
			0.6	bedrock														solid rock
#04-5		0.2	0 - 0.2	ML														Overburden
			0.2 - 1.8	SP-SM	3	T	0	26	64	10								Water seepage@1.4m
			1.8 - 3.2	SM2														
			3.2	EoH														
#04-6			0 - 2.9	SM4			5	55	40									
			2.9	EoH														
#04-7		0.5	0 - 0.5	ML														Overburden
	5		0.5 - 4.0	SP-SM	2	T	0	40	55	5		GP	58	39	3	10	30	
			4.0	EoH														
#04-8		0	0 - 1.4	SP-SM	5	T	0	35	58	7	1.4							
			1.4	EoH														