BRITISH COLUMBIA

Ministry of Transportation and Infrastructure

PROJECT NO. 24913-0001

TRANS-CANADA HIGHWAY No. 1
FORD ROAD TO TAPPEN VALLEY ROAD

SUGGESTED HIGHWAY STAGING DRAWINGS

NOTE TO CONTRACTOR:
THESES DRAWINGS DO NOT REFLECT A PRESCRIBED STAGING SCENARIO - THIS IS AN EXAMPLE ONLY. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY FOR DEVELOPING ITS OWN STAGING CONCEPT.

THE MINISTRY HAS PROVIDED THESE DRAWINGS AS AN EXAMPLE ONLY, WITHOUT WARRANTY OF ANY KIND, WHETHER EXPRESS OR IMPLIED. ALL IMPLIED WARRANTIES, INCLUDING, WITHOUT, LIMITATION, IMPLIED WARRANTIES OF CONSTRUCTABILITY, ACCURACY, COMPLETENESS, MERCHANTABILITY, FITNESS FOR A PARTICULAR PURPOSE, AND NON-INFRINGEMENT, ARE HEREBY EXPRESSLY DISCLAIMED.

UNDER NO CIRCUMSTANCES WILL THE MINISTRY BE LIABLE TO ANY PERSON OR BUSINESS ENTITY FOR ANY DIRECT, INDIRECT, SPECIAL INCIDENTAL, CONSEQUENTIAL, OR OTHER DAMAGES BASED ON ANY USE OF THESE DRAWINGS OR ANY INFORMATION REFERENCED THEREIN, INCLUDING, WITHOUT LIMITATION, ANY LOST PROFITS, BUSINESS INTERRUPTION, OR LOSS OF PROGRAMS OR INFORMATION, EVEN IF THE MINISTRY HAS BEEN SPECIFICALLY ADVISED OF THE POSSIBILITY OF SUCH DAMAGES.

MARCH 1, 2023

FOR INFORMATION ONLY

McElhanney

PRINTED: February 27, 2023 - 4:03 PM
CAD FILE: X:\21\21\21-00113-00 MoTI - Hwy 1 Ford Road to Kault Hill\10.0 DRAWINGS_ HWY1-23821\Drawing\Production\1100_Subdisciplines\ConstructionStaging\R2-735-950-ROLLPLOT.dwg (LAST SAVED: KMADRIGAL)

WORK COMPLETED THIS PHASE (1)

- TRAFFIC ON EXISTING HIGHWAY
- EXCAVATE KAULT HILL ROCK 'TYPE A'
- LAYDOWN AREA
- HIGHWAY 1 (L1000) EASTBOUND
  - GRADING, PAVING AND DRAINAGE
- EXCAVATE TAPPEN HILL 'TYPE D'
- JAMES ROAD (L100)
  - GRADING, PAVING AND DRAINAGE
- SUNNYBRAE-CANOE POINT ROAD (L200)
  - GRADING, PAVING AND DRAINAGE
- KIRKPATRICK ROAD (L300)
  - GRADING, PAVING AND DRAINAGE
- CONSTRUCT EASTBOUND TAPPEN CPR OVERPASS BRIDGE
- CONSTRUCT WHITE CREEK CULVERT (STA 664+50)
- HIGHWAY 1 (L1000)
  - GRADING, PAVING AND DRAINAGE
- TAPPEN STATION ROAD (L100) AND (L140)
  - PARTIAL GRADING, PAVING AND DRAINAGE (LIMITS AS SHADED)
- SYLVESTER ROAD (L150 AND L160)
  - GRADING, PAVING AND DRAINAGE
- KIRKPATRICK ROAD (L300)
  - PARTIAL GRADING, PAVING AND DRAINAGE (LIMITS AS SHADED)
- ARNOUSE ROAD (L400)
  - GRADING, PAVING AND DRAINAGE
- TAPPEN VALLEY ROAD (L500)
  - CHANGE EXISTING INTERSECTION WITH HIGHWAY 1 (STA 650+80) TO RIGHT IN RIGHT OUT ACCESS
- CONSTRUCT TAPPEN CREEK BRIDGE (STA. 680+85)















LEGEND

- CURRENT PHASE FILL AREA
- CURRENT PHASE CUT AREA
- COMPLETED FILL/CUT AREA
- CURRENT PHASE CONSTRUCT AREA
- FUTURE FILL/CUT AREA
- COMPLETED ROADWAY
- DETOUR DESIGN
- DETOUR CONSTRUCTION
- CONSTRUCTION ACCESS

FOR DISCUSSION PURPOSES ONLY

BRITISH COLUMBIA

MINISTRY OF TRANSPORTATION AND INFRASTRUCTURE
HIGHWAY ENGINEERING
SOUTHERN INTERIOR REGION

Project 24913 - 0001
Trans-Canada Highway No. 1
Ford Road to Tappen Valley Road
Suggested Construction Phasing
PHASE 1

MARCH 1, 2023

McElhanney

INFORMATION SHOWN ON THIS DRAWING REGARDING EXISTING UTILITIES IS COMPILED FROM ON SITE RECORD DRAWINGS AND SURVEYS. BEFORE CONSTRUCTION, THE CONTRACTOR SHALL CONFIRM THE EXACT LOCATION AND ELEVATIONS OF ALL EXISTING UTILITIES AND ADVISE THE ENGINEER OF ANY DISCREPANCIES.

© THE DESIGN AND DESIGN FACT, SET OUT, TITLE AND IN WORKS DESIGN WITHOUT THE CONSENT OF MCELHANNEY CONSULTING SERVICES LTD. AND THE CONSENT OF THE ENGINEER IS PROHIBITED. ALL METHODS OF CONSTRUCTION ARE OF THE DRAWING ARE GENERAL.

NOTE TO CONTRACTOR:
THESE DRAWINGS ARE NOT SUITABLE FOR CONSTRUCTION PURPOSES UNLESS THEY ARE ISSUED AS PART OF THE CONTRACT DOCUMENTS AND ARE SPECIFICALLY REFERRED TO FOR CONSTRUCTION PURPOSES.

THE ENGINEER HAS PREPARED THESE DRAWINGS AS AN EXAMPLE ONLY. THE ENGINEER MAKES NO REPRESENTATIONS OR WARRANTIES OF ANY KIND, EXPRESS OR IMPLIED WARRANTIES, INCLUDING, WITHOUT LIMITATION, IMPLIED WARRANTIES OF MERCHANTABILITY AND FITNESS FOR A PARTICULAR PURPOSE, AND THE ENGINEER DISCLAIMS ANY SUCH REPRESENTATIONS AND WARRANTIES.

UNDER NO CIRCUMSTANCES WILL THE ENGINEER BE LIABLE TO ANY PERSON OR BUSINESS ENTITY FOR ANY DIRECT, INDIRECT, SPECIAL OR INCIDENTAL DAMAGES, OR OTHER DAMAGES OF ANY KIND, ARISING OUT OF ACCESS TO OR USE OF THESE DRAWINGS, EVEN IF THE ENGINEER HAS BEEN ADVISED OF THE POSSIBILITY OF SUCH DAMAGES.

WORK COMPLETED THIS PHASE (2)

- TRAFFIC ON NEW EASTBOUND LANES
- HIGHWAY 1 (L1000) WESTBOUND
  - GRADING, PAVING AND DRAINAGE
- TRAFFIC ON NEW EASTBOUND LANES, SWITCHING TO WESTBOUND LANES AT STA 670+00
- CONSTRUCT WESTBOUND TAPPEN OVERHEAD BRIDGE
- COMPLETE WHITE CREEK CULVERT
- TAPPEN STATION ROAD (L140)
  - GRADING, PAVING AND DRAINAGE (LIMITS AS SHADED)
- COMPLETE HIGHWAY 1 (L1000)
  - GRADING, PAVING AND DRAINAGE
- KIRKPATRICK ROAD (L300)
  - GRADING, PAVING AND DRAINAGE
- TAPPEN VALLEY ROAD (L500)
- GRADING, PAVING AND DRAINAGE
- CLOSE RIGHT IN RIGHT OUT ACCESS AT STA. 669+80
- FINISH TAPPEN CREEK CULVERT (STA. 680+85)
- CONSTRUCT FULL DEPTH OF SUNNYBRAE-CANOE POINT ROAD


LIMIT OF CONSTRUCTION STA. 637+00
LIMIT OF CONSTRUCTION STA. 684+00
LIMIT OF CONSTRUCTION STA. 712+20
LIMIT OF CONSTRUCTION STA. 664+00
LIMIT OF CONSTRUCTION STA. 690+00
LIMIT OF CONSTRUCTION STA. 694+00
North Bay Indian Reserve No. 5
North Bay Indian Reserve No. 10
North Bay Indian Reserve No. 5A
North Bay I.R. No. 5
North Bay Indian Reserve No. 5
North Bay Indian Reserve No. 5
North Bay Indian Reserve No. 5
North Bay Indian Reserve No. 5
TEMPORARY DETOUR TRAFFIC FOR WHITE CREEK CULVERT
TEMPORARY PHASE 2 CONSTRUCTION HAS STRUCTURES DRAWINGS FOR DETAILED CONSTRUCTION STAGING
COMPLETE CONSTRUCTION OF WHITE CREEK CULVERT
DEMOLISH EXISTING TAPPEN OVERHEAD BRIDGE AND CONSTRUCT WESTBOUND HALF OF THE STRUCTURE
DETOUR TRAFFIC ONTO COMPLETED EASTBOUND HALF OF TAPPEN OVERHEAD BRIDGE
DETOUR TRAFFIC ONTO COMPLETE TAPPEN CREEK BRIDGE STRUCTURE
647+00
658+00
665+40
670+40
680+00
L1000
L300
L500
L140
L5, 12
L5, 6, Sec. 21, Tp.21, R. 10
L5, 7, Sec. 16, Tp.21, R. 10
L5, 1, Sec. 21, Tp.21, R. 10
W. 1/2 of N.E. 1/4 of L5, 13
E. 1/2 of N.W. 1/4 of L5, 13
W. 1/2 of N.W. 1/4 of L5, 13
N.W. 1/4 of L5, 13
N.E. 1/4 of Sec. 21
Tp.21, R. 10
Section 13
Section 12
Section 7
Section 18
Section 17
Section 16
Section 15
Section 14
Section 23
Section 24
Section 19
Section 20
Section 21
Section 22
Section 25
Section 26
Section 27
Section 28
Section 29
Section 30
Section 31
Section 32
Section 33
Section 34
Section 35
Section 36
Section 1
Section 2
Section 3
Section 4
Section 5
Section 6
Section 8
Section 9
Section 10
Section 11
Section 12
Section 13
Section 14
Section 15
Section 16
Section 17
Section 18
Section 19
Section 20
Section 21
Section 22
Section 23
Section 24
Section 25
Section 26
Section 27
Section 28
Section 29
Section 30
Section 31
Section 32
Section 33
Section 34
Section 35
Section 36
Section 1
Section 2
Section 3
Section 4
Section 5
Section 6
Section 7